

DARLINGTON REFURBISHMENT PROJECT UPDATE

1.0 PURPOSE

The purpose of this exhibit is to update the evidence related to OPG's Facilities and Infrastructure Projects or "Campus Plan Projects" (Ex. D2-2-1, Pages 22-23), and in particular, the Heavy Water Storage and Drum Handling Facility ("D₂O Storage") project and the Auxiliary Heating System ("AHS") project. These two projects represent less than five percent of the total planned expenditures for the Darlington Refurbishment Project.

The revenue requirement impacts resulting from this update are not material. Accordingly, OPG is not requesting any changes to its proposed test period payment amounts as a result of this update.

This exhibit also presents the findings of Burns & McDonnell Canada Ltd. and Modus Strategic Solutions Canada Company ("BMCD/Modus") in respect of these projects and their relationship to the Darlington Refurbishment Project ("DRP") in general.

2.0 BACKGROUND

In its Application OPG sought, among other things, a finding that its commercial and contracting strategies for the Darlington Refurbishment Project (the "DRP") are reasonable and an approval of certain test period in-service capital additions from a set of Facilities and Infrastructure Projects.

In its September filing (Ex. D2-2-1), OPG provided evidence in respect of the commercial and contracting model for the DRP's major work packages of Retube and Feeder Replacement, Fuel Handling, Turbine Generators, Steam Generators and Balance of Plant. This evidence included an endorsement of OPG's commercial and contracting model by Concentric Energy Advisors. This endorsement continues and as such, except for the update to capital expenditure and in-service timing and amounts related primarily to the D₂O Storage

1 and AHS, OPG continues to rely on its evidence set out in Ex. D2-2-1 relating to the DRP
2 Commercial and Contracting Strategy/Model.

3 Capital in-service information was also provided in Ex. D2-2-1 for purposes of establishing
4 capital in-service additions for certain prerequisite projects commenced in advance of the
5 DRP as part of the Facilities and Infrastructure projects, or as they are also known “Campus
6 Plan Projects”. Further, in Ex. N1-1-1, OPG provided an update on the capital in-service
7 additions based on OPG’s updated business case as filed in Ex. D2-2-1, Attachment 5,
8 however, these updated additions were not included in the updated proposed revenue
9 requirement or payment amounts set out in that exhibit.

10 Overall, this evidence showed that the Darlington Refurbishment Project was progressing
11 well and that OPG had already successfully completed a number of major project
12 components such as: the Darlington Energy Complex; certain support infrastructure required
13 for the project; contracts for the major work programs; and significant regulatory and planning
14 milestones such as the submission of the Integrated Implementation Plan and the Global
15 Assessment Report.

16 The evidence filed to date also showed that OPG was pursuing the Darlington Refurbishment
17 Project in a manner consistent with the Government’s Long Term Energy Plan (“LTEP”).
18 Namely, its approach incorporated the seven principles set out in the LTEP. OPG has also
19 incorporated off-ramps into its contracts that limit OPG’s and ratepayers’ financial exposure
20 should a decision be made not to continue the DRP after the first unit is refurbished.

21 From its experience in managing large complex projects and from benchmarking and
22 assessing the lessons learned by others who have managed large projects, OPG has
23 learned the importance of strong control processes and third-party oversight. To be effective,
24 this input must apply a critical lens on areas where problems have developed, or could
25 develop. This allows OPG to implement timely corrective actions.

26 In keeping with this approach, BMcD/Modus was retained by OPG’s Board of Directors
27 Nuclear Oversight Committee (the “NOC”) in February 2013 to provide external independent
28 oversight of the DRP. OPG sought external oversight that would be pointed and balanced.

1 BMcD/Modus' thorough, candid reports have assisted OPG in implementing timely corrective
2 actions.

3 This external oversight is complemented by the Darlington Refurbishment team's ("DR
4 Team") existing continuous self-assessment and improvement approach. OPG regularly
5 conducts self-assessments and evaluations of challenging conditions, and has initiated
6 management actions in response to those assessments. The DR Team also actively
7 identifies and incorporates lessons learned from other large nuclear and non-nuclear
8 projects, internal and external to OPG.

9 As part of its engagement by the NOC, BMcD/Modus has produced five oversight reports to
10 date. The BMcD/Modus reports of May 13, 2014 and June 26, 2014 are key for the purposes
11 of this exhibit. The BMcD/Modus June 26, 2014 report includes the remaining reports as an
12 appendix. As such, all five BMcD/Modus reports are attached to this Ex. D2-2-2.

13 The first report, dated August 13, 2013, established a base line against which BMcD/Modus
14 would assess the evolution of the DRP. Subsequent reports dated November 12, 2013 and
15 March 2, 2014 considered the evolution of the DRP through part of the Definition Stage.
16 While identifying concerns or risks that normally arise in respect of the early stages of a
17 mega-project like the DRP, the reports were generally positive with respect to the evolution
18 of the DRP as it progresses to the point of a release quality estimate ("RQE") and continued
19 to support OPG's commercial strategies and contracting model.

20 Concerns were identified by OPG regarding the D₂O storage and AHS projects. As a result,
21 OPG asked BMcD/Modus to carry out a "root cause" investigation into the challenges faced
22 by the projects. The fourth BMcD/Modus report dated May 13, 2014 reported on the root
23 cause investigation. The report identified deficiencies in, and raised serious concerns
24 regarding, the execution of the D₂O Storage and AHS projects and raised concerns about
25 their potential impact on the DRP schedule and costs. The report identified that OPG had
26 already taken corrective action with respect to the projects and BMcD/Modus went on to
27 make further observations and recommendations.

1 In order to independently assess the integrity of the DRP and its progress to RQE and
2 schedule in light of BMcD/Modus' findings, OPG's NOC obtained a fifth report dated June 26,
3 2014 from BMcD/Modus.

4 In its June 26, 2014 report, BMcD/Modus stated the following conclusions regarding the DRP
5 in general:

6 • "The Refurbishment Project is advancing at an appropriate pace toward the RQE
7 milestone. The majority of the contracts for the Definition Phase have been awarded
8 and essential preparatory work is moving forward."

9 • "The heart of the Refurbishment Project is the Retube & Feeder Replacement
10 ("RFR") work which makes this the most significant risk. Prior CANDU refurbishments
11 have suffered significant delays, cost overruns or both in this aspect of the work. The
12 DR Team has incorporated in its planning the lessons learned from these prior
13 refurbishments and other power megaprojects in order to mitigate the known risks.
14 These mitigation activities include starting planning four years in advance of
15 execution, completion of detailed engineering prior to the start of construction, and
16 building a full scale mock-up to mitigate or avoid the issues that have adversely
17 impacted prior refurbishments."

18 • "The DR Team has devoted significant effort to locking down the Refurbishment
19 Project's scope for RFR and other regulatory and non-regulatory life extension work,
20 and is endeavoring to complete all detailed engineering by May 2015 in order to
21 produce a high quality Project cost estimate for RQE. Engineering is currently
22 challenged to meet this milestone. While it is implementing a plan to streamline its
23 work, this will require intense monitoring and focus. The DR Team's approach toward
24 scope management is a direct course correction from prior refurbishments including
25 Pickering A Unit 4, and provides evidence that the team is inserting lessons learned
26 into its plan."

27 • "The DR Team has shown the willingness to change and evolve as issues have
28 arisen. The DR Team determined that such key areas as scope development,

1 schedule methodology, project reporting and the BOP procurement method required
2 changes, and the DR Team has made those changes. Further management
3 challenges will present themselves as OPG recognizes that a multi-year megaproject
4 is a different endeavor than the company's day-to-day business practices.”

5
6 With respect to the DRP's cost range of \$6 to \$10 Billion, OPG believes that the cost
7 variances from the Campus Plan Projects will be approximately \$200 to \$300 Million which
8 equates to approximately 2% to 3% of the DRP's total \$10 Billion high confidence estimate.
9 Considering the level of contingency and management reserve within the high confidence
10 estimate, OPG remains confident that the cost of the DRP will remain less than \$10 Billion
11 (\$2013), excluding capitalized interest and future inflation.

12
13 With respect to incorporating lessons learned, BMcD/Modus noted that the DR Team has
14 taken action on many of the items it raised. BMcD/Modus noted that OPG has either: already
15 taken action on the recommendations as written by BMcD/Modus; or, has identified how the
16 DR Team plans to address the recommendations in the future. BMcD/Modus expressed its
17 satisfaction with the DR Team's response to its recommendations.

18 **3.0 IN-SERVICE AMOUNTS**

19 The Facilities and Infrastructure Projects, or Campus Plan Projects, consist of new facilities
20 and infrastructure together with upgrades to existing facilities and infrastructure. They are
21 required to directly support the current operation of Darlington, the refurbishment outages,
22 and operation of the station after refurbishment. Safety Improvement Projects are
23 modifications committed to in the DRP Environmental Assessment.

24 Table 1 provides a summary of the Facility and Infrastructure, safety improvement, and other
25 station modification in-service amounts, for the 2014 to 2015 period. The table provides the
26 amounts included in the original September 2013 filing in Ex. D2-2-1; the amounts discussed
27 in the 1st Impact Statement filed in December 2013 in Ex. N1-1-1 and Ex. D2-2-1, Attachment
28 5; as well as the currently forecast amounts (Ex. D2-2-2).

1

Table 1 – DRP In-Service Amounts

\$ millions	Originally Filed Exhibit D2-2-1			As updated Exhibit N1-1-1 and D2-2-1 Attachment 5			As Updated Exhibit D2-2-2		
	Final In- Service Date	2014	2015	Final In- Service Date	2014	2015	Final In- Service Date	2014	2015
Darlington OSB Refurbishment	Jul-15	-	29.7	Oct-15	-	37.7	Aug-15	-	45.1
D2O Storage Facility	Apr-15	-	83.5	Oct-15	-	94.2	Jan-17	15.5	1.0
DN Auxiliary Heating System	Mar-15	-	36.3	Apr-15	-	43.5	Mar-15	-	75.3
Water & Sewer	Nov-14	12.2	-	Nov-13	-	-	Nov-15	22.6	6.6
Elec Power Distribution System	Apr-15	4.4	6.2	Jun-14	10.0	-	Nov-14	12.0	-
Darlington Energy Complex	Jul-13	-	-	Jul-14	6.0	-	Jul-15	2.1	4.1
RFR Island Support Annex	Apr-16	-	-	May-15	-	25.4	Apr-16	-	-
Other Campus Plan projects	various	-	-	various	10.2	-	various	15.1	7.6
Safety Improvement Opportunities	various	-	42.7	various	-	90.5	various	-	83.0
Other Station Modifications	various	2.1	11.1	various	-	18.7	various	-	-
Total		18.7	209.4		26.1	309.9		67.2	222.7

2

3

4 As indicated in Ex. N1-1-1, the in-service additions to rate base have increased for 2014 from
 5 \$18.7 Million to \$26.1 Million and for 2015 from \$209.4 Million to \$309.9 Million. The key
 6 driver, as reported in Ex. N1-1-1, of the higher in-service additions was earlier assumed in-
 7 service dates for certain safety improvement projects, including the Emergency Power
 8 Generator (“EPG”) project and the Containment Filtered Venting System (“CFSV”) project.
 9 These earlier in-service dates reflect commitments that OPG has made to the CNSC to have
 10 these projects in-service prior to the commencement of the refurbishment. Other contributors
 11 to the change include higher in-service additions for the Heavy Water Storage and Drum
 12 Handling Facility and the Re-tube and Feeder Replacement Island Support Annex.

13 As provided in this exhibit, the current forecast of in-service additions has increased for 2014
 14 from \$26.1 Million to \$67.2 Million and decreased for 2015 from \$309.9 Million to \$222.7
 15 Million. The key drivers of these changes to the in-service amounts were:

- 16 • A revision to the in-service dates for the Heavy Water Storage and Drum Handling
 17 Facility due to project engineering and construction delays.

- 1 • A revision to the in-service dates for the Re-tube and Feeder Replacement Island
2 Support Annex, the Containment Filtered Venting System and the Fuel Inspection
3 Facility, contained within Other Station Modifications, based on an improved
4 understanding of the schedule.

- 5 • An improved understanding of the project estimate for the Auxiliary Heating System,
6 OSB Refurbishment, and Third Emergency Power Generator projects as a result of
7 further project development.

- 8 • Advanced in-service dates to the test period for the Powerhouse Steam Venting
9 System, a safety improvement project.

- 10 • The inclusion of two new safety improvement projects including the Shield Tank
11 Overpressure Protection and Emergency Cooling Water projects.

- 12 • Deferred in service amounts from 2013 for the Water and Sewer project, as a result
13 of construction delays.

14 The resulting impact to the 2014 and 2015 capital expenditures, as reported in Ex. D2-2-1,
15 Table 1, are an increase in 2014 from \$765.0M to \$839.9M, an increase of \$74.9M, and an
16 increase in 2015 from \$736.0M to \$842.5M, an increase of \$106.5M. The total projected
17 capital increase, relative to Ex. D2-2-1, in the rate period is \$213.2M. The changes in in-
18 service additions for Facilities and Infrastructure projects plus the related timing changes
19 increase the 2014 Revenue Requirement by approximately \$3M and the 2015 Revenue
20 Requirement by approximately \$9M. Since these changes are not material, OPG is not
21 proposing any changes in its proposed payment amounts due to these updated in-service
22 amounts.

23 **4.0 OVERSIGHT PROCESSES**

24 OPG is committed to ongoing assessments of DRP activities, including external independent
25 critical assessments that provide insights and opportunities for lessons learned. This includes
26 the reports prepared by BMcD/Modus on behalf of the NOC.

1 **4.1 Nuclear Oversight Committee**

2 The Nuclear Oversight Committee (“NOC”) is a sub-committee of the OPG Board of Directors
3 (Ex. D2-2-1 Attachment 4-1, Appendix A, Program Organization Structure). Its mandate
4 includes reporting to the OPG Board of Directors regarding the progress of the DRP with
5 respect to project risk, development and execution performance. It performs this by:

- 6 • Reviewing and monitoring the definition, development and risk management of the
7 Refurbishment Program;
- 8 • Monitoring progress of the Refurbishment Program against targets, including cost,
9 schedule, financing and risk;
- 10 • Reviewing execution performance of the Refurbishment Program.

11 In February 2013, OPG awarded a contract for independent external oversight services to
12 Burns & McDonnell Canada, Ltd. together with its subcontractor, Modus Strategic Solutions
13 (Canada). As part of the DRP oversight structure, the OPG Board retained BMcD/Modus to
14 provide it with regular reporting on the status, processes, procedures and approach taken by
15 OPG’s project team and OPG’s contractors performing the Refurbishment Program.

16 **5.0 BMCD/MODUS FINDINGS AND OPG RESPONSES**

17 The focus of this Ex. D2-2-2 is the BMcD/Modus report dated May 13, 2014 and the
18 Supplemental report dated June 26, 2014.

19 **5.1 2nd Quarter 2014 Report – May 13, 2014**

20 In this report, BMcD/Modus performed a detailed assessment of cost and schedule variances
21 associated with the D₂O storage and AHS projects. This assessment was initially not within
22 BMcD/Modus’ scope of review. However, it was undertaken at the request of senior
23 management. BMcD/Modus found that the D₂O and AHS projects variances were caused by
24 initial poor cost and schedule estimates.

25 In the May 2014 report, BMcD/Modus made some key observations noting that OPG’s
26 Projects and Modifications (“P&M”) organization, incorrectly applied an “oversight” project
27 management approach for its Engineer – Procure - Construct (“EPC”) contracting strategy.

1 Ultimately, this resulted in poor scope definition and cost estimate quality, incorrect
2 schedules and an inability to manage risks, all resulting in increased costs and delays.

3 It is important to note the separate organizational components that are involved in the DRP.
4 The Darlington Refurbishment Team (“DR Team”) is responsible for planning and executing
5 the bulk of the DRP work (e.g., re-tube and feeder replacement, turbine generators, steam
6 generators, fuel handling, etc.). Projects and Modifications is responsible for completing the
7 Campus Plan and other prerequisite projects. The DR Team and P&M are organizationally
8 separate and have different processes. As a result, issues that have arisen from the different
9 areas of responsibility of the DR Team and P&M have manifested themselves differently.

10 Projects and Modifications had not initially adopted many of the procedures developed by the
11 DR Team. As the Campus Plan Projects were to occur in advance of the primary focus areas
12 of the DRP, P&M was chosen to manage the projects since the DR Team was at the early
13 stages of being organized. Projects and Modifications is a longstanding organization within
14 OPG that is responsible for numerous minor maintenance and modification projects that are
15 discrete and that collectively form a portfolio that typically totals in the range of \$200 – \$300
16 million per year. Both OPG and BMcD/Modus are of a view that had the Campus Plan
17 Projects been of the same size and complexity as a typical modification project, there would
18 have been a much greater likelihood of success.

19 Projects and Modifications initially approached the Extended Services Master Services
20 Agreements that underpinned the Campus Plan Projects as general commercial
21 arrangements and not as EPC contracts. The fundamental difference being that major EPC
22 contracts require more direct and intrusive management by P&M as the owner. This is in
23 contrast to the management of EPC contracting for the DRP’s major scopes of work that are
24 being actively managed by the DRP Team as owner.

25 The Campus Plan Projects have been a source of lessons learned for OPG. Recovery plans
26 are now in place and OPG has adopted the recommendations of BMcD/Modus as described
27 below.

1 In summary, BMcD/Modus concluded in its May 13, 2014 report that the predominant cause
2 for the D₂O and AHS projects being forecasted to be completed significantly beyond
3 approved budgets and schedules was P&M's incorrect application of the "oversight" project
4 management approach for its EPC contracting strategy. This led to a series of management
5 lapses and contractor issues related to scope, cost estimates and risk management.

6 In this regard, BMcD/Modus indicated that simultaneous with its review leading to the May
7 13, 2014 report, the P&M's team's new leadership has taken aggressive action to correct as
8 many of the major issues as possible. BMcD/Modus stated:

9 *"In acknowledgement of many of our recommendations and as a result of its own*
10 *findings, P&M, the performing Extended Services Master Service Agreement*
11 *("ESMSA") contractors and the DR Team are developing more realistic project*
12 *schedules for each scope of work that will account for need dates, available*
13 *resources and optimal work flow. Senior management has committed to a full*
14 *reforecast of the cost of each of the Campus Plan Projects, starting with the two most*
15 *notable problem projects, the D₂O Storage Facility and AHS. P&M's and the DR*
16 *Team's senior leadership instructed their managers to actively manage the work*
17 *henceforth through increased collaboration with the contractors. In particular, OPG's*
18 *engineering team will be taking on a much more active role in directly managing the*
19 *remaining engineering work."*

20

21 In this regard, OPG has added new measures to ensure a common project management and
22 controls approach in keeping with best practices. For example, actions taken to course
23 correct where issues were identified included:

- 24 • Changes in leadership of the ancillary project team in 2012 and 2013 to ensure the
25 right level of management control and staff development occurred in the project
26 groups;
- 27 • A more intrusive approach to contractor management including both collaborative
28 front end planning and real-time oversight to improve performance;
- 29 • Additional training, management processes and reporting mechanisms;

- 1 • Earlier identification processes for all subsidiary project costs to ensure more
2 accurate early cost estimates that reflect the full scope of work required.

3 **5.2 2nd Quarter 2014 Supplemental Report – June 26, 2014**

4 BMcD/Modus was requested by NOC to provide a Supplemental Report to the May 13, 2014
5 Report to contextualize the findings presented in that report and the earlier BMcD/Modus'
6 reports and to report on OPG's response to the findings.

7 Both the NOC and senior OPG management have taken the May 13 report very seriously. As
8 noted the NOC caused a supplemental June 26, 2014 report by BMcD/Modus to be
9 prepared. As part of the June 26, 2014 report, OPG has asked BMcD/Modus to assess:

- 10 • The current impact and extent of condition of the variances found in the budget and
11 schedule for the Campus Plan Projects;
- 12 • The extent to which changes in management personnel and approach implemented
13 for the Campus Plan Projects have been effective;
- 14 • Whether Refurbishment has benefitted from lessons learned from the Campus Plan
15 Projects, and specifically whether the EPC contracting model for Refurbishment and
16 the method OPG has chosen to manage the EPC contractors suffer from the same
17 flaws as seen in the early Campus Plan Projects;
- 18 • Whether the Refurbishment Project's and Campus Plan Projects' contractors are
19 incorporating lessons learned into their methods for planning, estimating, scheduling
20 and executing the work; and
- 21 • Whether the P&M and the DR Team are committed to transparent reporting of the
22 Refurbishment Project's progress.
- 23
- 24

25 BMcD/Modus has noted the majority of the cost increases with D₂O Storage and AHS
26 projects are due to the maturation of these projects' scope definition, scope management,
27 flawed estimates or unforeseen conditions during construction. In other words, the increased
28 budgets are simply reflective of the true project costs had they been estimated properly at
29 the outset. BMcD/Modus acknowledges that under the current Refurbishment Project
30 leadership, these cost estimates would not have been presented to the Board of Directors for

1 full funding release until reaching an appropriate level of maturity. P&M has recognized the
2 problems which caused these budget overruns to occur and is actively working to avoid any
3 repeated issues in the estimating of the remaining work.

4
5 With respect to OPG's commercial and contracting strategy model, BMcD/Modus had no
6 issue with the project delivery approach (multiple-prime EPC, target price). BMcD/Modus
7 stated that they have seen the multiple-prime EPC approach employed successfully on other
8 projects, and it is appropriate for OPG to act as the construction manager and design
9 authority for a refurbishment project on an operating plant.

10
11 Additionally, BMcD/Modus believes that target pricing in this context is appropriate —
12 particularly prior to the completion of detailed engineering where a contractor would add a
13 large premium to accept pricing risk. BMcD/Modus clarified their criticism in the May 13,
14 2014 report, which stems mainly from the fact that the project management strategy
15 originally employed by P&M did not match the chosen commercial strategy, as both the
16 multiple-prime delivery method and target pricing requires that OPG be fully engaged as the
17 contract manager of the Refurbishment Project.

18
19 BMcD/Modus acknowledges that "P&M's new leadership has put into place several important
20 initiatives, and is intent on correcting the remaining issues around management and staff,
21 including streamlining internal processes to enhance project performance. In addition, there
22 has been increased accountability and integration between P&M and the Refurbishment
23 Project, with P&M reporting and updating its project schedules and other metrics within the
24 Refurbishment Project's reporting. In addition there has been increased sharing of resources
25 between P&M and the Refurbishment Project."

26
27 According to BMcD/Modus, "the Refurbishment Program has benefitted from the early start
28 of the Campus Plan Projects because it has allowed Refurbishment to evaluate its
29 management processes and procedures and make adjustments as necessary."

30 Furthermore, BMcD/Modus stated that: "The causes of the cost overruns in the early
31 Campus Plan Projects root from mistakes made by management that are not being repeated

1 on the Refurbishment Project. There is no evidence we have seen to date that the problems
2 we found in management of the D₂O Storage and AHS projects represent a trend or a
3 systemic failure for the Refurbishment Project.”

4 OPG intends to take into account BMcD/Modus findings regarding the issues related to the
5 Campus Plan Projects and is working to implement all of the lessons learned from these
6 projects. A summary of BMcD/Modus' significant findings in its May 13, 2014 Report together
7 with OPG's responses to those findings is set out starting at p. 19 of BMcD/Modus' June 26,
8 2014 report.

9

10

1

LIST OF ATTACHMENTS

2 **Attachment 1**

3

4 Modus/Burns & McDonnell, Supplemental Report to Nuclear Oversight Committee, 2nd
5 Quarter 2014, June 26, 2014 (inclusive of Modus/Burns and McDonnell Reports August 13,
6 2013; November 12, 2013; March 4, 2014; and May 13, 2014)

7