

NR_AC...	Activity ID	Activity Name	MS Tier	MS Type	Start	Finish	TF	% CP	NR_ACCOUNT STRAT4	UDF_NR_DSR_LINE	2013			2014				2015				2016												
											Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4									
BOP - Pre-Refurbishment Execution - Standard WBS (Level 1/2/3)																																		
Project Bundle Gates																																		
	GA1000	G1 Approved - Pre-Refurbishment Identification Phase Complete and Approval to Proceed - PR	4	GR1	01-May-13	28-Jun-23	0																											
	GA2000	G2 Approved (Date tentative) - Pre-Refurbishment Execution	4	GR2		01-May-14*	0	0%																										
	GA3000	G3 Approved (Date tentative) - Pre-Refurbishment Execution	4	GR3		15-Apr-15*	0	0%																										
	GA4000	G4 Approved (Date tentative) - Pre-Refurbishment Execution	4	GR4		20-Feb-18	1339	0%																										
	GA5000	G5 Approved (Date tentative) - Pre-Refurbishment Execution	4	GR5		18-Apr-18	1300	0%																										
Bundle Level Standard Milestones - U0																																		
	MS1100	Inspection Work Package Assessing Complete (IPG) - PR - U0	5	PMM		30-May-13	229	0%																										
	MS1051	All Modification Design Requirements Complete - PR - U0	5	PMM		26-Aug-13	87	0%																										
	MS1310	Long Lead Time Material Identified (VBO) - PR - U0	4	LLT		08-Oct-13	3	0%																										
	MS1311	Long Lead Time Material Identified (D1411) - PR - U0	4	LLT		27-Nov-13	-167	0%																										
	MS1410	All Detailed Design Complete (VBO) - PR - U0	4	ECP		20-Jan-14	-66	0%																										
	MS1411	All Detailed Design Complete (D1411) - PR - U0	4	ECP		11-Feb-14	-217	0%																										
	MS1460	Work Package Assessment Completed and Passport Tasks set to Ready (VBO) - PR - ...	4	PTA		19-Feb-14	161	0%																										
	MS1461	Work Package Assessment Completed and Passport Tasks set to Ready (D1411) - PR...	4	PTA		12-Mar-14	-112	0%																										
	MS1511	Material/ Equipment Available (D1411) - PR - U0	5	MED		12-Mar-14	-51	0%																										
	MS1568	Start of Installation (D1411) - PR - U0	4	SOI	07-Apr-14		25	0%																										
	MS1578	Finish of Installation Window (D1411) - PR - U0	4	SOI		15-May-14	25	0%																										
	MS1611	AFS and/or Ready for Service Completed (D1411) - PR - U0	4	AFS		15-May-14	1392	0%																										
	MS1700	All EPC Contracts Awarded - PR - U0	3	DCA		06-Jun-14	213	0%																										
	MS1300	Long Lead Time Material Identified - PR - U0	4	LLT		03-Sep-14	51	0%																										
	MS1250	Preliminary Design Complete - PR - U0	5	DES		30-Oct-14	197	0%																										
	MS1400	Detailed Design Complete - PR - U2	4	ECP		30-Oct-14	197	0%																										
	MS1450	Work Package Assessment Completed and Passport Tasks set to Ready - PR - U0	4	PTA		29-Dec-14	178	0%																										
	MS1510	Material/ Equipment Available (VBO) - PR - U0	5	MED		31-Dec-14	2	0%																										
	MS1550	Start of Installation - PR - U0	4	SOI	14-Jan-15		2114	0%																										
	MS1551	Start of Installation (VBO) - PR - U0	4	SOI	07-Apr-15*		0	0%																										
	MS1552	Start of Installation Window (VBO) - ESW - PR - U0	4	SOI	09-Apr-15*		0	0%																										
	MS1572	Finish of Installation Window (VBO) - ESW - PR - U0	4	SOI		17-Apr-15*	0	0%																										
	MS1610	AFS and/or Ready for Service Completed (VBO) - PR - U0	4	AFS		29-Apr-15	1154	0%																										
	MS1571	Finish of Installation (VBO/D1531) - PR - U3	4	SOI		25-Jun-15*	0	0%																										
	MS1500	Material/ Equipment Available - PR - U0	5	MED		17-Jul-15	248	0%																										
	MS1570	Finish of Installation - PR - U0	4	SOI		18-Mar-16	1819	0%																										
	MS1600	AFS and/or Ready for Service Completed - PR - U0	4	AFS		19-Apr-16	911	0%																										
	MS1650	Project Close-out - PR - U0	5	PMM		28-Jun-23	-804	0%																										
	MS1680	Project Close-out - PR - U4	5	PMM		28-Jun-23	0	0%																										

Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone

Data Date 28-Feb-13
 Date Printed 28-Mar-13