D		Fask Name	Start	Finish	2013 2014
	0 G	Pic Mobert Hydro Power Project	Fri 23/11/12	Mon 20/07/15	Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
	¢.	Permitting	Fri 23/11/12	Tue 24/09/13	
17		Clearing Permit for Areas with Critical Concrete Structures	Tue 19/02/13	Thu 28/02/13	Clearing Permit for Areas with Critical Concrete Structures
	2	Plans & Specs Permit for Diversion Works	Fri 23/11/12	Thu 28/02/13	Plans & Specs Permit for Diversion Works
	2	Plans & Specs Permit for Powerhouse Excavation	Thu 20/12/12	Thu 28/02/13	Plans & Specs Permit for Powerhouse Excavation
	2	Plans & Specs Permit for Power and Tailrace Channels and fish habitat Excavation	Fri 01/03/13	Thu 11/04/13	Plans & Specs Permit for Power and Tailrace Channels and fish habi
21	4	Plans & Specs Permit for Main Powerhouse and Intake Structure	Fri 01/03/13	Thu 11/04/13	Plans & Specs Permit for Main Powerhouse and Intake Structure
22	9	Plans & Specs Permit for Dam	Sat 16/03/13	Fri 26/04/13	Plans & Specs Permit for Dam
	4	Plans & Specs Permit for Overflow Spillway & Compensation Powerhouse	Sat 16/03/13	Fri 26/04/13	Plans & Specs Permit for Overflow Spillway & Compensation Pov
24	=	Permit for T-Line	Fri 09/08/13	Thu 29/08/13	Permit for T-Line
25	2	Plans & Specs Permit for Cofferdam	Mon 15/07/13	Sun 25/08/13	Plans & Specs Permit for Cofferdam
	4	Plans & Specs Permit for Demolition of White Lake Dam	e Wed 14/08/13	Tue 24/09/13	Plans & Specs Permit for Demolition of Whit
27	2	Procurement	Thu 21/02/13	Mon 27/05/13	
	2	Financing	Fri 03/05/13	Fri 31/05/13	
41	<b>7</b>	Main GC & W2W Contractors	Fri 01/03/13	Mon 20/07/15	
42	9	GC Mob	Sat 01/06/13	Fri 21/06/13	GC Mob
43	9	Gitchi Animki Bezhig (Upper White River)	Fri 01/03/13	Mon 26/01/15	
		Clearing Areas with Critical Concrete Structur	res Fri 01/03/13	Fri 15/03/13	Clearing Areas with Critical Concrete Structures
45	4	Clearing Upper Site Areas	Sat 01/06/13	Fri 05/07/13	Clearing Upper Site Areas
	4	Clearing Upper Reservoir	Fri 16/08/13	Mon 31/03/14	Clearing Upper Res
	4	Access Roads and Bridges	Sat 01/06/13	Wed 04/12/13	Access Roads and Bridges
	4	Switchyard Civil	Mon 02/09/13	Mon 23/12/13	Switchyard Civil
	<b>-</b>	Diversion Channel + Low Level Spillway Structure	Mon 01/07/13	Fri 20/06/14	Diversio
	9	Remove Rockplugs	Sat 21/06/14	Wed 25/06/14	Remov
51	4	Cofferdam Construction	Thu 26/06/14	Wed 09/07/14	Coffe
	4	Divert River	Wed 09/07/14	Wed 09/07/14	09/0
53	4	Main Dam	Thu 10/07/14	Sat 15/11/14	
54	4	Overflow Spillway Structure and Channel	Mon 01/07/13	Sat 12/10/13	Overflow Spillway Structure and Channel
55	4	Compensation unit Civil, Penstock & Intake	Mon 01/07/13	Fri 20/06/14	Comper
	4	Intake Channel Excavation + Rock Support	Mon 01/07/13	Thu 15/08/13	Intake Channel Excavation + Rock Support
57	4	Tailrace Channel Excavation + Rock Support	Mon 01/07/13	Thu 19/09/13	Tailrace Channel Excavation + Rock Support
58	4	Tailrace Channel Rockplug Removal	Sat 21/06/14	Thu 26/06/14	Tailrac
59	4	Intake Structure + Gatehouse	Thu 01/08/13	Fri 01/11/13	Intake Structure + Gatehouse
		Task	Project Su	-	Inactive Milestone A Manual Summary Rollup
Project: Pic Mobert Hydro Project Split			External	Tasks 📃	Inactive Summary Manual Summary
ate: N	Ved 1	13/02/13 Milestone 🔶	External I	Milestone 🔶	Manual Task C Start-only C
		Summary	Inactive T	ask 🗌	Duration-only Finish-only



60 [ 61		Name	Start	Finish	
	<b>0</b>	GC - Headpond Ready for Filling	Mon 17/11/14	Mon 26/01/15	Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Ju
		Power House	Mon 01/07/13	Mon 26/01/15	
62 🕻	2	Power House Excavation	Mon 01/07/13	Thu 15/08/13	Power House Excavation
	2	Power House Structure include Ground Floor Slab		Tue 31/12/13	Power House Structure inc
54 🕻	2	Balance of Powerhouse and W2W	Wed 01/01/14	Mon 26/01/15	
	2	Compensation Powerhouse	Mon 01/07/13	Mon 26/01/15	
71	_	Gitchi Animki Niizh (Lower White River)	Fri 01/03/13	Mon 26/01/15	
72	2	Clearing Areas with Critical Concrete Structures	Fri 01/03/13	Fri 15/03/13	Clearing Areas with Critical Concrete Structures
	2	Clearing Lower Site Areas	Sat 01/06/13	Fri 05/07/13	Clearing Lower Site Areas
74 🕻	2	Clearing Lower Reservoir	Fri 16/08/13	Mon 31/03/14	Clearing Lowe
	2	Access Roads and Bridges	Sat 01/06/13	Wed 04/12/13	Access Roads and Bridges
	2	Switchyard Civil	Mon 02/09/13	Mon 23/12/13	Switchyard Civil
	2	Diversion Channel + Low Level Spillway Structure	Mon 01/07/13	Fri 20/06/14	Div
78 🕻	2	Remove Rockplugs	Sat 21/06/14	Wed 25/06/14	<b>K</b> e
	2	Cofferdam Construction	Thu 26/06/14	Wed 09/07/14	
	2	Divert River	Wed 09/07/14	Wed 09/07/14	
	2	Main Dam	Thu 10/07/14	Mon 03/11/14	
	2	Overflow Spillway Structure and Channel	Mon 01/07/13	Fri 15/11/13	Overflow Spillway Structure and
	2	Compensation unit Civil, Penstock & Intake	Mon 01/07/13	Fri 20/06/14	Cor
34 🕻	2	Intake Channel Excavation + Rock Support	Mon 01/07/13	Tue 27/08/13	Intake Channel Excavation + Rock Support
35 🕻	2	Tailrace Channel Excavation + Rock Support	Mon 01/07/13	Thu 24/10/13	Tailrace Channel Excavation + Rock
	2	Tailrace Channel Rockplug Removal	Sat 21/06/14	Thu 26/06/14	🕇 Та
	2	Intake Structure + Gatehouse	Thu 01/08/13	Fri 01/11/13	Intake Structure + Gatehouse
38 📢		GC - Headpond Ready for Filling	Tue 04/11/14	Mon 26/01/15	
39		Power House	Mon 01/07/13	Mon 26/01/15	
90 🕻	2	Power House Excavation	Mon 01/07/13	Tue 27/08/13	Power House Excavation
	2	Power House Structure include Ground Floo Slab	Thu 01/08/13	Sat 18/01/14	Power House Structure i
92 🕻	2	Balance of Powerhouse and W2W	Mon 20/01/14	Mon 26/01/15	
93 🕻	2	<b>Compensation Powerhouse</b>	Mon 01/07/13	Mon 26/01/15	
99 🕻	2	T- Line and Switching Station	Mon 02/09/13	Fri 28/02/14	
LO9 🕻	2	Substantial Completion	Mon 26/01/15	Mon 26/01/15	
L10 🕻	2	Final Completion	Tue 27/01/15	Wed 25/03/15	
111	==	Remove Existing Dam - White Lake	Sun 21/06/15	Mon 20/07/15	

