



McCarthy Tétrault LLP
PO Box 48, Suite 5300
Toronto-Dominion Bank Tower
Toronto ON M5K 1E6
Canada
Tel: 416-362-1812
Fax: 416-868-0673

George Vegh

Direct Line: (416) 601-7709
Direct Fax: (416) 868-0673
Email: gvegh@mccarthy.ca

June 14, 2013

Via RESS and COURIER

Ontario Energy Board
2300 Yonge Street
P.O. Box 2319
Suite 2700
Toronto, ON M4P 1E4

Attention: Ms. Kirsten Walli
Board Secretary

Dear Ms. Walli:

Re: **EB-2011-0063**
Authorization for Leave to Construct – Revised Construction Schedule

We are counsel to Grand Renewable Wind LP and Grand Renewable Solar LP. Further to s. 3 of the Board's Amended Order dated December 19, 2012, we write to provide the Board with the revised plan and schedule for the construction of the Transmission Facilities.

The revised plan and schedule is attached hereto as Schedule "A".

Please contact the undersigned if you have any questions in regards to the foregoing.

Sincerely,

McCarthy Tétrault LLP

Signed in the original

George Vegh

c. J. M. Cho
W. Kim

Schedule "A"
(please see attached)

Revised Schedule - LTC

ID	Task Name	Start	Finish	2011	2012	2013	2014
1	Project Milestone (GREP)	Sun 10-10-31	Sun 14-08-31	Oct	Jan	Apr	Jul
2	1. OEB & REA Process	Sun 10-10-31	Mon 12-12-31	Oct	Jan	Apr	Jul
3	Initiate Land Discussion	Sun 10-10-31	Sun 10-10-31	10-31			
4	Submit Section 92 LTC Application to OEB	Mon 11-02-28	Mon 11-02-28	12-28			
5	Obtain Section 92 Approval	Thu 11-12-08	Thu 11-12-08	12-08			
6	Obtain REA Approval	Fri 12-06-15	Fri 12-06-15	06-15			
7	Final Decision of REA Appeal	Mon 12-12-31	Mon 12-12-31	12-31			
8	2. GREP	Mon 13-03-25	Sun 14-08-31				
9	Deatiled Engineering(Including Geotechnical Suvey)	Mon 13-03-25	Fri 13-10-04				
10	Surveying, Delivery of Construction Material	Mon 13-06-24	Wed 14-05-14				
11	Installation of Tower Foundation/Road	Thu 13-08-29	Fri 14-03-07				
12	Tower/Turbine Delivery and Erection	Mon 14-01-20	Fri 14-07-04				
13	Solar Panel Delivery and Installation	Tue 13-12-03	Thu 14-08-28				
14	Installation Collector Line	Thu 13-10-17	Thu 14-07-31				
15	Project Commissioning	Mon 14-05-05	Thu 14-07-31				
16	Commercial Operation	Sun 14-08-31	Sun 14-08-31				
17	3. Proposed Facility(Transmission Line)	Sat 13-06-29	Fri 14-05-30				
18	Detailed Engineering(Including GeoTech work, Tree Clearing, Grubbing & Site Survey)	Sat 13-06-29	Tue 13-08-20				
19	Transmission Line Material Delivery	Mon 13-07-08	Thu 13-08-29				
20	Transmission Line Construction	Wed 13-10-16	Fri 14-05-16				
21	Back Feed	Fri 14-05-30	Fri 14-05-30				

LTC Application

Date : June 14, 2013