

Hydro One Networks Inc.

7th Floor, South Tower
483 Bay Street
Toronto, Ontario M5G 2P5
www.HydroOne.com

Tel: (416) 345-5393
Fax: (416) 345-5866
Joanne.Richardson@HydroOne.com

Joanne Richardson

Acting Director – Major Projects and Partnerships
Regulatory Affairs



BY COURIER

July 7, 2014

Ms. Kirsten Walli
Board Secretary
Ontario Energy Board
Suite 2700 - 2300 Yonge Street
P.O. Box 2319
Toronto, ON, M4P 1E4

Dear Ms. Walli:

**EB-2013-0053 – Hydro One Networks Inc. Guelph Area Transmission Refurbishment Project –
Construction Plan**

The Ontario Energy Board's Decision and Order, Appendix A, Section 2.3 dated September 26, 2013 requires that Hydro One Networks file a detailed construction plan. Please find attached the construction plan for Hydro One's s92 Guelph Area Transmission Refurbishment project.

Also, please update the Project Manager contact to reflect the following:

Mr. David Willson
Project Manager
Hydro One Networks Inc.
483 Bay Street, 4th Floor, South Tower
Toronto, ON M5G 2P5
Tel: 416-345-1289
Fax: 416-345-1300
Cell: 416-617-9357
Email: David.Willson@HydroOne.com

This document has been filed electronically using the Board's Regulatory Electronic Submission System and two (2) copies will be sent to the Board shortly.

Sincerely,

ORIGINAL SIGNED BY JOANNE RICHARDSON

Joanne Richardson

ID	% Complete	Resource Names	Task Name	Duration	Start	Finish																								
							Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter	1st Quarter	3rd Quarter		
							Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov	Jan
1	17%		AR # 17389, 230 kV B5G/B6G Line Work Between Guelph Campbell TS X Guelph Cedar TS - 700019218	32.25 mons	Mon 1/6/14	Fri 7/22/16	AR # 17389, 230 kV B5G/B6G Line Work Between Guelph Campbell TS X Guelph Cedar TS - 700019218																							
2	45%	Engineering	Engineering Drawing Package & BoM	14 mons	Mon 1/6/14	Fri 2/13/15	Jan 6 '14 Feb 13 '15																							
3	15%	Procurement	Civil - Anchor Bolts ,Foundation Rebar & Concrete	9.7 mons	Tue 5/20/14	Fri 2/27/15	May 20 '14 Feb 27 '15																							
4	10%	Procurement	Electrical - Towers, Conductors (Incl. OPGW) & Hardwares	7.15 mons	Wed 6/18/14	Fri 1/16/15	Jun 18 '14 Jan 16 '15																							
5	0%	Construction Civil	Build Access Road & Puller/Tensioner Pad	13 wks	Mon 8/18/14	Fri 11/14/14	Aug 18 '14 Nov 14 '14																							
6	0%	Construction Electricc	Removal of Existing 115 kV B5G/B6G Line	9 wks	Mon 10/20/14	Fri 12/19/14	Oct 20 '14 Dec 19 '14																							
7	0%	Construction Civil	Install Foundations (26 TWR)	15 wks	Mon 11/17/14	Fri 3/13/15	Nov 17 '14 Mar 13 '15																							
8	0%	Construction Electricc	Installation of 230 kV Line (Assemble & Erecting Towers - 26 TWR	11 wks	Mon 1/12/15	Fri 3/27/15	Jan 12 '15 Mar 27 '15																							
9	0%	Construction Electricc	String Conductor	15.4 wks	Mon 3/16/15	Tue 6/30/15	Mar 16 '15 Jun 30 '15																							
10	0%	Construction Civil	Remove Access Road and Puller - Tensioner/Crane Pads	12 wks	Mon 5/2/16	Fri 7/22/16	May 2 '16 Jul 22 '16																							
11	0%		AR # 17389, Guelph North Junction - 700019320	26 mons	Mon 9/15/14	Fri 10/7/16	AR # 17389, Guelph North Junction - 700019320																							
12	0%	Engineering	Engineering Drawing Package & BoM	6 mons	Mon 9/15/14	Fri 3/13/15	Sep 15 '14 Mar 13 '15																							
13	0%	Procurement	Civil - Anchor Bolts ,Foundation Rebar & Concrete	7.5 mons	Mon 1/5/15	Fri 7/31/15	Jan 5 '15 Jul 31 '15																							
14	0%	Procurement	Electrical - Towers, Conductors (Incl. OPGW) & Hardwares	6.05 mons	Mon 1/5/15	Mon 6/22/15	Jan 5 '15 Jun 22 '15																							
15	0%	Construction Civil	Build Access Road & Puller/Tensioner Pad	8 wks	Mon 5/4/15	Fri 6/26/15	May 4 '15 Jun 26 '15																							
16	0%	Construction Civil	Install Foundation	8.8 wks	Mon 6/1/15	Thu 7/30/15	Jun 1 '15 Jul 30 '15																							
17	0%	Construction Electricc	Assemble & Erect Tower	4 wks	Mon 9/14/15	Fri 10/9/15	Sep 14 '15 Oct 9 '15																							
18	0%	Construction Electrical,Constructio Civil	Removal of existing conductor,Towers & Foundation	4 wks	Mon 9/14/15	Fri 10/9/15	Sep 14 '15 Oct 9 '15																							
19	0%	Construction Electrical	Stringing and Tapping D6V/D7V with Guelph N. Jct X Campbell TS	3 wks	Mon 10/12/15	Fri 10/30/15	Oct 12 '15 Oct 30 '15																							
20	0%	Construction Civil	Remove Access Road and Puller - Tensioner/Crane Pads	10 wks	Mon 8/1/16	Fri 10/7/16	Aug 1 '16 Oct 7 '16																							
21	0%		AR # 17389, OPGW Campbell TS to Guelph North Junction - 700019322	20 mons	Mon 3/16/15	Fri 10/7/16	AR # 17389, OPGW Campbell TS to Guelph North Junction - 700019322																							
22	0%	Engineering	Engineering Drawing Package & BoM	12 wks	Mon 3/16/15	Fri 6/5/15	Mar 16 '15 Jun 5 '15																							
23	0%	Procurement	Electrical - OPGW,ADSS & Hardwares	12 wks	Mon 4/27/15	Fri 7/17/15	Apr 27 '15 Jul 17 '15																							
24	0%	Procurement	Civil - Site Prep. & Access Road Materials	13.1 wks	Fri 5/1/15	Fri 7/31/15	May 1 '15 Jul 31 '15																							
26	0%	Construction Civil	Build Access Road & Puller/Tensioner Pad	4 wks	Mon 6/22/15	Fri 7/17/15	Jun 22 '15 Jul 17 '15																							
27	0%	Construction Electricc	Stringing,Dead End and Splice OPGW	11 wks	Wed 7/1/15	Tue 9/15/15	Jul 1 '15 Sep 15 '15																							
28	0%	Construction Civil	Remove Access Road and Puller - Tensioner/Crane Pads	5 wks	Mon 9/5/16	Fri 10/7/16	Sep 5 '16 Oct 7 '16																							