

## Engineering Design Specifications

Detailed Engineering	29-Jun-15	07-Aug-15
Issued for Review (IFR)	11-Aug-15	11-Aug-15
NOVA Review and Incorporate Comments	12-Aug-15	18-Sep-15
Approved for Construction	22-Sep-15	22-Sep-15

## Regulatory OEB Application

Environmental Report	27-Apr-15	26-Jun-15
OEB Application Submission	29-Jun-15	21-Oct-15
Decision and Order (Approval)	22-Oct-15	22-Oct-15

## Procurement

Pipeline Material Requisition	29-Jan-16	29-Jan-16
Pipeline Delivery	01-Feb-16	05-Aug-16

## Construction

Clearing and Brush Removal	14-Nov-16	02-Dec-16
Mobilization and Prefabrication	05-Jun-17	14-Jul-17
Demolition and Installation	17-Jul-17	22-Sep-17
Clean & Hydrotest	25-Sep-17	30-Sep-17
Demobilization and Clean-up	25-Sep-17	20-Oct-17
Commissioning	01-Oct-17	31-Dec-17
In-Service	01-Jan-18	01-Jan-18
Year After Cleanup	01-Sep-18	30-Oct-18

[illegible]