

December 16, 2015

VIA RESS, COURIER, and EMAIL

Ms. Pascale Duguay
Manager, Natural Gas Applications
Ontario Energy Board
P.O. Box 2319
2300 Yonge Street, 27th Floor
Toronto, ON M4P 1E4

Dear Ms. Duguay:

**Re: Enbridge Gas Distribution Inc. ("Enbridge")
Ontario Energy Board ("Board") Docket No. EB-2012-0451 GTA Project
Conditions of Approval 1.4**

Pursuant to Condition of Approval 1.4 in the Board's January 30, 2014 decision, and further to our November 6, 2015 letter, Enbridge would like to update the Board on the timing of the in-service date of Segment B.

The in-service date for Segment B has been revised to the middle of January, 2016. Subsequent to the November 6 update, construction problems related to soil conditions at the Leslie Street crossing resulted in the need to switch to the Direct Pipe micro-tunneling method. The crossing was completed on December 11 and all Segment B pipe, other than final tie-ins, has now been installed.

Hydrostatic testing of the north/south section of Segment B was completed on November 10, 2015. Testing of the east/west section is scheduled to be completed prior to Christmas. This will be followed by pipeline drying, final tie-ins, and energization of Segment B the second or third week of January, 2016.

If there are any questions, please do not hesitate to contact me (brian.wikant@enbridge.com) or Edith Chin (edith.chin@enbridge.com).

Yours truly,

[original signed]
Brian Wikant
Project Director, GTA Project

cc: Andrew Mandyam (Enbridge)
Scott Dodd (Enbridge)