



NOVA Chemicals (Canada) Ltd.

1086 Modeland Road
Building 1040, Suite 201
Sarnia, Ontario, Canada N7S 6L2
Mailing: P.O. Box 3060
Sarnia, Ontario, Canada N7T 8C7
tel: 519.346.3286
fax: 519.481.2823

March 2, 2017

By RESS and Courier

Ms. Kirsten Walli
Board Secretary
Ontario Energy Board
Suite 2700, 2300 Yonge Street
Toronto, Ontario
M4P 1E4

**RE: NOVA Chemicals (Canada) Ltd. (NOVA Chemicals)
Kimball Pipeline Replacement Project (Project)
Ontario Energy Board File Number: EB-2015-0212**

Dear Ms. Walli:

This is the construction schedule status report required pursuant to Condition 2(b) of the Board's Order EB-2015-0212 for the Project. I confirm NOVA Chemicals' plan to complete field construction of the Project during the summer of 2017, in order to have the Project in service for January 1, 2018 in alignment with the anticipated in service date of Kinder Morgan's Utopia East project upstream of the Project.

We have enclosed an updated Project construction schedule (updated from the schedule provided at Application Exhibit 3, Tab H, Schedule 3). The updated schedule reflects an acceleration of the construction start date for the Project from June 5, 2017 to April 15, 2017. This acceleration is planned in order to accommodate our Corunna facility turnaround (a planned production outage for maintenance activities; see Reply Submissions, subparagraph 23(iii)), now scheduled to commence on or about August 14, 2017 (previously scheduled for the early spring of 2017).

Under the revised Project schedule, the demolition and installation phase of the Project will run from May 6 through July 22, rather than from July 17 through September 22 as initially planned. NOVA Chemicals does not anticipate any significant impact of this scheduling shift on the construction of the Project in accordance with the Board's Order, including the Environmental Report filed in the proceeding (Ordering Condition 3 and Application Exhibit 3, Tab H, Schedule 2).

Following cleaning and hydro-testing (now scheduled for the end of July, rather than the end of September), the new pipeline will be filled with nitrogen until planned commissioning later in the fall.

If you have any questions concerning this report, please contact us to discuss them.

Sincerely,

NOVA Chemicals (Canada) Ltd.

A handwritten signature in black ink, appearing to read "Fred S. Maxim". The signature is fluid and cursive, with a large initial "F" and "M".

Per: Fred S. Maxim
Senior Corporate Counsel

Encl.

Copy: Ian Mondrow, Gowling WLG

Date 2-Mar-17

Item 2015-06-26, NOVA Chemicals (Canada) Ltd., Application for Leave to Construct, Exhibit 3, Tab H, Schedule 3

Rev. Updated to communicate changes in Construction Schedule

Pre-Construction Land Preparation

Clearing and Brush Removal 6-Feb-17 14-Mar-17
Access Culvert Installation 6-Mar-17 14-Mar-17

Construction

Mobilization and Prefabrication 15-Apr-17 15-Jun-17
Silt Fence/Snake Observation 15-Apr-17 6-May-17
Demolition and Installation 6-May-17 22-Jul-17
Clean & Hydrotest 22-Jul-17 31-Jul-17
Demobilization and Clean-up 31-Jul-17 31-Aug-17
Commissioning 1-Oct-17 31-Dec-17
In-Service 1-Jan-18 1-Jan-18
Year After Cleanup 1-Sep-18 30-Oct-18

2017				2018			
Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
█							
█							
	█						
	█						
	█	█					
		█					
		█					
			█				
				█			
					█		
						█	█