

UNDERTAKING J5.1

Undertaking

To provide the post-filing planning costs related to Unit 2 either incurred or forecast to be incurred.

Response

OPG estimates that, from 2016 onwards, approximately \$295M of planning costs (excluding interest or any contingency amounts) have been or will be incurred related to Unit 2.

UNDERTAKING J5.3

Undertaking

Reference: J4.3

To provide the draw-downs that remove from contingency, as well as any amounts that have replenished contingency for risks that have passed that did not bear as at end of January 2017 (i.e. gross and net movements in contingency).

Response

Please refer to the response to Undertaking J2.10, Attachment 1, Appendix 5B, p. 15 (confidential), in particular, the columns entitled “Drawdowns against U2EE” and “Transfers to General Reserve” and their corresponding notes.

UNDERTAKING J5.7

Undertaking

To provide an updated risk register.

Response

An updated risk register as of March 7, 2017 for the DRP is filed as Attachment 1 (confidential).

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
Project: Balance of Plant -																		
15128	Design cost increase and schedule delays due to the additional stress analysis re-run	ASDC stress analysis resulted in several nodes not passing as per Code requirements. Additional analysis (NB3200, sensitivity analysis, analytical methods) may be required in order to ensure a clean pass of the stress analysis mandatory for the TSSA registration of the modification. If the risk occurs, then cost and schedule of the project will be impacted.		Active	Katie Stewart	Doina Idita	03-Mar-17	Accept	01-Sep-17	4	1	4	16	4	1	4	16	
			Outage Window		Window Description													
			124		124 - SDC Rm Work													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13263	PHT & Aux - PHT Pumps Will Require Repairs [window 048]	Event: PHT Pump (2-33120-P3) may require repairs Cause: Due to age of pump, and inability to inspect prior to refurbishment Impacts: Cost and schedule impacts Background: During DNRU2 a single PHT Pump (2-33120-P3) will be inspected to determine the condition of the pump and if any contingency repairs are required. The risk is that the 2-33120-P3 is in poor condition and will require full repairs. This will lead to inspections of 2-33120-P1/P2/P4 and potential additional repairs. This would also impact the scope for the remaining refurbishment unit outages.	1	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Monitor	02-Oct-17	2	2	5	10	2	2	5	10	
			Outage Window		Window Description													
			048		048 - HTS Aux Drain,Purge,Outside Vault													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13641	PHT & Aux - Risk of Project Delays due to Conflicting Work in PHT Pump/Motor Room [Window 48]	The risk is that other work (such as the PHT Pump Motor Installations) will push the execution window for the PHT pump inspection/overhaul work. Any operation of the gantry crane and high rad work in the RMD will cause interruption of other work. Therefore, there is has a high chance of other work affecting the PHT Pump inspections, coupling removal/installation (Mech mtc. or other contractor), seal removal/installation (P&M), motor removal (P&M), and pump contingency overhaul.	1	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Monitor	17-Jun-17	2	1	5	10	2	1	5	10	
			Outage Window		Window Description													
			048		048 - HTS Aux Drain,Purge,Outside Vault													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
15155	Schedule of VVRS impacted by Breathing air	Event: Breathing air can cause delays to the start of vvrs. Cause: Delays from JV. Impact: SCHEDULE IMPACT,COST IMPACT Background: Present schedule is not accounted for manpower requirements i.e. 24/7. schedule of breathing air has an impact on the VVRS commissioning.	4	Active	Katie Stewart	Amanjot Singh	01-Mar-17	Accept	18-Mar-17	3	2	3	9	2	1	2	4	
			Outage Window		Window Description													
			137		137 - Final Commissioning (VVRS Ph-I, AL&TCD Logic Mods, BU Logic Mod Ph-II)													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
15156	Operation resources support required 24/7 for vvrs commissioning	Event: 24/7 window support from operations may not be available. Cause: Due to defueling advance resources have been tied up in other ongoing projects. Impact: Additional cost will incur and delay to critical path. Background: window 137 requires Operation resources support required 24/7 for vvrs commissioning.	4	Active	Katie Stewart	Amanjot Singh	01-Mar-17	Monitor	15-Mar-17	3	2	3	9	2	1	2	4	
			Outage Window		Window Description													
			137		137 - Final Commissioning (VVRS Ph-I, AL&TCD Logic Mods, BU Logic Mod Ph-II)													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
15157	Duration for Commissioning could be longer then planned	Font Size Event: bypass commissioning may take longer than expected Cause: Due to FOAK work Impact: Schedule delays Background: VVRS is a first of a kind project . The by pass commissioning can take longer then expected because it has not been done before. This could have a major impact on the project schedule.	4	Active	Katie Stewart	Amanjot Singh	01-Mar-17	Monitor	18-Mar-17	3	2	3	9	2	1	2	4	
			Outage Window		Window Description													
			137		137 - Final Commissioning (VVRS Ph-I, AL&TCD Logic Mods, BU Logic Mod Ph-II)													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13295	[Window 532] Risk of Fire Protection Emergent Repair Scope	DSRs IP1220-14, IP1300-1, and IP1220-3 are DSRs to perform assessments. Should deficiencies be found during these inspections/assessments, there is a generic contingency DSR for any work required in Engineering/Testing Scope. Currently, this DSR does not carry any funding to perform the work.	3	Active	Oweis Chohan	Oweis Chohan	01-Feb-17	Monitor	09-Jan-17	4	2	2	8	4	2	2	8	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 2 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13295	[Window 532] Risk of Fire Protection Emergent Repair Scope	DSRs IP1220-14, IP1300-1, and IP1220-3 are DSRs to perform assessments. Should deficiencies be found during these inspections/assessments, there is a generic contingency DSR for any work required in Engineering/Testing Scope. Currently, this DSR does not carry any funding to perform the work.	5405	In Progress	Fire Protection Penetration/Construction Joint Field Inspections	Completion of the final fire penetrations and construction joints is required to assess the extent of repair scope. The first action is to complete the inspections TCD Aug 15. Upon completion of tyhat activity, the action ID will be updated to status when Engineering will complete the inspection analysis to confirm repair scope. That TCD will be established once the inspection reports are generated.	Ajay Upadhyaya	Oweis Chohan	31-Mar-17	Feb 22, 2017: On-going discussions with Design for projects to obtain work-able sample sub-set of sikalfex and scope to complete SOW. Due Date above moved out to March 31 to re-assess.							
						Update : OPG Field engineering providing the inspection service. Commencing Jan 2016. Expected finish, first quarter 2016. Inspection analysis ongoing, Update June 29/26 - Field engineering was instructed to perform further analysis of high risk rooms. Expected completion on July 15th 2016. This has pushed the documentation exercise into September 2016. IIP due in December 2016 for documentation.				Extent of penetrations/construction joints confirmed, SoW being drafted to obtain selective sampling to confirm EOC for Sikaflex. Date extended to Jan 2016 to allow for SoW finalization, contract issuance and status of sampling findings. Update 03-Oct-2016: OPG design & Field Engineering to provide inspection reports/documentations/repair scope to OPG projects by November 2016. Selective sampling for Sikaflex firebarrier replacements to commence thereafter (Scope of work, contract issuance, etc)							
						Update Sept 14/16 : Field engineering now complete their further analysis. Documentation has slipped to completion of Oct 7/16 due to amount of drawings to be created. Update 3-Oct-2016: Inspection/documentation updates to be completed by November 2016. Being monitored.				Update : 03 Nov 2016 1) EP DCR implementation for 71 existing dwgs - over the next ~2 months (not required to close out IIP) – (340 hrs drafting w/contingency, 200 hrs eng) – Target completion is December 31st.							
						Update: BOP Projects to meet with OPG Design on status of IIP Fire Barriers Inspections completion (Target end of year 2016). Action plan to be developed on path forward for BOP projects Sika-Flex Fire barrier field campaign.				Update: 17-Jan-2017 OPG Design has completed their portion of field assessments/configuration management of fire barriers. OPG projects is awaiting their feedback now to proceed with IIP OI 024 (Sikaflex removal) - Design input is needed to generate a SOW and execute the work before July 2019 as per the IIP commitment. A meeting with design on this feedback/turnover is to be scheduled in the next week or 2 and a joint effort is establishing the SOW is its main objective.							
Outage Window			Window Description														
532			532 - Oil Storage Tank Inspections														

13261	PHT & Aux - R002 on 84.0 elevation may contain many hotspots [window 048]	The risk is that the room where the D2O collection tank and vent condenser heat exchagers (2-33810-HX1/2) currently contains a hot spot and may contain many more after the PHT drain. The Heat exchangers are located in Room-002 on the 84.0 elevation, at one of the lowest elevations of the station. During refurbishment, the removal of the D2O in the PHT Auxiliary system will be completed via a gravity drain, causing many particulates and radioactive particles to be drained to the lower elevations of the plant.	1	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Monitor	30-Jul-17	3	1	2	6	3	1	2	6
			Outage Window		Window Description												
			048		048 - HTS Aux Drain,Purge,Outside Vault												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 3 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
13347	PHT Pump Dismantling/Reassembly Tools Unavailable [Window 48]	Event: The Primary Heat Transport (PHT) Pump disassembly/assembly tools required for PHT pump inspection and maintenance may not be readily available for execution Cause: In the event of a forced outage, station maintenance would require the PHT Pump tools for seal replacement. Impact: Schedule delays Background: In the event of a forced outage, station maintenance will need to take back the PHT Pump tools for the use of seal replacement. Also, the vendor needs to confirm availability of all required tools for pump disassembly, inspections and reassembly. This will lead to a contractor stand down until the PHT Pump tools can be obtained to continue PHT pump inspections.	3	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Monitor	26-May-17	2	1	3	6	2	1	3	6	
			Outage Window		Window Description													
			048		048 - HTS Aux Drain,Purge,Outside Vault													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13364	PHT Pump Component Procurement Uncertainty [Window 48]	Event: Cost of material procurement for the PHT Pump long lead components may be higher than anticipated/additional parts may be required Cause: Due to long lead time, and exclusion of all regulatory license approvals with class 5 estimate from the OEM Impact: cost impacts Background: The risk is that there is an uncertainty in the cost of material procurement for the PHT Pump Long Lead components (15 month lead time). Funding was approved in Phase 1 to complete the purchase of the materials but the estimate from the OEM was a class 5 and did not include all the regulatory license approvals. There is also a risk of requiring additional overhaul parts (PHT pump parts over and above the rotating element).	3	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Monitor	12-May-17	2	1	3	6	2	1	3	6	
			Outage Window		Window Description													
			048		048 - HTS Aux Drain,Purge,Outside Vault													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13400	EHS Project - Inability to Perform Construction Walkdown and Risk of High Number of FICs [Windows 68, 104, 105]	The risk is that there has not been a construction walkdown held for the Class 1 portion of this modification due to no planned Unit 2 outages available during the detailed design phase. The design and construction team have not been able to get into the reactor vault, therefore the design is based on available pictures and laserscans for piping layouts and supports. There is a large risk of interferences being present in the current piping runs which are not clearly visible from available pictures. There is a likelihood that there will be a high number of field initiated changes (FICs) during construction.	1	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Monitor	29-Jun-18	3	2	2	6	3	1	2	6	
			Outage Window		Window Description													
			068		068 - Emergency Heat Sink													
			104		104 - Post Feeder Vault Projects													
			105		105 - Vault Projects After Feeder Removal													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13658	EHS - DEC Revisions due to Unavailability of Vendor Information [Windows 48, 53, 68, 104, 105]	The risk is that DEC revisions will be required due to the unavailability of vendor information. The design of the EHS piping and support structures depends on the dimension and weights of the material components (such as manual and check valves, and other items). These items will not be available until 4-6 weeks into procurement of the components, however PO's have not yet been issued for them (in progress).	2	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Mitigate	27-Apr-17	3	2	1	6	3	2	1	6	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			9200	In Progress	EHS Follow up on Vendor Drawing Information	The design EC's may require revision if the information according to the vendor drawings for the valves are outside what was assumed in the design (eg. weight & dimensions). This action is to track and follow up on all vendor information to confirm impact to DEC's.	Katie Stewart	Hassan Baharvandy	17-Mar-17	in Progress, most of the vendor drawing are received								
			Outage Window		Window Description													
			048		048 - HTS Aux Drain,Purge,Outside Vault													
			053		053 - ESW Rehab													
			068		068 - Emergency Heat Sink													
			104		104 - Post Feeder Vault Projects													
			105		105 - Vault Projects After Feeder Removal													
14568	EHS - Parts Availability May Cause Delays during Construction [window 48, 104]	There is a risk that during construction of Emergency Heat Sink (EHS) refurbishment project, there may be delays to construction due to late delivery of materials. This risk is specific to Class 1 valves and EP pressure test tool material, and will impact the vault projects window (104).	1	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Monitor	20-Feb-17	3	1	2	6	3	1	2	6	
			Outage Window		Window Description													
			048		048 - HTS Aux Drain, DFead Legs and Purge,Outside Vault													
			104		104 - Post Feeder Vault Projects													
There are no Draft, Not Started, In Progress Actions associated with the risk.																		

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 4 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14577	PHT & Aux: PHT Pump inspections may be more extensive than originally quoted [window 048]	PHT P3 inspections are required to be performed during unit 2 refurbishment outage to determine extend of condition (as well as gasket replacement to fix the leaks on P3). Based on the results of these inspections, the remaining pumps may require inspections and overhaul to ensure they are reliable to extended life of the unit. As per the Vendor's BOE, it is assumed that inspection will be performed onsite with the OEM present to consult with visual and NDE inspection results; and the assumption was 160 hours of vendor on-site support (i.e. 8hrs x 20days). It has become apparent that the inspections can't logically take place onsite at OPG and the RE needs to be shipped to the OEM's location in the US. There were no provision in the estimate to ship the contaminated pump RE offsite for extended condition assessment.	2	Active	Scott Guthrie	Hassan Baharvandy	07-Mar-17	Monitor	01-Jun-17	3	1	2	6	3	1	2	6
			Outage Window		Window Description												
			048		048 - HTS Aux Drain,Purge,Outside Vault												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13753	Risk of Procurement of Miniature fission chambers [No Window Related]	May require procurement of new miniature fission chambers or they are not fit for use.	2	Active	John Stopar	George Naguib	11-Aug-16	Monitor	31-May-17	3	1	1	3	3	1	1	3
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
Project: Balance of Plant - 73308																	
13756	Testing of all private fire main control valves [73312]	Todays Date: 07/March/2017 (Current scope: 14 valves to test) Due to age and obsolescence of position assured open valves - there is a risk that during the testing of these valves (opening/closing) it may cause damage/failure. This was lead to project scope/schedule/cost being impacted.	3	Active	Oweis Chohan	Oweis Chohan	07-Mar-17	Accept	30-Jun-17	2	1	4	8	2	1	4	8
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
Project: Balance of Plant - 73312																	
13654	ES MSA Vendor Capability/Experience	<div><div></div><div>A full resource assessment of FOX PMT and Construction resources (against Class 3 estimate FTEs) is required to confirm if current staff are adequate and what changes to staffing are required as projects enter into/out of execution during Unit 2. Also risk is tied to risk ID - 13663</div></div>	3	Active	Scott Guthrie	Scott Guthrie	23-Jan-17	Mitigate	17-Feb-17	4	3	3	12	2	2	3	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Page 5 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

13654

ES MSA Vendor Capability/Experience

6529

In Progress

ES Fox Strategic Refurb Resource Planning

Outage Window

000

Window Description

000 – No Window Related

14379

73312: Tin Whisker Cleaning - ToR Schedule Risk

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

07-Mar-17

Mitigate

01-May-17

3

1

3

9

2

1

2

4

Weekly review meeting underway with Fox confirming progress of strategic resourcing initiative.
Mar 16/16 status: PMT Class 3 estiamte FTE allocation confirmed against current Fox PMT team. team is approx. 50% under-resourced however after Feb 2018 the PMT workload drop significantly. Fox to provide names of proposed PMT team and insert into PMT allocation curve to determine extent of underallocation post Feb 2018. Construction staff table received ~80 % complete. Construction staff allocation table drafted and review I/P.
Apr 17/16: Conceptual approval received from Gary Rose & Mike Allen wrt PMT/Construction team approach. Presentation to be revised based on feedback & final review completed week of Apr 25 prior to requesting approval from D. Reiner. Support team Scope of Work routed for approval and draft PO sent to Fox for comment. This PO will progress Fox resources/planning in a number of areas.
BoP resource has been assigned to the look ahead team, Fox and SDLU staff assignment remains pending.
May 13/16: PMT/Construction team update noted in Action 5980.
May 30/16 Update: QA/QC resource plan committed to be p

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 6 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14379	73312: Tin Whisker Cleaning - ToR Schedule Risk	Event: Relay replacements have only been done a few times at Darlington on a small scale (1-2 at a time). Cause: The volume of work (180 relays) that will need to take place. Impact: The volume of work (180 relays) may result in failed or delayed post maintenance testing, which could cause significant rework to diagnose & repair the problem.	7596	In Progress	Class 2 Relay "Tin Whisker" Maintenance - Develop Spares Plan	Develop Spares Plan, including: 1. Investigate spare relay availability with ABB/EPRI/COG. 2. Confirm existence of 11 spares (put hands on them). 3. Clean of existing spares and subsequent verification of functionality.Meet with Station Engineering to review spares plan.	Ajay Upadhyaya	Breanne Stramenga	30-Apr-17	Action extended to June 30/16 as OPG PM is on OCC duty until June 20/16. Current status - Tin Whiskers workplan remains on track for OPG approval by June 15/16, other areas pending review by PM upon return. July 25 Udate: Work plan approval TCD is now July 31, and is at risk. Extended to September. Aug 10/16 Update: Quotation received from vendors - cost is 5k per unit. Minimum order is 400 (2M\$). Further engineering analysis I/P as it is estimated that the cost of a modification to replace the units will exceed the cost of spares. Sept 28/16 - Action date updated to reflect TCD for analysis. Oct 4/16: Pre-req workload/vendor oversight and lack of resources challenging completion date. Aug staff request being processed to bring in more project resources. Action extended to Oct 31 to allow additional staff to come into role. Dec 29th Update: System Engineering spares recommendation will be submitted by Feb 28th, due date changed to reflect new commitment. Mar 7,2017: System Engineering commitment missed, new due date is end of March							
										Outage Window							
										000							
										000 – No Window Related							
13853	Warranty Period Extension beyond 2 year ES MSA contractual term	Event: There is a possibility that we would need to extend the warranty period for materials beyond the 2 year timeline. Cause: The expectation is that material needs to be procured at arrived at site t-6weeks from the execution window. However, there are instances where the execution work occurs later on within the execution window, especially for work currently assigned to segment windows (131, 132, 133) Impact: Warranty may have elapsed prior to installation resulting in additional cost to cover extra warranty requirement		Active	Scott Guthrie	Kevin Tse	23-Jan-17	Monitor	16-Feb-17	3	2	1	6	3	2	1	6
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14380	73312-Tin Whisker Cleaning - Resource Risk	Event: This project requires specialized OPG station resources (DCC group) to perform the work Cause: There is risk of resource availability for future units, as specialized resources are not available outside of OPG Impact: There is a schedule risk due to resource availability during work window which may cause delays.		Active	Scott Guthrie	Breanne Stramenga	07-Mar-17	Monitor	01-Feb-18	2	1	3	6	2	1	3	6
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14378	73312: Tin Whisker Cleaning - ToC Relay Spares Risk [No Window Related]	Event: Significant degradation is uncovered during Tin Whisker cleaning/relay inspection; or that we fail PMT due to contact degradation missed during inspection Cause:The relay is obsolete and there are only 7 spares for ~180 relays on U2 only Impact: Spare relays will need to be purchased if results are unfavorable. This poses a significant cost risk to the project since the relays will need to be custom made.		Active	Scott Guthrie	Breanne Stramenga	07-Mar-17	Mitigate	01-Jan-18	2	2	2	4	1	1	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 7 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14378	73312: Tin Whisker Cleaning - ToC Relay Spares Risk [No Window Related]	Event: Significant degradation is uncovered during Tin Whisker cleaning/relay inspection; or that we fail PMT due to contact degradation missed during inspection Cause:The relay is obsolete and there are only 7 spares for ~180 relays on U2 only Impact: Spare relays will need to be purchased if results are unfavorable. This poses a significant cost risk to the project since the relays will need to be custom made.	7596	In Progress	Class 2 Relay "Tin Whisker" Maintenance - Develop Spares Plan	Develop Spares Plan, including: 1. Investigate spare relay availability with ABB/EPRI/COG. 2. Confirm existence of 11 spares (put hands on them). 3. Clean of existing spares and subsequent verification of functionality.Meet with Station Engineering to review spares plan.	Ajay Upadhyaya	Breanne Stramenga	30-Apr-17	Action extended to June 30/16 as OPG PM is on OCC duty until June 20/16. Current status - Tin Whiskers workplan remains on track for OPG approval by June 15/16, other areas pending review by PM upon return. July 25 Udate: Work plan approval TCD is now July 31, and is at risk. Extended to September. Aug 10/16 Update: Quotation received from vendors - cost is 5k per unit. Minimum order is 400 (2M\$). Further engineering analysis I/P as it is estimated that the cost of a modification to replace the units will exceed the cost of spares. Sept 28/16 - Action date updated to reflect TCD for analysis. Oct 4/16: Pre-req workload/vendor oversight and lack of resources challenging completion date. Aug staff request being processed to bring in more project resources. Action extended to Oct 31 to allow additional staff to come into role. Dec 29th Update: System Engineering spares recommendation will be submitted by Feb 28th, due date changed to reflect new commitment. Mar 7,2017: System Engineering commitment missed, new due date is end of March							
										Outage Window							
										000							
										000 – No Window Related							

Project: Balance of Plant - 73335																		
14401	AA & ICFD Replacement Staff Experience [window #21]	This risk is associated with the introduction of new tooling and processes to staff with little experience in performing the work. AA Rod Replacement has never been performed at Darlington and is new to the contractor. Horizontal ICFD is also a FIAW activity that is being performed by a vendor that has never performed the work before. In addition, discharge of flux detectors into the IFB is new to DNGS. The lack of experience is associated with the tooling/work process of replacing/discharging AA rods, assembly/installation of correct AA Rod Types and horizontal flux detector removal/install and discharge into the IFB.		Active	John Stopar	George Naguib	13-Feb-17	Mitigate	31-Oct-16	4	4	4	16	2	2	1	4	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			7886	In Progress	BoP AA/ICFD Mockup and Wet Casket Bay/IFB Training Completion	AA rod removal/wet casket bay training and ICFD/IFB training is required to be implemented in two separate events 1) with a smaller management/supervisory team to validate the procedures, durations and equipment 2) Immediately prior to field work with trades staff/supervision to ensure familiarity with all applicable procedures/tooling. 3) Resource bridging strategy so that a subset of the AA trades are maintained for use in the ICFD window.	John Stopar	George Naguib	15-Mar-17	10 Aug 2016 (J.Stopar): Training for Adjuster and ICFD replacement includes practical evaluation of worker proficiency and knowledge. A high hazard rehearsal is also included at the end of the training program. Training will emphasize the fact that the maintenance activities are taking place in midst of sensitive equipment.								
			Outage Window		Window Description													
021		021 - Replace Adjuster Rods																

14206	High Dose for HFD Program [Window 73]	ALARA review has been completed and assessed the Horizontal Flux Detector Replacement Program to result in 115 Rem dose to workers. The high dose is due to hotspots in the SDS2 bunker.		Active	John Stopar	George Naguib	21-Oct-16	Mitigate	15-Dec-17	5	2	2	10	4	1	1	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8807	In Progress	HFD Process Cycle Time Validation on Mock-up	The cycle time of the HFD removal and installation processes must be validated on a representative mock-up in order to confirm that the cumulative dose has been properly estimated in the ALARA plan.	John Stopar	George Naguib	15-Dec-17	The dose target is based upon the assessed times for each sub-task as noted in the approved HFD Alara plan. The target dose for completion of this refurbishment activity is 39.4 Rem.							
			Outage Window		Window Description												
073		073 - HFD Replacements															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 8 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13299	Radiation Protection Risks with Flux Detector Removals [Window 28, 73]	Due to the highly radioactive nature of the flux detectors, there is a possible schedule delay during execution of FD removals if a detector becomes lodged, stuck, or broken within the chopper tool. The Stern design of the chopper tool includes small contingency tooling to dislodge detectors in the case of minor issues during chopping. This tooling is designed to deal only with specific circumstances (ie. minor blockages). Darlington Reactor Maintenance has made use of a robotic assembly during removals on the outermost FD assemblies on the deck. The execution team cannot rely on this robotic tool due to the wholesale replacement strategy. The deck is far too crowded with safety related drive mechanisms to allow use of a travelling robotic assembly. The purpose of this risk is to document the possibly schedule and cost delays associated with unforeseen failure of the chopping tool. EDIT 20NOV2015: This risk is also associated with HFD schedule delays due to radiological interferences with RFR.	2	Active	John Stopar	George Naguib	21-Oct-16	Mitigate	30-Nov-16	3	2	3	9	2	2	1	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			6756	In Progress	Contingency Plans for HFD and VFD Replacement	This action is associated with Risk ID 14207. Contingency planning for stuck detectors during the HFD and VFD replacement windows will need to be established prior to executing the work.	John Stopar	George Naguib	31-May-17	8 Aug 2016 (J.Stopar): Two contingency planning sessions have been conducted with the ICFD Tooling supplier and experienced end users who have performed work with the tooling at Darlington, Bruce, Pt Lepreau, Wolsong and Quinshan. Workable contingency plans have been formulated and the details to achieve them are being worked on. 21 Oct 2016 (G. Naguib): OPG and vendors are working on a new strategy to cut HFDs with the chopper tool off the HFD assemblies in order to create ease of execution and contingency planning. The design efforts by Stern to complete this new strategy will begin November 2016.							
			Outage Window		Window Description												
			028		028 - Replace Vertical Flux Detector												
			073		073 - HFD Replacements												
11337	Reactivity Deck Training Location [No Window Related]	The risk is that current facilities are insufficient for reactivity mechanism training. In the event that the EPC contractor cannot use the existing DNGS training facility, a new facility would be required. This would cause significant cost increase to the project.	3	Active	John Stopar	George Naguib	03-Feb-17	Monitor	15-Jan-17	2	1	4	8	2	1	4	8
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			1723	In Progress	Details of Risk Response Strategy for Risk #11337	Training Plans are to be developped by the EPC vendor for Flux Detectors and AAs. A station integration meeting will be conducted to ensure alignment with the vendor training plan (as shared use of the RMD mock up will be required).	John Stopar		28-Apr-17	VFD and HFD Mock-ups exist in Turbine Hall. Arrangements for shared use required. J.Stopar 30 SEP 2015 : the Unit 2 Level 1 is still under development and the execution windows for Adjusters, VFDs are being shifted. The schedule must be set before meaningful discussions can take place with the Fuel Handling Dept which is the owner of the RMD rehearsal Facility. G. Naguib 02Sept2016: Vendor has prepared training plan for Adjuster Replacement, VFD, and HFD projects. The RM Training Facility is suitable for use with the addition of interferences for a more realistic working space approach. The vendor and BOP will work together to determine the types and extent of interferences required for a realistic mockup. Further assessment of the current HFD guide tube/assembly bundle usability is ongoing. Station integration meeting has taken place and a memo of understanding outlining the Refurbishment's use of the U4 extension RM mockup has been drafted. 21 Oct 2016 (G. Naguib): HFD Mockup assessment will determine if additional location is required. The U4 extension HFD mockup does not include a full length assembly (only a single well extension). Ongoing meetings with vendor and Project will determine if further mock up construction is required. 2 Feb 2017 (J.Stopar) : ES Fox training plan review by OPG has identified gaps. Training plan is being revised.							

Run by: CORP\SOLIMAT at 08-Mar-17 09:01:57 AM

For Internal Use Only

Page 8 of 30

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 9 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
11337	Reactivity Deck Training Location [No Window Related]	The risk is that current facilities are insufficient for reactivity mechanism training. In the event that the EPC contractor cannot use the existing DNGS training facility, a new facility would be required.																
			Outage Window		Window Description													
			000		000 – No Window Related													
12027	Possible Electrical Cable Insulation Damage When Replacing Flux Detectors [Window 28, 73]	Possible deterioration of existing cable insulation (from the Flux Detector to the Amplifier) when replacing Flux Detectors because aged cable insulation may be very fragile and breakdown upon contact.	3	Active	John Stopar	George Naguib	21-Oct-16	Mitigate	30-Nov-16	3	1	2	6	3	1	2	6	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			8808	In Progress	Order VFD/HFD Spare Pigtaills (JP1, JP2 and JP3)	This action is on the BOP Project to order spare pigtaills for the ICFD replacement project. UPDATE 03FEB2017: HFD Pigtaills will be replaced via EQ PM work. VFD spares exist in stores and an MR will be placed for approximately 10% spare of each type (J1,J2, and J3).	John Stopar	George Naguib	29-Mar-17									
			Outage Window		Window Description													
			028		028 - Replace Vertical Flux Detector													
			073		073 - HFD Replacements													
14402	RM Drive Mechanism Damage due to handling and AA Replacement work [window #21 and #28]	This risk is associated with the possible damage to RM Drive Mechanisms during handling (ie. removal and reinstall of AA Drive Mechanisms) as well as surrounding work during AA rod replacement and VFD replacement work.		Active	John Stopar	George Naguib	13-Feb-17	Mitigate	20-Dec-16	3	1	2	6	2	1	1	2	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			7886	In Progress	BoP AA/ICFD Mockup and Wet Casket Bay/IFB Training Completion	AA rod removal/wet casket bay training and ICFD/IFB training is required to be implemented in two separate events 1) with a smaller management/supervisory team to validate the procedures, durations and equipment 2) Immediately prior to field work with trades staff/supervision to ensure familiarity with all applicable procedures/tooling. 3) Resource bridging strategy so that a subset of the AA trades are maintained for use in the ICFD window.	John Stopar	George Naguib	15-Mar-17	10 Aug 2016 (J.Stopar): Training for Adjuster and ICFD replacement includes practical evaluation of worker proficiency and knowledge. A high hazard rehearsal is also included at the end of the training program. Training will emphasize the fact that the maintenance activities are taking place in midst of sensitive equipment.								
			Outage Window		Window Description													
			021		021 - Replace Adjuster Rods													
			028		028 - Replace Vertical Flux Detector													
14404	Risk of First Time Full Scale Horizontal Flux Detector Program [window #73]	Although ICFD's have been maintained at DNGS, they have not been replaced on a large scale addressing productivity issues, personnel (dose) and coordination with other work groups and projects.		Active	John Stopar	George Naguib	21-Oct-16	Mitigate	20-Dec-16	3	1	2	6	2	1	2	4	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			7886	In Progress	BoP AA/ICFD Mockup and Wet Casket Bay/IFB Training Completion	AA rod removal/wet casket bay training and ICFD/IFB training is required to be implemented in two separate events 1) with a smaller management/supervisory team to validate the procedures, durations and equipment 2) Immediately prior to field work with trades staff/supervision to ensure familiarity with all applicable procedures/tooling. 3) Resource bridging strategy so that a subset of the AA trades are maintained for use in the ICFD window.	John Stopar	George Naguib	15-Mar-17	10 Aug 2016 (J.Stopar): Training for Adjuster and ICFD replacement includes practical evaluation of worker proficiency and knowledge. A high hazard rehearsal is also included at the end of the training program. Training will emphasize the fact that the maintenance activities are taking place in midst of sensitive equipment.								
			Outage Window		Window Description													
073		073 - HFD Replacements																
14717	Vendor Project Staff Retention			Active	John Stopar	George Naguib	13-Feb-17	Monitor	30-Jan-17	3	1	2	6	3	1	2	6	
			Outage Window		Window Description													
			021		021 - Replace Adjuster Rods													
			028		028 - Replace Vertical Flux Detector													
			073		073 - HFD Replacements													
			128		128 - ECI Vault Work													
			129		129 - Temp Fission Chamber Install													

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

J5.7, Attachment 1

Page 11 of 220

Tech Tips

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14207	Risk of Stuck Detector during HFD Program [Window 73] and VFD Program [Window 28]	There is a risk that, during horizontal in-core flux detector removals, a detector is lodged in the cutting chamber of the Stern ICFD Cutter Tool. Although the tool is built with contingency tooling for a number of "expected" stuck detector	Outage Window		Window Description												
			028		028 - Replace Vertical Flux Detector												
			073		073 - HFD Replacements												
14405	Risk of New flux detectors installed in incorrect location [window #28 and #73]	This risk is associated with the possibility of installing new flux detectors in the wrong location. Detectors are similar in fit and can be easily misidentified. This applies to both vertical and horizontal flux detector programs.		Active	John Stopar	George Naguib	14-Nov-16	Mitigate	15-Mar-17	2	1	2	4	1	1	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			7886	In Progress	BoP AA/ICFD Mockup and Wet Casket Bay/IFB Training Completion	AA rod removal/wet casket bay training and ICFD/IFB training is required to be implemented in two separate events 1) with a smaller management/supervisory team to validate the procedures, durations and equipment 2) Immediately prior to field work with trades staff/supervision to ensure familiarity with all applicable procedures/tooling. 3) Resource bridging strategy so that a subset of the AA trades are maintained for use in the ICFD window.	John Stopar	George Naguib	15-Mar-17	10 Aug 2016 (J.Stopar): Training for Adjuster and ICFD replacement includes practical evaluation of worker proficiency and knowledge. A high hazard rehearsal is also included at the end of the training program. Training will emphasize the fact that the maintenance activities are taking place in midst of sensitive equipment.							
			Outage Window		Window Description												
			028		028 - Replace Vertical Flux Detector												
			073		073 - HFD Replacements												
12219	Horizontal Flux Detector Guide Tube Replacement [Window 73]	The risk is that the horizontal flux detector (HFD) guide tubes will need to be replaced. A calandria tube to HFD gap measurement is currently being completed by IMS to determine if there is a need to replace the HFD guide tubes. HFDs are prone to sag as calandria tubes are, which may result in contact between calandria tubes and HFDs during normal operation (sag until contact) or during refurbishment by removal or installation of calandria tubes.	3	Active	John Stopar	George Naguib	14-Nov-16	Accept	14-Dec-16	1	3	3	3	1	3	3	3
			Outage Window		Window Description												
			073		073 - HFD Replacements												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14582	Assessed Hours Greater than Project Estimate Hours [no window]	This risk is associated with the current assessed hours being greater than the project's estimate hours, resulting in increased construction costs.		Active	John Stopar	George Naguib	14-Nov-16	Monitor	31-Jan-17	3	1	1	3	3	1	1	3
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
Project: Balance of Plant - 73514																	
13321	LPSW Alternative Cooling (Project # 73514) Interfaces with the BDBE and the BA Project components not ready [Window 57A, 57B]	The risk is that LPSW Alternative Cooling will not be available when required (MEC 124457) as a result of interfacing components (BDBE and the BA Projects) potentially not installed in a timely manner. The impact of this will be an inability to provide cooling water to the loads under MEC 124457, which may impact other project schedules.	3	Active	Scott Guthrie	Greg Mills	23-Jan-17	Monitor	17-Feb-17	2	2	3	6	2	2	3	6
			Outage Window		Window Description												
			057		057 - LPSW Outage Phase 2 & 3												
There are no Draft, Not Started, In Progress Actions associated with the risk.																	
15120	LPSW Alternative Cooling (Project # 73514) Risk of EC Revisions leading to increased Costs [Window 057]	Design was completed on LPSW TMODs EC (MEC 124457) in early 2015. Despite this there is the continuing risk of costs associated with EC Revision to the project. Several issues have recently come to light which threaten to contribute considerably to Engineering support costs despite the fact that design is complete. An error discovered in DSP submitted and accepted CALC (no SCR). Errors discovered in legacy routing of fixed pipe and hose along TMOD pipe route. This has triggered a supplemental COMS (this may represent a COMS failure, no SCR). Errors in routing discovered as a result of recent walk downs where material changes to the plant have interfered with the proposed route requiring route revision. Improvements in routing suggested by vendor based on construction personnel review. Alternative pipe supports, improved routing, etc. This also could be considered a potential COMS miss.		Active	Marcus Sztrimbely	Greg Mills	24-Jan-17	Mitigate	01-Sep-17	4	1	1	4	1	1	1	1
			Outage Window		Window Description												
			057		057 - LPSW Outage												
There are no Draft, Not Started, In Progress Actions associated with the risk.																	

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
14717	Vendor Project Staff Retention	<div></div>		Active	John Stopar	George Naguib	13-Feb-17	Monitor	30-Jan-17	3	1	2	6	3	1	2	6	
			Outage Window		Window Description													
			021		021 - Replace Adjuster Rods													
			028		028 - Replace Vertical Flux Detector													
			073		073 - HFD Replacements													
			128		128 - ECI Vault Work													
			129		129 - Temp Fission Chamber Install													
			155		155 - Adjuster Mechanism Re-Install													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
15057	At Risk Procurement of Adjuster Rods [window 21]	Event: Adjuster rods may not be delivered in time for window 21 (March 2017) Cause: Due to fabrication issues, and concerns regarding the straightness spec of the adjuster rod outer tubes, and requirements for stress relief post straightening Impact: Background: Due to fabrication issues and concerns, the supply of adjuster rods for window 21 (March 2017) is currently at risk. There are concerns regarding to the straightness spec of the adjuster rod outer tubes and any requirements for stress relief post straightening. Due to these concerns, the manufacturing of outer tubes is on hold, and therefore placing the delivery of rods at risk.		Active	John Stopar	George Naguib	13-Feb-17	Monitor	01-Feb-17	3	2	2	6	3	2	2	6	
			Outage Window		Window Description													
			021		021 - Replace Adjuster Rods													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14393	ALARA Risks Associated with AA Replacement Project [window 021]	Due to the nature of the AA Replacement work, there is a potential for contamination spread and a risk of unplanned exposure during the removal process.		Active	John Stopar	George Naguib	13-Feb-17	Mitigate	30-Jun-16	2	1	2	4	1	1	2	2	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			7886	In Progress	BoP AA/ICFD Mockup and Wet Casket Bay/IFB Training Completion	AA rod removal/wet casket bay training and ICFD/IFB training is required to be implemented in two separate events 1) with a smaller management/supervisory team to validate the procedures, durations and equipment 2) Immediately prior to field work with trades staff/supervision to ensure familiarity with all applicable procedures/tooling. 3) Resource bridging strategy so that a subset of the AA trades are maintained for use in the ICFD window.	John Stopar	George Naguib	15-Mar-17	10 Aug 2016 (J.Stopar): Training for Adjuster and ICFD replacement includes practical evaluation of worker proficiency and knowledge. A high hazard rehearsal is also included at the end of the training program. Training will emphasize the fact that the maintenance activities are taking place in midst of sensitive equipment.								
			Outage Window		Window Description													
			021		021 - Replace Adjuster Rods													
14399	Integration Risk between AA Replacement and other work groups [window 021]	There is a risk that other work groups will be affected by the AA Rod Replacement project execution (ie. flask maneuvering/transport, access control due to radiation, etc.).		Active	John Stopar	George Naguib	13-Feb-17	Monitor	30-Jun-16	2	1	2	4	2	1	2	4	
			Outage Window		Window Description													
			021		021 - Replace Adjuster Rods													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14400	Adjuster Rod Toolset [window #21]	The existing Adjuster Rod replacement toolset at Darlington is not complete.		Active	John Stopar	George Naguib	10-Aug-16	Monitor	30-Sep-16	2	2	1	4	2	2	1	4	
			Outage Window		Window Description													
			021		021 - Replace Adjuster Rods													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14208	Adjuster Absorber Rod Drop During Replacement [Window 21]	This risk is associated with the risk of dropping an adjuster absorber rod in one or both of the following scenarios: 1. Upon removal of spent AA Rods with the RM Flask. 2. Upon Installation of new AA rods into the reactor core. The impact of a dropped rod may result in severe damage to the AA rod itself as well as possible guide tube and locator damage.		Active	John Stopar	George Naguib	10-Aug-16	Mitigate	30-Sep-16	1	2	3	3	1	2	2	2	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 14 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14208	Adjuster Absorber Rod Drop During Replacement [Window 21]	This risk is associated with the risk of dropping an adjuster absorber rod in one or both of the following scenarios: 1. Upon removal of spent AA Rods with the RM Flask. 2. Upon Installation of new AA rods into the reactor core. The impact of a dropped rod may result in severe damage to the AA rod itself as well as possible guide tube and locator damage.	7886	In Progress	BoP AA/ICFD Mockup and Wet Casket Bay/IFB Training Completion	AA rod removal/wet casket bay training and ICFD/IFB training is required to be implemented in two separate events 1) with a smaller management/supervisory team to validate the procedures, durations and equipment 2) Immediately prior to field work with trades staff/supervision to ensure familiarity with all applicable procedures/tooling. 3) Resource bridging strategy so that a subset of the AA trades are maintained for use in the ICFD window.	John Stopar	George Naguib	15-Mar-17	10 Aug 2016 (J.Stopar): Training for Adjuster and ICFD replacement includes practical evaluation of worker proficiency and knowledge. A high hazard rehearsal is also included at the end of the training program. Training will emphasize the fact that the maintenance activities are taking place in midst of sensitive equipment.							
										Outage Window Window Description							
										021 021 - Replace Adjuster Rods							
14209	Less than Adequate AA Guide Tube Gap Inspection Results [Window 21]	This risk is associated with the risk that the AA vertical guide tube gap inspection on AA13 guide tube at the back end of the AA replacement program results in less than adequate measurements. Although the OPEX indicates that the risk is low, there would need to be extra work planning and execution work required to fix the gap measurements and study the extent of condition.		Active	John Stopar	George Naguib	10-Aug-16	Accept	30-May-17	1	3	3	3	1	3	3	3
			Outage Window Window Description														
			021 021 - Replace Adjuster Rods														
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14403	RMD Mockup for AA Replacement [window #21]	Risk is that the RMD Mockup does not adequately reflect the field interferences from surrounding mechanisms, due to the complexity of interferences in the reactivity mechanism deck. This will impact on construction efforts in the field.		Active	John Stopar	George Naguib	23-Sep-16	Mitigate	31-Oct-16	3	1	1	3	2	1	1	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8835	In Progress	Adjusters - Construct and Apply Go-No Go Gauge for Confirmation of Removal equipment Fit-up on the RM Deck	Risk mitigation will be achieved by constructing a go-no go gauge and using it on the Unit RM Deck at all 16 replacement sites in order to ensure that the removal tooling with fit in amongst the interferences. This exercise will occur late in 2016 after unit 2 is shut down.	John Stopar	George Naguib	15-Mar-17								
			Outage Window Window Description														
			021 021 - Replace Adjuster Rods														
Project: Balance of Plant - 73572																	
15130	Risk of compromising the ASDC project due to rebar cutting in rooms R2-015 and R2-065	Due to the concrete slab thickness, drilling the holes for anchoring the ASDC pumps on the ceiling in room R2-015, may result in cutting more rebar than the value established as acceptance criteria by the design analysis. If this occurs, then other design options shall be explored, leading to significant cost (\$1.5M) and schedule impact		Active	Katie Stewart	Doina Idita	03-Mar-17	Accept	30-Nov-17	4	2	5	20	4	2	5	20
			Outage Window Window Description														
			124 124 - SDC Rm Work														
There are no Draft, Not Started, In Progress Actions associated with the risk.																	
15129	Additional design changes due to supports requirements	Due to the increase of the KSB nozzle loads, some of the piping supports using the nelson studs (located on the containment liner) may not pass the supports stress analysis acceptance criteria. New Supports Imposing Combination Loads on Nelson Studs Beyond OPG Standards are required to be checked with the manufacturer. Manufacturer design/safety range/ margins to be used within stress analysis. If this risk occurs then project cost and schedule will be impacted.		Active	Katie Stewart	Doina Idita	03-Mar-17	Accept	26-Jan-17	4	1	4	16	4	1	4	16
			Outage Window Window Description														
			124 124 - SDC Rm Work														
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
15126	Design cost increase du to the changes on the ASDC pressure and flow switches	There is a code requirement for remote RV indication for Class 2 pressure piping. The proposed solution was to provide a PS and FS upstream and downstream of the RV, respectively. There is a risk of design change if the vendors confirmation is not received for the required/specified materials to be used during manufacturing. If the PS/FS available on the market does not conform to the requirements of the Design Specifications, then a design change is required on two I&C DECs 128656 and 128658		Active	Katie Stewart	Doina Idita	26-Jan-17	Monitor	15-Mar-17	3	1	4	12	3	1	4	12
			Outage Window Window Description														
			124 124 - SDC Rm Work														
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 15 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
15127	Design cost increase due to balance of the vendor documentation	Vendor Documentation: All required vendor documentation to progress ECs have been advanced through design completion (with granted deviations by the DA at the DCAVR). However, the balance of documents that are expected from the vendor (i.e. manuals, test reports, etc.) pose a risk on the design. There are several KSB and Velan design documents currently outstanding. Most are at advanced stages of C&D but still carry some residual risk of changing. Due to the issues confronting the anchor DEC, there is a risk that KSB mounting plate may be affected. A design change maybe required if KSB plate has been changed.		Active	Katie Stewart	Doina Idita	26-Jan-17	Monitor	01-Sep-17	2	1	4	8	2	1	4	8
			Outage Window		Window Description												
			124		124 - SDC Rm Work												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
15134	Possible design cost increase due to the pipe whip analysis	There is a risk of design cost increase due to : -The review of the ITF or AVL documents may re-open certain closed items.A majority of the items were reviewed and closed out as part of submission of R0 of the DEC. However, different reviewers at this time may hold a different view.-Pipe whip for R-065 to support floor loading assessment for anchor DEC.Currently the scope for pipe whip analysis to support safety case is unclear. If a non-linear analysis is required, then several hundred hours of effort will be needed. -Final nozzle loads will not adversely impact the floor loading assessment or anchor calculations for pump installation (DEC 137042). To meet design completion schedule for DEC 137042 work progressed at risk without finalized piping loads (as the DEC 128660 was being revised). The nozzle loads are nearly final with nearly final vendor information. The revised nozzle loads will be incorporated in the 100% design submission.- Confirmatory walk-down for DEC 128660 may reveal information that may require further design iteration. With the design being finalized, a confirmatory walk-down is required to ensure there are no further issues in the field. As such, there remains a risk that some information will be revealed triggering changes to the design. The confirmatory walk-down may reveal some interferences with existing design, with a higher risk on support designs. While this may be a cost in the front-end, it will save significant issues during construction. The Aux SDC pumps has utilized 3D laser scans and team members have completed numerous walk-downs to obtain field info		Active	Katie Stewart	Doina Idita	26-Jan-17	Monitor	30-May-17	2	1	3	6	2	1	3	6
			Outage Window		Window Description												
			124		124 - SDC Rm Work												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
15202	ASDC - Design cost increase	There is a risk of ASDC design cost increase due to the following:- stakeholders concern with respect to the impact of heat transfer from the ASDC pump to the concrete from: (a) tack welds on the top-plate; and (b) the pump mounting plate temperature due to the medium. Note: This item has been included in the ITF and if a qualitative disposition is not acceptable, then funding will be required to complete a more detailed heat transfer calculation + concrete assessment.- There is an unresolved comment on the floor loading assessment report from OPG Civil design, which required additional plate vs. shell sensitivity analysis for the concentrated loads. Additional effort may be required to address this unresolved comment.- A deviation from L-964 spec is required to proceed with core drilling and potential rebar cutting for the floor slab in R-065. If the deviation memo is not accepted, then a significant re-design maybe required.- Required clearance for grouting between the through bolt and the concrete hole walls is too large. There maybe a need to cut two adjacent rebars while drilling holes for the through bolts. additional analysis may be required to nail down the acceptance criteria for rebars cutting.		Active	Katie Stewart	Doina Idita	27-Feb-17	Monitor	30-Nov-17	2	1	3	6	2	1	3	6
			Outage Window		Window Description												
			040		040 - Class 2 Electrical Rehab												
			104		104 - Vault Projects Before Feeder Removal												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 19 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14609	Risk of NICR or full Modification required for failed UST relay [window #004]	A new relay may be required which will require a NICR or a full modification. Identified at Deer Creek meetings as a result of a work request found in the system. Relay has been performing in a manner which suggests failure is imminent. Work order in question is WO 04869979-01 ("NR REPLACE 2-52120-T2-3-R3 DURING REFURB"). Note: WO 04869979 has now been cancelled, see WO 3259913. Note, this WO is not yet BOP scope. BOP Director will not accept this as project scope until material issue resolved.	8124	In Progress	MOT replacement part [Window 004]	A new relay may be required which could require a NICR should the original part not be available. Action to AREVA (Gerry Jackson) , Balance of Plant Project (Greg Mills) and Refurbishment Engineering (Koon Han) to action. This investigation requested by Director , BOP prior to accepting scope into project. At this time, this issue is not BOP scope. Originally this scope was under WO 4869979 , is now under WO 3259913. It has been suggested that a troubleshooting process would assist in determining the cause of the problem, component replacement may not be required. See status notes for progress.	Marcus Sztrimbely	Greg Mills	17-Apr-17	The following sub-actions are indicated: 1) AREVA and Refurbishment Engineering to review and advise on whether part is likely to be available. - COMPLETE, part is not commercially available, however a digital version of this item is available. Popular opinion is that this is beyond a NICR, and would be a full modification. 2) Refurbishment assessing to review and place hold as required. - COMPLETE, WO 3259913 (originally 4869979) ENA hold placed August 8. 3) Refurbishment Design to review, prioritize and produce design product required. - CANCEL, no traction 4) Contact work control and resolve that scope either gets assigned to the EPC vendor, or is removed from refurb. COMPLETE: John Culligan is prioritizing requests into the screening committee. 5) Arrange for AREVA troubleshooting with support of the system engineer. This will require bringing the troubleshooting tasks into scope, MCD, CCF, etc. TCD: CANCEL, project change estimate was presented to BOP director mid-Feb 2017. Rejected as not BOP scope. 6) Request MCD for troubleshooting from AREVA. COMPLETE: MCD received (not accepted by BOP director. \$ 25 k) 7) As vendor execution has been ruled out by BOP Director, pursue Maintenance support for troubleshooting: COMPLETE, Brad Schofield has agreed to perform troubleshooting, scheduled for March 6, 2017 (WO 3259913-02) 8) Review results with System Engineer: Yet TO START, TCD: March 30, 2017 9) Initiate required actions to support U2 return to service based on item 8) above. YET TO START, TCD: April 17, 2017							
										Outage Window							
										004		004 - MOT/UST/IPB Rehab					

Project: Balance of Plant - 73628

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

J5.7, Attachment 1

Page 20 of 220

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
15181	73628 Emergency Lighting-Risk of New EP Creation	Event: Electrical cable may not fit in the existing EP's, requiring additional tooling and labour for EP drilling to create a new EP for the cable. Cause: The size of Teck cable that is be run through EP 41218 and the amount of space left in the EP to fit another cable Impact: Additional costs for tooling/labour, Schedule delays to obtain appropriate approvals and execute work Background: Teck cable is to be run through EP 41218, however, the penetration is fairly full and may not be able to accommodate the size of the cable. ITF Item 43 was created to poke a hole through the EP to determine whether the cable can fit. There is risk that the cable may not fit through the EP or that other cables may be hit when removing the sealant to accommodate the new cable. EP 41217 may also be used but it is also fairly full. If the cable can not fit in the existing EP, there is a risk that drilling will need to occur through the concrete wall to create a new EP for the cable. If drilling through the concrete wall is to occur, this can impose a cost and schedule impact to the project and will also trigger the update of multiple engineering drawings to document station configuration.	3	Active	Marcus Sztrimbely	Breanne Stramenga	01-Mar-17	Monitor	12-Jun-17	3	1	3	9	3	1	3	9		
			Outage Window		Window Description														
			000		000 – No Window Related														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
13352	[Window 515] Risk of detector accessibility	The Risk is that detectors in the field are not accessible for replacement. Should this be the case, relocation is the only option for the modification. This will be addressed via a FIC, and required more time and effort than anticipated, as the FHA/FSSA must always be adhered to. Any relocations must be reviewed, validated, and approved by the Design Services Provider as the design basis must be protected.	3	Active	Oweis Chohan	Jacob Davis	21-Nov-16	Monitor	30-Apr-17	3	2	1	6	3	2	1	6		
			Outage Window		Window Description														
			515		515 - U2 SCID 7083 Fire Alarm Upgrades														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
15137	73628 Emergency Lighting-Potential Work Interferences with Fuel Handling Work	Event: The Emergency Lighting Modification may face delays during the construction window/installation Cause: Due to day to day Fuel Handling activities and other station/refurb work that is given priority. FH is the primary work group in the FH maintenance shop. Impact: Schedule delays. Background: The planned SOI is currently in April 2017,however, the SOI may move depending on the window in which FH will not interfere with project work. As well, there is risk that delays may be encountered during installation as construction crews may need to stand down to allow FH to proceed with their work. Night shift work may result to avoid work group interferences.	3	Active	Marcus Sztrimbely	Breanne Stramenga	01-Mar-17	Monitor	20-Apr-17	2	1	3	6	2	1	3	6		
			Outage Window		Window Description														
			000		000 – No Window Related														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14509	[Window 515, 516] Resources for Fire Alarm and Fault Isolator installation and Commissioning	There is a significant threat to the installation and commissioning of the fire alarms and fault isolators project. The issue is that the work plan is calling for (2) full time control techs to support the work throughout the project.		Active	Brad Schofield	Jacob Davis	21-Nov-16	Monitor	03-Apr-17	2	1	2	4	2	1	2	4		
			Outage Window		Window Description														
			515		515 - U2 SCID 7083 Fire Alarm Upgrades														
			516		516 - U2 SCID 7085 Fire Fault Isolators/U2 SCID 7084 SST Containment/U0 SCID 7081 Change Room Mods														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
15138	73628 Emergency Lighting-Foil Insulation Interference	Event: Cable fasteners procured for this project may not accommodate the material under the foil insulation, and require Additional DBOM items to be ordered Cause: Due to unknown material (not indicated on plant configuration drawings), NR Design cannot determine type of cable anchorage required (ie. for steel or concrete) Impact: cost impact Background: Foil insulation located on the ceiling of S-141 will need to be removed as an interference in order to run cables along the ceiling. Since the plant configuration drawings do not indicate the type of material under the foil insulation, NR Design can not determine the type of cable anchorage required (i.e. for steel or concrete). Construction delays may occur if the cable fasteners procured for this project can not accommodate the material underneath the foil insulation. As well, if sufficient cable slack is discovered under the foil insulation the design may need to be modified in order to reduce the number of junction boxes required.	3	Active	Marcus Sztrimbely	Breanne Stramenga	01-Mar-17	Monitor	01-May-17	2	1	2	4	2	1	2	4		
			Outage Window		Window Description														
			000		000 – No Window Related														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																

Run by: CORP\SOLIMAT at 08-Mar-17 09:01:57 AM

For Internal Use Only

Page 20 of 30

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 21 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
Project: Balance of Plant - 73639																	
13260	PHT & Aux - Heat Exchangers Require Replacement [window 048]	The risk is that the D2O Collection Tank and Vent Condenser heat exchanger tubes will have degraded to a point which requires heat exchanger tube bundle replacement. This is part of the PHT & Aux rehabilitation project.	1	Active	Scott Guthrie	Hassan Baharvandy	07-Mar-17	Accept	30-Jul-17	2	1	2	4	2	1	1	2
			Outage Window		Window Description												
			048		048 - HTS Aux Drain,Purge,Outside Vault												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
Project: Balance of Plant - 73648																	
13314	EHS Vault Work Interferences with JV Work [Window 68, 104, 105]	Event: Emergency Heat Sink contractors may have to stand down during planned work windows to allow for JV critical path work to be completed Cause: Impact: Cost and schedule delays Background: The risk is that the Emergency Heat Sink project will face schedule delays during planned work windows due to interferences with the R&FR/JV work. The EHS project will get delayed due to JV work being on critical path for a variety of reasons (eg: high radiation beams in vault, work interferences in similar areas of the vault, etc.) which will lead to a contractor stand down resulting in additional costs and schedule delays.	1	Active	Katie Stewart	Hassan Baharvandy	07-Mar-17	Monitor	15-May-17	3	1	3	9	3	1	3	9
			Outage Window		Window Description												
			068		068 - Emergency Heat Sink												
			104		104 - Post Feeder Vault Projects												
			105		105 - Vault Projects After Feeder Removal												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
Project: Balance of Plant - 73696																	
13644	Fission Chamber Guide Tube Redesign Risk [Window 129] (This Risk is REALIZED)	The Risk is that due to clearance issues caused by RF&R components or hot conditioning, there will be a requirement to redesign the fission chamber guide tubes.	1	Active	John Stopar	George Naguib	14-Nov-16	Monitor	16-Jan-17	3	2	2	6	3	2	2	6
			Outage Window		Window Description												
			129		129 - Temp Fission Chamber Install												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14717	Vendor Project Staff Retention	<div></div>		Active	John Stopar	George Naguib	13-Feb-17	Monitor	30-Jan-17	3	1	2	6	3	1	2	6
			Outage Window		Window Description												
			021		021 - Replace Adjuster Rods												
			028		028 - Replace Vertical Flux Detector												
			073		073 - HFD Replacements												
			128		128 - ECI Vault Work												
			129		129 - Temp Fission Chamber Install												
			155		155 - Adjuster Mechanism Re-Install												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
12311	Fission Chamber Guide Tube Installation Risk [Window 129]	The risk is that possible misalignment between the view port, thimble and calandria nozzle will hinder installation of the temporary fission chamber guide tube.	2	Active	John Stopar	George Naguib	14-Nov-16	Mitigate	15-Aug-17	2	2	2	4	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8833	In Progress	Install Fission Chamber Guide Tube Well Before Intended Use	The fission chamber guide tube may experience mechanical interference or fit-up issues when being installed into the Viewport. The initial installation must occur well before the intended use of this component in order to allow recovery time. The guide tube complete with fission chambers must be functional prior to fuel load.	John Stopar	George Naguib	30-Sep-18								
			Outage Window		Window Description												
			129		129 - Temp Fission Chamber Install												

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1

Page 22 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
14406	Risk that Detector does not meet Specification [window #129]	There is a risk associated with the performance of the selected fission detectors such that they will not provide the functionality required by the specification.		Active	John Stopar	George Naguib	14-Nov-16	Monitor	30-Jun-17	2	1	2	4	2	1	2	4	
			Outage Window		Window Description													
			129		129 - Temp Fission Chamber Install													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13642	Schedule Delays for Fission Chambers [Window 129]	Due to the nature of the Fission Chamber work, there is some probability that issues during startup, reinsertion, and repositioning may affect startup. The result of this work would be increased time for labour hours above and beyond the estimated value	1	Active	John Stopar	George Naguib	14-Nov-16	Monitor	07-Aug-17	1	1	2	2	1	1	2	2	
			Outage Window		Window Description													
			129		129 - Temp Fission Chamber Install													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
Project: Balance of Plant - 73750																		
14992	Skilled Trades Availability from Union Hall	Event: Skilled trades may not be available from Union Hall during peak time. Cause: Shortage of skilled labor and parallel work going on. Effect: Cost, schedule and quality of work	3	Active	Anisha Bhasin	Anisha Bhasin	21-Nov-16	Monitor	20-Jan-17	3	1	3	9	3	1	3	9	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14413	DNRU2 Valve Project 73750 Phase 2 cost escalation (Windows 122, 124, 029, 057)	Event: Current estimate for the execution phase of the valve rehab project may increase substantially Cause: due to full assessing complete and current revision of the schedule differs greatly from the time contract initialization. Impact: Cost impact	3	Active	Marcus Sztrimbely	Anisha Bhasin	31-Jan-17	Mitigate	26-Oct-19	4	2	2	8	2	2	1	4	
			Outage Window		Window Description													
			029		029 - HTS Vac Dry													
			057		057 - LPSW Outage Phase 2 & 3													
			122		122 - Moderator Valve Rehab													
			124		124 - SDC Rm Work													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14574	Project 73750 - Window execution dates misaligned with Valve Delivery dates [No window related]	Event: Delivery of parts may be after the start of the window and may interfere with the critical path. Cause: All the POs to the sub-suppliers have not been placed yet and Window execution dates misaligned with the current Valve Delivery dates. Impact: schedule delays to critical path	3	Active	Marcus Sztrimbely	Anisha Bhasin	31-Jan-17	Monitor	30-Apr-17	2	2	4	8	2	2	4	8	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14370	Project 73750 Valve Rehabilitation - Risk of system modifications due to increased weight of replacement valves (Window 122)	Event: System mods may be required in order to accommodate the significantly higher weight of the new valves Cause: The installed valves are obsolete and not currently available like-for-like (new valves have significantly higher weights than the original valves) Impact: Cost and schedule impact background: The Valve Rehabilitation Project covers 80 valves - a subset are subject to replacement with new. A number of replacement valves are not available like for like with the original, and are being addressed with NICRs. During preparation of the NICRs as part of the procurement process, it became known that some replacement valves have significantly higher weights than the original valves.	3	Active	Scott Guthrie	Anisha Bhasin	31-Jan-17	Monitor	28-Feb-17	2	2	3	6	2	2	3	6	
			Outage Window		Window Description													
			057		057 - LPSW Outage													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 24 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
13778	Project 73750 - Additonal Tenting for Contamination Control - Valve Rehabilitation [Window 29, 48, 54, 57]	Event - Implementation of tenting for contamination control may require a modification. Activities that may cause loose/airborne contamination include use of an arter grinder for valve overhaul. This may affect windows: 29, 48, 54, 57, 103, 104, 122, 124, 131 Cause - Procedures drive the requirement for a temporary modification. Impact - Cost impact due to additional resources needed for TMOD.		104		104 - Vault Projects Before Feeder Removal													
				122		122 - Moderator Valve Rehab													
				124		124 - SDC Rm Work													
				131		131 - REMOVAL Segment PMs & Miscellaneous Work													
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
Project: Balance of Plant - 73761																			
13307	Project 73761 - Preventive Maintenance "Other" Schedule Risk [Window 29, 60, 133, 90]	Event - Changes in the level 3 schedule are required due to schedule integration. When the RFP was sent out for the preventive maintenance work, assumptions were made as to when the work would be performed. Due to the numerous systems involved in the preventive maintenance work the scheduling of this work will need to work around and with many other projects. The estimates given were based on the information given in the Scope of Work which may not be accurate once the schedule is integrated. This may negatively affect the cost to do the work. Cause - Schedule integration. Impact - Schedule and cost impacts.	1	Active	Gary Grahn	Greg Mills	16-Dec-16	Accept	31-Jan-17	2	2	2	4	2	1	1	2		
			Outage Window		Window Description														
			029		029 - HTS Vac Dry														
			060		060 - HT Pump Motor Installation														
			090		090 - HTS Operational Testing														
			133		133 - RTS Segment PMs & Miscellaneous Work														
There are no Draft, Not Started, In Progress Actions associated with the risk.																			
13355	Preventive Maintenance -"Other" Parts Risk	Event - Parts required which are no longer available. This may require design changes to be done. Also delays in obtaining parts may push the scheduled tasks requiring a lengthening of the work window or re-establishing the required plant conditions to perform the maintenance. Cause - Obsolete parts Impact - OPG is performing engineering function for this work, may require additional resources.	2	Active	Gary Grahn	Greg Mills	22-Nov-16	Monitor	31-Jan-17	4	1	1	4	4	1	1	4		
			Outage Window		Window Description														
			000		000 – No Window Related														
There are no Draft, Not Started, In Progress Actions associated with the risk.																			
Project: Balance of Plant - 73762																			
14825	Conventional Electrical (Project # 73618) SF6 scope risk	During the kick off with Hydro One on the SF6 scope of work, it was noted by Hydro One that they have been consulted by Siemens (OEM of the SF6 equipment). The result of the consultation of the Siemens technical representative has resulted in significant work to the Hydraulic seals of the SF6 breakers, The seal have reach the end of their life and are being replaced during the same time as the Unit 2 Refurbishment. The scope involves 16 breakers in total for Hydro One. The key risk here is that on the OPG side of the demarcation point there are (4) Breakers that would require the Hydraulic Seals replaced as well. This would be a 4 unit risk as this equipment is cresting on 30 years of service with out any maintenance.	3	Active	Marcus Sztrimbely	Greg Mills	23-Dec-16	Transfer	31-Mar-17	2	2	2	4	1	1	1	1		
			Outage Window		Window Description														
			132		132 - INSPECT & INSTALL Segment PMs & Misc Work														
There are no Draft, Not Started, In Progress Actions associated with the risk.																			
15108	Project 73762 - Risk of Emergent Maintenance work while Refurbishment owns transformers for 2.5 years [Window 130, 131, 132, 137]	It has already become apparent that for the period of time that the Refurbishment will own each unit, any emerging transformer maintenance work will have to be added to the scope of the AREVA maintenance contract. As such, costs for this work will likely increase throughout the life of the contract as miscellaneous maintenance issues arise. At the time of writing, the U2 UST is experiencing an oil leak from the tap changer, and there is a relay which needs to have troubleshooting work done in order to determine whether the relay has failed or not. Rather than to say the risk has been realized, it needs to be understood that this is just the beginning (first 4 months) of the refurbishment period. There is another 2 years in which to maintain these large transformers.	3	Active	Marcus Sztrimbely	Greg Mills	13-Jan-17	Monitor	01-Sep-19	2	2	2	4	2	2	2	4		
			Outage Window		Window Description														
			004		004 - MOT/UST/IPB Rehab														
			130		130 - LEAD IN Segment PMs & Miscellaneous Work														
			131		131 - REMOVAL Segment PMs & Miscellaneous Work														
			132		132 - INSPECT & INSTALL Segment PMs & Misc Work														
			137		137 - Final Commissioning (VVRS Ph-I, AL&TCD Logic Mods, BU Logic Mod Ph-II)														
There are no Draft, Not Started, In Progress Actions associated with the risk.																			

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
14638	PM Electrical (Project # 73762) Risk of emergent NICRs [Window 004, 041]	As a result of assessments of PM and OA work orders that are part of project 73762, there is a risk of NICRs required to support work where components are obsolete and therefore no longer available commercially. In these cases NICRs will be required to support alternate models that are now the only alternative offered by OEMs. Assessment of this work is complete, however procurement is still underway. Until all items are under order by PO, there is a chance that items will be unavailable. This risk needs to remain open until then.	3	Active	Scott Guthrie	Greg Mills	06-Mar-17	Monitor	28-Apr-17	1	2	1	2	1	2	1	2	
			Outage Window		Window Description													
			004		004 - MOT/UST/IPB Rehab													
			041		041 - Class 3 Electrical Maintenance													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
Project: Balance of Plant - 73773																		
15042	delays of the ASDC pump-motor assemblies and possible impact on Refurb Critical Path	ASDC pumps mounting base plate holes pattern is required to be provided to KSB (Germany) by Dec 28, 2016. If the holes pattern is not submitted to KSB by 28 Dec 2016, the next date they may be able to be submitted is Oct 2017. The pump-motor-assemblies delivery date will be delayed with one year, placing ASDC field execution outside of the installation window 124 (DN Refurbishment outage)		Active	Katie Stewart	Doina Idita	03-Mar-17	Mitigate	30-Nov-17	5	1	5	25	5	1	5	25	
			Outage Window		Window Description													
			130		130 - LEAD IN Segment PMs & Miscellaneous Work													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14368	Potential delay of delivery ASDC pump-motor assembly(mounting hole details) [Window 130, 124]	KSB design of the mounting base plate of the ASDC pump-motor assembly has been changed due to the post welding thermal treatment requirements. Currently the mounting base plate is forged into the pump casing, and being part of the pressure boundary component. The anchors holes shall be machined in to the pump mounting base plate at KSB site. No changes to the holes could be done at ES FOX/OPG site. The prints of the both pumps P4 & P5 anchors as installed in field should be provided to KSB by Dec 30, 2016, with no impact on the delivery date of the pump-motor assemblies. 1. There is a risk of having approx. one month delivery delay if the holes location change from the original design(from Oct 4 to Nov 4, 2017)1. There is a risk of having delivery delays of the pump-motor assemblies if required prints of the installed anchors will not be provided to KSB by Dec 30, 2016.2. There is a risk of having one or more failures of the pull test performed on the installed pumps' anchors. If the risk occurs then the following will be impacted:- the mechanical EC128660 shall be revised (changing the pump-motor supporting design by having rods perforating the 1.2 meters slab. There will be interferences with SDC HX1 replacement). Cost and schedule impacted - delays in delivery of the pump motor assemblies- missing the installation window (SDC rooms work - within U2 refurbishment outage)- U2 Refurbishment outage critical path may be impacted	4	Active	Katie Stewart	Doina Idita	31-Jan-17	Mitigate	30-Nov-17	4	2	4	16	3	2	4	12	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 26 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14368	Potential delay of delivery ASDC pump-motor assembly(mounting hole details) [Window 130, 124]	KSB design of the mounting base plate of the ASDC pump-motor assembly has been changed due to the post welding thermal treatment requirements. Currently the mounting base plate is forged into the pump casing, and being part of the pressure boundary component. The anchors holes shall be machined in to the pump mounting base plate at KSB site. No changes to the holes could be done at ES FOX/OPG site. The prints of the both pumps P4 & P5 anchors as installed in field should be provided to KSB by Dec 30, 2016, with no impact on the delivery date of the pump-motor assemblies. 1. There is a risk of having approx. one month delivery delay if the holes location change from the original design(from Oct 4 to Nov 4, 2017)1. There is a risk of having delivery delays of the pump-motor assemblies if required prints of the installed anchors will not be provided to KSB by Dec 30, 2016.2. There is a risk of having one or more failures of the pull test performed on the installed pumps’ anchors. If the risk occurs then the following will be impacted:- the mechanical EC128660 shall be revised (changing the pump-motor supporting design by having rods perforating the 1.2 meters slab. There will be interferences with SDC HX1 replacement). Cost and schedule impacted - delays in delivery of the pump motor assemblies- missing the installation window (SDC rooms work - within U2 refurbishment outage)- U2 Refurbishment outage critical path may be impacted	6830	In Progress	ASDC project - Civil Design to identify rebar constraints for installation of ceiling anchors	In order to mitigate rebar interference with ASDC pump anchor installation design is requested to evaluate allowable number of rebar that could be cut during anchor installation.	Katie Stewart	Doina Idita	20-Apr-17	Date has been extended to Feb 28, 2017. Design is reviewing what is req'd to perform this assessment, an initial assessment will be req'd prior to drilling anchor holes in ceiling. Based on more detailed rebar scans and actual field conditions further assessment will be req'd during the actual field installation of the ceiling anchors which was delayed due to the issues on the materials for P4&P5 interferences relocation Date extended to May 30, Design is reviewing what is req'd to perform this assessment, an initial assessment will be req'd prior to drilling anchor holes in ceiling. Based on more detailed rebar scans and actual field conditions further assessment will be req'd during the actual field installation of the ceiling anchors. Action extended to June 30/16. Fox Director of Design (M. Ismail) to follow-up with new Refurb Design Authority to confirm extent of margin available wrt rebar. Note - rebar scanning to be completed by June 10/16. Update July 5/16: Rebar assessment will be performed by Amec once more detailed scans are completed TCD July 18, 2016 Aug: 30, 2016: Action extended to September 30. work in progress between ES Fox and NR Design Authority to confirm the extent of margin available with respect to rebar. AMEC review of the second ceiling scanning results has been delayed due some clarifications required in order to allow them to perform the rebar assessment by Sep 15, 2016. Oct 06, 2016: EC137042 has been Initiated to address the interference of the Rebar with the anchors/bolts supporting the ASDC pumps. TCD for DEC completion Nov 09,2016 Jan 31, 2017EC 137042 is not yet finalized. The third design option is in progress for ASDC pump anchorage (design option has been identified and agreed upon on Jan 30, 2017). Action plan and TCD will be communicated shortly by AMEC.							
										Outage Window Window Description							
										124 124 - SDC Rm Work							
										130 130 - LEAD IN Segment PMs & Miscellaneous Work							
13633	ASDCH - Late Materials as a result of late issuance of PO to Manufacturers [Window 130, 124]	There is a risk that due to the late issuance of manufacturing POs and EC revisions, materials will need to be expedited in order to arrive on time for execution. This will require funding above and beyond the estimated cost of materials.	2	Active	Scott Guthrie	Doina Idita	31-Jan-17	Mitigate	01-May-17	3	2	3	9	2	2	3	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 27 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13633	ASDCH - Late Materials as a result of late issuance of PO to Manufacturers [Window 130, 124]	There is a risk that due to the late issuance of manufacturing POs and EC revisions, materials will need to be expedited in order to arrive on time for execution. This will require funding above and beyond the estimated cost of materials.	6606	In Progress	Action ESFOX to issue POs for ASDCH components/equipment to obtain vendor information	Engage installation vendor to issue the POs for the ASDCH components/equipment in the very next future (ASAP), get the required vendors'information, and finalize the Design Commissioning Specification, installation and commissioning work plans	Katie Stewart	Doina Idita	15-Mar-17	Date extended to May 20 to account for new Engineering baseline schedule received for Design revisions. Update 05.13.16: 2nd Extension to June 10 required, ES Fox confirmed that all vendor docs required to proceed with design revisions will be submitted by June 10. June 13/16 Update - Date extended to June 30 as PE continues to be away (since mid April) writing R&FR workplans and PM is on OCC until June 20. July 5 update - date moved to continue monitoring. We now have vendor drawings TCDs incorporated into engineering schedule, continue to monitor progress Aug 5 update - date moved due to the clarifications requested by equipment vendors with respect to the different Design Specification items. All these discussions are part of the vendors' bids evaluation. Nov 21, 2016: date moved due to the Design Specifications and DEC's revision. DBOMs have been modified by adding new components. Jan 31, 2017As communicated to ES FOX via funding release memo for phase 2B execution, POs for all materials required for ASDC installation shall be issued by April 4, 2017.							
										Outage Window Window Description							
										124		124 - SDC Rm Work					
										130		130 - LEAD IN Segment PMs & Miscellaneous Work					
13944	ASDCH - Lack of equipment vendors' information causing rework [Window 130, 124]	Due to the lack of manufacturers'/vendors' details/information on numerous components/equipment there is a risk of re-work on design EC packages which implies cost increase for their revision.	3	Active	Katie Stewart	Doina Idita	01-Mar-17	Mitigate	31-Aug-17	3	2	3	9	2	2	1	4
			Outage Window		Window Description												
			124		124 - SDC Rm Work												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14322	ASDC pump-motor site testing [Window 90]	The risk is that the ASDC pump-motor assemblies will fail on site acceptance testing after the factory acceptance testing in Germany. .		Active	Katie Stewart	Doina Idita	31-Jan-17	Monitor	30-Jun-19	2	2	4	8	2	2	4	8
			Outage Window		Window Description												
			090		090 - HTS Operational Testing												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13637	ASDCH - Final TSSA registration of Stress Analysis will cause rework to design [Window 124]	ASDC TSSA Registration carried through design completion is provisional, as the stress analysis performed made several assumptions to defer incorporation of Level D Waterhammer, LRV Loads, SDC HXs replacement, EHS modification. There is a risk of: 1. rework of the ASDC final stress analysis to include the above as required for the final registration of the modification. This final stress analysis shall include the stress signals of the other modifications (LRV, SDC HXs replacements, EHS, LDWH and NB3200 analysis). Impact is additional cost to design. 2. potential change in pipe schedule to Class 1, additional supports or reconfiguration of supports. Impact is additional cost to design as well as procurement	1	Active	Katie Stewart	Doina Idita	31-Jan-17	Monitor	10-Jul-17	2	2	3	6	2	2	3	6
			Outage Window		Window Description												
			124		124 - SDC Rm Work												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 28 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
13939	ASDCH - Multilin 239 relay installed on the 600V circuit breaker (supplying the ASDCH pump-motors) to fail the vibration test [Window 41]	As per current design the ASDC pump-motors are supplied from BU13 and BU14 Class III 600V power supply. Because the motor protective relay Multilin 139 (used on both OPG sites Pickering and Darlington NGS) is declared obsolete item, the current design includes the usage of Multilin 239 (MM239) protective relay installed on the 600V circuit breaker unit. There is a risk that the Multilin 239 relay installed on the 600V circuit breaker (supplying the ASDCH pump-motors) to fail the endurance test (testing the functional behavior of the MM239 during 100 cycles open-close of the circuit breaker). This assembly is a "first of a kind" design for DNGS. If the risk occurs, than the associated Electrical design EC's for pump-motor protection shall be changed by placing the Multilin 239 relay in another location.	3	Active	Katie Stewart	Doina Idita	31-Jan-17	Monitor	01-Jun-17	2	1	3	6	2	1	3	6		
			Outage Window		Window Description														
			041		041 - Class 3 Electrical Maintenance														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
13994	ASDCH Large volume of project documentation (TPARs/OMs/etc) may be required [Window 90]	As the ASDCH modification is complex, a significant number of new and OPG existing documents must be updated/created (there were identified 120 documents). There is a risk of EPC contract cost increase if ES Fox underestimated the number of the OPG procedures/documentation (non-change papers associated with EC project) which must be marked-up/created due to the implementation of the ASDCH modification.	2	Active	Katie Stewart	Doina Idita	31-Jan-17	Monitor	30-Jun-17	2	1	3	6	2	1	3	6		
			Outage Window		Window Description														
			090		090 - HTS Operational Testing														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14997	New ASDC power supply circuit breakers may not be a good fit for existing CB cells	Schneider Electrical, the manufacturer of the circuit breakers supplying the ASDC pump-motors, expressed their concern of providing an equipment which could not be a good fit for the existent breaker cells. The risk is valid. Schneider request to perform a walk down and take cells measurements was not granted due to the lack of an outage of the Class III BU13 or BU14 power supply.		Active	Katie Stewart	Doina Idita	31-Jan-17	Monitor	31-Aug-17	2	1	3	6	2	1	3	6		
			Outage Window		Window Description														
			041		041 - Class 3 Electrical Maintenance														
			124		124 - SDC Rm Work														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
13607	ASDCH - Execution/installation window schedule delays due to work interferenced with JV work [Window 130,124]	The risk is that the Auxilliary Shutdown Cooling project will face schedule delays during the planned work windows due to the interferences with R&FR/JV work. The ASDC project will get delayed due to the JV work being on critical path for a variety of reasons (i.e. 1. removal of the cable trays required for pulling the power supply cables to pump-motors will be performed immediately after installation of the bulkhead, and their re-installation is plan to be done just before the PHT refill or later on, 2. getting access for the ASDC equipment and materials to SDC rooms when R&FR work is at full speed, 3. work interferences in the same area of the vault) which will lead to a contractor stand down resulting in additional cost and schedule delays.	1	Active	Katie Stewart	Doina Idita	31-Jan-17	Monitor	01-Jul-18	2	1	2	4	2	1	2	4		
			Outage Window		Window Description														
			124		124 - SDC Rm Work														
			130		130 - LEAD IN Segment PMs & Miscellaneous Work														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14001	ASDCH pump-motor CSA certification at risk to be rejected [Window 124]	KSB Germany works mostly following European standards and codes. There are the following risks to be considered:- KSB request for CSA certification of the ASDCH pump-motor to be rejected. If this risk occurs, then a major design re-work will be required.- of cost increase of the KSB pump-motor for ASDCH due to the CSA certification requirements. KSB needs to engage a third party to prepare a report proving the equivalency between the european (used for manufacturing of the pump-motor assemblies) and north american standards.		Active	Katie Stewart	Doina Idita	13-Oct-16	Monitor	30-Aug-17	2	1	2	4	2	1	2	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			6603	In Progress	KSB to engage TUV (Germany equivalent CSA) to prepare a report proving the bridge/equivalency between the european and north american codes/standards	KSB to engage TUV (Germany equivalent CSA) to prepare a report proving the bridge/equivalency between the european and north american codes/standards Update: KSB did not need to engage TUV they are currently working directly with UL who has identified applicable CSA stds that will achieve equivalency through ULL, many of these will be met through MITP. Risk is considered low but will be monitored through to UL listing. This action will not be completed until ULL is received TCD: August 2017	Katie Stewart	Doina Idita	30-Aug-17										
			Outage Window		Window Description														
			124		124 - SDC Rm Work														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 29 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14320	U2 Refurb Critical Path extension due to the validation of the ASDC heat removal capability [Window 90]	There is a risk of critical path extension if the validation of the ASDC heat removal capability has to be performed during the ASDC commissioning and linked to the AFS of the modification:		Active	Katie Stewart	Doina Idita	13-Oct-16	Monitor	30-Mar-17	2	2	2	4	2	2	2	4
			Outage Window		Window Description												
			090		090 - HTS Operational Testing												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14325	Condition of any LPSW tie-in pipe work [Window 124]	Due to implementation of the ASDC modification, LPSW piping providing cooling to ACU1 shall be slightly and permanently changed in Room R2-015. There is a risk that the welding of the new tie-ins will not be possible to be performed due to the condition of the existing LPSW pipes (MIC).		Active	Katie Stewart	Doina Idita	13-Oct-16	Monitor	31-Mar-17	2	1	2	4	2	1	2	4
			Outage Window		Window Description												
			124		124 - SDC Rm Work												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14339	Risk of design changes/FICs due to rebar scanning results [Window 12, 124]	The risk is that the rebar scanning results for ASDC pump-motor installation and piping supports may trigger design change or FIC. This risk is elevated for NC1 piping, due to low tolerance for FICs. This risk also applies to hitting rebar during installation, despite results of scanning.		Active	Katie Stewart	Doina Idita	21-Nov-16	Monitor	30-Mar-18	2	2	2	4	2	2	2	4
			Outage Window		Window Description												
			012		012 - Defuel Reactor												
			124		124 - SDC Rm Work												
There are no Draft, Not Started, In Progress Actions associated with the risk.																	
14321	Failure of the ASDC commissioning criteria/AFS [Window 90]	There is a risk: - that the ASDC commissioning on unit start up will not be successful and will not pass RTS criteria/AFS (due to failure of SAT, not meeting the commissioning acceptance criteria - electrical, mechanical, vibration failures) -Critical path may be affected		Active	Katie Stewart	Doina Idita	13-Oct-16	Monitor	30-Jul-19	1	2	3	3	1	2	3	3
			Outage Window		Window Description												
			090		090 - HTS Operational Testing												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13632	ASDCH - DBOM revisions due to obsolete materials [Window 130,124]	Should materials be obsoleted during the time between creation of the DBOMs and field installation, there is a possibility of rework on design. The effect to this would be schedule delays to installation and cost increases to revise the design via a FIC or EC rev (whichever will be appropriate).	1	Active	Katie Stewart	Doina Idita	13-Oct-16	Monitor	14-Apr-17	2	1	1	2	2	1	1	2
			Outage Window		Window Description												
			124		124 - SDC Rm Work												
			130		130 - LEAD IN Segment PMs & Miscellaneous Work												
There are no Draft, Not Started, In Progress Actions associated with the risk.																	
15199	ASDC Installation cost increase due to extensive engineering support required	Installation of the ASDC modification will be performed by ES FOX.. The required engineering support for installation of the modification is provided by AMEC under a separate contract between the two vendors.		Active	Katie Stewart	Doina Idita	27-Feb-17	Monitor	30-Jun-18	2	1	1	2	2	1	1	2
			Outage Window		Window Description												
			040		040 - Class 2 Electrical Rehab												
			104		104 - Vault Projects Before Feeder Removal												
			105		105 - Vault Projects After Feeder Removal												
			124		124 - SDC Rm Work												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

Project: Balance of Plant - 73782

<div><div>ONTARIOPOWERGENERATION</div><div>Risk Report by Project with Associated Actions</div></div>		<div>Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 30 of 220</div> <div>Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM</div>																							
ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post											
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score								
11864	Unique Components Rehabilitation (Project # 73782) Increased Scope of Cables/EPs Replacement [window 104][window 105]	Life cycle costs and scope for EQ Cable and EP replacement was based on partial U2 and completed U1 inspection findings. Future inspections on following units may result in scope increase or reduction. Scope increase will have schedule and cost impact. This risk updated and cited as part of Gate 3.	3	Active	Marcus Sztrimbely	Greg Mills	07-Mar-17	Monitor	30-Nov-16	2	2	1	4	2	2	1	4								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															
			6389	In Progress	Review Cable and EP inspection results for U3	Facilitate/expedite Engineering Review of Cable and EP inspection results for U3. This involves reviewing the NIR and EP inspections from the U3 outage.	Ajay Upadhyaya	Greg Mills	31-Mar-17	U3 inspection reviews were concluded before the end of 2015 and it is now May 2016. This review is behind and issue needs to be escalated with management. Date bumped out to June 30. Discussed lack of progress with Neil Yhap. Pushed date to July 29 Meeting held July 19 with Mike Hodges, Greg Mills, Neil Yhap, Gopal Aluri, John Lee. Timeline for review established completing by the end of August. Due date for this action pushed out to September 2, 2016. September 2 update: Engineering busy on higher priority work. Pushed date 1 month. September 28 update: still no traction on engineering reviews. November 22 update: Have received report for U4 on memory stick to be provided to engineering (this was done due to email size restrictions). U3 report review still in progress with John Lee. Moved date to Dec 15. December 12 update: Conference call with engineering held to discuss path forward. U3 draft report contains a much larger number of findings than prior reports. Clarification has been requested. Bumped due date to January 16, 2017. Unless removed, this could add a considerably larger number of cable replacements to U3 scope. Jan 16 update: No opportunity to address since mid-December. Will follow-up. Date moved to Feb 15. Feb 16 update: Updated report on the way back from Kinectrics via thumb drive (size issues). Will be provided to Engineering for their review. These are the U3 results I believe.															
			Outage Window		Window Description																				
			104		104 - Post Feeder Vault Projects																				
			105		105 - Vault Projects After Feeder Removal																				

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 32 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 08-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
Project: Facilities and Infrastructure Projects (Campus Plan) -																		
13587	Refurb laundry shipments plan	The concern is right now Darlington has laundry shipments taken to unit 0 loading bay going through Stores loading docks. If we continue to ship Refurb Laundry that same way it will have major congestion. There is no room now without additional Refurb shipments. Also how do we manage priority laundry shipments between Refurb and Station stock?		Active	Val Bevacqua	Tom Carvin	19-May-16	Mitigate	26-Feb-16	1	1	1	1	1	1	1	1	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Not Started, In Progress Actions associated with the risk.															
Project: Facilities and Infrastructure Projects (Campus Plan) - 31555																		
12334	16-31555 D2O Storage Project: Construction Delays Due to Material Ordering Delays	Event: Late placement of purchase orders or long lead times of materials/equipment Cause: Lack of procurement resources Impact: There is a risk that long lead materials (LLM)/Bulk materials will not be ordered/delivered in time to support the construction schedule.	3	Active	Anthony Colella	Constantin Banica	08-Mar-17	Mitigate	28-Feb-17	4	4	2	16	4	4	2	16	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			6336	In Progress	Bulk Material Ordered by JV	JV to provide delivery dates which support need dates of recovery schedule. A weekly meeting is held with a dedicated materials management group, with issues being escalated per documented escalation protocol. Weekly meetings are now being held with materials management group. According to latest bulk material procurement report, the JV still has about 200 items to place onto a purchase order.	Anthony Colella	Constantin Banica	31-May-17	-A lot of major equipment has been fabricated and FATs are being performed. -Long lead items are already ordered.								
			Outage Window		Window Description													
			000		000 – No Window Related													
14987	16-31555 D2O Storage Project: Commissioning schedule delay due to late submission of design manuals	Delays in issuance of new design manuals by the JV has the potential of affecting dates for issuance of commissioning workplans by OPG. In turn this has the potential to delay execution of commissioning activities.	3	Active	Anthony Colella	Constantin Banica	08-Mar-17	Mitigate	31-May-17	4	3	3	12	3	2	2	6	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			9188	In Progress	Weekly progress meetings to review DM and WP status	Participate in weekly progress meetings to review work status; take corrective actions as required	Anthony Colella	Constantin Banica	30-Jun-17	OPG participates in weekly progress meetings with JV staff involved in design and commissioning activities. [REDACTED] Good progress has been made on DCS production. [REDACTED]								
			Outage Window		Window Description													
			000		000 – No Window Related													
14896	16-31555 D2O Storage Project: Schedule delay due to required redesign of fire protection/detection system	Initial design of the WA included sprinklers throughout the building. Design inadequacies resulted in challenges to procure and install a sprinkler system. A decision was made by OPG in September 2016 to have a non-sprinklered building. Regulatory approval for alternate compliance introduces a risk to schedule.	3	Active	Anthony Colella	Ron Piggott	08-Mar-17	Mitigate	28-Feb-17	3	1	2	6	1	1	1	1	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			9197	In Progress	Obtain CNSC approval for fire protection/detection	Obtain CNSC approval for alternate compliance after re-categorizing to non-sprinklered building design.	Constantin Banica	Ron Piggott	30-May-17	Third party was engaged to confirm compliance with the applicable codes. Letter was submitted (Sept 09) to CNSC requesting approval of alternate compliance for the non-sprinklered design. CNSC has provided comments and OPG will submit Fire Hazard Assessment and CCR in Feb 2017. A separate third party review of the FHA/CCR is in progress and will be submitted to CNSC.								
			Outage Window		Window Description													
			000		000 – No Window Related													

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 34 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
12414	Discoveries during detailed Work Planning for Power Track impacting project costs [Window 39, 52]	Event: Additional requirements for installation are discovered during Detailed work Planning phase example: requirements for end drum replacement (Power Track frame removal required). Cause: Assumptions from contracting phase associated with the	Outage Window		Window Description												
			039		039 - Power Track 1 & 2 Replacement Window 1												
			052		052 - Power Track 3 & 4 Replacement												
13376	Two Trolleys are unable to maintain Reactor zone levels adequately causing an operational impact [Window 39, 52]	Event: Zone levels in on the operating units drop close to levels tha require derating. Cause: Two Trolleys are unable to maintain Reactor zone levels due to reliability issues. Impact: Station requires longer recovery periods between execution windows, or windows need to be adjusted resulting in cost and schedule impact.		Active	Sorin Marinescu	Greg Maggs	17-Feb-17	Mitigate	31-May-17	3	2	3	9	2	2	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5722	In Progress	Powertrack Implementation Strategy	Project to work with station to incorporate strategy for addressing unit derating, in Powertrack implementation strategy.	Sorin Marinescu	Greg Maggs	31-May-17								
			Outage Window		Window Description												
			039		039 - Power Track 1 & 2 Replacement Window 1												
			052		052 - Power Track 3 & 4 Replacement												
14482	Potential Issues Arise Due to Handoffs Between Station and Vendor At The End of Work Windows [Work Window 52 39]	EVENT: Hand offs between Vendor and Station staff are delayed due to Vendor's inability to operate Fuel Handling equipment while properly integrating with Control Room staff to complete required post maintenance testing prior to hand off. CAUSE: Complexity of Fuel Handling system combined with the large number of short windows (2 to 4 days) scheduled could cause minor issues and miscommunications to push the end of work windows. IMPACT: Increase to cost and schedule as any delay in the completion of work windows pushes the start of the next work window and potentially endangers the reactivity levels of the three operating units.		Active	Sorin Marinescu	Greg Maggs	17-Feb-17	Mitigate	15-Sep-17	3	2	3	9	2	1	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			7752	In Progress	Develop Fuel Handling Handoff Strategy	Develop a handoff strategy to be used for end of window transition between vendor staff and OPG Fuel Handling staff with input from an relevant stakeholders.	Sorin Marinescu	Andrew Long	15-Mar-17	Sept 19th: Memo draft written, pending approval.							
			Outage Window		Window Description												
			039		039 - Power Track 1 & 2 Replacement Window 1												
			052		052 - Power Track 3 & 4 Replacement												
11976	Trolley Refurbishment scope execution impacts Powertrack [Windows 39, 52]	Event: Station staff schedules Trolley refurb work (also performed in the FFAA's) to the work windows designated for Power Track refurbishment adding additional staff to an already tight work environment. Cause: As per the Blue Ribbon initiative Trolley refurb work beign grouped with Power track Refurb. Impact: Both cost and schedule would be impacted if this were to occur as there could be co-ordination/delay issues.	2	Active	Sorin Marinescu	Greg Maggs	17-Feb-17	Mitigate	31-Oct-17	2	2	4	8	1	2	3	3
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5727	In Progress	Address Interface Requirements between Refurb and DNGS	Address interface requirements between Refurb and DNGS as part of execution/implementation strategy, regarding trolley refurb (station scope). Then implement any required actions identified in execution/implementation strategy.	Sorin Marinescu	Greg Maggs	28-Feb-17	Interface requirements to be defined following validation of installation logic and schedule, which are planned for July/August 2016: 29Jun2016 update Work Planning to be finalized Dec15 16							
			5728	In Progress	Interface Issues with Trolley Refurb (Station Scope) During Ex	Project to monitor execution and implement contingency if required to address issues during execution.	Sorin Marinescu	Greg Maggs	31-Oct-17								
			Outage Window		Window Description												
			039		039 - Power Track 1 & 2 Replacement Window 1												
052		052 - Power Track 3 & 4 Replacement															
14512	Terminal Blocks Scope Added to Powertrack Refurbishment Project [Windows 39,52]	EVENT: Terminal Block replacement is discovered as necessary during Powertrack Refurbishment Execution.CAUSE: Terminal blocks have developed some issue. During execution, terminal blocks will have to be replaced. Currently work is part of station (blue ribbon) scope. IMPACT: The additional work required could impact the cost and schedule of the project by stretching and or delaying work windows.		Active	Sorin Marinescu	Greg Maggs	24-Feb-17	Mitigate	30-Jun-17	4	1	2	8	3	1	2	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			7963	In Progress	Project to perform a pre-installation assessment for terminal block replacement requirements	Project will perform a pre-installation assessment to determine whether the terminal block replacement is required. If it is deemed necessary 30% of total terminal blocks required for both Trolleys will be procured prior to T12 installation, if additional spares are required during installation they will be procured and a sufficient number will be procured for Trolley 34 execution.	Sorin Marinescu	Catalin Butoi	29-Mar-17								
			Outage Window		Window Description												
			039		039 - Power Track 1 & 2 Replacement Window 1												
			052		052 - Power Track 3 & 4 Replacement												

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 36 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13383	Powertrack field execution requires additional trades staff to be hired and trained due to ALARA requirements for dose impacting project Schedule and Cost [Window 39, 52]	Event: Contractor staff recieve dose that limits their ability to perform RAD work requiring additional trade staff to complete execution work. Cause: Duration of Power Track refurbishment results in staff reaching dose limits Impact: Hiring of additional staff to maintain sufficient staff levels will be an additional cost on the project.	5717	In Progress	Develop ALARA plan with RP and Contractor	Develop ALARA plan with RP and contractor, taking into consideration the required resources and impact on project.	Sorin Marinescu	Greg Maggs	28-Feb-17	Jan. 24/17: ALARA plan currently on hold pending input from OPG RP on proposed shielding options. ALARA plan to be completed in February 2017 and presented to ALARA committee. May 30/16: ALARA plan has been prepared by ES Fox. Further review and validation will be completed as part of the presentation to the Refurb ALARA team, planned in June/July 2016. Execution Logic review is ongoing, the ALARA plan will be updated after the logic is finalized. Aug. 31/16: ALARA plan was presented to ALARA committee, and rework of the plan was requested due to dose being higher than expected. Project team is working with ALARA and ES Fox to revise execution logic and potentially incorporate shielding in the CSA. Nov. 28/16: ALARA plan was updated and presented to the ALARA committee in October 2016. It was agreed to in concept, but required further details such as the shielding design. RP Refurb agreed to extend the action until Jan. 2016, to allow ES Fox to develop the shielding and make further updates to the ALARA plan.							
			5718	In Progress	Ensure Actions from ALARA Plan are Implemented	Project to ensure actions from ALARA plan are properly implemented including implementation of additional staff as required.	Sorin Marinescu	Greg Maggs	30-Jun-17								
			Outage Window		Window Description												
			039		039 - Power Track 1 & 2 Replacement Window 1												
			052		052 - Power Track 3 & 4 Replacement												
13435	Identification of Tooling Requiring Modifications to Station [Window 39, 52]	Event: Engineering support is required during work planning to verify design of an anchor point, addition of shieve, or other modification to station identified prior to execution to perform Power Track replacement. Cause: Power Track contract is only Procurement and Construction, as the project is "Like for Like". But modifications may be required to safely install tooling needed to perform replacement. Impact: Unplanned costs due to Engineering support would be required.	2	Active	Sorin Marinescu	Greg Maggs	17-Feb-17	Mitigate	31-May-17	2	1	2	4	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5713	In Progress	Implement any Required Modifications for Tooling	If required, implement a plan to address any modifications required for tooling, that were identified during the work planning phase.	Sorin Marinescu	Greg Maggs	31-May-17								
			Outage Window		Window Description												
			039		039 - Power Track 1 & 2 Replacement Window 1												
			052		052 - Power Track 3 & 4 Replacement												
13433	Breathing Air modification does not fully mitigate requirements during Execution [Window 39, 52]	Event: Both Contractor team and Fuel Handling Maintenance and/or station staff working in Fuelling duct at the same time puts a significant load on the breathing air system. Cause: Trolley reliability failure occurs simultaneously with Power Track execution work causing both teams to be forced to work in th Fueling Duct simultaneously. Impact: Cost and schedule may be impacted if Breathing Air cannot support both activities simultaneously thereby increasing the amount of standby time the proejct must pay for Contractor staff.	2	Active	Sorin Marinescu	Greg Maggs	17-Feb-17	Monitor	31-May-17	1	2	2	2	1	2	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5714	In Progress	SDLU Group to address the requirements for Breathing Air m	Breathing Air mods to be planned and implemented to address Fuel Handling requirements during Powertrack execution.	Sorin Marinescu	Greg Maggs	31-May-17								
			Outage Window		Window Description												
			039		039 - Power Track 1 & 2 Replacement Window 1												
			052		052 - Power Track 3 & 4 Replacement												

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
14486	Utilizing Winch to Pull Chain and Cable out of the FFAA/CSA [Work Windows 52, 39]	EVENT: Use of Winch to pull Powertrack Chains and Cables out of the FFAA and/CSA damage the cables creating a delay in the completion of the work. CAUSE: Cables are in varying states of wear due to age and original design issue of cable knotting over time. IMPACT: There would be an increase to cost and schedule as the window would likely not be completed on time pushing back the following windows and potentially impacting the reactivity levels of the operating units.		Active	Sorin Marinescu	Greg Maggs	17-Feb-17	Monitor	15-Sep-17	1	1	2	2	1	1	2	2	
			Outage Window		Window Description													
			039		039 - Power Track 1 & 2 Replacement Window 1													
			052		052 - Power Track 3 & 4 Replacement													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 38 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 08-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
Project: Pre-requisite Projects -																		
11811	Project/Construction relatedFatality/Serious Injury during Readiness (Campus Plan) Phase of project	Risk is that such injuries may affect the project schedule, cause delays, result in financial impact and potential difficulty controlling the outcome (legal).		Active	Dragan Popovic		08-Mar-17	Mitigate	31-Jan-14	2	2	2	4	1	2	2	2	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
Project: Pre-requisite Projects - 31555																		
14287	16-31555 - Building Structural Steel Delivery Dates	Event: Changes to the 100el slab thickness Cause: Design changes to an accepted EC Impact: Late fabrication and delivery of structural steel	4	Active	Anthony Colella	Anthony Colella	08-Feb-17	Mitigate	28-Feb-17	5	2	5	25	2	2	4	8	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			6504	In Progress	16-31555 - Assess impact of structural steel delivery	Management team is actively involved in reviewing erection schedule with the JV, fabricator and erector. Review delivery dates and expedite to meet construction schedule. Discuss second shift and weekend/overtime work to advance delivery dates.	Anthony Colella	Anthony Colella	28-Feb-17	This risk still continues to delay the project. Sequence 7-10 structural steel has been installed and bolt-up is in progress. Sequence 12 is now in progress (Nov. 9th, 2016).								
			Outage Window		Window Description													
			000		000 – No Window Related													
12455	16-31555 D2O Storage Project: Quality Issues Resulting from Expedited Construction	Event: Late start of new EPC Vendor and continued construction delays. Cause: Insufficient QA resources to support CWP/ITP development and material verification. Impact: Quality issues due to expedited construction schedule with many activities progressing in parallel.	4	Active	Anthony Colella	Zane Lougheed	08-Feb-17	Mitigate	28-Feb-17	4	3	5	20	3	3	5	15	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			6338	In Progress	Update POP with current field activities	Review and update project oversight plan with new status of field work and increased oversight responsibilities including in field, fab shop in Cambridge as well as any major subcontractors of the JV	Anthony Colella	Zane Lougheed	28-Feb-17	The POP was last updated on September 10 2015, weekly meetings are scheduled to manage open items. FE/IMS oversight going to Cambridge weekly to review fabrication completing QA/QC oversight Participating in bulk material procurement, actively engaged in team to assist with placement of purchase orders and review of need dates and expediting as needed. Field oversight of pipe spools and construction work in the basement. Review of the 2-week look aheads daily.								
			6701	In Progress	16-31555 - JV to provide cost of recovery	JV to provide a cost of implementation of the revised recovery schedule that was provided to OPG on June 12, 2016, as well as based on discussions in Jan/Feb 2017.	Anthony Colella		30-Mar-17	Original due date was with schedule provided. The cost of recovery was not submitted and a date of early march was given by JV. 4AUG2016: Basis of Estimate expected from the JV by August 12th, 2016. 8MAR2017: A new estimate is expected from the JV by March30th, 2017.								
			Outage Window		Window Description													
			000		000 – No Window Related													
13532	16-31555 D2O Storage Project: Transition between engineering vendors	There is a risk that the transition between the two engineering vendors may result in additional costs and schedule due to the state of the Revision 0 design packages. In addition, field support from the new vendor on the previous vendors design may result in additional design changes due to different designers interpretation of codes/standards. This field support could cause construction delays. Also any latent design errors will have to be revised by the new engineering vendor.	3	Active	Anthony Colella	Aninda Dutta Ray	08-Mar-17	Accept	28-Feb-17	4	2	5	20	4	2	5	20	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			7743	In Progress	16-31555 - Number of open ITF items	Review ITF by EC with existing OSS team to start to close out open ITF issues.	Anthony Colella	Henry Lo	28-Feb-17	MTL and DTL (both OPG and JV) meet weekly to close out ITF items that have due dates coming soon.								

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 08-Mar-17 10:30 PM

Tech Tips

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13532	16-31555 D2O Storage Project: Transition between engineering vendors	There is a risk that the transition between the two engineering vendors may result in additional costs and schedule due to the state of the Revision 0 design packages. In addition, field support	Outage Window		Window Description												
			000		000 – No Window Related												
14177	16-31555 - 11 New Design EC's Completion Date	Event: Late start of new EPC Vendor Cause: Amount of design work to complete including equipment vendor information. Impact: Late procurement/installation/commissioning activities The 11 new DEC's for JV to complete have a completion date (per the latest recovery schedule) of late 2016, threatening the installation and commissioning milestones. Diesel generator EC and multiple software ECs are outstanding and will need constant revisions. Ongoing revisions will cause more delays.	4	Active	Anthony Colella	Paolo Auciello	08-Mar-17	Mitigate	28-Feb-17	4	2	5	20	3	2	5	15
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14175	16-31555 - CWP Production Rate	JV currently has staffing issues which is affecting the production of CWP preparation and QA resources.	4	Active	Anthony Colella	Zane Lougheed	08-Mar-17	Monitor	28-Feb-17	4	2	4	16	2	2	4	8
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14283	16-31555 - D2O storage project - Impact of Construction Delays on Commissioning Activities	Event: The AFS date is at risk due to changes in commissioning strategy and logic and unviability of commissioning resources. Cause: Delays in installation activities and change in focus from receiving PHT water to receiving moderator water. Impact: Unable to store U2 refurbishment Moderator Water in HWMB-WA	3	Active	Anthony Colella	Ron Piggott	08-Feb-17	Mitigate	28-Feb-17	2	2	4	8	2	2	4	8
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			9940	In Progress	Update Commissioning Schedule	Complete a commissioning schedule review and realignment based on available resources and available systems in the WA (EG Power supplies)	Ron Piggott		28-Apr-17								
			Outage Window		Window Description												
			000		000 – No Window Related												
12277	16-31555 D2O Storage Project: Risk of Damage to Storage Tank	There is a risk that one or more of the heavy water storage tanks will be damaged prior to being placed in service.	2	Active	Anthony Colella	Anthony Colella	08-Mar-17	Accept	30-Apr-17	1	1	5	5	1	1	5	5
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
12377	16-31555 D2O Storage Project: Construction Delays Due to Piping Complexity	There is a risk that the piping design will be difficult to implement in the field due to complexity and congestion issues; this may result in construction delays that impact cost and schedule.	3	Active	Anthony Colella	Zane Lougheed	08-Mar-17	Monitor	20-Jan-17	1	1	3	3	1	1	3	3
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
12108	16-31555 D2O Storage Project: Soil Voiding and/or Sinkhole Issues Due to Dewatering	There is a risk that dewatering activities required to facilitate excavation could cause voiding or sinkholes in the vicinity of the building footprint.	3	Active	Anthony Colella	Jeff Ezard	08-Mar-17	Accept	20-Jan-17	1	2	1	2	1	2	1	2
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
15113	16-31555 D2O Storage Project: Changes resulting from shielding analysis	Updated shielding analysis started late (January 2017) and may result in need for further design changes to include shielding material.	3	Active	Anthony Colella	Constantin Banica	08-Mar-17	Mitigate	30-Apr-17	2	1	1	2	1	1	1	1
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

Project: Pre-requisite Projects - 73360

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 41 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 08-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14371	73365 CFVS - There is a risk that the Project EAC will exceed the current Project approved budget	It is forecasted that the Project EAC will exceed the current Project approved budget. The Vendor is continually submitting overtime requests and CTPs and PCAs that are outside of the currently approved budget. This risk will result in additional cost to the project exceeding the approved budget. Approval at Gate 4 or through a CCN will be required to increase project funding.	3090	In Progress	CFVS - Increased ES MSA contrator cost estimate	Review vendor costs during weekly quad chart review meeting. Request detailed CTP and PCA information from the vendor. Present PCAs and CTPs to PMOC for review and approval. Request additional funding through a CCF	Samantha Thurston	Samantha Thurston	23-Dec-16	April 2016 update: Gate 3D funding was received for \$80.6M which is less than requested. The vendor continues to submit PCAs and CTPs above the Gate 3D estimate. Vendor continues to submit overtime requests to maintain the schedule without submitting corresponding CTPs to document the value for money. July update: OPG PM has drafted a CCF to request additional funding to cover vendor cost increases. The CCF cannot be finalized until the vendor supplies detailed CTP and PCA cost information. [REDACTED] August update: CCF approved to increase the project budget. Sept/October update: OPG is waiting for the vendor to provide their ETC broken down by work package in order to progress the next CCF. November update: ETC by work package was received from the vendor. OPG Project Controls has drafted the CCF for review and submission. March update: CCF was approved to increase the project budget but it is no longer sufficient for the incurred costs. Due to schedule delays and rework additional costs for indirect, direct vendor labour have been incurred as well as indirect OPG labour for PMT, QC, oversight, project controls, etc have been incurred.							
										Outage Window Window Description							
										000 000 – No Window Related							
14372	73365 CFVS - Risk that the schedule is not realistic to achieve the AFS milestone due to errors in the schedule	The current P6 schedule has multiple issues of concern including incorrect logic, incorrect activity ties, and incorrect durations. During three week lookahead reviews the contractor is constantly reporting that they are fixing logic errors and updating durations to maintain the AFS milestone date. There is a risk that the schedule is not realistic to achieve the AFS milestone due to errors in the schedule.	3	Active	Ralph Stube	Samantha Thurston	08-Mar-17	Mitigate	23-Dec-16	5	2	4	20	5	3	4	20
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
12471	73365 CFVS - Lack of schedule float for weather delays	The weather during the spring months can be rainy and windy. If the winds are too high then craning activities cannot be performed. There is a risk that there is insufficient float in the schedule to account for poor weather conditions. If there is insufficient float then activities put on hold due to rain and/or high wind will cause a delay to schedule and increased costs for trades on standby and craning equipment rental.	3	Active	Ralph Stube	Samantha Thurston	08-Mar-17	Monitor	28-Apr-17	4	2	4	16	3	1	4	12
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13265	73365 CFVS venting stack monitoring requirement potential need to purchase new stack monitor	Reactor Safety review of CFVS MDR requirements traceability matrix identified potential need for project to purchase a new stack monitoring portable device. Project action to date was only to obtain isolatable sample points to tie-in a portable device provided by others. Risk is that a new monitor will need to be designed and purchased and installed, or test connected and commissioned prior to AFS. Project is ~ 6 months from final AFS	2	Active	Ralph Stube	Samantha Thurston	08-Mar-17	Monitor	30-Jun-16	2	1	5	10	1	1	5	5
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions


ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 43 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 08-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
14424	STOP Project work area interference with other outage work scope for D1711 and RF U2	Event: in D1641 Installed shielding wall and scaffolding to support STOP installation found to be in the way of other outage work Cause: Lack of outage coordination on time and space usage Impact: Interference with other critical work if not sequenced around STOP space requirements potential delays to work and rework if interferences need to be removed to support critical path.	3	Active	Dragan Popovic	Colin Barfoot	08-Mar-17	Mitigate	07-Jul-17	4	2	3	12	2	2	2	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			7014	In Progress	Prepare time and space matrix for used space for transient shielding and scaffolding builds	For the STOP and ESC piping reconfiguration modifications take detailed photographs of the installed scaffolding, tenting and ventilation, shield walls and other transient material that is needed at specific time and places to support ESC STOP modification installation. distribute information to Outage ECTL and refurbishment	Dragan Popovic	Colin Barfoot	09-Jan-18										
			Outage Window		Window Description														
			104		104 - Post Feeder Vault Projects														
			134		134 - U1 Outage 2017 (D1711)														
12345	73380 - STOP- installation interferences with existing station equipment which require equipment relocation, removal or redesign of piping or supports	Event: During STOP installation of seismically qualified vent line or class 2 piping and supports or maintenance platform there will be differences in the location of interferences that were not identified during the design phase. Update to risk is need to relocate unit hydrogen igniter potentially in all units (Unit 4 electrical panel was relocated) Cause: Due to equipment location being different between units and access not close enough to determine interferences during STOP design walk downs. Risk Impact: Since the lines are seismicaly analysed it will require a redesign and analysis, with added design costs and potential outage schedule delay	2	Active	Bill Devlin	Colin Barfoot	08-Mar-17	Mitigate	28-Oct-16	3	1	3	9	3	1	2	6		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			3184	In Progress	STOP - Installation interferences	Mitigating actions: 1. Detailed inspections will be performed as close as possible to the vault ceiling as soon as vault access is available. 2. tasks have been added in outage P6.	Colin Barfoot	Colin Barfoot	28-Oct-18	mitigated for unit 3, in progress for unit 4 installation of STOP modifications.									
			Outage Window		Window Description														
			104		104 - Post Feeder Vault Projects														
			134		134 - U1 Outage 2017 (D1711)														
14254	73380 ESC STOP Vault access restrictions delay STOP execution	Event: Vault Access via vault coordinator control limits the number of personnel allowed to be in the vault due to breathing air and emergency egress reasons. Cause: Vault access is provided to work groups based on outage determined priority. Impact: During each outage ESC STOP execution was delayed for several days in aggregate due to priority based access restrictions. Risk is that access delays will add to project and outage critical path.	3	Active	Dragan Popovic	Colin Barfoot	08-Mar-17	Accept	30-Jun-16	3	2	3	9	3	2	2	6		
			Outage Window		Window Description														
			000		000 – No Window Related														
			104		104 - Post Feeder Vault Projects														
			134		134 - U1 Outage 2017 (D1711)														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14866	ESC STOP Need to replace ESC containment boundary isolators 34110-V1,V15,V16 on U1 and U2 to install pressure pulse mitigation modifications	Event: In D1641 Containment Boundary Isolation valves passed preventing their use as isolation for the ESC pressure mitigation modifications to relocate the pump discharge valves and install new nozzle check valves. This required draining of the ESC piping in the vault for the pump suction isolator V1 and installation of ice plugs in the vault to support replacement of V15, V16. Cause: Isolators are used to support infrequent maintenance on the ESC system outside the vault and seats degrade from normal operation. Isolators can only be tested once the unit is shutdown and moderator cooled so condition of Unit 1 and 2 isolators is not known. Impact: Outage critical path logic best case prepared for D1632 for contingency replacement of these valves identified 125 hours to replace V15 and or V16 plus 50 hours to replace V1 in series before planned modifications work can start in D1641 the evolution took 296 hours and was the outage critical path for days. Impact on schedule if risk comes to play results in increased project cost extending the duration of dedicated crews for execution.	2	Active	Dragan Popovic	Colin Barfoot	08-Mar-17	Accept	30-Sep-18	3	3	2	9	3	3	2	9		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			9166	Draft	Prepare for contingency execution of unit 1 and 2 34110V1, V15, V16 replacement if found passing	1. Ensure execution work plans and work order tasks orders include valve isolation test and direct contingency valve replacement 2. Ensure WCTL schedules isolation test as soon as practical and identifies refurbishment window for contingency valve replacements. 3. Ensure OPEX from delays in ice plugging and isolation are identified per the SCR's below	Dragan Popovic	Colin Barfoot	01-May-18										
			Outage Window		Window Description														
			105		105 - Vault Projects After Feeder Removal														
14111	73380 - new design scope to address ESC pressure pulses needed for unit 3, 1, 2	Event: Pressure Pulse identified in Unit3 ESC piping system by STOP SIR team will be addressed by Pump discharge piping modifications with a new type nozzle check valve installation. Cause: Risks are associated with short timeline to complete design, work planning , assessing, procurement and execution and with first time use of this type and size of valve at OPG. Impact: design schedule does not support outage readiness milestones, recovery plan will be needed for all remaining units. Additional oversight and direct management with HIT team	3	Active	Dragan Popovic	Colin Barfoot	08-Mar-17	Mitigate	30-Jun-17	3	2	2	6	2	2	2	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			6225	In Progress	Implement ESC Pressure Pulse elimination modifications	Support execution of STOP for pressure pulse elimination modifications in D1641 outage	Ralph Stube	Colin Barfoot	01-Oct-18										
			Outage Window		Window Description														
			104		104 - Post Feeder Vault Projects														

		Risk Report by Project with Associated Actions					Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 45 of 220				Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM														
ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post											
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score								
Project: Retube and Feeder Replacement -																									
13326	[QUARTERLY MONITORING] Excusable Delays [000 - No Window Related]	Execution Phase: Due to conditions beyond the control of JV and OPG RFR, 5.2 (a) Excusable Delays Section of EPC Agreement explains the condition and the contract terms of excusable delays, which have impacts on Execution phase Schedule. This risk concentrates on delays of more than 3 days. Ensure adherence to contract terms to ensure any costs are allowable per contract.	1	Active	Roy Brown	Cameron Macleod	03-Mar-17	Monitor	01-Jan-26	3	1	5	15	3	1	5	15								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															
			8383	In Progress	Actions in response to Risk 13326 - Excusable Delays	Update 16Aug2016: This action is created to subdivide specific actions as per team meetings within the Construction Team. The following are the areas to explore: - Radiation conditions (tritium, alpha, debris, high activation product concentration, high radioactive debris/particles) higher than expectations causing delays in cleanup (> 3days); Currently, weekly meetings are held with OPG RP/HP and JV HP and Project team to discuss various interface items. See attached RFR-RP Interface items database. This is a live database of current and incoming challenges to address the above mentioned radiation conditions. - Fueling machine stops unexpectedly (> 3days) below the bulkhead of the Unit being refurbished with Labour Force in the vault working on critical path;- Unplanned Fuel Handling activities affecting duct access (> 3days) applicable to critical path refurbishment work in the duct;- Required upgrades/repairs/maintenance to OPG existing facilities (> 3days);- Unexpected operating plant transients with impacts > 3days on critical path; - Delay in completion of work required to be completed by OPG (or its vendors) (> 3days); - Reactor not defueled on time as scheduled by OPG (> 3days); - Delay in Breaker Open milestone (> 3days); - Loss of station power (OPG supply) to run JV equipment / tools (> 3days)- D2O spills (> 3days)- Activities in operating units (including testing and Safety Related System Test of adjacent operating units) causing interruptions in refurbishment work (> 3days)- Vault Equipment Airlock Malfunction causing interruptions in transitions and material movement (> 3days)- CNSC work stoppage (> 3days)- MOL work stoppage not due to JV's negligent work (> 3days) PCD according to 5.2 (a) Excusable Delays (> 3 days)	Ken Brown	Jeffrey Palmateer	30-Sep-26																
			Outage Window		Window Description																				
			000		000 – No Window Related																				
11111	Lack of Change Control and management resulting in unapproved design changes	Execution Phase Risk. Event: There is a risk that lack of Change Control occurs on RFR Tooling leading to unapproved design changes to tooling. Cause: Lack of clarity on Tooling Change Control process/roles/responsibilities during execution phase leading to insufficient authorities approving changes. There is also a challenge to ensure that approved changes are properly implemented in the field on all applicable tools. Impact: Unexpected damage to the reactor or failure to perform tooling function may occur in the Execution Phase causing rework or delays.	3	Active	Michael Hersch	David Kurpjuweit	27-Feb-17	Mitigate	28-Mar-17	4	1	3	12	2	1	2	4								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 46 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
1111	Lack of Change Control and management resulting in unapproved design changes	Execution Phase Risk. Event: There is a risk that lack of Change Control occurs on RFR Tooling leading to unapproved design changes to tooling. Cause: Lack of clarity on Tooling Change Control process/roles/responsibilities during execution phase leading to insufficient authorities approving changes. There is also a challenge to ensure that approved changes are properly implemented in the field on all applicable tools. Impact: Unexpected damage to the reactor or failure to perform tooling function may occur in the Execution Phase causing rework or delays.	6298	In Progress	RFR Tooling - Configuration Management Plan	Configuration management of tooling is escalating risk based on multiple CAR/NCR/SCR during standby plan, final design acceptance, and FAT tests of production tools during Q4 2015-Q1 2016. Risk #00011111 strategy changed from Monitor to Mitigate. This action is to develop a targeted oversight and mitigation plan for Q1 2016 to execution start Q4 2016 to ensure that JV is managing configuration management in accordance to their ECR process and rolling changes out to field staff. This action is complete when the overisght/mitigation plan for risk 00011111 is ready and in progress.	Michael Hersch	David Kurpjuweit	17-Mar-17	Geary M (27 Feb 2017): New TCD for extent of condition is March 17 2017 Geary M (31 Jan 2017): This action will be closed upon results from extent of condition from JV. Geary M (16 Jan 2017): Due date revised due to delay in review of disposition from JV Oversight activity 493 planned and will be kicked off with the JV within the next 2 weeks. August 18th 2016 - Oversight activity 493 kicked off with JV. JV to start providing required material the week of August 22nd. Sept 21 update - Execution of oversight plan in progress. Findings to be presented to JV for Oct 1/2016 November 2 update - findings presented to JV and discussed. Dispositions under review. November 17 update - C&D sheet on findings returned to JV. Waiting for JV follow up on open items and TCD December 14th update - several items on the C&D sheet are closed, however currently waiting JV response on items still open.							
										Outage Window							
										Window Description							
										071							
										071 - Trial CT Install							
										112							
										112 - PT Sever							
										113							
										113 - Sever Bellows							
										114							
										114 - End Fitting Removal							
										115							
										115 - Pressure Tube Removal							
										116							
										116 - CTI Removal							
										117							
										117 - CT Removal							
										118							
										118 - CT Install Series							
										119							
										119 - Fuel Channel Install Series							
										184							
										184 - RFR-Waste Volume Reduction							
										910							
										910 - RFR Series Tooling							
1338	Not Enough commissioning / training Time for Volume Reduction System in Retube Waste Processing Building (RWPB)	Execution Phase: Event: Due to RWPB construction being late (potential), the risk of not having enough commissioning / training time for Volume Reduction System . Cause: RWPB construction schedule slippage. Impact: Potential for negative impacts on Execution Phase schedule	2	Active	Michael Hersch	Sean Carpenay	27-Feb-17	Mitigate	31-Oct-17	3	1	4	12	2	1	3	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 49 of 220

Report ID:0707A

Report Owner:L. Greenland

Process Owner:L. Ren

Data Refreshed:07-Mar-17 10:30 PM

13917

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
	Insufficient Tool Quantities or Spares for RFR Execution - all causes	Execution Risk. This risk combines four risks related to Tool Qty and Spares: 13917 Insufficient Tool Qtys (this risk)13566 Frequent Tool Failures13332 Insufficient Tool Maintenance13570 Tool Damage during Transition and Shipping Event: RFR Tool breaks during execution and cannot be readily replaced due to no backup spare Tool available per Part Supply List (PSL). Details of estimated Tool Series failure modes are described in Class 2 estimate risks associated with each series. The individual tool series risks are owned by the Joint Venture (JV). This risk is the residual risk to OPG. This risk also includes the case where tools cannot be readily repaired. Spares parts have been identified by tools designers (sub vendors). Tool failures associated with sufficient spares, quality of maintenance and repair of the tools, as well as shipping and handling to/from/within site are owned by the JV. This risk is the residual risk to OPG. Cause: This risk combines four (4) types of failure modes leading to insufficient tools/spares leading to critical path schedule delay. The tool failure mode was not identified in risks during design and class 2 execution estimate (discovery work or possible tool warranty claim). This is the residual risk from the design and testing. ie PSL insufficient qtys. (orig scope of risk 13917). Tool failures with known failure modes occurred more frequently then expected leading to insufficient spare tools or spare parts for repairs. (Risk 13566). Ineffective Practices in Maintaining the Tools. (Risk 13566). Damages to tools during transitions and shipping to site. (Risk 13570). Impact: Schedule delay, potentially long lead items if Tools cannot be repaired and all tools on PSL used.	5428	In Progress	Provide Comments on Mobilization Plan Series	Through the use of C&D sheets, provide comments on Mobilization Plan Individual Series to the JV. OPG team to ensure comments are incorporated into final work instructions and procedures.	Jeffrey Palmateer	Kevin Hill	31-Mar-17	Geary M (27 Feb 2017) - Please note comments have been submitted for all series in Mob plan and ACERs generated. This action to be confirmed closed by completion of PCD 21. Kevin Hill (10Feb2017) - Linked to risk. Kevin Hill (27Jan2017) - PCD 21 closure now progressing, Lessons Learned document is required to close the final milestone. This deliverable will outline all JV ACERs generated from the program, including increases to the PSL where required. OPG to review and comment to be performed following submission. Due date updated to align with final milestone submission TCD, Lessons Learned document submission. Kevin Hill (23Dec2016) - Only remaining rehearsal scope of PCD 21 is hold due to tooling qualification delays - Feeder nozzle prep. tooling. Review of PCD and scoping document underway identifying deliverable gaps in preparation for PCD formal close out. Meeting to be scheduled with OPG project management to review evidencing of deliverables and/or program gaps. November 30, 2016 Update - K. Hill Mobilization plan is ongoing as per published schedule - due date for this action moved forward as oversight will continue until the completion of PCD 21. Updated file attached outlining all rehearsal observations to date. Mobilization oversight have attended all series rehearsal closeout meetings and ensured ACERs are being captured where follow up/mitigating actions are tracked by the vendors program. Series lead oversight team are to ensure timely closeout of ACERs as per the series readiness programs/procedures. END OF UPDATE Last update - Work is ongoing. Observations/Actions coming out of the Rehearsal Plan are being recorded in a consolidated Observation Log Excel Sheet that is updated continually and maintained on SharePoint, as Rehearsals occur. Also, all actions that JV should be taking to address issues observed in Rehearsals are being recorded and sent to the JV on a weekly basis. END OF UPDATE							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 50 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post											
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score								
13917	Insufficient Tool Quantities or Spares for RFR Execution - all causes	Execution Risk. This risk combines four risks related to Tool Qty and Spares: 13917 Insufficient Tool Qtys (this risk)13566 Frequent Tool Failures13332 Insufficient Tool Maintenance13570 Tool Damage during Transition and Shipping Event: RFR Tool breaks during execution and cannot be readily replaced due to no backup spare Tool available per Part Supply List (PSL). Details of estimated Tool Series failure modes are described in Class 2 estimate risks associated with each series. The individual tool series risks are owned by the Joint Venture (JV). This risk is the residual risk to OPG. This risk also includes the case where tools cannot be readily repaired. Spares parts have been identified by tools designers (sub vendors). Tool failures associated with sufficient spares, quality of maintenance and repair of the tools, as well as shipping and handling to/from/within site are owned by the JV. This risk is the residual risk to OPG. Cause: This risk combines four (4) types of failure modes leading to insufficient tools/spares leading to critical path schedule delay. The tool failure mode was not identified in risks during design and class 2 execution estimate (discovery work or possible tool warranty claim). This is the residual risk from the design and testing. ie PSL insufficient qtys. (orig scope of risk 13917). Tool failures with known failure modes occurred more frequently then expected leading to insufficient spare tools or spare parts for repairs. (Risk 13566). Ineffective Practices in Maintaining the Tools. (Risk 13566). Damages to tools during transitions and shipping to site. (Risk 13570). Impact: Schedule delay, potentially long lead items if Tools cannot be repaired and all tools on PSL used.	9346	In Progress	Work with JV to commit to a TCD for PSL revision	Project Supply List (PSL) requires a revision after the milestone Tooling Manufacturing Completed Delivery. Examples include New Fuel Load, Dowel bellows inspection, PCD 37, Corrections to qty's for Candu Installation tools, Dummy Bundle Tooling Removal, RTP Column Handler. Revisions based on Mob Plan/Rehearsal. If NO changes to PSL for Mob Plan, then a letter to Sr. Director is required.	Michael Hersch	Martin Geary	31-Mar-17	M Geary (27 Feb 2017): Due to resourcing at JV, updated PSL report delayed until end of March. M. Geary (31 Jan 2017): Due date extended. Please note, JV has indicated that mob plan has not driven changes to the PSL. OPG has received updated PSL memos and PSL list. OPG has provided comments and is waiting for dispositions and final revision to PSL report. M Geary - 2017/1/16: Draft revised tool project supply list (memos and excel list) received, but formal document revision not yet provided. M Geary - 2016/12/14: Draft revised report to be provided by end of next week. M Geary - 2016/12/05: As per last Tooling PM meeting, JV due to provide TCD for revised report by December 15th. TCD still undetermined. Priority tooling work for JV is the RFS for the tools. M Geary - 11/17/16: completion of RFS memos and signoff are currently a higher priority. Revision of the PSL will be pushed back as a result. Moved due date to accommodate priorities															
										Outage Window															
										Window Description															
										112															
										113															
										114															
										115															
										116															
										117															
										118															
										119															
										184															
14164	There is a risk that Liner Spacers and Liner Latch Assemblies will not be available in time for Fuel Channel installation	[Execution Phase] Event: There is a risk that Fuel Channel Liner Spacers and Liner Latch Assemblies manufacturing will be delayed beyond the need by date for execution Cause: The delay is due to time lost through the purchasing and document review/acceptance phase of work (cannot be recovered), and for a longer than expected manufacturing process as proposed by the vendor. Impact: Liner spacer and latch assemblies are required on site prior to the fuel channel installation series which is scheduled for August 2018. [JV Risk 8.133]	3	Active	Chad Da Maren	Geoff Colling	23-Feb-17	Mitigate	02-Feb-17	4	1	3	12	3	1	3	9								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															
			8440	In Progress	Mitigating actions to be performed for liner assembly manufacturing	OPG (RFR OSM Group) will perform oversight of the liner assembly manufacturing by being involved in meetings between the Joint Venture and the Laker Energy, being present at Laker's facility during witness and hold points identified in the ITP, and by performing project management routine oversight at Laker to track schedule and production of the liner assemblies.	Chad Da Maren	Geoff Colling	24-Mar-17	18Oct2016 JV received recovery plan on 17Oct2016, they will provide it to OPG for review within a week.															
			Outage Window		Window Description																				
					119																				

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 51 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
13330	RTP first-of-a-kind Installation in Darlington Vault	Execution Phase Risk. Event/Cause/Impact: As results of Retube Tool Platform (RTP) being the first-of-a-kind platform installed in the Darlington vault with various constraints, the risk of more downtime of the installation than planned may occur in Unit 2 with negative impacts on Execution Phase schedule.	1	Active	Jeffrey Palmateer	Samad Kasaai	03-Mar-17	Mitigate	01-Jan-26	3	1	3	9	3	1	3	9		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			9336	Not Started	Develop OA for Risk 13330	Develop OA for Risk 13330	Samad Kasaai		28-Oct-16										
			Outage Window		Window Description														
			082		082 - RTP Removals, Bridge Replacement														
			101		101 - Remove FM Bridge and Install RTPs														
13610	[QUARTERLY MONITORING] Execution Delays due to quality or fit-up to Reactor Area Bridge Component Replacement [Window 82]	Event: RAB components do not fit during installation. Cause: Work has not been done on some of the Reactor Area Bridge components since the initial installation and minor shifts in the component alignment could result in fit-up failures. Impact: Components that do not fit must be replaced etither with original parts that have been refurbished or with new parts that would have to be rush ordered both of which would impact the cost and schedule of the project by delaying critical path installation.	2	Active	Roy Brown	Michael Hersch	28-Feb-17	Mitigate	31-May-18	3	1	3	9	2	1	3	6		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			5342	In Progress	RAB Planning to include pre-installation and installation activities to mitigate delays	Project to work with installation vendor to ensure planning process and CWP's include pre-installation and installation activities to mitigate the risk of installation delays. Example: dimensonal checks on bearings, mechanical components	Sorin Marinescu	Greg Maggs	28-Feb-17	In progress with CWP reviews: 29Jun2016 27Sep2016: Action extended. Final CWP's have not been received.									
			5710	In Progress	Mitigation of Potential Rework Issues	To mitigate rework issues and cost, Project and Supply Chan to work with vendors to ensure necessary quality checks are included in the fabrication process and that CWP's incorporate necessary pre-installation and quality checks.	Sorin Marinescu	Greg Maggs	31-May-18										
			Outage Window		Window Description														
			082		082 - RTP Removals, Bridge Replacement														
15014	Delays/Rework due to inadequate Training	<div></div> <div>Impact: Delays and rework during U2 outage</div>		Active	Kevin Hill	Kevin Hill	03-Mar-17	Monitor	01-May-17	3	2	3	9	2	2	2	4		
			Outage Window		Window Description														
			017		017 - Install ATP and End Fitting Caps - FM Carriage														
			023		023 - Install Bulkheads														
			025		025 - Install Bulkhead Shielding														
			027		027 - Bulk Interferences Removals														
			029		029 - HTS Vac Dry														
			042		042 - Feeder Removal														
			045		045 - Nozzle Inspection & Weld Preparation														
			071		071 - Trial CT Install														
			072		072 - Bellows Inspections														
			074		074 - Calandria Inspection														
			076		076 - Upper Feeder Installation														
			082		082 - RTP Removals, Bridge Replacement														
			083		083 - Lower Feeder Installation														
			088		088 - Bulkhead Removal														
			098		098 - CTI Release														
			101		101 - Remove FM Bridge and Install RTPs														
			111		111 - Feeder Cabinet Removal														
			112		112 - PT Sever														
			113		113 - Sever Bellows														
			114		114 - End Fitting Removal														
			115		115 - Pressure Tube Removal														

Run by: CORP\SOLIMAT at 08-Mar-17 10:45:36 AM

For Internal Use Only

Page 7 of 43

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID:0707A

Report Owner:L. Greenland

Process Owner:L. Ren

Data Refreshed:07-Mar-17 10:30 PM

15014

Delays/Rework due to inadequate Training

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 53 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
12322	End Fitting Waste Processing - First Of A Kind (FOAK) risk	Execution Phase Risk: EVENT: Based on EF processing times incorporated into class 2 estimate, waste processing is on critical path during EF removal series (window 165). As a result of the first of a kind nature of the End Fitting waste processing	Outage Window		Window Description												
			114		114 - End Fitting Removal												
			184		184 - RFR-Waste Volume Reduction												
13333	[QUARTERLY MONITORING] Stop Work Order due to Safety Events	Execution Phase: Event:: OPG stopping the work order(s) may occur Cause: Due to safety events or near-misses (specifically not related to JV's negligent work) Impact: Negative impacts on Execution Phase schedule.	1	Active	Jeffrey Palmateer	Jarrett Gagnon	03-Mar-17	Mitigate	01-Jan-26	4	1	2	8	4	1	2	8
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5408	In Progress	Reinforce high safety culture	Reinforce high safety culture in the project team to eliminate safety events or near-misses to avoid impacts of Stop Work Orders.	Jeffrey Palmateer		01-Jan-26	2015/07/13: No mitigation cost as this shall be part of normal training. To ensure that there is a strong safety culture within the JV Project Team there are numerous interactions to ensure there is strong communications, interactions such as; There is a scheduled weekly mock-up walk down with a quorum of the both RFR Construction Mangers (JV & OPG) with the Training Area Supervisor and the Safety Representatives Weekly OPG/JV day meeting where safety events or issues are dicussed and tracked SCR's are entered for significant events or occurances; list can be provided if required							
			Outage Window		Window Description												
			000		000 – No Window Related												
14680	Vault Periscope scanner head becomes further degraded	[Execution Phase] Event: During the RFR Bulk Interferences windows, the Vault Periscope scanning head is to be removed, stored and re-installed. The Vault Periscope is currently known to have a damaged seal and not have full range of movement. The Vault Periscope Scanning head may become further degraded during removal and reinstallation process. Cause: The OEM for this equipment is now no longer able to support replacement of the part in question. Performance Engineering - Fuel Handling, is currently in discussions with OEM for refurbishment of the scanning head and performing minor repairs if required. Impact: If the Vault periscope Scanning head is further degraded, a system required by Fuel Handling may be less functional than before.	2	Active	Jeffrey Palmateer	Tony Wong	15-Feb-17	Mitigate	07-Apr-19	4	2	1	8	1	2	1	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			9057	In Progress	Oversee station fuel handling establishment of scanner head refurbishment contract	Oversee station fuel handling establishment of scanner head refurbishment contract.	Jeffrey Palmateer	Tony Wong	12-May-17	22NOV2016: Station in discussion with Raytheon to perform testing of scanner head on DNGS site. JV in discussions with Station regarding FH setup of rubber area where scanner head will be stored after it is removed and prior to reinstallation. See attached email 17NOV2016. 16JAN2017: [REDACTED] FH is looking into alternate viewing technologies which will be installed in a subsequent (not U2 refurb) outage. Station FH has requested that if required, JV still to help facilitate hand-off of components to FH for testing/refurbishment. See attached email 10JAN2017. 31JAN2017: Update action due date as Periscope removal is now scheduled to start May 4, 2017.							
			Outage Window		Window Description												
			027		027 - Bulk Interferences Removals												
173		173 - RFR- Bulk Interference Removal															

Run by: CORP\SOLIMAT at 08-Mar-17 10:45:36 AM

For Internal Use Only

Page 9 of 43

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
1516	Analysis shows Calandria Vessel Fatigue Usage due to Increased Feeder/FC Loads	Event: Higher loads (from original analysis) have created a fatigue usage on the vessel not previously registered by OPG. The original analysis documented that the Calandria Shield Tank Assembly (CSTA) was exempted from detailed fatigue analysis based on the methods of NC-3219.2 per ASME Sec. III 1977, including summer 1977 addendum. OPG would require the ANSYS model to either: demonstrate in greater detail that the CSTA remains exempt from detailed fatigue analysis, or address reactor transients throughout the extended life of the CSTA. Cause: The stress analysis performed during refurbishment has shown increased loads throughout the Feeder and Fuel Channel Assemblies. These higher loads are being transferred into the CSTA. The increased mechanical load stresses have been shown to meet code allowable stresses and at current, would enable design registration of the CSTA with the TSSA in support of refurbishment. Impact: If the design is not registered with the TSSA as-is (showing fatigue usage), the RFR project may continue to fabricate, ship and install calandria tubes (CT) as a CRN has been obtained from the TSSA for the updated CT drawing and TS. However, a finalized design report must be submitted to the TSSA prior to re-start of the unit. Prior to re-start is conservative as the existing submitted report is still a valid design basis for the retubed configuration but a point in time post-re-start exists when FCs have crept axially to a particular length that the current report is not a sufficient basis and requires updated to account for the higher loads at that time. Final CRNs have been obtained for all portions of the Feeder Piping assembly. Therefore, this issue has no impact on manufacturing or installation of feeder related items. A final CRN has been obtained for the Calandria Tube material TS update. Therefore, this issue has no impact on manufacturing or installation of calandria tubes. However, this final CRN must now be revised/updated	2	Active	Chad Da Maren	Andre Sidiropoulos	23-Feb-17	Mitigate	31-May-17	4	2	1	8	3	1	1	3	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			9983	Draft	Obtain Executive Concurrence to Register Calandria Vessel Registration Update As-Is	Higher stresses on the End Shields have created a fatigue usage on the vessel not previously registered by OPG. The original analysis documented that the vessel assembly was exempted from detailed fatigue analysis based on the methods of NC-3219.2 per ASME Sec. III 1977, including summer 1977 addendum. If the design is registered with the TSSA as-is (showing fatigue usage), OPG program owner’s for LCMP & PIP will need to re-review the design package and determine impacts on their programs. OPG Sr. Management concurrence is sought prior to proceeding with registration.	Chad Da Maren	Andre Sidiropoulos	17-Feb-17									
			9984	Draft	Obtain Stress Analysis model/inputs for Calandria Vessel Analysis	Engage supply chain/contracts management in investigating if OPG has the rights to the model/inputs based on commercial agreement in place with Joint Venture for specific scope of work. If OPG has rights to the model/inputs, request them from Joint Venture.	Chad Da Maren	Andre Sidiropoulos	17-Feb-17									
			Outage Window		Window Description													
			080		080 - Fill Calandria													
12254	Installation Delays due to Assessment Issues [Window 64, 70]	Event: JV CWP's do not address the field configurations, ITP's and materials. Cause: RFR quality of assessment is less than adequate. Impact: Poor quality assessment could lead to installation issues which would have an impact on both cost and schedule.	1	Active	Roy Brown	Samad Kasaai	03-Mar-17	Mitigate	30-Nov-16	2	2	3	6	2	1	2	4	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								

<div><div>ONTARIOPOWERGENERATION</div><div>Risk Report by Project with Associated Actions</div></div>		<div><div>Filed: 2017-03-17, EB-2016-0152</div><div>J5.7, Attachment 1</div><div>Page 55 of 220</div></div>								<div><div>Report ID:</div><div>0707A</div><div>Tech Tips</div></div>				<div><div>Report Owner:</div><div>L. Greenland</div></div>				<div><div>Process Owner:</div><div>L. Ren</div></div>				<div><div>Data Refreshed:</div><div>07-Mar-17 10:30 PM</div></div>								
ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post																
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score													
12254	Installation Delays due to Assessment Issues [Window 64, 70]	Event: JV CWP's do not address the field configurations, ITP's and materials. Cause: RFR quality of assessment is less than adequate. Impact: Poor quality assessment could lead to installation issues which would have an impact on both cost and schedule.	2694	In Progress	Actions to avoid cost and schedule impact due to unidentified structural members in front of vault coils	Investigation into potential interferences prior to commencement of field work.	Marc Paiment	Tony Wong	28-Feb-17	Feb 4, 2015: will be included in installation planning by JV. Sept. 18/15: Project is co-ordinating a vault walkdown for JV staff to verify installation methodology and any potential interference issues. A walkdown was attempted earlier in 2015, but JV staff were not given access to the specific locations required. A further walkdown is planned during Q3. Feb 2016: Project provided feedback to JV in 2015 that Vault Cooler frames can be temporarily removed to allow coil removal and replacement. JV would need to prepare a weld package to document the frame removal and re-installation. OPG has requested that this be addressed as part of the CWP preparation. May 30/16: JV has prepared CWP's based on removing/installing coils without any significant removal of interferences from the external area of the coils. This will utilize rigging/scaffolding to manuevrre the coils with the ACU enclosure to facilitate the removal/installation process. Further review will be completed as the CWP's are finalized. Sept. 27/16: Project has not received the finalized CWP's. Action extended. Nov. 22/16: CWP's to be finalized Dec 15, 2017, with TCD for DF2 sign-off in Jan 2017. Action extended. JV foreman has also committed to walkdown of area at next window of opportunity now that their is Vault Access during the defuel window. Jan 6, 2017: Action extended as CWP finalization date for West Side ACUs is now Jan 30, 2017. East Side ACU CWP's to be finalized upon completion of work in West Side to capture any relevant OPEX. 31JAN2017: Action extended as CWP finalization date for West Side ACUs is now Feb 28, 2017. East Side ACU CWP's to be finalized upon completion of work in West Side to capture any relevant OPEX.																				
										May 30/16: Project has provided significant amount of OPEX and drawings/photos to the vendor (Aecon). CWP's have been updated to incorporate this information, and further reviews/validations are in progress for completion of the R0 CWP's. Sept. 27/16: Action extended. Project has not received updated CWP's.																				
			5735		Mitigation of Assessment Risk for Vault Cooler CWPs	OPG to work collaboratively with contractor in preparation and review of CWPs and schedule to ensure installation does not delay project completion. Support to include obtaining all available technical information (drawings, manufacturers manuals, etc.), obtaining input from station and Refurb SME's, and facilitating any required walkdowns.	Sorin Marinescu	Greg Maggs	28-Feb-17																					
			Outage Window							Window Description																				
			003		003 - Secondary Side SG Layup																									
			064		064 - West Side: Vault ACU Replacements																									
			070		070 - East Side: Vault ACU Replacements																									

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 56 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13329	Claims from Retube and Feeder Replacement (RFR) Vendor Not already Covered in the Contract [000 - No Window Related]	Execution Phase: As a result of OPG not meeting its obligations, there are risks of the RFR vendor making claims for additional costs, cost claim from schedule delay not covered in the Contract, in the Execution Phase. Note: there is a similar risk for Definition Phase (risk #12214).	1	Active	Roy Brown	Cameron Macleod	27-Feb-17	Monitor	01-Jan-26	2	3	1	6	2	3	1	6
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13394	Vault Cooler Scope Change [Window 64, 70]	Event: Station mandates that the split coil design is used for the Vault Cooler refurbishment Cause: Revised split coil design hasbeen partially implemented in the station. Decision may be made to change over to the new design. Impact: There would be an impact on both cost and schedule if the split ocil design were mandated as it would have to be processed as a project scope change.	2	Active	Roy Brown	Peter Frisina	03-Mar-17	Monitor	31-Jul-18	3	2	1	6	3	2	1	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5236	In Progress	Incorporation of Split Coil Design Into Vault Cooler Installation	1) Project to monitor status of station initiative to implement the split coil design. 2) Project to initiate a project change directive if split coil design is implemented by station and brought into Refurb scope. Split coil would be used in selected locations dependent on removal/installation interferences.3) Project to submit PCD to JV for cost and schedule impact, contingency to be utilized.	Sorin Marinescu	Greg Maggs	30-Jun-18								
			Outage Window		Window Description												
			064		064 - West Side: Vault ACU Replacements												
			070		070 - East Side: Vault ACU Replacements												
14016	Toolset Modification due to Station Status Documents for Units 1, 3 & 4	[Execution] Event: There is a risk that Station Status Documents (SSD) for units 1,3,4 will reveal anomalies that challenge tooling design or MOD packages. Cause: The station status documents were generated for Unit 2. Upon review of the station status documents, there were anomalies identified that challenged the tooling design which had to be accounted for. The SSD documents for Units 1,3 and 4 are not complete. Impact: Modifications to the toolset or MOD packages may be required. The cost of completion of the station status documents for Units 1,3,4 are considered in the class II estimate. However, the cost of any modifications to the tooling or MODs is unknown.	3	Active	Michael Hersch		23-Feb-17	Monitor	01-Jan-19	3	2	2	6	3	2	2	6
			Outage Window		Window Description												
			112		112 - PT Sever												
			113		113 - Sever Bellows												
			114		114 - End Fitting Removal												
			115		115 - Pressure Tube Removal												
			116		116 - CTI Removal												
			117		117 - CT Removal												
			118		118 - CT Install Series												
			119		119 - Fuel Channel Install Series												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14136	RFR Schedule assumptions for reduced RPPE	EVENT: There is a risk that the transition from wearing Plastic Suits inside the vault for RFR work to no plastic suits after bulkhead installation, commissioning and testing is complete will not be planned and communicated to all workers in a timely manner. CAUSE: The RFR project schedule currently recognizes a large portion of work that requires the use of plastic suits. The transition from plastic suits to reduced requirements on RPPE (such as plastic suits) is a process that will require sustained radiological sampling to demonstrate the requirements and risk for plastic suits is no longer necessary. Currently, there is no planned approach and strategy for the relaxation of RPPE post bulkhead commissioning. IMPACT: The schedule and the assumptions made from the project need to be aware and reflect these requirements to ensure a smooth transition with minimal delays is achievable.	2	Active	Johnathon Hash	Ian Edwards	15-Feb-17	Mitigate	01-Jul-17	2	2	3	6	2	2	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

<div><div><div>ONTARIOPOWERGENERATION</div></div></div>		Risk Report by Project with Associated Actions								Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 57 of 220				Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM			
ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14136	RFR Schedule assumptions for reduced RPPE	EVENT: There is a risk that the transition from wearing Plastic Suits inside the vault for RFR work to no plastic suits after bulkhead installation, commissioning and testing is complete will not be planned and communicated to all workers in a timely manner. CAUSE: The RFR project schedule currently recognizes a large portion of work that requires the use of plastic suits. The transition from plastic suits to reduced requirements on RPPE (such as plastic suits) is a process that will require sustained radiological sampling to demonstrate the requirements and risk for plastic suits is no longer necessary. Currently, there is no planned approach and strategy for the relaxation of RPPE post bulkhead commissioning. IMPACT: The schedule and the assumptions made from the project need to be aware and reflect these requirements to ensure a smooth transition with minimal delays is achievable.	6924	In Progress	Create and Document Sampling Requirements to Support the Reduction of Required RPPE inside Vault	The action here is for RP to document the sampling requirements and the subsequent results which would enable a planned transition to reduced RPPE. The secondary piece is documenting the sustaining survey requirements to remain in reduced RPPE or to continue to track RPPE reduction pathways. RP owns the documentation and the surveys required to reduce and maintain (to characterize and monitor for change of conditions). The documented path can be achieved by end of August. RP is still working on the sampling / routine survey plans among other critical items which will influence this process. Ultimately, decisions will be based on N-PROC-RA-0025 "Selection of Radiation Personal Protective Equipment"	Johnathon Hash	Ian Edwards	30-Jun-17	(10 Aug; JJ) Development plans for a strategy to enable a planned transition to reduced RPPE requirements for work inside the vault is in progress. (Sep 13; JJ) Initiated discussions with HPD (Joe Zic) to share with them a proposal from Supply Chain (Julian Read) that Supply Chain can approach several potential vendors that manufacture PAPRs to obtain interest in providing OPG with PAPRs that meet RP's Technical Specifications for a PAPR. The vendors can perform the required tests to meet the specs. HPD had no problem with the proposal, however, HPD indicated that they will still need to test and qualify each PAPR to determine if it meets spec before approving it for OPG use. Next steps: (1) Provide tech spec to Supply Chain. (2) for the 2 PAPRs that have been test and approved for OPG use, explore what the use lifecycle management program will look like for these PAPRs. Based on OPEX from the Bruce, the PAPRs were fairly high maintenance and high care items. FYI...PAPRs are being considered by OPG RP as an alternative to Plastic Suit for work requiring a plastic suit (ex: alpha level 3 areas, high airborne contamination areas). As for sampling requirements, NR-RP will deploy appropriate and specific semi-portable instrumentation (ex: iCAMs) to measure area concentration levels of airborne contamination in specific locations to ensure both workers in the local area and outside the local area are well protected from all RP hazards. These monitoring instruments will be mandatory for certain work and will be stipulated in the Radiation Protection Execution Guides (RPEGs) for each window series. In addition to airborne monitoring, smears of equipment surfaces will be performed and analyzed upon system opening to ensure that workers RPPE are selected in accordance with the best available hazards analysis values. The current RP Program will be adhered to for work planning and execution, with specific focus on proven exposure/contamination control methodologies.							
										Outage Window							
										Window Description							
										013 - PHT Bulk Drain							
										023 - Install Bulkheads							
										024 - Containment Pre Test, Achieve Dew Point & Containment Test							
										027 - Bulk Interferences Removals							
										029 - HTS Vac Dry							

<div><div><div>ONTARIOPOWERGENERATION</div></div><div>Risk Report by Project with Associated Actions</div></div>										Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 58 of 220				Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM											
ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post											
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score								
14517	Difficulty Accepting Findings of Calandria Vessel Inspection	Event: There is a risk that findings of the Calandria Vessel inspection may be difficult to accept without being able to rely on a reference sample of acceptable indications. Cause: While acceptance criteria are defined, it will not be possible to take moulds (replicas) of potential indications. Therefore, it may be difficult to judge acceptability based on visual images only. Impact: This could result in the accountable inspection acceptance authority requesting additional inspection be performed, impacting project critical path.	1	Active	David Kurpjuweit	Andre Sidiropoulos	27-Feb-17	Mitigate	25-May-17	2	1	3	6	1	1	3	3								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															
			9072	Draft	Calandria vessel inspection results	Obtain calandria vessel inspection results from other retube campaigns to be used for training and a baseline for inspections.	Ken Brown		01-Mar-17																
			9073	Draft	Calandria Vessel inspection procedure	Review calandria vessel inspection procedures with the contractor and identify ambiguous areas for further development.	David Kurpjuweit		01-Mar-17																
			Outage Window		Window Description																				
			074		074 - Calandria Inspection																				
14850	Annulus Spacer Retrieval resulting in Contamination of Retube Platform	[Execution Phase] Event: An inordinate amount of time to be spent in decontaminating the Retube Tooling platform prior to re-commencement of the EF flask series. In addition, PCD-14 requires that original activated shield plugs be swapped for new shield plugs in parallel with establishment of the vault crane maintenance window 015. Cause: If the PHT Vacuum dry process elevates the loose contamination levels of internal PHT components that will be handled during this portion of the annulus spacer retrieval. In addition, the annulus spacer retrieval tool has been based upon the current design of the tool used during regular SFCR campaigns – the last (and only) annulus spacer retrieval tool was modified based upon CIGAR data that was obtained just previous to the execution of reactor face work. New CIGAR data will NOT be available for the 6 channels that are going to be the subject of the annulus spacer retrieval during Unit 2 Refurb – all available OPEX has been applied to the design of the ASRT cartridges being used for Refurb BUT there still exists the risk that extrapolated data by which the design has been based upon, may be in error leading to ASRT cartridge failure in channel. Impact: Delays on the critical path schedule which can be mitigated by progressive decontamination steps an increased radiation protection surveillance during annulus spacer execution. If OPG F/H cannot complete the swap for new shield plugs in parallel, then there could be a push to the Refurb critical path duration in the order of 6 to 12 hours.		Active	Michael Hersch	Martin Geary	27-Feb-17	Monitor	31-Aug-17	3	1	2	6	1	1	1	1								
			Outage Window		Window Description																				
			114		114 - End Fitting Removal																				
			There are no Draft, Not Started, In Progress Actions associated with the risk.																						

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID:0707A

Report Owner:L. Greenland

Process Owner:L. Ren

Data Refreshed:07-Mar-17 10:30 PM

Tech Tips

J5.7, Attachment 1

Page 59 of 220

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post													
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score										
15193	Production items/materials scrapped due to failure of Pre-Production Qualification	Event: There is a risk that production item(s) and/or material (s) may be scrapped if a supplier fails to pass pre-production qualification (PPQ). Cause: In limited cases, suppliers have been granted approval to begin production manufacturing prior to the close-out of PPQ. This approval has been granted by the JV following OPG’s Acceptance of a Design Deviation Requests (DDRs) from the applicable requirement within OSM technical specification(s). The basis of these case-by-case Acceptances has been that production may commence as long as production manufacturing does not proceed past an accepted/approved PPQ step. The intention of permitting the start of production is to mitigate the higher risk of suppliers failing to deliver production items/materials in time to support the RFR execution schedule. This risk is intended to document the residual risk of allowing production to commence prior to PPQ close-out. Impact: In the event that a supplier fails PPQ but has already commenced production under an Accepted DDR, the supplier remains accountable contractually for the cost implications of scrapped production item(s)/material(s). The schedule risk tied to suppliers failing PPQ, regardless of whether or not production has commenced, is generically assessed below.	1	Active	Chad Da Maren		23-Feb-17	Monitor	01-May-19	1	1	5	5	1	1	5	5										
			Outage Window		Window Description																						
			000		000 – No Window Related																						
			There are no Draft, Not Started, In Progress Actions associated with the risk.																								
11150	[QUARTERLY MONITORING] Risk of Vendor Default/Business Continuity [000 - No Window Related]	Execution Phase: Event: the vendor is unable to meet the contractual obligation Cause: Vendor default. Impact: It may have negative impacts on cost and schedule to rorganize the teams to continue RFR project.	3	Active	Roy Brown	Cameron Macleod	27-Feb-17	Monitor	01-Jan-26	1	2	4	4	1	2	4	4										
			Outage Window		Window Description																						
			000		000 – No Window Related																						
			There are no Draft, Not Started, In Progress Actions associated with the risk.																								
13325	[QUARTERLY MONITORING] Concealed Conditions [000 - No Window Related]	Execution Phase: Due to uncontrolled and unknown conditions inside the vault, especially, those inside the reactor, 4.8 Concealed Conditions Section of the EPC Agreement explains the condition and the contract terms of concealed condition, which can have cost and schedule impacts on Execution Phase. The examples of Concealed Conditions include, but not limited to:- CTSB Inspection Results;- Feeder nozzle found unsatisfactory;- Calandria tube contacting horizontal flux detector when they are moved;- As-built configurations vary from design and drawings, while laser scan and walk down etc. did not identify the variations and the JV had done everything possible;- Permanent bulkhead unexpected repairs identified during NDE;- Unexpected deficiencies of existing EPs in shutdown cooling rooms, after due diligence of JV exercised;- As-found "original construction" feeder flaws uncovered, after JV verification completes but could not identify those feeder flaws earlier;- Unexpected changes to containment boundary from OPG/other vendors may cause interruption to containment isolation pressure test;- Calandria Vessel discovery work requiring new tool and new method to remove the discovery materials;- PT factures longitudinally, resulting in jagged end on the PT	1	Active	Roy Brown	Jeffrey Palmateer	03-Mar-17	Accept	01-Jan-26	1	3	4	4	1	3	4	4										
			Outage Window		Window Description																						
			000		000 – No Window Related																						
			There are no Draft, Not Started, In Progress Actions associated with the risk.																								
13397	Execution delays due to quality or fit-up of vault cooler components results in impact to cost and schedule [Window 64, 70]	Event: Vault Cooler components found to have quality issues making it necessary to perform re-work during installation. Cause: Quality or fit-up issues with Vault Cooler components. Impact: Both cost and schedule would be impacted if re-work had to be performed on the Vault Coolers.		Active	Roy Brown	Peter Frisina	03-Mar-17	Mitigate	31-May-17	2	1	2	4	1	1	2	2										
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments																	
			5736	In Progress	Mitigation of Material Procurement Risk, Vault Coolers	Project to work collaboratively with Supply Chain to implement an oversight plan for material procurement to ensure that OPG quality Assurance requirements are met.	Sorin Marinescu	Greg Maggs	31-May-17																		
			Outage Window		Window Description																						
			064		064 - West Side: Vault ACU Replacements																						
			070		070 - East Side: Vault ACU Replacements																						

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 60 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13399	Vault Cooler Cat ID exceptions due to changes in material/design results in cost impact to material procurement [No Windows Related]	Event: Significant Cat ID tech specs, or drawings exceptions are found for vault cooler components. Cause: Changes in the material or design by the bendor since the original Cat ID was created Impact: Increased cost due to material/design changes	2	Active	Roy Brown	Peter Frisina	03-Mar-17	Mitigate	17-Aug-17	2	2	2	4	1	2	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5237	In Progress	Strategy to Address Potential Cat ID Exceptions, Vault Coolers	Current vendor quotes do not include significant exceptions. Exceptions identified at time of procurement would need to be evaluated by Plant Design. Project would need to incorporate any additional costs via contingency.	Sorin Marinescu	Greg Maggs	28-Jul-17	A significant number of exceptions were encountered during the RFQ process for the Vault Cooler motors. The PO issuance is pending, the project needs to review the pricing and reconcile against approved funding for these components (from Gate 3/RQE). Aug. 31/16: Vault cooler motor PO was issued, there is no significant impact to Gate 3/RQE costs currently. There could be an issue if motor production fall behind schedule and expediting fees required. To be monitored during Q3/4 2016. 25Oct2016: PO's have been issued for both Vault Cooler motors and ACU coils. Action to be tracked through the procurement phase to address any cost impacts. 28NOV2016: Authorization to start fabrication on motors still pending. Costs impacts to be determined pending resolution of engineering/QA comments.							
			Outage Window		Window Description												
			000		000 – No Window Related												
13422	RE-work and re-installation caused by Quality Issues with RAB ball screws impacting both project Cost and Schedule [Window 82]	Event: Quality issues with RAB Ball screws are discovered during installation and/or commissioning. Cause: Fabrication quality or fit-up issues with Ball Screws. Impact: Both cost and schedule would be impacted as re-work and re-installation would be required.	2	Active	Roy Brown	Samad Kasaai	03-Mar-17	Mitigate	31-May-18	2	1	2	4	1	1	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5176	In Progress	Ball Screws QA to Ensure Quality	The project to implement any additional required oversight identified to minimize installation risks for the ball screw assemblies. This will include ensuring that OPG Supply Chain Quality Assurance is in place during fabrication to ensure all dimensional and quality requirements are met. This is based on past OPEX from Candu refurbishments that had issues with replacement ball screws. Also, following removal of the existing ball screws, maintain them in storage as a back-up option.	Sorin Marinescu	Greg Maggs	31-May-18								
			5716	In Progress	Review of Quality Assurance Requirements with focus on RAB Ball Screws	The project will work with Supply Chain to review the Quality Assurance requirements, with a particular focus on RAB Ball Screws.	Sorin Marinescu	Greg Maggs	28-Feb-17	MITP preparation for the Ball Screws is in progress. Project will work with Supply Chain to ensure QA and oversight requirements are met.							
			9617	Not Started	Existing Ball Screw Storage	Confirm with JV that ?the existing ball-screw is being carefully removed and properly stored	Samad Kasaai		28-Dec-16								
			Outage Window		Window Description												
			082		082 - RTP Removals, Bridge Replacement												

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

</

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 62 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14319	Spread of Contamination during RFR Waste Processing of crushed PT (possible similar risks to EF/CT/CTI)	Execution Phase Risk: EVENT: There is a residual risks that that there will be spread of loose contamination in the RFR WTS and RWPB, with negative impacts on the schedule and worker dose due to need to cleanup. This residual risks remains despite best practices in RFR WTS design and procedures. CAUSE: This risk is postulated to occur by loose contamination being spread from the PT chute that links the VRS press to the RWC debris cover. There is a 'O-ring' like barrier that seals the connection between the chute and RWC debris cover during PT crushing, however when the chute is retracted, it is speculated that some of the fine particles in the chute would become loose and spread beyond this ring. By design, it is expected that the 'dirty' pins on the WTS lidding station will become contaminated over time as they lift the debris cover. there are separate 'clean' pins for lidding the RWC lids. However, it is speculated that the partly contaminated debris cover will be lifted over clean RWC lids and transfer some of this loose contamination to the clean lids, therefore requiring cleanup. Note that this lidding station is contained inside a large concrete bunker so direct beams are not a concern. IMPACT: Based on OPEX with a similar WTS VRS press used at Lepreau Refurbishment - when PTs were crushed, the loose contamination led to high dose rates in the vault that required significant cleanup. For RFR, the negative impact would be on the schedule for PT removal and worker dose due to need to cleanup loose contamination.	3	Active	Michael Hersch	Sean Carpenay	27-Feb-17	Monitor	15-Nov-17	2	1	2	4	2	1	2	4
			Outage Window		Window Description												
			114		114 - End Fitting Removal												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14516	Poor Imagery Results in Repeated Inspections during Calandria Vessel Inspection	Event: Poor imagery from the Calandria Vessel Inspection may cause the accountable inspection acceptance authority to mandate that particular inspections be repeated. Cause: If the accountable inspection acceptance authority is not present to accept inspection images live-time in the RCC, they may ask that particular inspections be repeated if collected images do not give them the necessary clarity to accept the inspection results. Impact: This would impact critical path activities during the execution of the Retube and Feeder Replacement project.	1	Active	David Kurpjuweit	David Kurpjuweit	27-Feb-17	Monitor	25-May-17	1	1	3	3	1	1	3	3
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			9074	In Progress	CVI inspection Training	OPG to identify who will be the accepting authority for the CVI results and have that individual participate in training activities for the series. Memo to be prepared to delineate OPG vs JV responsibilities.	David Kurpjuweit		01-May-17								
			Outage Window		Window Description												
			074		074 - Calandria Inspection												
14561	Discovery of Work During Installation of Junctions Boxes, Causing Both Cost and Schedule Impacts [Work Windows 38 & 82]	Event: Additional work discovered during removal and installation of RAB&C. Cause: Dose over equipment lifetime causes unforeseen failures and requires replacement or repairs. Impact: Schedule could be impacted and the cost of procuring materials required would impact cost and schedule.		Active	Roy Brown	Samad Kasaai	03-Mar-17	Mitigate	15-Aug-26	3	1	1	3	3	1	1	3
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			7958	In Progress	Add Junction Boxes to Reactor Area Bridge and Carriage Refurbishment Scope	A DRAS will be created to add junction box replacement to the scope of the Reactor Area Bridge and Carriage project to ensure all components potentially impacted by radiation exposure are replaced. If approved funding would be transferred along with the scope to cover the replacement.	Sorin Marinescu	Greg Maggs	31-Mar-17	24Jan2017: DRAS has been prepared and submitted to project PM (RFR). Currently waiting for feedback from RFR to proceed.							
			Outage Window		Window Description												
			038		038 - Moderator Drained & Flush												
			082		082 - RTP Removals, Bridge Replacement												
14865	Feeder Thermowell Adaptor Schedule may not support Construction Activities	Event: Final working Feeder instrumentation and controls fabrication schedule may not meet the needs of corresponding construction activities. Cause: Delays during procurement efforts causing vendor inability to meet project deadlines are possible causes. Impact: Delay to feeder fabrication and/or construction activities.	4	Active	Chad Da Maren	Cole Stark	23-Feb-17	Mitigate	01-Feb-18	3	1	1	3	2	1	1	2
			Outage Window		Window Description												
			180		180 - Upper Feeder Prep												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIO

POWER

GENERATION

<

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14650	Type A Overpack Packages required for Feeder Shipments within Low Level Waste Containers	[Execution Phase] Event:: RFR project has initiated a plan to procure newly designed LLW Type A overpack packages that LLW containers would be placed into for transportation shielding purposes Cause: Through waste planning and estimation the RWN process has identified that Feeders contained within LLW containers will meet Western Waste Management Facility (WWMF) storage acceptance criteria, however these LLW's may not meet Transportation regulations when shipped from DNGS to WWMF. Impact: The following are the impacts: OPG RP has provided extensive calculations noting the transportation requirements may not be met and as a result is included in the attachments Shielded Overpack will need to be designed, licensed, tested and fabricated There is a Financial Impact There is a Logistics Impact	2	Active	Ken Brown	Tara Dhekney	16-Feb-17	Mitigate	30-Apr-17	4	2	3	12	3	1	1	3
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8371	In Progress	Implement Project Management on Overpack Design and Fabrication	Implement Project Management on Overpack Design and Fabrication Please see attached schedule of actions.	Ken Brown	Yung Cheung	15-Jul-17	T. Dhekney (23FEB2017): Project kickoff meeting with Candu took place on Feb. 21, 2017. Candu has advised that they expect to be able to provide 16 overpacks by early July (i.e. before the start of feeder removal series). Contingency plans for late delivery of the overpacks such as on-site storage in RWSB and loading of the feeder waste containers in an ISO-40 are in development. Tara D (16FEB2017): Detailed Engineering by Candu will commence based on letter to proceed. Due Date is changed to mid-july as per latest vendor schedule (based on feeder execution window). 2016-07-26 Cam W: The MOD design and preliminary engineering is underway, along with nuclear waste design engineering.							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 67 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14650	Type A Overpack Packages required for Feeder Shipments within Low Level Waste Containers	[Execution Phase] Event:: RFR project has initiated a plan to procure newly designed LLW Type A overpack packages that LLW containers would be placed into for transportation shielding purposes Cause: Through waste planning and estimation the RWN process has identified that Feeders contained within LLW containers will meet Western Waste Management Facility (WWMF) storage acceptance criteria, however these LLW's may not meet Transportation regulations when shipped from DNGS to WWMF. Impact: The following are the impacts: OPG RP has provided extensive calculations noting the transportation requirements may not be met and as a result is included in the attachments Shielded Overpack will need to be designed, licensed, tested and fabricated There is a Financial Impact There is a Logistics Impact	10056	In Progress	Assessing the feasibility of shipping feeders in an ISO 40 container in shielded pallets	An action has been created to assess the feasibility of shipping feeders in an ISO 40 trailer in shielded pallets. Currently, contingency planning is progressing with several alternatives assessed for transportation of the LLW containers, tracked in the attached spreadsheet. This action is to track the primary alternative option identified as a contingency option based on the assessed feasibility.	Tara Dhekney	Patrick Ho	15-Jul-17	T. Dhekney 22FEB2017: Plan B - Shielded pallet in an ISO-40: The Refurb Waste SPOC conducted a feasibility study to assess if the shielded pallet could be loaded into an ISO-40 and proved the concept to be feasible. The team has performed a walkdown of the weather enclosure to look at constraints that might affect loading of an ISO-40. RFR, JV and Refurb Waste SPOC have met with Specialty Handling to discuss opportunities for equipment rentals to facilitate loading of the ISO-40 in the weather enclosure and it appears that the forklift elevator is not feasible given the space constraints in the weather enclosure. the Refurb Waste SPOC has secured the use of a modular ramp (borrowed from the station) for loading in the unzoned area adjacent to U0. PLAN C - RWSB Temporary Storage Waste Nuclear Safety has reached out to their preferred third party vendor to discuss an accelerated safety analysis of feeders in the RWSB. The vendor has provided an estimate for the work and RFR is working on securing the funds to get the PO issued. 16FEB207 (Tara D.): Looking at contingency options. They are Onsite storage (performing nuclear safety assessment and discussing license amendments with CNSC - TCD April 30, 2017) ISO 40: Trucks to be used in absence of overpacks of shielded Type A overpacks. (RMT group is procuring additional trucks to support RFR and running transportation logistics study to look at different feeder contingencies TCD: July 10, 2017 and Feb 28, 2017). For shielded pallets design and procurement, OPG has submitted Task Order request to third party vendor for shielding analysis (TCD: March 3 2017). Next step is to complete ARRAM Loading location onsite (Looking at feasibility and weather enclosure TCD: April 30, 2017)							
										Outage Window							
										Window Description							
										042 042 - Feeder Removal							
14687	Interface for Discharging Primary HEPA Filters and VFF Filters into RWC	Execution Phase: Event: Waste processing cannot proceed to discharge filters. Cause: The commercial and contractual issues disrupting the progress of the design and testing of the interface Impact: Negative impact on schedule (work stopped)	3	Active	Ken Brown	Kwok Tsang	24-Feb-17	Monitor	30-Jun-17	3	1	4	12	1	1	1	1
			Outage Window														
			Window Description														
			184 184 - RFR-Waste Volume Reduction														
There are no Draft, Not Started, In Progress Actions associated with the risk.																	

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13266	Waste - ILW containers for non-standard waste streams	[Execution Phase] Event:: Gap in JV Planning for managing non standard ILW waste streams (VRS press, chute, and VRS/VFF filters) and miscellaneous ILW. Cause: There may be a requirement for ILW containers to be designed for some ILW that are not the standard waste stream. This is identified in the JV document, "RFR Waste Forecast Quarterly Update Report" (509407-0000-00000-40RA-0094) and the Radioactive Waste Notifications (RWN) for the waste streams of interest. Impact: Cost Impact Schedule Impact	3	Active	Tara Dhekney	Yung Cheung	15-Feb-17	Mitigate	31-Jul-16	3	3	2	9	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 69 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

13266

Waste - ILW containers for non-standard waste streams

[Execution Phase] Event:: Gap in JV Planning for managing non standard ILW waste streams (VRS press, chute, and VRS/VFF filters) and miscellaneous ILW. Cause: There may be a requirement for ILW containers to be designed for some ILW that are not the standard waste stream. This is identified in the JV document, "RFR Waste Forecast Quarterly Update Report" (509407-0000-00000-40RA-0094) and the Radioactive Waste Notifications (RWN) for the waste streams of interest. Impact: Cost Impact Schedule Impact

5929

In Progress

The plan for the VRS press and chute

The plan for the press and chute is:
1: Decontaminate in the WTS using CO2 blasting
2: Debris from CO2 blasting will go into a RWC/DSO assembly
3: Following decontamination, the press will be removed and placed in a "strong box". This "strong box" will either be stored on-site or off-site for approximately 10-15 years (after storage period, the press will be size reduced), or will be shipped to a decontamination facility for further decontamination and size reduction.
For this plan to be viable, the following concerns will need to be addressed:
1: Impact of decontamination debris in the RWC/DSO assembly (long term storage)
2: Potential and impact of condensation build up during decontamination. There should be no water in the retube waste container.
3: Need specification of the proposed "strong box". At a minimum, this will still need to meet Minstry of Transportation requirements (tie-downs) for on-site transfer.
4: To confirm that the EA and licence of the RWSB can accept the new waste stream.

Yung Cheung

Yung Cheung

31-Mar-17

25JAN2017: Action is being discussed weekly in the waste forecast meeting. Meeting minutes from 18-Jan have been attached with history of the updates on the action. The following is the latest update:
- No update on the potential 3rd party vendors. JV is still in the process of reaching out to the various vendors. - The MOU was discussed. JV asked if information on the overpacks such as mass will be included in the MOU. OPG will provide the overpack technical specification document to the JV, so they can plan the overpack logistics.
Update as of November 15, 2016:
The LLW portion of the waste (Press and chute) has been approved by WWMF. The plan is to place this in the LLWC (Cat ID: 539596) following 3rd party decontamination.
The ILW portion of the waste is pending. Waiting for NWDE to sign off forms. CO2 blasting was observed at ATS with good results.
Update as of October 3, 2016:
Yung Cheung will be setup as the owner of this risk moving forward as she's interfacing with the JV regularly. Last correspondence was between Yung and Eric Freeman of NWDE asking for compliance verification. Yung will update this risk with her response to Eric.

From: FREEMAN Eric -NUCLEAR Sent: Friday, September 16, 2016 1:29 PMTo: CHEUNG Yung -NUCLEARCc: RAGUNATHAN Sangeeth -NUCLEAR; SATO Jim -NUCLEARSubject: RE: RWSB NWFRs Press & Chute COMPLETED

Yung,

Please let me know if the attached clarifications address the RFR Project's concerns about the acceptance conditions in the NWFRs for the Press and the Chute. If the clarifications are acceptable then I will work with Sangeeth to append the clarifications to the NWFRs.
Regards,

Eric FreemanSection ManagerRadioactive Waste Transportation DesignNuclear Waste Design Engineering DepartmentNuclear Design Engineering DivisionOntario Power Generation Inc. + P84 - A1
Pickering Town Centre 1340
Pickering Parkway
Pickering, Ontario, Canada

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 70 of 220

Report ID: 0707A [Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
13266	Waste - ILW containers for non-standard waste streams	[Execution Phase] Event:: Gap in JV Planning for managing non standard ILW waste streams (VRS press, chute, and VRS/VFF filters) and miscellaneous ILW. Cause: There may be a requirement for ILW containers to be designed for some ILW that are not the standard waste stream. This is identified in the JV document, "RFR Waste Forecast Quarterly Update Report" (509407-0000-00000-40RA-0094) and the Radioactive Waste Notifications (RWN) for the waste streams of interest. Impact: Cost Impact Schedule Impact	5930	In Progress	The plan for primary HEPA filters and Misc ILW	The plan for the primary HEPA filters and misc ILW is to place the waste items in the RWC/DSO assembly. For this to work, an interface for the RWC/DSO assembly to allow the waste to be safely placed in the waste container will need to be designed. The concerns associated with this plan are: 1: Safety assessment may need to be revised to assess the impact of the proposed waste streams 2: Long term safety: filters will contain fine zirconium dust, so there is a higher chance for a fire to occur in the RWC/DSO assembly during storage. 3: Need to confirm if the waste should go into the RWC/DSO assembly or the Darlington in-station flask.	Michael Hersch	Yung Cheung	28-Apr-17	25JAN2017: Action is being discussed in the weekly waste forecast meeting, meeting minutes have been uploaded as of 18-Jan. For Misc ILW, the plan has been agreed to obtain new ILW utility containers for storage of the planned Misc ILW. MOD package has been approved, but vendor has yet to be selected. Preferred vendor has been told to prioritize design of the EFWC, meeting with alternative vendor to be scheduled. Contingency planning for misc ILW is in progress, with the plan to use drums for storage. For the HEPA filters, RFR is to provide a sketch of the possible interface tooling for the JV to proceed. TCD 26-Jan Update as of October 3, 2016: JV had engaged ATS (Tooling provider) to design and build this new interface. At the moment conceptual design drawings have been produced with RFR project reviewing. Michael Hersch will now be put down as Action Owner as his team is well involved with providing oversight for JV and ATS. August 10, 2016: Hepa Filter Interface- Risk remains the same however, commercial discussions between OPG RFR and JV are ongoing about pursuing the interface and working out the commercial details later. Misc. ILW Container - OPG modification paperwork and design specification are proceeding for review by DTL August 11th.								
		July 27, 2016: OPG are in the process of designing a new Misc. ILW container that will be placed in the vault and used like a garbage can for Misc ILW streams. Modification outline and technical specification are with NWDE for review. Alex Lempp is the engineer assigned to this document review which will go to the DA for signatures. HEPA Filter interface letter should be soon issued by OPG to the JV with regards to obligations of who's to incur cost and complete the design, testing and implementation of interface design.																
											30May2016: No change. 05 May 16 - The primary HEPA filters and VFF (Vacuum Filter Flask) filters will be going into the RWC. The types of assessments that need to be performed to demon							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 73 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13266	Waste - ILW containers for non-standard waste streams	[Execution Phase] Event:: Gap in JV Planning for managing non standard ILW waste streams (VRS press, chute, and VRS/VFF filters) and miscellaneous ILW. Cause: There may be a requirement for ILW containers to be designed for some ILW that are not the standard waste stream. This is identified in the JV document, "RFR Waste Forecast Quarterly Update Report" (509407-0000-00000-40RA-0094) and the Radioactive Waste Notifications (RWN) for the waste streams of interest. Impact: Cost Impact Schedule Impact	10156	In Progress	Develop a Contingency Plan for Misc ILW Generated in 2nd half of 2017	For 2017 RFR projects decided that misc. ILW can go into lead-lined drums, as the expectation was that only a small volume of misc ILW was expected to generated. RFR projects spoke with WWMF to confirm if there was adequate storage space in the trench at WWMF for the drums. WWMF verbally confirmed that there was sufficient room for 12 drums (2 shipments). RFR confirmed that only 2 drum shipments in 2017 would be required. On Feb 7, 2017, WWMF communicated to refurbishment waste SPOC and RFR that they can store 6 drums and will confirm if they can accept the additional 6 drums by July 2017. RFR began to work on a contingency to the lead-lined drums. This contingency will likely be implemented in the 2nd half of 2017. A potential contingency to the drums is using Darlington in-station flasks. In order to implement the contingency: 1. Determine who will be procuring the drip can liners and dividers that will go into the in-station flasks. It is estimated that 6 drip can liners will be required (CATID 216484). 2. Initiate work request for mechanical maintenance to place the drip can liners into the Darlington in-station flasks. 3. To develop a plan to control/prevent contamination of the flasks. RFR projects needs to contact RP. 4. Secure SATM for storage of filled in-station flasks, if required (backup to flask storage at el 92.5).	Jeffrey Palmateer	Yung Cheung	01-Jul-17								
Outage Window		Window Description															
114		114 - End Fitting Removal															
115		115 - Pressure Tube Removal															
116		116 - CTI Removal															
117		117 - CT Removal															
184		184 - RFR-Waste Volume Reduction															

13426	[QUARTERLY MONITORING] Restriction for Craft to Enter the Vault	Execution Phase: Event: Imposing restriction on craft to enter the vault may occur Cause: Due to radiological condition (contamination level too high, loss of component, or spikes of radioactivity) Impact: Results in productivity losses and impacting schedule.	1	Active	Roy Brown	Jeff Johansson	03-Mar-17	Monitor	01-Jan-26	3	1	3	9	3	1	3	9		
			Outage Window		Window Description														
			023		023 - Install Bulkheads														
			024		024 - Containment Pre Test, Achieve Dew Point & Containment Test														
			025		025 - Install Bulkhead Shielding														
			101		101 - Remove FM Bridge and Install RTPs														
			111		111 - Feeder Cabinet Removal														
			112		112 - PT Sever														
			113		113 - Sever Bellows														
			114		114 - End Fitting Removal														
			115		115 - Pressure Tube Removal														
			116		116 - CTI Removal														
			117		117 - CT Removal														
			173		173 - RFR- Bulk Interference Removal														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 74 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post											
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score								
12214	[QUARTERLY MONITORING] Claims from Retube and Feeder Replacement (RFR) Engineering, Procurement and Construction (EPC) Vendor [000 - No Window Related]	Definition Phase As a result of OPG not meeting its obligations there are risks of the RFR EPC vendor making claims for additional cost and schedule in the Definition Phase, per article 4 of the Agreement. Note: It will be raised as another risk (#13329) for the Execution Phase.	3	Active	Roy Brown	Cameron Macleod	27-Feb-17	Monitor	31-Jan-17	1	3	4	4	1	2	2	2								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															
			2628	In Progress	Engage OPG commercial lead with OPG counterparties on Claims	Engage OPG commercial lead with OPG counterparties on Claims due to OPG not meeting obligations. This process has ramped up throughout the end of Definition Phase as potential claims and commercial issues arise.	Cameron Macleod	Isaac Smith	28-Feb-17	OPG commercial lead with OPG project team on potential Claims due to OPG not meeting obligations. Commercial lead attends regular project management meetings internally and with Contractor where such items could arise. Although the Definition Phase is winding down, this action will continue through Execution Phase. Jan 20 - This process is ongoing - there is a bi-weekly commercial meeting with the JV to discuss and progress commercial issues, including "escalation" issues such as potential claims Feb 27 - This process is ongoing, to add to the bi-weekly meeting above, there are issue-specific meetings scheduled with the JV to close open commercial issue more expeditiously.															
			Outage Window		Window Description																				
			000		000 – No Window Related																				
11584	Waste - Inefficient Waste planning and practices	Execution Phase: Event: 1) Activity of the waste targeted for the containers are higher than assumed preventing the containers from being filled to capacity. 2) The process of loading Intermediate Level Waste into the containers impacts the packing factor. 3) New waste stream arises that no one has considered before 4) Waste that were to be LLW could now be ILW, such as DFBs. Cause: Unplanned waste combined with inefficient practices Impact: negative impact on both schedule and cost.	3	Active	Cameron Webb	Yung Cheung	15-Feb-17	Monitor	31-Mar-17	1	2	3	3	1	1	1	1								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															
			9540	In Progress	Develop a Plan for Liquid waste generated from RFR project	1: As per SOW, OPG will be supplying the waste containers for liquid waste. Need to determine which group within OPG is responsible for procuring the drums. 2: OPG waste handling has agreed, based on small volumes of liquid waste expected (3-4 drums), to process liquid waste for the JV. Processing of the liquid waste includes: - Collecting samples and sending it to the appropriate lab for analysis - Any further processing (solidification, filtering), if required - Preparation and submission of RWN to WWMF for acceptance of waste 3: The JV will need to secure a spot within DNGS to hold the liquid waste in drums. This location has not been confirmed.	Jeffrey Palmateer	Kwok Tsang	31-Mar-17	15FEB2017: JV advised that liquid waste will likely be generated towards the end of 2017 (end of moderator drying). The expectation is that there will be 2 to 3 rinses. JV is still in process of developing a list of expected contaminants. 3FEB2017: Action extended for two months for JV to provide more information on the expected contaminants to see if waste can be diverted to active liquid system. New Action item generated from weekly OPG/JV waste meeting held on Friday at 2pm.															
			Outage Window		Window Description																				
			114		114 - End Fitting Removal																				
			115		115 - Pressure Tube Removal																				
			116		116 - CTI Removal																				
			117		117 - CT Removal																				
			184		184 - RFR-Waste Volume Reduction																				
			Project: Retube and Feeder Replacement - 73105																						

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1

Page 76 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
14684	Clean Room Construction Delays	Description The Clean Room (which will be located at the DEC) is required to be in service to support Calandria Tube Installation, and Fuel Channel Installation activities. Currently (as of 16Feb2017), the design completion date is scheduled for 17March2017 and the construction schedule has yet to be provided to OPG. Cause Procurement activities on the Clean Room have been delayed due to focus on the other Procurement Packages that were originally required to be delivered as part of the Definition Phase Complete Milestone. Currently, the Clean Room is scheduled to be delivered, and set-up at the DEC by 23JAN2017, however, until the design is completed, the Lead Time associated with manufacturing and delivery is an estimate only, and manufacturing start will not occur until the design is finalized. Currently, there is significant float available in the schedule, as the Clean Room is not required to be in service until late 2017, however, consequences in delays to construction beyond this need date would be very significant. Impact Currently, there is significant float available in the schedule, as the Clean Room is not required to be in service until late 2017, however, consequences of delays to construction beyond this need date would be very significant as CT Preparation (to support CT Installation) and Subassembly Preparation/EF Preparation (to support FC Installation) could not be completed. Day-over-day Critical Path delays would be experienced until the Clean Room could be placed into service.	2	Active	Jeffrey Palmateer	Kevin Hill	16-Feb-17	Monitor	31-Oct-16	4	4	3	16	2	2	2	4		
			Outage Window		Window Description														
			071		071 - Trial CT Install														
			118		118 - CT Install Series														
			185		185 - RFR-Clean Room CT and FC Preps														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14681	Shortage of Mock-up Components to Support Training Programs	Description In order to support the needs of the Execution Phase of the project, the JV will be required to train a large number of staff on RFR activities. All of these training programs will require some mock-up components, such as Welded Bellows Flange Coupons to support Bellows Cut Training for example. The requirement for mock-up components is expected to be particularly intensive for the CT Install Series, where Operator Qualification requires fabrication of multiple consecutive replacement CT rolled joints that meet leak tightness and geometric criteria. It should be noted that fluctuations in the Project Execution Schedule can also impact mock-up component need dates as Training start dates will have to be tied to the start date for Execution of the work in the field plus appropriate float. Cause In order to complete the Job Performance Measure (JPM) portion of the RFR Training Programs, it is expected that Trainees will be required to operate the RFR Tooling, and complete a varying number of cycles of RFR Series Work Programs on the mock-up. This will require varying quantities of mock-up components to support this work. For CT Install activities, mock-up component demands are expected to be particularly high due to the requirement for each Operator to fabricate multiple replacement CT rolled joints meeting leak tightness criteria. Providing a once rolled, released and conditioned CTSB to facilitate completion of 1 replacement rolled joint will require a CTSB, a CTI, and a CT Spool Piece to fabricate the "original construction" CT rolled joint. Another CTI and CT Spool Piece will be required for the replacement rolled joint. If any of the replacement rolled joints fail to meet either the geometric or leak test requirements, operator qualification would require repeating the qualification program, driving the requirement for even more mock-up components. Impact Unavailability of mock-up components to support training would result in an increase in Proj	3	Active	Jeffrey Palmateer	Kevin Hill	03-Mar-17	Mitigate	01-Dec-18	2	2	1	4	2	1	1	2		
			Outage Window		Window Description														
			071		071 - Trial CT Install														
			076		076 - Upper Feeder Installation														
			082		082 - RTP Removals, Bridge Replacement														
			083		083 - Lower Feeder Installation														
			098		098 - CTI Release														
			101		101 - Remove FM Bridge and Install RTPs														
			112		112 - PT Sever														
			113		113 - Sever Bellows														
			114		114 - End Fitting Removal														
			115		115 - Pressure Tube Removal														
			116		116 - CTI Removal														
			117		117 - CT Removal														
			118		118 - CT Install Series														
			119		119 - Fuel Channel Install Series														
			920		920 - RFR Series Training														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 78 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post						
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score			
Project: Retube and Feeder Replacement - 73113																				
14260	Vault communications between RPCs and RFR (JV) workers to support RFR Project execution is at Risk	EVENT: There is a risk of lack of vault communications between RPCs and RFR (JV) workers to support RFR Project execution work. CAUSE: A plan for the integration of the Joint Venture's Voice Communication System (VCS) with OPG's RP Audio Visual Teledosimetry System (AVTS) has not been finalized. The RFR Project workers (JV) will be utilizing a JV designed VCS for the RFR Project. The only other work group that can use the JV VCS system is Refurbishment RP so that the RPCs can communicate with the JV workers from within OPG's AVTS system. The benefit is one communication system is used for RFR only. IMPACT: The impact will be the inability of RP Radiation Protection Coordinators (RPC) to communicate with and provide radiation protection for JV workers inside the vault. Additionally, the associated costs to engineer and implement the JV VCS system into the RP AVTS trailer, including required personnel training on the use of the system is approximately \$2M. It is expected that the costs for this will be borne from within RP's budget for Refurbishment. RP's ROE did not include the costs of supporting a new AVTS communication system for RFR work. OPG RP will continue to use it's current (tested and proven at both Pickering and Darlington reactor buildings) AVTS communication (wireless headset) system for all other non-RFR project work.	3	Active	Johnathon Hash	Jeff Johansson	22-Feb-17	Monitor	28-Apr-17	4	4	4	16	2	2	2	4			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			7829	In Progress	Monitor and Perform Oversight on RFR/JV Activities associated with VCS EPC for Radiation Protection Trailer (RPT)	Post-CCB action for RP to monitor and provide oversight on RFR/JV activities associated with the engineering, procurement and construction of VCS (Voice Communication System) for the Radiation Protection Teledosimetry Trailer. CCF1000 was approved by the CCB for funding of the work associated with providing VCS capability in the RPT for the RPCs to communicate with the RFR workers being covered under AVTS. RP needs to follow up with RFR (Kevin Hill, Chris Rambaran of RFR Projects) to obtain a status of the project work associate with VCS. RP, upon obtaining the update, will enter status notes in the "Status Notes" section below, dated and initialed.	Johnathon Hash	Joe Cicchini	31-Mar-17	(1) (June 7, 2016, Johansson): See attachment #1 (email "CCF1000 RP VCS for RFR") from CCB to Finance to disposition to transfer of funding to RFR for the VCS work. (2) (09 Aug; JJ): Initiated contact with RFR SPOCs to obtain a status on the VCS PCD milestones and current progress. Awaiting progress update. (3) (13 Sep; JJ) Have not received any updates from the RFR SPOC to date. Individual has made contact with RP but no update on the subject matter. RP will attempt to follow up again with RFR SPOC to obtain an update. 29DEC2016 JC Whitby HP and JV are working towards the resolution of this. Contact for HP is Matt Lai.										
			Outage Window		Window Description															
			000		000 – No Window Related															
			174		174 - RFR-Pre-reqs Prior to Islanding															
14669	Main Heat Transport Header Movement when the MHTS is drained and feeders cut	Event: During Feeder Removal, both disconnect, and subsequent feeder and supports removal, it is possible that the feeder headers may move (rotate or shift). Cause: The Reactor Headers with upper feeders attached, were originally hung from the reactor vault concrete ceiling. The lower feeders were then bolted to end fittings and welded to the upper feeders. The entire assembly was then moved outboard of the reactor by 3" to line up with the MHTS Piping and Steam Generator Piping and the reactor headers were then welded to that piping. When the feeders are disconnected from the end fittings and cut near the headers during RFR, there is a risk that the headers will move to the extent that reconnection and welding of the replacement feeders to the headers will be challenging to impossible without the introduction of welding in spool pieces with additional welds in the piping. The JV has no current plans to restrain the headers prior to feeder disconnect and cutting. Impact: Should the header move, it may be difficult to return the header to it's needed position. The impact of this movement is that it is possible that some of the upper row feeders will have fit-up issues, leading to a push to critical path. JV Risk # 4.122		Active	David Kurpjuweit	Ed Nowakowski	03-Mar-17	Monitor	08-Apr-17	3	2	2	6	2	1	1	2			
			Outage Window		Window Description															
			023		023 - Install Bulkheads															
			076		076 - Upper Feeder Installation															
			There are no Draft, Not Started, In Progress Actions associated with the risk.																	
14630	RFR PHT Dry - Potential loss or degradation of NV internals	Execution Event: There is a risk that upon removal of non-return valves (NV), as part of mod package for PHT bulk drying scope of RFR, the internals are damaged or lost and therefore are unavailable to be re-installed at the end of the refurbishment. Current plan is for immediate evaluation of component condition upon removal per protocol established by SDLU and ordering at time of removal if necessary. Cause: Valve internals in bad condition or not able to be stored until re-installation. Impact: New valve internals would need to be purchased, with a lead time of ~ 1 year.	1	Active	Marc Paiment	Steve Fernandes	03-Mar-17	Monitor	30-Apr-17	2	2	1	4	2	2	1	4			
			Outage Window		Window Description															
			029		029 - HTS Vac Dry															
			There are no Draft, Not Started, In Progress Actions associated with the risk.																	

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 79 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14826	[QUARTERLY MONITORING] New Fuel Loading First Execution in ~25 Years- OPG Obligations	Event: Following completion of all Fuel Channel and Feeder Replacement Activities, New Fuel will be manually loaded into all Fuel Channels of the Reactor for the first time at Darlington since new construction (~25 years). The Risk Event is that OPG does not meet its obligation to provide the level of support required to meet the Project Schedule for the New Fuel Load Series, or the proposed New Fuel Loading Sequence is rejected by a Regulatory Authority and the Series Duration is extended. Cause: Extensive interfacing is required with OPG- Fuel Handling and OPG- Security to issue a large volume of New Fuel to the JV in a timely manner to support the production rates required to meet schedule targets. This volume of fuel transfer is significantly larger than that seen during normal operations. In addition, the New Fuel Loading Sequence being followed for Refurbishment will vary from that followed for New Construction (loading of NFBs into a Fuel Channel without immediately installing the Inlet SP and CP) and there is a risk of Regulatory Authority rejection of this sequence. Use of this sequence is a key assumption in the Basis of Estimate for this Series. Impact: Inadequate planning and understanding of Interfaces and Division of Responsibilities between the JV and OPG or rejection of the proposed New Fuel Loading Sequence by a Regulatory Authority could result in an increase of the New Fuel Load Series Duration. This will increase the critical path of the Refurbishment Outage as a whole.	2	Active	Jeffrey Palmateer	Ian Wilcox	02-Mar-17	Mitigate	17-Feb-17	2	1	2	4	1	1	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			9449	In Progress	FFRB - New Fuel Loading Training Plan to be submitted by JV Training Department to Nuclear Refubishment	New Fuel Loading Training Plan to be submitted by JV Training Department to Nuclear Refurbishment Training Department (Silviu Idita) for review. This Training Plan should define the following: 1. Detail what Training JV Trainers require from OPG (what material/scope, by when, and for how many people). 2. Detail what Training will be delivered by the JV Trainers to all Personnel involved in the New Fuel Load Series. This Training Plan should be delivered before the start of New Fuel Loading Rehearsals.	Ian Wilcox		31-Mar-17	Ian Wilcox- 15DEC: The New Fuel Loading Training Plan has been drafted by the OPG Training Department (Sean Methot) with assistance from Ian Wilcox. The Training Plan is currently with the JV for finalization and sign-off. TCD is 15JAN2017. Following sign-off of the Training Plan, development of any additional course materials by OPG and the JV will begin. Ian Wilcox- 16JAN: The TCD for finalization of the New Fuel Loading Training Plan (15JAN) has been missed. Follow-up with Tom Wigglesworth to take place, and a new TCD will be established. Target was to be no later than 31JAN, however, higher priority JV Work has required pushing this TCD to 31MAR.							
			9450	In Progress	FFRB - New Fuel Loading Security Requirements	Search direction from Refurbishment Licensing Support Department (David Train) and OPG Safeguards Department (Jai Sanasi), the CNSC and the IAEA on New Fuel Security Requirements as they relate to: - The New Fuel Loading Process (i.e. requirement to secure fuel in channel by immediately installing Inlet Shield Plug and Closure Plug). - IAEA Camera Monitoring (where are cameras required, who sets them up?, can we use VOS or do we need dedicated cameras?). - Security Requirements for the Intermediate Storage Area (do we need a fixed barrier accessed by lock and key). - Do fuel transport runs within the station require Security monitoring? - Does access to the Vault and the 100M RAB need to be restricted to Authorized Personnel? - Does the Fuel Bundle Retrieval Tool need a locked quarantine area?Where/when is Fuel Handling Oversight required?	Ian Wilcox		17-Feb-17	Ian Wilcox (08FEB): No response received as of yet from IAEA, CNSC, or Regulatory Affairs. Follow-ups underway for updated TCD. Pushed TCD to 17FEB2017 for now. Ian Wilcox (18JAN): TCD for IAEA feedback was updated to 31JAN based on direct feedback from CNSC and Regulatory Affairs. Ian Wilcox (15DEC2016): TCD requested for IAEA feedback. Feedback is expected by 31DEC2016. Ian Wilcox (01DEC2016): TCD requested for IAEA feedback. Ian Wilcox(22Nov2016): CNSC has reviewed documentation and requested additional feedback from OPG station personnel. This feedback has been provided to the CNSC. The information will now be socialized with the IAEA. A decision on the NFL security process is pending from the IAEA. WILCOXIA (18NOV): Additional CNSC queries answered. CNSC Review continues. WILCOXIA (02NOV): OPG Regulatory Affairs has been interfacing with the CNSC/IAEA to solicit feedback on whether the New Fuel Load Series Sequence as proposed is acceptable. The Series Leads (Chris Doyle-JV and Ian Wilcox-OPG) have provided Regulatory Affairs with a Process Overview Flowchart as requested by the CNSC. This has been provided to the CNSC, and a response is expected by mid-November.							
			Outage Window		Window Description												
			084		084 - Fuel Load												

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 80 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
15080	risk to HT vac dry (project 73113) timing & duration affected by transmitter blowbacks (RTM project 73425)	1. The full scope of the RTM project 73425/ DSR MS0280-1 transmitter blowbacks is not approved in ROOMS. Several work orders are to be added to scope at the SRB on 16Dec16. Impact: the work is not ready at <T-4 weeks to execution. This applies to all items below as well. Note: several more work orders will be added to scope at a future SRB when the work orders are generated. 2. The work order to fabricate the blowback tool is not in scope. Work order 4995692 is to go to the SRB on 16Dec16. It is not currently known how many tools are to be fabricated. 3. The workplan to perform the blowbacks has not been issued. Refer to NK38-WPL-33000-0597379. An action has been added to the PCC managers list to track the WPL to its issue tcd (29Dec16). 4. The workplans documenting the timing of the blowbacks has not been issued. This WPL is being tracked on the daily WPL conference call. 5. There is a threat that the WPLs will not be assessed and scheduled in time for the start of HT drain (~ 9Jan16). 6. Control mtce and ops resources required to support the blowbacks is TBD. Impact: additional resources may not be available at the time required because the work is not scheduled.. 7. JV eng are determining the impact of the blowbacks on the HT vac dry. HT vac dry may have to stop for the blowbacks. Impact: the window duration may have to be increased.	4	Active	Jeffrey Palmateer	Samad Kasaai	02-Mar-17	Mitigate	01-Apr-17	1	1	1	1	1	1	1	1
			Outage Window		Window Description												
			029		029 - HTS Vac Dry												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

Project: Retube and Feeder Replacement - 73118

14464	RWPB - Increased Risk of Surface/Airborne Contamination Spread inside/outside RWPB	EVENT: There is an increased probability/risk of surface/airborne radioactive contamination spread inside/outside of the RWPB during RWC/DSO filling/lidding activities. CAUSE: The critical activities associated with the high risk is RWC/DSO travels between the lidding station and the hardware station. There is a high potential for presence of loose surface contamination on the RWC/DSO containers from the filling activities (PT, IEF, CTI, AS) and the lidding activities (debris cover removal/installation, RWC and DSO lids removal/installation). The RWC/DSO is expected to exit from the lidding station to the hardware station several times during the process. IMPACT: During these times, surface contamination on the RWC/DSO can become loose and spread across un-controlled areas/barriers causing loss of contamination control in the vicinity, in the building and potentially outside of the building in the unzoned area, and ultimately to the public domain. Without a barrier/structure/enclosure installed within the lidding station and the hardware station corridor to assist with control of contamination, there will be a high potential for work stoppage associated with the WTS activities leading to a backlog of reactor components to be processed. Ultimately, leading to a major impact to RFR critical path work while a makeshift structure/enclosure is designed and installed, or major cleanup of the area inside and potentially outside the RWPB. It is estimated that it might take up to 2 weeks to either design/install a controlled structure/barrier, and to perform decon activities. There is also the risk that the Regulator may demand additional barriers to prevent recurrence and additional analyses to ensure public safety.	3	Active	Johnathon Hash	Scott Stafford	22-Feb-17	Mitigate	01-Aug-17	5	3	4	20	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

<

ONTARIOPOWERGENERATION

13980

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

0707A

[Tech Tips](#)

J5.7, Attachment 1

Page 83 of 220

RWPB Engineering - Delay or Schedule inaccuracy impacting Critical Path	[Definition Phase] Event: delay to Engineering or inaccurate schedule estimate Cause: Inefficient Engineering hand-offs and/or P6 misalignment to need dates Impact: Negative impact to Construction schedule.	3	Active	John Hamilton	Peter Kempton	14-Feb-17	Monitor	31-Aug-17	2	1	3	6	2	1	3	6	
		Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
		6199	In Progress	Meet Regular to Identify Delays or Schedule Inaccuracy	Hold regular engineering and construction schedule meetings to identify delay and schedule risks and mitigate as required.	John Hamilton	Peter Kempton	31-Aug-17	12-Jan-16: Meeting held as planned. Report weekly to senior team to ensure full transparency. JV construction/engineering team will be at site to expedite resolution of issues. 01-Feb-16: A 4-week look ahead process is developed for JV to explain weekly the status of all work that is completed as planned, not-completed when it should have been, and the tasks for the next four weeks. Meeting are held weekly on Wednesday with OPG and JV, both construction and engineering teams. 19-Feb-16: Binder Review, Pre-DCAVR/DCAVR dates are tracked daily and discuss weekly with OPG/JV to identify any delays and determine mitigating/recovery actions as required. 22-Mar-16: Engineering is tracking on schedule to the milestone dates. 13-Apr-16: Engineering is tracking on schedule to the milestone dates. 12-May-16: Engineering is still tracking on schedule to the milestone dates. 10-Jun-16: Engineering is still tracking on schedule to the milestone dates. 15-Jul-16: Engineering DCAVRs completed to milestone date. Schedule modifications completed for superstructure installation and has been incorporated into the project schedule with no impact. 08-Aug-16: Meeting still held very frequently (i.e., multiple times per week) to review engineering/construction/procurement schedules. On track to meet superstructure installation milestone date. 29-Aug-16: Meeting still held very frequently (i.e., multiple times per week) to review engineering/construction/procurement schedules. On track to meet superstructure installation milestone date. 19-Sep-16: Meetings held frequently to review engineering/construction/procurement schedules. Superstructure installation milestone met. 3-Oct-16: Meetings still held frequently to review engineering/construction/procurement schedules. 17-Oct-16: Meetings still held frequently to review engineering/construction/procurement schedules. 1-Nov-16: Meetings still held frequently to review engineering/construction/procurement schedules. 14-Nov-								
		Outage Window			Window Description												
		522			522 - Retube Waste Processing Building RWPB												

<div><div><div>ONTARIOPOWERGENERATION</div></div><div>Risk Report by Project with Associated Actions</div></div>										Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 84 of 220				Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM			
ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14800	RWPB - Engineering and Vendor Support Documentations not completed in time for CWP development and Commissioning	[Definition Phase] Event: Late submission of JV Engineering or Vendor Support Documentation. Cause: Ineffective coordination between JV Engineering, Construction and Vendors. Impact: Negative Impact on Construction Schedule.		Active	John Hamilton	Peter Kempton	14-Feb-17	Mitigate	31-Jul-17	2	3	1	6	1	2	1	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8993	In Progress	OPG Oversight to work with JV to review CWP Commissioning dates and JV Commissioning Documentation Submissions	OPG Oversight to work with JV to review CWP Commissioning dates and JV Commissioning (i.e. Vendor Submissions) and Engineering (i.e. commissioning specs) submission dates to identify conflicts. (i.e. Commissioning Matrix)	John Hamilton	Peter Kempton	17-Mar-17	30-Aug-2016: OPG Oversight spreadsheet developed identifying all CWP Collaborative Review Dates and JV Engineering submission dates. Issues, Actions, and Owners being tracked during review of spreadsheet with engineering and construction team during weekly meetings. 19-Sep-2016: CWP Collaborative review finalized dates expected 22-Sep-2016 with issues and actions resolve/assigned. 3-Oct-2016: CWP Collaborative review dates provided by coordinators and superintendents. JV Project management reviewing confidence in dates. OPG review to follow. 17-Oct-2016: CWP Collaborative review dates provided and OPG/JV are confident. Engineering Support documentation sheet from JV engineering is outstanding TCD: 21-Oct-16. 31-Oct-16: Engineering Support documentation sheet from JV engineering is outstanding. Deliverable dates need to be provided. Action extended to finalize dates. 14-Nov-16: Engineering Support documentation sheet from JV engineering has outstanding items with required dates. OPG/JV engineering and project management meeting weekly to resolve outstanding issues.25-Nov-16: RWPB Oversight met with JV team and resolved who's responsibilities it is for various deliverables. JV identifying names for the various deliverables relating to commissioning, and will sent the documentation to OPG once completed. 16-Dec-16: Due date moved to February 2016 to align with Commissioning vendor award which will provide final commissioning deliverable dates required in spreadsheet. 13-Jan-17: No update, Commissioning vendor award in February 2016 will provide final commissioning deliverable dates required in spreadsheet. 31-Jan-17: Engineering submission dates only outstanding for commissioning documents. Collaborative reviews ongoing and scheduled inline with engineering deliverables. Meeting scheduled Feb 2, 2017 to review all commissioning documentation requirements. 14-Feb-17: Commissioning manager from JV is now at site. Commissioning manager now has the new Co							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 85 of 220

Report ID:

0707A

[Tech Tips](#)

Report Owner:

L. Greenland

Process Owner:

L. Ren

Data Refreshed:

07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14800	RWPB - Engineering and Vendor Support Documentations not completed in time for CWP development and Commissioning	[Definition Phase] Event: Late submission of JV Engineering or Vendor Support Documentation. Cause: Ineffective coordination between JV Engineering, Construction and Vendors. Impact: Negative Impact on Construction Schedule.	10120	In Progress	OPG oversight to work with JV to ensure ITF is updated and closed out as required.	OPG Oversight to work with JV to ensure the following ITF related actions are completed: 1. ITF is split into "Construction" and "Post Construction or Operation" issues. 2. ITF is cleaned up to comply with OPG ITF procedures. 3. All Construction Issues to be resolved prior to 15-May-17.	John Hamilton	Peter Kempton	15-May-17								
			10121	In Progress	OPG Oversight to Ensure JV Completed Engineering Deliverables as per Graded Lette	Engineering Deliverables Spreadsheet as per Graded Letter has been outstanding since September 2016. The attached spreadsheet needs to be completed and have dates provided.	John Hamilton	Peter Kempton	01-Apr-17								
			10122	In Progress	OPG Oversight to identify missing Engineering Deliverables via 4 Week Lookahead	OPG Oversight has created the Construction and Engineering 4 Week Lookaheads, which are reviewed weekly. This document is being used to identify any missing engineering deliverables which are impacting the schedule. Tasks will be flagged weekly and raised to JV Construction and Engineering management for a recovery plan.	John Hamilton	Peter Kempton	31-Jul-17								
			Outage Window		Window Description												
522		522 - Retube Waste Processing Building RWPB															
15121	Procurement of Engineered and Bulk Materials not on Time for Construction	[Definition Phase] Event: Late Delivery of Engineered or Bulk Materials. Cause: Ineffective coordination between JV Construction and JV Engineering. Impact: Negative Impact on Construction Schedule		Active	Peter Kempton	Peter Kempton	14-Feb-17	Mitigate	31-Jul-17	2	3	1	6	1	2	1	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			10118	Draft	OPG oversight to ensure JV provides comprehensive list of all BOMs and confirmation of Delivery Dates	OPG oversight to work with the JV to ensure a comprehensive list of all the latest BOMs (Bill of Materials), showing what has been ordered from these BOMs and the confirmed delivery dates is provided. If there is any equipment or materials that is not on a BOM but is required, the same information will be required. The comprehensive list shall be issued to OPG. OPG has injected "Confirm BOM (FCN if required) Complete/Order Missing Items" as a barrier 2 weeks prior to the Collaborative review of the CWP for all remaining packages. This is a construction tasks to ensure all materials have been provided for construction.	John Hamilton	Peter Kempton	31-Jul-17	14-Feb-17: JV submitted a list of all material being procured at status, to be reviewed by oversight. Initial review suggests the lists may not be completed. The list needs to be aligned with Monday procurement meeting.							
			Outage Window		Window Description												
522		522 - Retube Waste Processing Building RWPB															
12412	RWPB - Retube Waste Processing Building Not Meeting Campus Plan Requirements	[Definition Phase] Event: Retube Waste Processing Building (RWPB) construction activities do not meet the requirements of the Campus Plan Cause: insufficient planning, review and approval of construction strategy Impact: schedule delay and/or additional cost during the Definition Phase.	3	Active	John Hamilton	Adam Coyle	14-Feb-17	Mitigate	30-Jun-17	2	2	2	4	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 86 of 220

Report ID:0707A

Report Owner:L. Greenland

Process Owner:L. Ren

Data Refreshed:07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
12412	RWPB - Retube Waste Processing Building Not Meeting Campus Plan Requirements	[Definition Phase] Event: Retube Waste Processing Building (RWPB) construction activities do not meet the requirements of the Campus Plan Cause: insufficient planning, review and approval of construction strategy Impact: schedule delay and/or additional cost during the Definition Phase.	7957	In Progress	Re-evaluate RWPB Flooding Assessment with Final Grading and Flood Mitigating Measures	OPG to re-evaluate RWPB flooding assessment taking into consideration the final RWPB grading and flood mitigating strategy and confirm mitigating impacts to other Darlington Facilities.	John Hamilton	Khai Ngo	30-Jun-17	17-Jun-16: OPG to re-evaluate RWPB flooding assessment taking into consideration the final RWPB grading and flood mitigating strategy and confirm mitigating impacts to other Darlington Facilities. 15-Jul-16: Re-evaluation currently in progress. Discussions taking place on potentially installing another manhole in the Transfer Corridor to accommodate other Darlington Facilities. 29-Aug-16: Disposition of comments near completion, expected first week of September. New requirements will be tracked. AMEC to put together estimate cost for iterative run of the RWPB flooding assessment so that design team can determine what changes are required/can be incorporated to mitigate potential flood risk. 19-Sep-16: Disposition to comments near completion, expected acceptance this week from remaining stakeholders in Nuclear Safety. New requirements will be tracked. AMEC to put together estimate cost for iterative run of the RWPB flooding assessment so that design team can determine what changes are required/can be incorporated to mitigate potential flood risk. 3-Oct-16: All dispositions resolved. AMEC to issue report. 17-Oct-16: Flooding assessment accepted by OPG Nuclear Safety. AMEC provided 14 recommendations and 4 requirements. All 4 requirements may be resolved via the iterative RWPB flooding assessment. The recommendations and requirements are saved in SharePoint. JV has been provided the flooding report to review and determine what site changes can be incorporated as part of the iterative RWPB flooding assessment. Afterwards, scope to be discussed with AMEC. 1-Nov-16: JV (Ashrf Mohamed) reviewing flooding assessment. JV to meet with OPG (Khai Ngo), tentatively Friday Nov. 4, 2016 to discuss what changes can be incorporated. 14-Nov-16: JV(Ashrf Mohamed) and OPG (Khai Ngo) met on 9-Nov-16 and discussed various options available to further mitigate the impact from flooding. Ashrf to provide drawings to Khai and Khai to define scope for iterative run and inform AME							
										Outage Window							
										Window Description							
										522 - Retube Waste Processing Building RWPB							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 88 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post						
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score			
Project: Shutdown, Layup, Services -																				
14318	Quality Issues [No Window Related]	EVENT: Additional effort needed due to quality issues in design and field work. CAUSE: Human error IMPACT: Additional cost and schedule delay to develop/implement solutions		Active	Andy Ireland		03-Mar-17	Mitigate	31-Oct-19	4	3	4	16	2	3	4	8			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			5510	In Progress	Initiate Readiness Stakeholder meeting for Breathing Air	Stakeholder meeting to be set at T-5 to ensure Vendor has everything to start execution.	Andy Ireland	Kris Dabiran	31-Dec-16	July 12, 2016-Free Event Challenge Meeting-Civil portion successful. The construction start is scheduled for July 21, 2016. Free Event Challenge Meeting for Mechanical, electrical and I&C will be scheduled for later date. Free Event Challenge Meeting for Mechanical to be scheduled by July 30, 2016. July 28, 2016- Free Event Challenge Meeting-Header portion delayed. Spool prefabrication in the shop behind the schedule, and therefore header construction delayed. One of 3 ITPs for fabrication at Darlington shop approved. 2 with the vendor and approval in progress. August 08, 2016- ITP #2 accepted. ITP # 3 on hold, waiting for ESFOX/WP to issue a FIG and revise the pressure test requirement of FD change paper.										
			7922	Not Started	Initiate Readiness Stakeholder meeting for Nuclear Dry Air	Stakeholder meeting to be set at T-5 May 1 2017 to ensure Vendor has everything to start execution.	Jos Diening	Greg Gordon	01-May-17											
			Outage Window		Window Description															
			000		000 – No Window Related															
14541	SDLU: Low Confidence on Vendor Estimate Based on OPEX [No Window Related]	EVENT: SDLU Projects cost exceeds estimate class at RQE. CAUSE: Scope growth, estimate quality, and productivity issues. IMPACT: Expenditure over allocated contingency		Active	Andy Ireland		15-Jan-17	Mitigate	10-Oct-19	3	3	5	15	2	3	4	8			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			5510	In Progress	Initiate Readiness Stakeholder meeting for Breathing Air	Stakeholder meeting to be set at T-5 to ensure Vendor has everything to start execution.	Andy Ireland	Kris Dabiran	31-Dec-16	July 12, 2016-Free Event Challenge Meeting-Civil portion successful. The construction start is scheduled for July 21, 2016. Free Event Challenge Meeting for Mechanical, electrical and I&C will be scheduled for later date. Free Event Challenge Meeting for Mechanical to be scheduled by July 30, 2016. July 28, 2016- Free Event Challenge Meeting-Header portion delayed. Spool prefabrication in the shop behind the schedule, and therefore header construction delayed. One of 3 ITPs for fabrication at Darlington shop approved. 2 with the vendor and approval in progress. August 08, 2016- ITP #2 accepted. ITP # 3 on hold, waiting for ESFOX/WP to issue a FIG and revise the pressure test requirement of FD change paper.										
			7864	Not Started	SDLU to engage resources to perform oversight	1. Biweekly monitoring of vendor. 2. Resident engineer in the field for prompt technical issue resolution. 3. Dedicated cost look-ahead team.	Andy Ireland		10-Oct-19											
			7922	Not Started	Initiate Readiness Stakeholder meeting for Nuclear Dry Air	Stakeholder meeting to be set at T-5 May 1 2017 to ensure Vendor has everything to start execution.	Jos Diening	Greg Gordon	01-May-17											
			Outage Window		Window Description															
			000		000 – No Window Related															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 89 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
14452	Vendor Resource constraints impacting SDLU execution [No Window Related]	EVENT: SDLU project deliverables not completed as planned. CAUSE: Vendor does not have sufficient qualified personnel to complete SDLU project deliverables IMPACT: Delayed project AFS.		Active	Andy Ireland		15-Jan-17	Mitigate	01-Mar-17	3	2	4	12	1	2	4	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			7923	In Progress	Oversight on Vendor Performance	Assess the vendor staff performance and proactively request the contractor to take corrective actions where needed Nov 25, 2016 - There are weekly in house project meetings specifically to go over vendor cost performance reports and schedule. See attached meeting notice.	Andy Ireland		31-Jan-17										
			Outage Window		Window Description														
			000		000 – No Window Related														
14543	Addition of New / Revised Program Requirements to the SDLU PO Agreement [No Window Related]	EVENT: OPG requires the contractor to implement new and / or revised refurbishment program processes that are not currently in the signed PO agreement. CAUSE: New and / or revised refurbishment processes being implemented that the contractor must adhere to. IMPACT: This could lead to an increase in the PO value. This risk is identified based on recent project OPEX where new requirements for reporting frequency and execution schedule requirements have resulted in Contractor initiated change requests to increase the fixed price portion of the project.		Active	Andy Ireland		15-Jan-17	Accept	31-Jan-17	5	2	1	10	5	2	1	10		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			5987	In Progress	Complete PMT review at ES Fox	Initiate and complete a project management review at ES Fox (by consultant)	Andy Ireland		31-Dec-16	PO issued for consultants and review underway. Report expected in spring of 2016.July 8, 2016 - The PMT Review has been completed. New PO from BOP to ES Fox. Alston is on Service Air Oncore approvals. Need to add Oversight findings. 14JUL2016, AI: more time required to adequately address this action.29JUL2016, AI: Service Air / WCA fire fighting has resulted in more time required to address this action appropriately.									
			Outage Window		Window Description														
			000		000 – No Window Related														
13514	Procurement of materials is delayed [No Window Related]	EVENT: Material is ordered/delivered late. CAUSE: Delays in engineering/design/ transit or late release of procurement funds. IMPACT: Delayed Project Schedule and increased costs.		Active	Andy Ireland	Andy Ireland	15-Jan-17	Mitigate	31-Dec-16	3	2	3	9	2	1	2	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			7796	In Progress	Perform Oversight to mitigate Risk	Perform Oversight as described by Oversight Activities 181 and 242	Andy Ireland	Kris Dabiran	31-Dec-16										
			7952	Not Started	Initiate procurement of NC1 and NC3 Valves	Complete engineering review at a minimum 18 months in advance of restoration window to provide ample lead time for placing purchase order with the vendor	Jos Diening		31-May-18										
			Outage Window		Window Description														
000		000 – No Window Related																	
14576	SDLU Project estimates increase past Class 5 Limit [WIndow 130, 131, 132, 133, 539]	EVENT: SDLU Project estimates for Permanent Equipment Monitoring and Temporary Power Supply increase beyond Class 5 Limit as they are Budgetary estimates. CAUSE: Preliminary Assessing determines additional costs are needed to execute the work IMPACT: Additional cost to project to cover refined estimate.		Active	Andy Ireland		15-Jan-17	Monitor	31-Jan-17	3	3	1	9	3	3	1	9		
			Outage Window		Window Description														
			130		130 - LEAD IN Segment PMs & Miscellaneous Work														
			131		131 - REMOVAL Segment PMs & Miscellaneous Work														
			132		132 - INSPECT & INSTALL Segment PMs & Misc Work														
			133		133 - RTS Segment PMs & Miscellaneous Work														
			539		539 - Temporary Power Distribution System (TPDS)														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

J5.7, Attachment 1

Page 90 of 220

Tech Tips

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
14622	Delay to Installation of Unit Power Distribution	EVENT: Delay to installation of Unit Power Distribution project CAUSE: There is a lack of station resources in place to install the breaker. IMPACT: Increased costs to SDLU to pay for premium hours.		Active	Andy Ireland	Jos Diening	15-Jan-17	Monitor	31-Mar-17	3	1	3	9	3	1	3	9	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
15043	Refurbishment Breathing Air Support for Bulkhead Installation	EVENT: SDLU project group is preparing EC 136384 as a contingency to allow Refurbishment Breathing Air to be used to install the U2 containment bulkhead. The current refurbishment plan is to use Station Breathing Air for the installation of the Bulkhead. In the case that station breathing air is not available (i.e. D1711 outage moves, or unplanned long forced outage) the contingency plan is to have EC 136384 available to allow refurbishment to become independent from the station needs for bulkhead installation. Use of EC 136384 relies on the Refurbishment Breathing Air System being installed on time. Note that as the defueling campaign moves ahead, there is less of an overlap between the bulkhead installation and D1711. CAUSE: Shutdown Layup has a planned schedule with the Vendor and pulling tasks ahead may not be feasible. In addition, there are delays day-by-day in the field on the breathing air project. There is no room for schedule float as the AFS date is currently February 17, 2017 to support bulkhead installation. IMPACT: Delay to critical path of Refurbishment. Increased costs for more labour work etc.	3	Active	Andy Ireland	Kris Dabiran	15-Jan-17	Accept	29-Jan-17	3	3	3	9	3	3	3	9	
			Outage Window		Window Description													
			505		505 - Breathing Air - Install and Tie-In (SDL)													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13536	Storage of Component Internals [Window 2, 3, 48]	EVENT: Procurement of new parts for replacement is needed. In addition, there is no plan in place to store valve internals which can lead significant quality degradation of the valve internals. CAUSE: 1) Poor/inadequate storage. 2) Poor/Inadequate Layup of parts taken out. 3) Obsolescence of components IMPACT: The delay of finding replacement parts (via ordering of new parts, NICR, etc) may cause additional costs (e.g. replacing degraded components) and schedule delays to refurbishment restart.	4	Active	Andy Ireland	Jos Diening	15-Jan-17	Monitor	31-Jan-17	2	2	4	8	2	2	4	8	
			Outage Window		Window Description													
			002		002 - Conventional Side Layup													
			048		048 - HTS Aux Drain,Purge,Outside Vault													
There are no Draft, Not Started, In Progress Actions associated with the risk.																		
13619	SDLU Pre-requisite projects excusable delays [No Window Related]	EVENT: Prerequisite work required before breaker open may be delayed. CAUSE: 1) Poor quality vendor installation planning due to excusable delays.(Some project designs are currently delayed and challenging N-PROC-MA-0022 milestones. These delays are partially caused by OPG inefficiencies in reviews and late scope identification). 2) Productivity lower than planned due to OPG coordination and planning (e.g. permitry, work authorization, RP support). IMPACT: Increased labour costs and additional trades standby costs.		Active	Andy Ireland		15-Jan-17	Mitigate	01-Feb-17	2	4	4	8	1	4	1	4	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			5510	In Progress	Initiate Readiness Stakeholder meeting for Breathing Air	Stakeholder meeting to be set at T-5 to ensure Vendor has everything to start execution.	Andy Ireland	Kris Dabiran	31-Dec-16	July 12, 2016-Free Event Challenge Meeting-Civil portion successful. The construction start is scheduled for July 21, 2016. Free Event Challenge Meeting for Mechanical, electrical and I&C will be scheduled for later date. Free Event Challenge Meeting for Mechanical to be scheduled by July 30, 2016. July 28, 2016- Free Event Challenge Meeting-Header portion delayed. Spool prefabrication in the shop behind the schedule, and therefore header construction delayed. One of 3 ITPs for fabrication at Darlington shop approved. 2 with the vendor and approval in progress. August 08, 2016- ITP #2 accepted. ITP # 3 on hold, waiting for ESFOX/WP to issue a FIG and revise the pressure test requirement of FD change paper.								
			Outage Window		Window Description													
			000		000 – No Window Related													

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 91 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14565	Service Air Pipe Routing [Window 506]	EVENT: Lack of space and possibility of encountering rebar in pipe route. CAUSE: Selected pipe route is at heights and certain sections have limited access and/or space. IMPACT: Risk on personal safety and quality during installation.		Active	Andy Ireland	Alston Castelino	15-Jan-17	Mitigate	31-Jan-17	4	1	2	8	3	1	2	6
			Outage Window		Window Description												
			506		506 - Service Air - Install and Tie-In (SDL)												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
11824	Insufficient bulk gases for Refurb work [Window 13, 38]	EVENT: Existing system supply may not have enough bulk gases to do refurbishment work, specifically the gases for SG/Conventional systems layup (Nitrogen and Helium gases). CAUSE: Amount of bulk gases required to fill the systems are unknown. IMPACT: Increased cost and schedule delays to project.		Active	Andy Ireland		15-Jan-17	Accept	30-Apr-17	2	1	3	6	2	1	3	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			6752	In Progress	Assess quantity of bulk gases needed (Nitrogen/Helium)	Determine the amount of bulk gases needed for Refurbishment Layup.	Andy Ireland	Alston Castelino	05-May-17	Bulk Nitrogen & Helium Supply will be used for cover gas during draining and layup for the boilers, PHT & Moderator 13May2016: Assumptions used in SRE calculation should be validated. Nitrogen needed for PHT system and Helium for Moderator not taken into account.							
			Outage Window		Window Description												
			013		013 - PHT Bulk Drain (Includes V42 Mod)												
			038		038 - Moderator Drained & Flush												
13432	New 600 lb flanges not installed in Unit 2 BO1/2 [Window 3]	EVENT: New 600 lb flanges will not be installed prior to installation of the wet layup skids during U2 refurbishment on BO1/BO2. CAUSE: Based on OPEX from previous outages, WOs 2391690 and 32391692 were constantly pushed from outage to outage. IMPACT: Will impact Costs, schedule of DNRU2 if not implemented prior to outage.		Active	Andy Ireland	Alston Castelino	15-Jan-17	Mitigate	30-Oct-16	3	2	2	6	3	1	1	3
			Outage Window		Window Description												
			003		003 - Secondary Side SG Layup												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13608	No PMT Cost Reduction [No Window Related]	EVENT: Vendor PMT costs do not reduce if vendor workload is decreased. CAUSE: ESFox has stated that it needs to maintain PMT resources across all SDLU/RSF projects.IMPACT: PMT costs may be increased per project as the overhead for the entire team is to be maintained upon project cancellation		Active	Andy Ireland		15-Jan-17	Monitor	31-Jan-17	3	2	1	6	3	2	1	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			5987	In Progress	Complete PMT review at ES Fox	Initiate and complete a project management review at ES Fox (by consultant)	Andy Ireland		31-Dec-16	PO issued for consultants and review underway. Report expected in spring of 2016.July 8, 2016 - The PMT Review has been completed. New PO from BOP to ES Fox. Alston is on Service Air Oncore approvals. Need to add Oversight findings. 14JUL2016, AI: more time required to adequately address this action.29JUL2016, AI: Service Air / WCA fire fighting has resulted in more time required to address this action appropriately.							
			Outage Window		Window Description												
000		000 – No Window Related															
14045	Insufficient Breathing Air for Power Track work during Refurbishment [Window 505]	EVENT: Breathing Air distribution and capacity assessment concludes that there is insufficient Breathing Air to support Refurbishment activities in the Fuelling Machine Duct CAUSE: Refurbishment requirements of 24 workers in plastic suits exceeds the maximum number of workers that have ever worked in the Fuelling Machine Duct (based on OPEX). IMPACT: Additional cost to the project to create a new modification to support this work. Delay to SDLU Breathing Air schedule		Active	Andy Ireland	Kris Dabiran	15-Jan-17	Mitigate	03-Jul-17	2	2	3	6	1	1	1	1
			Outage Window		Window Description												
			505		505 - Breathing Air - Install and Tie-In (SDL)												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14420	Wet Layup Skids not Meeting Intended Design Function [Window 37]	EVENT: Wet layup skids may not meet intended design function CAUSE: Procurement/fabrication of skids does not meet the required specifications IMPACT: Delay to project schedule and increase in project costs		Active	Andy Ireland	Jos Diening	15-Jan-17	Monitor	30-Aug-17	2	1	3	6	2	1	3	6
			Outage Window		Window Description												
			003		003 - Secondary Side SG Layup												

Run by: CORP\SOLIMAT at 08-Mar-17 11:10:57 AM

For Internal Use Only

Page 4 of 10

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 92 of 220

Report ID:

0707A

[Tech Tips](#)

Report Owner:

L. Greenland

Process Owner:

L. Ren

Data Refreshed:

07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
14420	Wet Layup Skids not Meeting Intended Design Function [Window 37]	EVENT: Wet layup skids may not meet intended design function CAUSE: Procurement/fabrication of skids does not meet the required specifications IMPACT: Delay to project schedule and i		037		037 - Sec Side SG Clean & Install Access Ports					There are no Draft, Not Started, In Progress Actions associated with the risk.							
14421	Inflatable Bung does not provide Adequate Sealing [Window 37]	EVENT: Inflatable bung may not provide adequate sealing of nitrogen blanket CAUSE: Issues in bung design or bung fabrication IMPACT: Transfer of nitrogen beyond the intended system barriers leading to a delay in the T/G refurbishment schedule. Minimal impact to cost. Schedule delay to project.		Active	Andy Ireland	Jos Diening	15-Jan-17	Mitigate	17-Mar-17	2	1	3	6	1	1	2	2	
			Outage Window		Window Description													
				037		037 - Sec Side SG Clean & Install Access Ports												
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14451	Refurbishment Compressors AFS to support Bulkhead Tie-in [Window 505]	EVENT: Breathing Air Pre Bulkhead Tie-in (MEC #135592) not installed in time. Assuming that the breathing air refurbishment compressors will be available to support bulkhead tie-in. (ECR# 24553) CAUSE: Compressor AFS date does not give float time to install Bulkhead tie-in before January 2017. There is little room for schedule slippage as the AFS date for the compressors is to be January 17, 2017 and installation of the bulkhead begins in February 2017. IMPACT: Delay to critical path of Refurbishment. Increased costs to expedite procurement/installation of compressors.	3	Active	Andy Ireland	Kris Dabiran	15-Jan-17	Mitigate	31-Jan-17	3	2	2	6	2	1	2	4	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			7796	In Progress	Perform Oversight to mitigate Risk	Perform Oversight as described by Oversight Activities 181 and 242	Andy Ireland	Kris Dabiran	31-Dec-16									
			Outage Window		Window Description													
				505		505 - Breathing Air - Install and Tie-In (SDL)												
14566	LPSW Drain Tie-in (Service Air) [Window 506]	EVENT: LPSW line integrity is poor. CAUSE: There is high corrosion and low wall thickness at planned hot tap location. IMPACT: Schedule delays and higher cost to execute planned hot tap.		Active	Andy Ireland		15-Jan-17	Mitigate	31-Jan-17	3	1	2	6	3	1	1	3	
			Outage Window		Window Description													
				506		506 - Service Air - Install and Tie-In (SDL)												
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
11361	Degraded condition of PHT IX columns may affect layup strategies [Window 13]	EVENT: High pressure differential across IX columns.Degraded conditions of the PHT IX columns. CAUSE: Degraded conditions of the PHT IX columns. IMPACT: Might affect unit startup schedule by prolonging purification	2	Active	Andy Ireland		15-Jan-17	Monitor	31-Oct-16	2	2	2	4	2	2	2	4	
			Outage Window		Window Description													
				013		013 - PHT Bulk Drain (Includes V42 Mod)												
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
12012	Station configuration does not support layup alignment (Layup/Services) [No Window Related]	EVENT: Station configuration does not support layup alignment. CAUSE: 1) MP"K" and "F" work not completed, or if there is work required to support layup has not been identified yet (not known because system will be in non-standard operation). 2) Field configurations different than planned and discovery issues requiring design field changes. For example, Dry Air purge component alignment IMPACT: Results in additional costs and schedule delays.	2	Active	Andy Ireland		15-Jan-17	Monitor	15-Oct-16	2	2	1	4	2	2	1	4	
			Outage Window		Window Description													
				000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13462	SGECS N2 blanketing design (MEC 123794) [Window 3]	EVENT: Layup of SGECS for U3/U1/U4 will be delayed due to unavailability of Nitrogen. CAUSE: Current design for Unit 2 SG secondary side layup uses nitrogen supply from the existing SGECS but the configuration of U3/U1/U4 are not the same - they use air. Currently no EPC contract for U3/1/4 nitrogen supply. IMPACT: Increased cost and schedule delay to project.		Active	Andy Ireland		15-Jan-17	Mitigate	31-Jan-17	2	2	1	4	1	2	1	2	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			5329	In Progress	SG Layup redesign for U3/U1/U4	A redesign for the layup of the top of the SG for U3/U1/U4 has to be made. Design will be initiated after U2 refurbishment starts. This will allow for evaluating effectiveness of Unit 2 design and use OPEX for Unit 1, 3, and 4 Nitrogen Blanketing design.	Andy Ireland	Alston Castellino	24-Feb-17	28Jan2016: ECR 24399 approved. 29Oct2015: Needs Doc signed. ECR to be initiated. 15Oct2015: Needs Doc drafted and routed for review/signatures. 28July2015: SDLU Project to create ECR for approval. 05Dec2016: Re-design for U1/U3/U4 will be determined based on effectiveness for N2 blanketing modification for U2								

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1

Page 93 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

13462

SGECS N2 blanketing design (MEC 123794) [Window 31]

EVENT: Layup of SGECS for U3/U1/U4 will be delayed due to unavailability of Nitrogen. CAUSE: Current design for Unit 2 SG secondary side layup uses nitrogen supply from the existing SGE

Outage Window

003

Window Description

003 - Secondary Side SG Layup

13593

CCW may need to be laid up [Window 57]

EVENT: CCW system may need to be laid up (Contingent cost to be allocated for this project). CAUSE: If LPSW outage lasts more than 60 days. IMPACT: Schedule delays, increased scope and costs

Active

Outage Window

057

Window Description

057 - LPSW Outage Phase 2 & 3

There are no Draft, Not Started, In Progress Actions associated with the risk.

13848

Requirements for monitoring of permanent station system components and equipment are not optimized [No Window Related]

EVENT: The contractor's resource strategy for completing scope associated with monitoring of permanent station system components and equipment is not optimized. CAUSE: Uncertainties associated with the scope IMPACT: Increased project cost to execute scope.

4

Active

Outage Window

000

Window Description

000 – No Window Related

There are no Draft, Not Started, In Progress Actions associated with the risk.

14360

Contractors Field Staff Not Prepared To Perform Field Work [No Window Related]

EVENT: Contractor field staff are not prepared (knowledge, experience) to perform field work CAUSE: Contractor field staff lack required qualifications RESULT: Delay to the execution schedule

Active

Action#

6810

Status

Not Started

Action Title

Obtain Vendor employee training matrix

Action Description

Review Vendor employee training matrix to ensure field staff are qualified

Owner

Andy Ireland

Delegate

Andy Ireland

Due Date

15-Oct-16

Comments

Outage Window

000

Window Description

000 – No Window Related

14361

Contractor Field Staff Impact Station Operations [No Window Related]

EVENT: Contractor field staff negatively impact station operations CAUSE: Lack of contractor awareness of impact to station operations during field execution IMPACT: Delay to the station schedule

Active

Outage Window

000

Window Description

000 – No Window Related

There are no Draft, Not Started, In Progress Actions associated with the risk.

14580

Additional minor mods may be required to support the Dry Air Conventional Scope of Work [Window 2]

EVENT: Additional minor mods may be required to support the Dry Air Conventional Scope of Work. CAUSE: Constructability team uncovering new needs as assessing progressesIMPACT: Result in increase in scope, schedule and cost

2

Active

Outage Window

002

Window Description

002 - Conventional Side Layup

There are no Draft, Not Started, In Progress Actions associated with the risk.

13509

Dose rates higher than planned [No Window Related]

EVENT: Actual dose is higher than planned. CAUSE: This can be caused by higher fields in the vault. IMPACT: Delays to schedule, associated costs, and increased dose to workers and/or increased personnel required.

Active

Outage Window

000

Window Description

000 – No Window Related

There are no Draft, Not Started, In Progress Actions associated with the risk.

13636

Currently no alternate cooling water design for SA compressors [Window 506]

EVENT: No cooling water available during 60 day LPSW outage. CAUSE: No alternate connection designed in SA mod or LPSW alternate cooling mod, to LPSW. IMPACT: More design work required on existing mods (T/P mod) or reduced service air capacity.

Active

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[illegible]

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 95 of 220

Report ID: 0707A [Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1

Page 97 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
14563	Breathing Air/Service Air Compressors Maintenance [Window 57, 505, 506]	EVENT: Human performance issue for operations & maintenance personnel CAUSE: New compressors may not meet intended design function. IMPACT: Delay in schedule due to insufficient knowledge of the new compressors by operations & maintenance personnel.		Active	Andy Ireland		15-Jan-17	Monitor	16-Oct-19	2	1	1	2	2	1	1	2	
			Outage Window		Window Description													
			057		057 - LPSW Outage Phase 2 & 3													
			505		505 - Breathing Air - Install and Tie-In (SDL)													
			506		506 - Service Air - Install and Tie-In (SDL)													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14624	New Breakers Interface with Obsolete MCC	EVENT: New breakers will not interface with older obsolete MCC. CAUSE: MCC is too old causing interface problems with the new equipment. IMPACT: Delay in schedule to solve the interface problems.		Active	Andy Ireland	Jos Dening	15-Jan-17	Mitigate	17-Oct-16	1	1	2	2	1	1	1	1	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
12022	Additional minor mods may be required to support the SGECS Scope of Work [Window 3]	EVENT: Additional minor mods may be required to support the SGECS Scope of Work. CAUSE: Constructability team uncovering new needs as assessing progresses. IMPACT: Result in increase in scope, schedule and cost	2	Active	Andy Ireland	Alston Castelino	15-Jan-17	Monitor	31-May-19	1	1	1	1	1	1	1	1	
			Outage Window		Window Description													
			003		003 - Secondary Side SG Layup													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13588	Discovery work [No Window Related]	EVENT: There is a risk that there will be work that is not accounted for. Funding might not be allocated to something that is unplanned. CAUSE: Unforeseeable events such as a broken component in the field. For example, SG internal condition is different than expected. IMPACT: Addition of work during next phase which will increase cost and schedule delays.		Active	Andy Ireland		15-Jan-17	Accept	31-Oct-19	1	1	1	1	1	1	1	1	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 98 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post						
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score			
Project: Specialized Projects - 73310																				
11982	Delay In Contracting Process Impacting SDS Project Schedule [Window 7]	Event: Delay in material availability. Cause: Delay in SDS procurement contract issuance results in a delay of material availability for installation. Impact: Cost and schedule of the project would be impacted if materials were unavailable on time.	4	Active	Sorin Marinescu	Dale Schnedler	02-Mar-17	Mitigate	31-Dec-17	2	1	4	8	2	1	4	8			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			2713	In Progress	Expedite new contract process	Hold regular periodic meetings are held with Supply Chain to review the status and expedite pending contracts until all Project contracts have been issued.	Sorin Marinescu	P Sharawy	31-Dec-17	Update June 6, 2016 - Action date changed to correspond to the date currently scheduled for issuing the last production Purchase Order for the SDS Computers Replacement Project, including the operational spare parts for the SDS2 Trip Computers. This Purchase Order is scheduled after completion of the Hardware Qualification Tests of the system in order to ensure a complete list of spare parts has been compiled. Regular periodic meetings are held with Supply Chain to review the status and expedite pending contracts. As a result, a number of contracts have been issued. This level of oversight will continue as required. All the other contracts, including service and cables (regarding to 3220) We may still need to exercise and expedite hiring of resources for installation - 31-Jun-2017										
			Outage Window		Window Description															
			007		007 - SDS1 & SDS2 Mods & Rehab															
12323	Hardware Delivery Delay Impacting SDS Software Integration [Work Window 7]	Event: Hardware delivery is late reducing the time available to integrate hardware components with avilable software. Cause: The late issuance of hardware contracts squeezes the equipment suppliers reducing their available float and their ability to handle unexpected changes. Impact: This risk would cause a significant schedule impact which would in turn impact cost.	1	Active	Sorin Marinescu	Dale Schnedler	02-Mar-17	Monitor	31-Dec-17	2	1	3	6	2	1	3	6			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			2713	In Progress	Expedite new contract process	Hold regular periodic meetings are held with Supply Chain to review the status and expedite pending contracts until all Project contracts have been issued.	Sorin Marinescu	P Sharawy	31-Dec-17	Update June 6, 2016 - Action date changed to correspond to the date currently scheduled for issuing the last production Purchase Order for the SDS Computers Replacement Project, including the operational spare parts for the SDS2 Trip Computers. This Purchase Order is scheduled after completion of the Hardware Qualification Tests of the system in order to ensure a complete list of spare parts has been compiled. Regular periodic meetings are held with Supply Chain to review the status and expedite pending contracts. As a result, a number of contracts have been issued. This level of oversight will continue as required. All the other contracts, including service and cables (regarding to 3220) We may still need to exercise and expedite hiring of resources for installation - 31-Jun-2017										
			Outage Window		Window Description															
			007		007 - SDS1 & SDS2 Mods & Rehab															

ONTARIO

POWER

GENERATION

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 100 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
13464	SDS Equipment Fails During Installation [Window 7]	Event: SDS Equipment fails during or before installation. Cause: All SDS computer components are being prcured at the same time therefore. by the time the parts are installed for U4 refrubi	Outage Window		Window Description												
			007		007 - SDS1 & SDS2 Mods & Rehab												

Run by: CORP\SOLIMAT at 08-Mar-17 11:13:14 AM

For Internal Use Only

Page 3 of 3

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 101 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post						
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score			
Project: Steam Generators -																				
13448	PSC Execution Window Extended as a Result of Integrating Schedule with Other Work Groups	EVENT: Baseline execution window for primary side clean work impacted and extended. CAUSE: Schedule integration between multiple work groups performing work during the SG primary side window, including IMS and other projects. IMPACT: This will impact SG critical path and result in additional costs to the project.	3	Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Accept	02-Jul-18	5	2	4	20	5	2	4	20			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			9198	In Progress	Process PCD 16 to address the integration of Window 62	Review of PCD 16 is underway.	Pejman Asgaripour	Mike Lutz	01-Apr-17											
			Outage Window		Window Description															
			062		062 - Primary Side SG Clean and Inspect															
13450	SG Primary Side Demobilization Activities Extended Due to Layup and Inspection Schedule	EVENT: EPC vendor will need to carry resources (trades and PMT) for an extended duration in order to support SG demobilization activities at the end of the SG primary side maintenance window while IMS is executing work. CAUSE: Changes to the overall refurbishment schedule that are not driven by the EPC contractor. IMPACT: This could result in an extension to the baseline schedule and a significant cost increase to the project.	3	Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Accept	02-Jul-18	5	2	4	20	5	2	4	20			
			Outage Window		Window Description															
			062		062 - Primary Side SG Clean and Inspect															
			There are no Draft, Not Started, In Progress Actions associated with the risk.																	
14709	Steam Generator New Manway Manipulator's Not Procured In Time For Start of Layup	EVENT: Steam Generator new manway manipulator's are not procured in time for start of layup [Window 34] CAUSE: Delays to design and/or procurement of new manipulators IMPACT: Delays in executing the SG primary side layup activities	3	Active	Pejman Asgaripour	Iman Afshar	27-Feb-17	Accept	28-Apr-17	5	1	3	15	5	1	3	15			
			Outage Window		Window Description															
			034		034 - Primary Side SG Layup															
			There are no Draft, Not Started, In Progress Actions associated with the risk.																	
13415	Site services/support unavailable	EVENT: Field services like electrical connections, water connections, layout areas, service air, breathing air, station provided PPEs, permitry, scaffolding area, and/or rad protection may not be available when required by the schedule. CAUSE: Two groups assigned to the same resource at the same time. Priority being given to other project groups to use services identified by the SG project. IMPACT: Delays to project schedule and/or increased costs.		Active	Pejman Asgaripour	Jennifer Nodwell	08-Feb-17	Mitigate	15-Dec-18	3	2	4	12	2	1	2	4			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			1893	In Progress	Confirm NR services has provided connection pt and adequate contaminated exhaust capacity for SG project.	Confirm NR services has provided connection pt and adequate contaminated exhaust capacity for SG project. Sources of contaminated exhaust for the SG project are SG Primary Side Layup, primary side clean, and bleed cooler inspection.	Pejman Asgaripour	Mike Lutz	24-Mar-17	Feb 23, 2017 - Site infrastructure plan submission delayed. TCD for OPG review is March 7. OPG Acceptance Planned for March 17. Jan 27, 2017 - Site infrastructure plan TCD revised based on Vendor forecast. Dec 16, 2016 - Site Infrastructure Plan is not finalized, information cannot be routed to SRE. TCD revised. Nov 3, 2016 - Site Infrastructure Plan to be finalize dby the end of November. Communicate Contaminated exhaust requirements to SRE Dec 15/16 Aug. 16/16: Connection points for contaminated exhaust are identified in the vendor's site infrastructure plan for PSC and in the work plan for bleed cooler. Since the windows for both of these projects are under review it is not possible to properly perform an capacity review at this time. Due date moved to November 2016. July 18/16: Due date moved due to customer validation testing. On going discussion with all stakeholders. Action will be completed after schedule integration.										

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post						
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score			
13415	Site services/support unavailable	EVENT: Field services like electrical connections, water connections, layout areas, service air, breathing air, station provided PPEs, permitry, scaffolding area, and/or rad protection may not be available when required by the schedule. CAUSE: Two groups assigned to the same resource at the same time. Priority being given to other project groups to use services identified by the SG project. IMPACT: Delays to project schedule and/or increased costs.	7016	In Progress	Steam Generators - Provide Site Requirements to Refurbishment SPOCS	Provide finalized site requirements from the Site Infrastructure Plan to Refurb SPOCS.	Pejman Asgaripour	Jennifer Nodwell	17-Mar-17	Dec. 16/16: Action dependant on the site infrastructure plan being updated which has been delayed due to changes to the CWPs. Due date revised. Oct 24/16: Due Date Updated. August 26, 2016: Due date moved due to pending changes to the execution dates for both the primary and secondary side windows (windows 037 and 062). July 18/16: Due date moved due to customer validation testing. May 24/16: Draft requirements have been provided to all SPOCs previously. This action is to provide the finalized requirements based on walkdown results and the CWP process. Site Infrastructure plan is scheduled to be finalized on June 10/16.										
			9194	In Progress	Steam Generators - Summarization of Services in the Site Infrastructure Plan	Summarizing the services required from the vendors given in the Site Infrastructure Plan. Services includes, but are not limited to: -Electrical -Service Air -Breathing Air -Water -Decontamination Services -Active Ventilation -Drains -Radiation Protection Services -Communication Requirements	Pejman Asgaripour	Jennifer Nodwell	17-Mar-17	Nov 3/16: Due Date Updated. Oct 5/16: Action created.										
			Outage Window			Window Description														
			034			034 - Primary Side SG Layup														
			037			037 - Sec Side SG Clean & Install Access Ports														
			062			062 - Primary Side SG Clean and Inspect														
			105			105 - Vault Projects After Feeder Removal														
13581	Materials procured and fabricated to support SG project do not meet contractual requirements	EVENT: Materials procured and/or fabricated by the EPC vendor does not satisfy the requirements outlined in the contract agreement and purchase order. CAUSE: Potential causes include: counterfit or fraudulent materials, late or wrong materials, materials without sufficient quality documentation, non-adherence to technical specifications, errors implementing revisions to specifications, sub-contractor issues IMPACT: Delays and rework in procurement activities which could result in increases to the execution cost and schedule delays.	3	Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Monitor	14-Dec-18	2	1	5	10	2	1	5	10			
			Outage Window			Window Description														
			034			034 - Primary Side SG Layup														
			037			037 - Sec Side SG Clean & Install Access Ports														
			062			062 - Primary Side SG Clean and Inspect														
			105			105 - Vault Projects After Feeder Removal														
						There are no Draft, Not Started, In Progress Actions associated with the risk.														
13824	Addition of New / Revised Program Requirements to the SG EPC Agreement	EVENT: OPG requires the contractor to implement new and / or revised refurbishment program processes that are not currently in the signed EPC agreement. CAUSE: New and / or revised refurbishment processes being implemented that the contractor must adhere to. IMPACT: This could lead to an increase in the EPC fixed contract price. This risk is identified based on recent project OPEX where new requirements for reporting frequency and execution schedule requirements have resulted in Contractor initiated change requests to increase the fixed price portion of the project.		Active	Pejman Asgaripour	Iman Afshar	27-Feb-17	Accept	15-Dec-18	5	2	1	10	5	2	2	10			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 103 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post											
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score								
13824	Addition of New / Revised Program Requirements to the SG EPC Agreement	EVENT: OPG requires the contractor to implement new and / or revised refurbishment program processes that are not currently in the signed EPC agreement. CAUSE: New and / or revised refurbishment processes being implemented that the contractor must adhere to. IMPACT: This could lead to an increase in the EPC fixed contract price. This risk is identified based on recent project OPEX where new requirements for reporting frequency and execution schedule requirements have resulted in Contractor initiated change requests to increase the fixed price portion of the project.	6143	In Progress	Review New / Revised OPG Governance for Impact to SG Agreement	Review new / revised OPG governance that the refurbishment program requires the contractor to adhere in order to determine the impact to the SG agreement. Project change directives may be required for changes that impact the overall contract schedule and / or price.	Pejman Asgaripour	Rex Harvey	15-Feb-17	Oct 24/16: Due date updated. August 23, 2016: OPG provided feedback on Contract Implications to the NR Execution Expectations on August 3, 2016, with vendor response requested August 17, 2016. Still awaiting vendor feedback. TCD update. June 29, 2016: Vendor has reviewed NR Execution Expectations #1-15 and assessed for impact to contract. Ongoing discussions between vendor, project team and Contract Management to to assess and understand impact and resolve per the terms and conditions of the agreement. Dec. 22/15: On-going activity that will need to be revised as new requirements are issued.															
										Outage Window								Window Description							
										000								000 – No Window Related							
15104	Steam Generators Access Ports - Existing Material in the Preheater Delays Foreign Material Retrieval	EVENT: Following preheater access port installation, foreign material introduced during machining needs to be removed from inside the steam generator. Existing foreign material inside the preheater region may make it more difficult for the vendor to remove any new foreign material. CAUSE: Existing foreign material inside the steam generator. IMPACT: Delays to the project schedule. May also impact the 40 day chemistry drain requirement on the steam generators (see Risk 14359).		Active	Pejman Asgaripour	Jennifer Nodwell	08-Feb-17	Mitigate	31-Aug-17	3	1	3	9	3	1	2	6								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															
			9685	In Progress	Preheater Access Ports: Testing by Vendor on Modified Mock-Up	Vendor to modify existing preheater access port mock-up to more accurately represent the field conditions (tube pitch, diameter, set-off...) at Darlington and perform testing on the new mock-up to demonstrate that the results are consistent with the results documented in vendor's report DSG0-LR-01.	Pejman Asgaripour	Jennifer Nodwell	17-Mar-17	Feb. 9/17: Latest update from vendor is that testing will be completed and report issued March 8/17. Due date adjusted. Dec. 5/16: Vendor's proposal for modifying the mock-up currently under review by OPG. To be linked to the action once review and update is complete. Target completion for implementing the changes to the mock-up is Jan. 15/17. Testing to be scheduled after mock-up updates are completed and around other vendor commitments.															
			9687	In Progress	Steam Generators - Preheater Access Ports - Vendor to Update CWP/Schedule to include Planned Retrieval of Machining Chips	The vendor is to update their Comprehensive Work Package (CWP) and schedule to include the planned retrieval of the machining chips during field execution for each of the three preheater access ports. This will include updates and/or additional FME plans to address the machining chips.	Pejman Asgaripour	Jennifer Nodwell	24-Mar-17	Feb. 9/17: Delays in completion of additional preheater testing will delay completion of the CWP. Due date adjusted.															
			Outage Window								Window Description														
			037								037 - Secondary Side SG Clean & Install Access Ports														
13416	Workplace congestion during refurb	EVENT: Workplace congestion due to other project groups causes changes to the detailed plan for the SG project. CAUSE: Other project groups using laydown areas assigned to the SG project. Laydown areas not correctly identified by the project. IMPACT: Delays to the project schedule and/or increased project costs		Active	Pejman Asgaripour	Iman Afshar	27-Feb-17	Mitigate	01-Nov-18	4	1	2	8	1	1	2	2								
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments															
			9194	In Progress	Steam Generators - Summarization of Services in the Site Infrastructure Plan	Summarizing the services required from the vendors given in the Site Infrastructure Plan. Services includes, but are not limited to: -Electrical -Service Air -Breathing Air -Water -Decontamination Services -Active Ventilation -Drains -Radiation Protection Services -Communication Requirements	Pejman Asgaripour	Jennifer Nodwell	17-Mar-17	Nov 3/16: Due Date Updated. Oct 5/16: Action created.															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 104 of 220

Report ID:

0707A

[Tech Tips](#)

Report Owner:

L. Greenland

Process Owner:

L. Ren

Data Refreshed:

07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post								
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score					
13416	Workplace congestion during refurb	EVENT: Workplace congestion due to other project groups causes changes to the detailed plan for the SG project. CAUSE: Other project groups using laydown areas assigned to the SG project. Laydown areas not correctly identified by the project. IMPACT: Delays to the project schedule and/or increased project costs	9195	In Progress	Update the SATMs	The SATMs will be updated to provide a clear understanding on where work will be taking place to ensure that the work area is available, and that other projects won't be occupying the same space. Is currently in progress; waiting for completion to close out.	Pejman Asgaripour	Iman Afshar	14-Apr-17	Feb 27/17: SATMs have been approved and are on HOLD for SG Project except for 3 locations in elevations 107.5 and 115 on F-13, M-16 and J-16 Column lines which are submitted and awaiting for CA approval. Feb 13/17: On weekly status update meeting dated February 9, it has been asked from BWXT to follow up with approval of SATMs and get all approvals by 28-February-2017. Jan 29/17: Some SATMs have already been approved but for the rest, BWXT will follow up to get the approval by the end of February 2017. Jan 5/17: Updated delegate. Updated Due Date. Jan 04/17: A follow up Email has been sent to BWXT to Revise, Update and Re-submit the SATMs according to overall schedule changes. BWXT confirmed that they got approval for SATMs for windows 34 and 37 and pending approval for window 62. See Attached correspondences. Dec 9/16: Due Date Updated. Description Updated. NOTE: Vendor is off site, and won't be available until next year. Nov 3/16: Due Date Updated. Oct 5/16: Action created.												
										Feb 13/17: Vault meeting scheduled for every Thursday starting February 23, SG project representative will attend the meeting. Feb 01/17: No Vault meeting has been scheduled by the Vault coordinator since 23-December-2016. Jan 24/17: The contact information for the JV person (Dan Olson) who is the coordinator for space assignment inside the vault has been provided to the contractors for assigning the locations for equipment decontamination and storing the insulations. Jan 5/17: Updated Due Date. Dec 23/16 Attended the Vault meeting: Congested area for decontamination of the equipment and also location for storage of Insulation removal is a concern Dec 9/16 Number of people working in the Vault in different project had been discussed for the duration which Window 101 is performing, Window 34 is in parallel and require 8+RPO												
			9196	In Progress	Attend Vault Meetings	Attend the Vault Meetings to prevent possible risks from forming. This will be completed by informing other projects what is required for the SG project, and listening to other projects to understand what they require.	Pejman Asgaripour	Iman Afshar	31-Mar-17													
			Outage Window		Window Description																	
034		034 - Primary Side SG Layup																				
037		037 - Sec Side SG Clean & Install Access Ports																				
062		062 - Primary Side SG Clean and Inspect																				
105		105 - Vault Projects After Feeder Removal																				

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 105 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14160	Schedule Impact to SG Primary Side Window 062 from Feeder Installation	EVENT: Steam Generator Primary Side Clean Window 062 is impacted by Upper Feeder Installation Window 076 CAUSE: Upper Feeder Installation Window 076 will use all/most float provided which runs to the beginning of Lower Feeder Installation Window (RFR Critical Path) and preventing the Primary Side Window 062 from commencing as suggested in Level 1 IMPACT: The impact will mean that the Steam Generator Primary Side Window 062 will reduce/shorten in duration resulting in the scope of work to not be completed as currently scheduled nor as currently budgeted. Additional shifts may be required to recover by the window finish date. Additional shifts will result in additional costs to the project. Since Steam Generator Primary Side Clean Window 062 is schedule immediately preceding Fuel Load, the impact will be to both the Steam Generator Project and return to service of the unit.	2	Active	Pejman Asgaripour	Melanie Lahti	22-Feb-17	Monitor	01-Apr-18	2	1	4	8	2	1	4	8
			Outage Window		Window Description												
			062		062 - Primary Side SG Clean and Inspect												
			076		076 - Upper Feeder Installation												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13302	Foreign Material Enters Steam Generator-Secondary Side	EVENT: Unexpected foreign materials is introduced into station systems during waterlancing and access port installation. This risk does not apply to machining chips entering the steam generator during installation of the preheater access ports (see RMO issue 371 and decision 781. CAUSE: Inadequate human performance, work processes and / or design features. IMPACT: Additional cost and schedule for FME retrieval. May require tube plugging		Active	Pejman Asgaripour	Jennifer Nodwell	08-Feb-17	Mitigate	15-Sep-17	3	2	2	6	1	1	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			1898	In Progress	If vendor supplying FME Retrieval tools and workers, Ensure qualification requirements includes training, mock-ups, etc	If vendor supplying FME Retrieval tools and workers, Ensure qualification requirements includes training, mock-ups, etc	Pejman Asgaripour	Jennifer Nodwell	24-Mar-17	Feb 14, 2017 - FME personel were not included. Request sent to D.Dhar Feb 14, 2017 to provide supporting information for qualification of tooling and personnel for FME Retrieval support activities at site. Awaiting final training plan submission to confirm adequate inclusion of qualification requirements to use vendor supplied tools.							
			1899	In Progress	SG - Secondary Side - FME Plans and Controls in Place Prior to Field Execution	FME plans and controls in place prior to field execution. includes having a process flowchart on steps to build a new tool for "must retrieve" FME that includes authorization to use.	Pejman Asgaripour	Jennifer Nodwell	17-Mar-17	Feb. 9/17: Preparation of FME plans in progress. Due date adjusted. Dec. 30/16: Decision has been made that OPG FME program will be followed resulting in additional FME plans being prepared and added to the COWPs. New plans are currently undergoing review by OPG FME SPOC. No new tooling is required as part of this project. NOTE: This action does not include the plans for the foreign material generated during preheater access port installation (action #9861) Sept. 19/16: FME plans are part of the CWP. Path forward currently being reviewed regarding which FME program to follow (OPG or vendor). Due date moved to Nov. 15/16 to allow time to revise FME plans based on this decision. FME contingency approach identified via e-mail August 28th. Further work to follow. FME contigency plan will be an appendix to future CWP for secondary side work.							
			Outage Window		Window Description												
			037		037 - Sec Side SG Clean & Install Access Ports												

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 107 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
14499	Delay in Transferring PSC Flask to Trillium Container	EVENT: As part of the Primary Side Clean (PSC) project, magnetite waste will be collected in a shielding flask that needs to be transferred to a trillium container. Due to this being FOAK	Outage Window		Window Description														
			062		062 - Primary Side SG Clean and Inspect														
14585	Work Calendar for OPG Support resources (Ops, Chemistry, RP) does not align with vendor work calendar	Event: Integrated vendor execution schedule duration is extended. Cause: OPG Support resources do not support execution activities on the same work calendar. Impact: Vendor must re-schedule activities on OPG work calendar, resulting in significant increase to work duration and additional cost. May impact predecessor projects and impact chemistry requirements.	3	Active	Pejman Asgaripour	Iman Afshar	27-Feb-17	Mitigate	28-Apr-17	2	2	3	6	1	1	2	2		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			7944	In Progress	SG Project - Prepare MOU with Project, and OPG Support Resources (RP, Ops, Chemistry) regarding required Work Schedules	Resolve during vertical integration meetings. Prepare MOU, and get sign off from support resource managers: -Chemistry -Operations -Rad Protection	Pejman Asgaripour	Iman Afshar	31-Mar-17	Feb 13/17: The MOU has been signed by SG Project Director, Chemistry and RP Managers, awaiting for Operations and Construction Oversight managers signature. Jan 17/17: MOU draft has been prepared and distributed for signature between supporting groups such as RP, Construction Oversight, Operations, Chemistry. See attached draft version of the Memorandum. Dec 19, 2016 - TCD revised Sep 8, 2016 - Memo to be routed across different functional stakeholders. Aug 11, 2016 - Memo is in draft and under internal project review									
			Outage Window		Window Description														
			034		034 - Primary Side SG Layup														
			037		037 - Sec Side SG Clean & Install Access Ports														
			062		062 - Primary Side SG Clean and Inspect														
			105		105 - Vault Projects After Feeder Removal														
			14775	Station Manipulators may not be available in time for Window 34 execution	EVENT: Station Manipulators are not repaired/decontaminated in time for Window 34 SG Open activities CAUSE: D1711 delay to boiler window, significant repair activities required to tooling. RESULT: Vendor is delayed leading to cost and schedule impacts, and push to establishing layup conditions on SGs.		Active	Pejman Asgaripour	Iman Afshar	27-Feb-17	Monitor	28-Apr-17	2	1	3	6	2	1	3
Outage Window		Window Description																	
034		034 - Primary Side SG Layup																	
There are no Draft, Not Started, In Progress Actions associated with the risk.																			
14776	TSSA availability may delay documents acceptance as well as ITP hold/witness sign offs	EVENT: TSSA availability may delay documents acceptance as well as ITP hold/witness sign offs CAUSE: TSSA representative is unavailable during ITP holds/witness sign offs IMPACT: Delay to project schedule/increased project costs		Active	Pejman Asgaripour	Jennifer Nodwell	08-Feb-17	Mitigate	15-Mar-19	3	2	2	6	1	1	1	1		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			9095	In Progress	SG TSSA Hold Points Incorporated in Project Schedule	Once SG project ITP's have been reviewed by TSSA and any hold points have been assigned, ensure that all TSSA hold points are incorporated into the project schedule.	Pejman Asgaripour	Jennifer Nodwell	24-Mar-17	Nov. 22/16: Several ITPs currently being revised based on CWP updates and a decision regarding path forward for preheater access ports. ITPs will be sent to TSSA following OPG acceptance. Due date moved to Feb. 2017.									
			Outage Window		Window Description														
			034		034 - Primary Side SG Layup														
			037		037 - Secondary Side SG Clean & Install Access Ports														
062		062 - Primary Side SG Clean and Inspect																	
15106	Steam Generator Access Ports - Foreign Material in Preheater is More Extensive than Expected	EVENT: During inspections of steam generator interior after installation of the preheater access ports it is discovered that the extent of foreign material introduced into the steam generator is more extensive than expected based on testing performed on the mock-up. CAUSE: Differences in material properties and/or internal geometry as a result of operations that could not be anticipated during testing on the mock-up. IMPACT: Schedule delays to accommodate the extra time required to retrieve the material inside the steam generator.		Active	Pejman Asgaripour	Jennifer Nodwell	08-Feb-17	Mitigate	31-Aug-17	2	1	3	6	2	1	2	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 108 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
15106	Steam Generator Access Ports - Foreign Material in Preheater is More Extensive than Expected	EVENT: During inspections of steam generator interior after installation of the preheater access ports it is discovered that the extent of foreign material introduced into the steam generator is more extensive than expected based on testing performed on the mock-up. CAUSE: Differences in material properties and/or internal geometry as a result of operations that could not be anticipated during testing on the mock-up. IMPACT: Schedule delays to accommodate the extra time required to retrieve the material inside the steam generator.	9685	In Progress	Preheater Access Ports: Testing by Vendor on Modified Mock-Up	Vendor to modify existing preheater access port mock-up to more accurately represent the field conditions (tube pitch, diameter, set-off...) at Darlington and perform testing on the new mock-up to demonstrate that the results are consistent with the results documented in vendor's report DSG0-LR-01.	Pejman Asgaripour	Jennifer Nodwell	17-Mar-17	Feb. 9/17: Latest update from vendor is that testing will be completed and report issued March 8/17. Due date adjusted. Dec. 5/16: Vendor's proposal for modifying the mock-up currently under review by OPG. To be linked to the action once review and update is complete. Target completion for implementing the changes to the mock-up is Jan. 15/17. Testing to be scheduled after mock-up updates are completed and around other vendor commitments.							
			9687	In Progress	Steam Generators - Preheater Access Ports - Vendor to Update CWP/Schedule to include Planned Retrieval of Machining Chips	The vendor is to update their Comprehensive Work Package (CWP) and schedule to include the planned retrieval of the machining chips during field execution for each of the three preheater access ports. This will include updates and/or additional FME plans to address the machining chips.	Pejman Asgaripour	Jennifer Nodwell	24-Mar-17	Feb. 9/17: Delays in completion of additional preheater testing will delay completion of the CWP. Due date adjusted.							
			Outage Window		Window Description												
			037		037 - Secondary Side SG Clean & Install Access Ports												
11294	Steam Generator Primary Side Clean Magnetite Contamination Event	EVENT: Loose contamination event during steam generator primary side clean magnetite collection CAUSE: Hose rupture or other issue with the contractor's primary side cleaning equipment. IMPACT: Delay to critical path for the SG project. A large scale contamination event could result in work stoppage of PSC and other refurbishment/operating units work until the affected area is decontaminated.	1	Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Mitigate	04-Jan-19	1	3	5	5	1	2	3	3
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			1890	In Progress	complete design reviews and performance mock up demonstrations to ensure process interlocks/connection integrity meets contamination co	Complete design reviews and performance mock up demonstrations to ensure process interlocks/connection integrity meets contamination control requirements. Ongoing discussion with all stakeholders. Services demand will be finalized after schedule integration.	Pejman Asgaripour	Mike Lutz	30-Jun-17	Aug 3, 2016 - PSC validation testing is not scheduled until 2017. TCD updated accordingly.							
			Outage Window		Window Description												
			062		062 - Primary Side SG Clean and Inspect												
13919	CWP completion far in advance of execution date may result in CWP revisions/rework	EVENT: Changes are required to the CWP's based on validation testing performed by the contractor prior to field execution. CAUSE: OPG imposing early CWP completion date for CWPs and procedures. IMPACT: Re-work to the CWP's which will be an extra cost to the project. CWP will be aproved in April. The validation testing will take place following CWP approval, which mayresult in revisions to CWP documentation.	1	Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Accept	08-Oct-17	5	1	1	5	5	1	1	5
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			6142	In Progress	Determine Impact of Validation Testing on PSC CWP	The CWP for primary side clean is being prepared in advance of validation testing at the contractor's facility. Post validation testing the approved CWP needs to be reviewed to determine if the results of the validation testing drives any changes to the CWP.	Pejman Asgaripour	Mike Lutz	14-Jul-17	Nov 8, 2016 - Due Date moved to align with schedule forecast date for the completion of PSC validation testing. Dec. 22/15: Need to revise completion date to align with completion of the validation testing.							
			Outage Window		Window Description												
			034		034 - Primary Side SG Layup												
			037		037 - Secondary Side SG Clean & Install Access Ports												
			062		062 - Primary Side SG Clean and Inspect												
14388	Manipulators not available for future units	EVENT: SG primary head manway cover manipulators not available as required in the project schedule for future units (After unit 2 refurb). CAUSE: Unit 2 refurb occurs without any overlap. However, Unit 3 refurb will overlap with Unit 1 refurb. Unit 3 will be using all of the manipulator sets, leaving Unit 1 with no refurb sets. IMPACT: Delays in executing the SG primary side layup activities due to overlap with units using all of the manipulator sets.		Active	Pejman Asgaripour	Iman Afshar	27-Feb-17	Monitor	15-May-19	5	1	1	5	5	1	1	5
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 110 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
13967	Transportation of the Shielding Flask Through the Un-zoned Area	EVENT: As part of the Primary Side Clean (PSC) project, magnetite waste will be collected in a shielding flask that needs to be transferred to a trillium container. The project plans to move the full shielding flask from the station to the WFFAA outside through the un-zoned area. As part of a project meeting with the ALARA group it was identified that it may not be possible to transport the shielding flask through the un-zoned area. CAUSE: Decision by RP that the flask cannot be transported through the un-zoned area. IMPACT: New transportation method and / or route will need to be planned. This would lead to increased costs and potential schedule delays.		Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Mitigate	10-Oct-18	2	2	1	4	1	1	1	1		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			6139	In Progress	Determine Flask Transportation Options	Work with the RP department to determine possible transportation routes for the primary side clean flask once it has been filled with magnetite.	Pejman Asgaripour	Mike Lutz	24-Mar-17	Jan 27 - SNC has provided an assessment for flask transfer. It is not possible to perform 1 lift, due to space constraints. 2 lifts will be required. Lift strategy to be determined through cross functional review meeting. TCD updated. Oct 6/16: Updated Due Date. Sept 8, 2016 - Waste Trasportation Route vetted by ALARA and additional measures incorporated into work plan. Work Plan is still in development due to segment priority (segment 3 work) and potential changes in Candu's waste handling strategy at site. March 8,2016 - Work Plan prepared that identifies transfer route. Walkdown held with Maintenance, ALARA and Waste SPOC to assess transfer route and identify any issues or concerns, and incorporate into Work Plan. TCD for work plan approval is March 31, 2016. Jan 27, 2016: process/approval requirements requested from RP. Awaiting response by Jan 29, 2016.									
			Outage Window		Window Description														
			062		062 - Primary Side SG Clean and Inspect														
14269	Blowdown pipe work causes delays to refill the boiler	EVENT: The boiler blowdown pipe project, which is performed by another project group, takes longer than planned resulting in the SG vendor being unable to complete their work as scheduled. Fill of the SGs cannot take place until the boiler blowdown pipe project is complete and SG vendor cannot finish their work until the SGs have been filled. CAUSE: Boiler blowdown pipe project takes longer than planned. IMPACT: Delays to SG vendor's execution schedule and cost increases due to delay costs. This has the potential to impact the 40 day window however this risk is managed under Risk #14359.		Active	Pejman Asgaripour	Jennifer Nodwell	08-Feb-17	Monitor	31-Aug-17	2	2	2	4	2	2	2	4		
			Outage Window		Window Description														
			037		037 - Sec Side SG Clean & Install Access Ports														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14438	Other projects may impact Bleed Cooler execution window	EVENT: Bleed Cooler inspection window does not have sufficient time to complete inspections CAUSE: The EHS Project can interfere with Bleed Cooler Work. RFR may complete their work (Window 113) earlier than scheduled. IMPACT: Delay or extension to Bleed Cooler inspections start which may not provide enough time to complete inspections before RFR transitions from Sever Bellows (113) to End Fitting Removal (114)		Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Mitigate	29-Sep-17	2	1	2	4	1	1	1	1		
			Outage Window		Window Description														
			104		104 - Post Feeder Vault Projects														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14500	Significant amounts of coolant enters SG during Access Port Installation	EVENT: Significant amounts of coolant enters SG during Access Port Installation CAUSE: 1) Inadequate human performance 2) Incorrect work processes IMPACT: Require flush of SG in order to establish chemistry. Can result in schedule delays.		Active	Pejman Asgaripour	Jennifer Nodwell	27-Feb-17	Monitor	30-Aug-17	2	2	2	4	2	2	2	4		
			Outage Window		Window Description														
			037		037 - Sec Side SG Clean & Install Access Ports														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14660	Bleed Cooler work stopped due to loss of contam control	EVENT: During Bleed Cooler inspection work, tritium levels in vault exceed the back condition Maximum Permissible Concentration in Air (MPCa) CAUSE: Loss of contam control (due to dryer issues, tenting effectiveness) IMPACT: All Bleed Cooler work will be stopped. AL1 doors to be closed. Dryers will be required to reduce the tritium levels in the vault to below the MPCa		Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Mitigate	29-Sep-17	2	1	2	4	1	1	2	2		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			8950	Not Started	Assess effectiveness of glove box tenting during D1711	Assess effectiveness of glove box tenting during D1711 and incorporate lessons learned into unit 2 refurb bleed cooler inspections	Pejman Asgaripour	Mike Lutz	31-Mar-17										

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 112 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
11925	Foreign Material Enters Steam Generator-PS	EVENT: Foreign materials are introduced into station systems during divider plate inspections, bunge install, and IMS inspections CAUSE: Inadequate human performance, work processes and design features. IMPACT: Cost and schedule	Outage Window		Window Description												
			034		034 - Primary Side SG Layup												
			062		062 - Primary Side SG Clean and Inspect												
11928	Steam Generator Primary Side Cleaning Waste Container Dose Rates or Activity Loading Exceeds Limits	EVENT: The shield flask for primary side cleaning waste collection system does not provide sufficient shielding or the waste collected exceeds licensed activity preventing road shipment offsite. CAUSE: This could be caused by an under estimation in waste volume and/or activity, errors in shielding flask design/selection. IMPACT: Incomplete cleaning or the need to store wastes on site until dose decays to appropriate levels for shipment/license limits for activity.	1	Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Mitigate	28-Feb-19	2	1	1	2	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			1383	In Progress	Investigate location for temporary storage of contingency/partially filled containers	Investigate location for temporary storage for contingency containers, if required.	Pejman Asgaripour	Mike Lutz	17-Mar-17	Jan 12/17: Explore potential use of Retube Waste Storage Facility for temporary storage of PSC waste container, and waste transfer location. Feb. 26/16: Changed action due date to end of June Jan 27, 2016: SATM request for EFFA laydown area in progress. Refurb Waste Management supporting MOU with station identifying waste container laydown requirements for PSC. Dec. 18/15: Plans for radioactive material shipments being finalized. Due date moved to align with the assessing complete milestone (April 15/16) refurb Ops/maint issued a refurb radioactive storage assessment. Sg has provided input on what's req'd for this project. As the final options for radioactive material storage prior to offsite shipment has not been determined, this action cannot close.							
			Outage Window		Window Description												
			062		062 - Primary Side SG Clean and Inspect												
12461	Inadequate Quality Control on PSC control software	EVENT: Improper tracking of blast plan and inability to monitor pressure and duration setpoints during primary side cleaning of the SGs. CAUSE: PSC system control software not tested and controlled prior to execution. IMPACT: Blasting of the same tubes more than intended and / or blasting of small radius tube regions at a higher pressure setpoint than what is qualified. This could result in tube damage.	1	Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Mitigate	28-Sep-18	1	2	2	2	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			3679	In Progress	Inadequate Quality Control for PSC Control Software	-Software Validation on mockup (test failure modes and cleaning sequence) -Implement Procedural controls for software changes/modifications prior to and during execution	Pejman Asgaripour	Mike Lutz	19-Jul-17	Nov 8, 2017 - TCD updated to align with schedule forecast for validation testing completion for PSC System: SG EPC UC PSC On Boiler System - Testing and Commissioning - 4/21/2017 SG EPC UC PSC Process System - Testing and Commissioning - 5/9/2017 SG EPC UC Control Monitoring and Communications - Testing and Commissioning - 6/5/2017 SG EPC UC PSC Robotics and Process System - Testing and Commissioning - 7/19/2017							
			Outage Window		Window Description												
062		062 - Primary Side SG Clean and Inspect															
13418	Defects in the Shell	EVENT: Will require redesign of port location or require a repair before proceeding. CAUSE: Defects identified in the shell during mag particle and UT scans. IMPACT: This could lead to significant schedule delays and cost impact.		Active	Pejman Asgaripour	Jennifer Nodwell	08-Feb-17	Mitigate	30-Jun-17	1	1	2	2	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIO

POWER

GENERATION

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 115 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
11959	Steam Generator Legacy Foreign Material Cannot Be Removed	EVENT: Steam Generator Vendor FME removal tooling may not be able to support the removal of all known legacy foreign material in hard to reach regions of the steam generator. CAUSE: Legacy FME located in a hard to reach region of the SG that the contractor's tool can't reach. IMPACT: This will result in additional FME tooling development by the vendor or engineering to disposition leaving material in the SG.	3	Active	Pejman Asgaripour	Jennifer Nodwell	08-Feb-17	Mitigate	30-Aug-17	1	1	1	1	1	1	1	1		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			1899	In Progress	SG - Secondary Side - FME Plans and Controls in Place Prior to Field Execution	FME plans and controls in place prior to field execution. includes having a process flowchart on steps to build a new tool for "must retrieve" FME that includes authorization to use.	Pejman Asgaripour	Jennifer Nodwell	17-Mar-17	Feb. 9/17: Preparation of FME plans in progress. Due date adjusted. Dec. 30/16: Decision has been made that OPG FME program will be followed resulting in additional FME plans being prepared and added to the CWPs. New plans are currently undergoing review by OPG FME SPOC. No new tooling is required as part of this project. NOTE: This action does not include the plans for the foreign material generated during preheater access port installation (action #9861) Sept. 19/16: FME plans are part of the CWP. Path forward currently being reviewed regarding which FME program to follow (OPG or vendor). Due date moved to Nov. 15/16 to allow time to revise FME plans based on this decision. FME contingency approach identified via e-mail August 28th. Further work to follow. FME contingency plan will be an appendix to future CWP for secondary side work.									
			Outage Window		Window Description														
			037		037 - Sec Side SG Clean & Install Access Ports														
12460	Inadequate Quality Control for Waterlancing Control Software	EVENT: Honing issues, system shutoff parameters, and / or repeat lane visits during waterlancing of the steam generator. CAUSE: Inadequate control of the waterlancing control software. IMPACT: Inadequate sludge removal and / or steam generator asset damage.	1	Active	Pejman Asgaripour	Jennifer Nodwell	09-Feb-17	Monitor	14-Jul-17	1	1	1	1	1	1	1	1		
			Outage Window		Window Description														
			037		037 - Sec Side SG Clean & Install Access Ports														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
13398	Execution Quality-CWP & ITPs are in compliance with vendor's quality program	EVENT: The contractor performs execution activities without a robust CWPs and ITPs. This could lead to damage to the Steam Generators/Bleed Cooler, ineffective cleaning, or loss of FME controls. CAUSE: The contractor does not properly execute the work. IMPACT: Damage to the Steam Generators/Bleed Cooler, ineffective cleaning and / or loss of FME controls. This could lead to increased costs and schedule delays.		Active	Pejman Asgaripour	Mike Lutz	16-Feb-17	Monitor	20-Apr-17	1	1	1	1	1	1	1	1		
			Outage Window		Window Description														
			034		034 - Primary Side SG Layup														
			037		037 - Secondary Side SG Clean & Install Access Ports														
			062		062 - Primary Side SG Clean and Inspect														
			105		105 - Vault Projects After Feeder Removal														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14270	High Pressure Water Pumps may not be available for NR Waterlancing Campaign [for future units]	EVENT: The Darlington High Pressure water pumps used for waterlancing are not available for the refurb vendor to use during the water lancing CAUSE: The Waterlancing campaign during the applicable outage is delayed IMPACT: A delay in the start of the refurb secondary side maintenance window which will have adverse cost impact to the SG project and interfacing projects Pumps may not be available for future units. See Action ID 00007745 for obtaining MOU for waterlancing pumps to use for future units.	3	Active	Pejman Asgaripour	Jennifer Nodwell	09-Feb-17	Monitor	31-Jan-18	1	1	1	1	1	1	1	1		
			Outage Window		Window Description														
			037		037 - Secondary Side SG Clean & Install Access Ports														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14357	Contractor Field Staff Impact Station Operations	EVENT: Contractor field staff negatively impact station operations CAUSE: Lack of contractor awareness of impact to station operations during field execution IMPACT: Delay to the station schedule		Active	Pejman Asgaripour	Jennifer Nodwell	09-Feb-17	Monitor	11-Jan-19	1	1	1	1	1	1	1	1		
			Outage Window		Window Description														
			034		034 - Primary Side SG Layup														
			037		037 - Sec Side SG Clean & Install Access Ports														

Run by: CORP\SOLIMAT at 08-Mar-17 11:15:50 AM

For Internal Use Only

Page 15 of 16

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 117 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post						
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score			
Project: Turbine Generator -																				
13309	TG Crane, all lifting Equipment and Tools Availability/Capability, Hoisting and material handling [All Units]	EVENT: The condition of the crane is degraded to a point where it cannot support the requirements of the TG project. Due to the condition of the crane there is a possibility of performing standard maintenance, incremental maintenance or a modification to the crane in order to meet the TG project requirement. OPEX on similar installation has shown that the crane would require modification in order to meet the load demand required for this turbine work. Also as per WANO OPEX the performance trend in rigging, lifting and material handling activities has worsened at nuclear stations. Rigging, lifting and material handling events could have adversely affected nuclear safety systems/components and conventional safety. CAUSE: Additional aspects is the residual reliability risk of the TH Crane after refurbishment. If the TH Crane experience any break down during the critical path of the TG window, cost and schedule will be negatively impacted. Also, there is a risk related to plant integration, related to any forced outages or other station emergency requirements to use the cranes which may supersede TG Project needs, resulting in negative impact to cost and schedule. The potential to drop heavy loads in the plant areas is a matter of great concern. During the Turbine Generator refurbishment work there will be various lifting and rigging of suspended loads, and the movement of non suspended loads. A number of critical lifts will occur for weights greater than 50 tones that will cause a great deal of damage if dropped. IMPACT: This event can lead to cost and schedule impact. This risk is an extension to program risk 888, it deals with specialized lifts that the contractor will perform for Turbine Generator Work.	1	Active	Peter Moore	Mina Boghdady	22-Feb-17	Mitigate	21-Oct-21	3	3	4	12	2	3	4	8			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			8468	In Progress	Heavy lifting practicing due diligence	As per Heavy Lift work including Main Stator lift and Crane Overhaul lesson learned, OPG to recognize the dangers present in heavy lifts by researching OPEX cases that went wrong. Practice due diligence during the planning phases leading up to the stator replacement.	Peter Moore		15-Oct-21											
			8688	Not Started	TG Crane load test	Perform the 125% load test after the refurbishment of the transmission for crane 1 & 2.	Peter Moore	Mina Boghdady	28-Feb-17	[Mina B. 10/17/2016] Due to discovery work on Crane Maintenance Window #2 which scoped into window#3; the load test has been postponed to February 2017. The discovery work identified requires the replacement of all gear assembly on the main hoist for both cranes.										
			Outage Window		Window Description															
			061		061 - Turbine Generator Major Overhaul															
			100		100 - TG and Condenser Work Phase I															
			13419	Turbine and Excitation Controls Software Qualification Report (SQR) Risk to Quality/Schedule [Unit 3]	EVENT: Software Qualification Report is required prior to the FAT testing and for JV to complete all deliverables for Release 2 in March 2016. Any delay will affect the FAT testing and impact the schedule. CAUSE: There are two aspects to the risk:Technical: Due to OPG-specific criteria which drives the Turbine and Excitation Controls software to a higher level, [REDACTED] Commercial: Alstom has provided OPG a preliminary gap analysis identifying the Turbine and Excitation Controls software that Alstom intend to provide Software Qualification Reports (SQR). The preliminary gap analysis also identifies software which, due to contractual difference of position, Alstom does not intend on providing SQRs for. [REDACTED] Although software qualification is progressing on track, but there will be a residual risk until FAT testing can be completed. As per OPG project and GE correspondences, GE remains responsible for their software, in case any post-FAT modification is required and results of FAT test must be correctly interfaced with the final software qualification reports. IMPACT: This can lead to schedule and cost impact on the overall project. SCR N-2015-10744.	3	Active	Todd Josifovski	Soorena Merat	23-Feb-17	Mitigate	01-May-17	3	2	4	12	1	2	4	4
Outage Window		Window Description																		
000		000 – No Window Related																		
There are no Draft, Not Started, In Progress Actions associated with the risk.																				

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

J5.7, Attachment 1

Page 119 of 220

Tech Tips

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
11965	TG - Risk of EPSCA Costs Above Current Estimate [All Units]	EVENT: There is a large number of craft, technical or supervision labor required for this refurbishment project. CAUSE :The risk is that upon hiring craft, technical or supervision labour, a greater percentage of workers than estimated must be drawn from beyond the range that requires maximum per diems (lodging etc.). IMPACT: Resulting in greater expenditures than estimated.	1	Active	Todd Josifovski	Pejman Asgaripour	22-Feb-17	Monitor	30-Jun-25	3	2	1	6	3	2	1	6	
			Outage Window		Window Description													
			061		061 - Turbine Generator Major Overhaul													
			100		100 - TG and Condenser Work Phase I													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
12302	TG- Unavailability of validated procedures due to first time evolution in the maintenance scope [Unit 2]	EVENT: During the DNRU2 there is a number of maintenance activities that will represent a first of a kind evolution and have never been performed before on the DNGS such as Removal of turbine spindles and lower blade carriers. CAUSE: The unavailability of validated procedures for first time maintenance activities presents some level of unknowns. IMPACT: This can potentially result in adverse cost/schedule/quality impact.	2	Active	Peter Moore	Arber Puci	23-Feb-17	Mitigate	30-Dec-17	2	2	3	6	1	2	3	3	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			7749	In Progress	TG- CWP package field assesment	The CWP prepared for the U2 execution will be field walk down by the foreman and OPG oversight to asses its field execution and identify and pre-reqs and materials that will be required to be completed prior to breaker open. First of a Kind in segement-1 include 1- CT and HV Bushing replacements 2- Drain and Dry of the Stator Core 3- Condenser Seal replacement 4- IPB, Air box and Terminal Box work	Peter Moore	Mina Boghdady	01-Mar-17	[MINA B. 08AUG2016] The CWP Field walkdowns will be completed for both segments (Windows 061 &100) for the TG Bundle in March 2017. Currently all CWP required for TG Segement-1 (Window 100) have been walked down and as per the developed process comments are currently being dispositioned.								
			8687	In Progress	TG expectations document for OPG TFAs	Prepare a expectation document for OPG Technical Field Advisor that will support contractor during execution.	Peter Moore	Arber Puci	10-Mar-17									
			Outage Window		Window Description													
			061		061 - Turbine Generator Major Overhaul													
			100		100 - TG and Condenser Work Phase I													
12401	Misunderstanding the requirements, or errors in vendor's submittals to OPG [All Units]	EVENT: Vendor is submitting a large number of documents to OPG. The requirements for this deliverables are listed in the VOIR interface requirements. CAUSE: Vendor may misunderstand VOIR interface requirements, requirements for integration, or requirements (deliverables) of the contract and there can be quality and level of errors on vendor's submittals to OPG for review. IMPACT: There is a potential delay in completing the milestone and can impact the schedule.	3	Active	Peter Moore	Ken Russell	22-Feb-17	Monitor	31-Dec-17	2	2	3	6	2	2	3	6	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
13443	TG – Risk of Ability to Implement OPG Project Team Resourcing Assumptions [Unit 2]	EVENT: In support of 4D estimating in 2014, TG implemented a variable resourcing profile for OPG core project management personnel, assuming that personnel could be ramped up and down as dictated by the Refurbishment outage schedules and work profile. CAUSE: Due to considerations of maintaining project team continuity, this resourcing profile cannot be realized or can only be partially realized. IMPACT:The impact would be increased cost to the project.	1	Active	Peter Moore	Pankaj Chauhan	24-Feb-17	Monitor	31-Dec-17	3	2	1	6	3	2	1	6	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
14112	TG- Potential added cost due to in-situ retaining ring inspection [all units]	EVENT: There is a high possibility of GE to implement in situ retaining ring inspection. CAUSE: Due to the unavailability of power sources in the plant to remove the retaining ring for inspection. GE, OPG and JV are discussing various method of performing the retaining ring inspection. IMPACT: This inspection has the potential to carry extra cost for OPG.	3	Active	Peter Moore	Marcel Fiterau	23-Feb-17	Accept	31-Jan-17	3	2	1	6	3	2	1	6	
			Outage Window		Window Description													
			061		061 - Turbine Generator Major Overhaul													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															

ONTARIOPOWERGENERATION

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

J5.7, Attachment 1

Page 121 of 220

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
11242	TG FME Event Adverse Impact on Cost , Schedule and Equipment [All Units]	EVENT: There is a unique risk of FME associated with turbine generator. CAUSE: The FME controls implemented by the vendor might not be adequate, resulting in an FME event. Oversight finds FME process issues, or an FME event occurs. IMPACT: FME event adversese impact on cost , schedule and equipment.As per contract, JV will be responsible for any rework due to an FME event caused by their resources, but OPG will incurr the cost for any overall delay or any indirect impact due caused by this events.	1	Active	Todd Josifovski	Peter Moore	23-Feb-17	Monitor	31-Dec-17	1	2	3	3	1	2	3	3		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			9958	Draft	TG- FME qualification check on	Perform a spot check on JV's FME qualification on the trades.	Peter Moore	Ken Lee	01-May-17										
			Outage Window		Window Description														
			061		061 - Turbine Generator Major Overhaul														
			100		100 - TG and Condenser Work Phase I														
14414	TG - TG window will negatively impact D1831 outage [Unit 2]	EVENT: During the U2 refurbishment outage the TG window has a set window to ensure that it will not overlap with any scheduled station outage. CAUSE: There is a potential that if there is a schedule push on the TG window it can impact the D1831 outage. IMPACT: Overlapping refurb and planned TG outages can impact have a negative impact on multiple items such as on tooling release, floor space, etc. P50 schedule contingency.	1	Active	Peter Moore		24-Feb-17	Monitor	30-Nov-17	1	2	3	3	1	2	3	3		
			Outage Window		Window Description														
			061		061 - Turbine Generator Major Overhaul														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
11744	TG OEM's control systems may not meet IESO's requirements [Units 3,4 and 1]	EVENT: Turbine & Excitation Controls equipment replacement scope requires completion of a System Impact Assessment from the IESO. There current exceptions from IESO for the Darlington Station will be required to be meet. CAUSE: There is a chance that OEM vendor's excitation system design will not meet IESO regulatory requirements, or that late identified requirements will impact cost/schedule. Darlington IESO exceptions shall be continued to be enforced and will be addressed by design. IMPACT: By not meeting the IESO requirements, for the worst case scenario the generator will not be able to connect to the grid. The project will be required to work critical path until the control parameters of the generator have been manipulated to meet the requirements to connect to the grid. This will cost an overall refurbishment outage delay. On the best case scenario the IESO will conditionally allow the unit to connect to the grid until the next unit outage, where the project will require performing the dynamic commissioning portion again to modify the generator parameter in order to meet the IESO requirements. This will have an impact on the cost of the project.	2	Active	Peter Moore	Ken Russell	23-Feb-17	Mitigate	29-Dec-17	1	1	2	2	1	1	2	2		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			9959	Draft	TG - Excitation Control FAT	Completion of the Excitation control FAT, to demonstrate performance. The process of the FAT with any open issues will be tracked to completion.	Peter Moore	Ken Russell	14-Apr-17										
			Outage Window		Window Description														
			000		000 – No Window Related														
13444	TG - JV may not be compliant to OPG request [All Units]	EVENT: During review cycle or oversight performed OPG can provide various request to vendors for changes. CAUSE: The JV may not be compliant with OPG requests and not seeking prior approval to making changes to engineering related work urgency. IMPACT: This has the potential to lead to re-work on JV part, which can affect the overall schedule and cost. This risk deals with quality of work issues and non-compliance to procedures issues.	3	Active	Peter Moore	Mina Boghdady	22-Feb-17	Monitor	31-Dec-17	1	1	2	2	1	1	2	2		
			Outage Window		Window Description														
			000		000 – No Window Related														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
13730	TG - contractor may not adhere to OPG chemistry requirements [All Units]	EVENT: OPG Refurb Chemistry has prepared procedures for the cleaninlines requirements to be used in the plant by the contractors during refurbishment. CAUSE: There is a risk that the contractor may not adhere to cleanliness requirements during field execution that may adversely impact plant's system chemistry. IMPACT: This had the potential to have a cost and schedule impact on the project.	3	Active	Peter Moore	Dave Owens	24-Feb-17	Monitor	01-Jun-18	1	1	2	2	1	1	2	2		
			Outage Window		Window Description														
			061		061 - Turbine Generator Major Overhaul														
			100		100 - TG and Condenser Work Phase I														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14030	TG - New Stator Midsection risk [Unit 3]	EVENT: The TG project is procuring a new stator to be used on U3 generator from Alstom. The new stator is specified and expected to be delivered on site as a direct replacement item. CAUSE: There is a risk that the new stator can arrive at the darlington site not with the right components and the design does not have the correct specification. Therefore the stator functionality and operability is not similar to the original. IMPACT: This will lead to great schedule and cost impact.	3	Active	Peter Moore	Arber Puci	24-Feb-17	Monitor	31-May-21	1	1	2	2	1	1	2	2		
			Outage Window		Window Description														
			000		000 – No Window Related														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																

Run by: CORP\SOLIMAT at 08-Mar-17 11:26:18 AM

For Internal Use Only

Page 5 of 7

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 123 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14410	TG - FOAK LP Spindles Removal for U2 refurbishment [Unit 2]	EVENT: Due to the legacy strategy of maintenance in place the LP spindles have not been removed since turbine generator set erection. The scope also requires first time removal of other components such as lower Steam Inlet Casing (SIC) and complete disassembly work on the intercept valves. Of particular concern are: Tooling Uncoupling of turbines Testing/Commissioning LP spindle shift Resource Challenges Lifting Equipment Procedures Discovery Work or unexpected issues during first time removals OPG unsuccessfully attempted to disasseble these intercept valves before. CAUSE:	8688	Not Started	TG Crane load test	Perform the 125% load test after the refurbishment of the transmission for crane 1 & 2.	Peter Moore	Mina Boghdady	28-Feb-17	[Mina B. 10/17/2016] Due to discovery work on Crane Maintenance Window #2 which scoped into window#3; the load test has been postponed to February 2017. The discovery work identified requires the replacement of all gear assembly on the main hoist for both cranes.							
			Outage Window		Window Description												
			061		061 - Turbine Generator Major Overhaul												
14407	TG - FOAK Cost and schedule impact due to high voltage bushings and current transformers replacement [Unit 2]	EVENT: The high voltage bushings and transformers haven't been replaced since installation in original turbine generator set erection. CAUSE: Due to this being a first of a kind work, particular concern are: 1. Size/Weight, tight working space and lack of experience with the required tooling 2. CT Wiring Connections correct installation and quality control 3. HV Bushing Replacement and potential damage to spare bushing used for mock-up 4. IPB Disassembly, first time evolution (FME, control of parts, spares, mechanical joints, broken parts). IMPACT: Unknown factors in the replacement of high voltage bushings and transformers could impact the cost and schedule for the generator portion of TG refurbishment scope.	2	Active	Peter Moore	Arber Puci	24-Feb-17	Mitigate	31-Aug-17	2	2	4	8	2	1	3	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8687	In Progress	TG expectations document for OPG TFAs	Prepare a expectation document for OPG Technical Field Advisor that will support contractor during execution.	Peter Moore	Arber Puci	10-Mar-17								
			Outage Window		Window Description												
			100		100 - TG and Condenser Work Phase I												
			661		661 - TG Major Overhaul												
14409	TG - FOAK Generator Stator drain and dry during U2 refurbishment [Unit 2]	EVENT: The generator stator is infrequently drained, and has never been vacuum dried. This will have to be completed as part of the TG refurbishment scope. CAUSE: This is a First of a Kind Work Cost, of particular concern are: 1)The lack of skilled and experienced labour. 2)The unavailability of a validated procedure due to the task's status as FOAK work. 3)Vacuum pump details/tool and process not finalized. 4) Stator winding corrosion if inadequately dried. IMPACT: Schedule and cost impacts could result from unknown factors during the drain and dry process.	1	Active	Peter Moore	Arber Puci	28-Feb-17	Mitigate	25-Jan-17	2	3	4	8	1	2	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			7749	In Progress	TG- CWP package field assesment	The CWP prepared for the U2 execution will be field walk down by the foreman and OPG oversight to asses its field execution and identify and pre-reqs and materials that will be required to be completed prior to breaker open. First of a Kind in segement-1 include 1- CT and HV Bushing replacements 2- Drain and Dry of the Stator Core 3- Condenser Seal replacement 4- IPB, Air box and Terminal Box work	Peter Moore	Mina Boghdady	01-Mar-17	[MINA B. 08AUG2016] The CWP Field walkdowns will be completed for both segments (Windows 061 &100) for the TG Bundle in March 2017. Currently all CWP required for TG Segement-1 (Window 100) have been walked down and as per the developed process comments are currently being dispositioned.							
			8687	In Progress	TG expectations document for OPG TFAs	Prepare a expectation document for OPG Technical Field Advisor that will support contractor during execution.	Peter Moore	Arber Puci	10-Mar-17								
			Outage Window		Window Description												
			100		100 - TG and Condenser Work Phase I												

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 124 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post						
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score			
Project: Unit Islanding -																				
14351	Refurb resources unavailable to support project execution [No Window Related]	Event: Station and Corporate resources supporting Islanding project execution as Refurb resources are unavailable. Several specialized resources are required to execute the Islanding scope including Safety System-qualified Control Techs to perform tie ins for the Negative Pressure Containment pre-req project. These resources may be unavailable or not duplicated in the Refurb organization. Cause: Specialized skill sets and delay in refurb functional support staffing result in the requirement to use resources from other groups in OPGN. Impact: Additional costs will be incurred to fund the support that is not available in Refurb, in addition, schedule delays may be encountered if special skill set staff is unavailable, and as gap support is obtained.	3	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	15-Jun-19	4	1	2	8	3	1	2	6			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			8275	In Progress	Obtain commitments for support from refurb staff	Obtain commitments for support from refurb staff prior to work execution, to identify any resource gaps. Obtain additional funding required for resources outside of refurb.	Bert Boston	Sarah Elliott	15-Jun-19											
			10105	In Progress	Obtain Committments From NR OPS & MTCE to support Window 137	There is a risk that NR OPS & MTCE may not be able to support 24x7 coverage of Window 137. Islanding will need to obtain and confirm this support to prevent delays on the critical path schedule.	Bert Boston	Sarah Elliott	15-Mar-17	10-Feb-17: OPS & MTCE currently unable to forecast their resource distribution. OPG project lad to follow up on developments 1-Mar-17: OPs support verified. Awaiting MTCE support.										
			Outage Window		Window Description															
			000		000 – No Window Related															
13478	A lead-in task may not be completed before islanding work is scheduled to begin. [Window 023]	Event: Lead-in tasks for Islanding work not completed as scheduled. Cause: Before Islanding work can begin, there is lead-in work which must be completed first. Current issues affecting lead-in tasks are Work Plan and field execution quality. Schedule changes and integration issues by work control could also impact Islanding scheduled work. Impact: If pre-reqs are not completed as planned, Islanding work must be delayed with potential burn rate cost increases.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	15-Apr-17	3	1	2	6	3	1	2	6			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			9708	In Progress	Ensure materials are ready for advancing defuel schedule.	There is a risk that Islanding may not be prepared to execute with the new schedule alignment. Islanding will work with the JV and monitor progress to ensure readiness of work. Specifically, the team will monitor the progress of the materials for the following CWPs: 2124, 2126, 2127, 2128, ,2129, 2130&(A), 2135, 2137, 2185, 2187	Bert Boston	Mehri Molanaie	10-Mar-17	30-Jan: 2124-Few outstanding materials-need date is ASAP 2126-Materials Procured 2127-2130, 2185-Most materials outstanding 2135, 2137, 2130A, 2187-Several outstanding Materials 6-Feb-17: 2185, 2124, 2135 are still have outstanding material, being monitored daily. Any risks will be communicated to the scheduling team. 15-Feb-2017: Pre-Fabricate Materials for L5 in CWP 2185 have been pushed to the 23rd of Feb. TCD shifted accordingly. 21-Feb-2017: Pre-fabrication materials are still an issues. Current issues with CWP 2135, 2137, 2127, 2128, 2129 and 2185. Shielding for 2124 is also expected to arrive on the 10 of Mar. 28-Feb-17: JV has indicated that the outstanding pre-fabricated material for CWP 2135, 2137, 2127, 2128, 2129 and 2185 will be completed by the 5-Mar. Shielding is expected to arrive 10-Mar.										
			Outage Window		Window Description															
			023		023 - Install Bulkheads															
14036	Risk to EQ qualification/fitness for service of Unit 4 Calandria Seal [No Window Related]	[Execution Phase] Event:Risk to EQ qualification/fitness for service of Unit 4 Calandria Seal Cause: During replacement of the Unit 4 calandria seal in the VBO the outer calandria seal was damaged. Due to contact with the outer and inner seal, a piece of rubber on the innter seal became dislodged during removal of the outer seal. This is documented in JV NCR 001107-00-00-NC-0162 and SCR D-2015-22043. Impact:As a result there is a risk that the Unit 4 seal may no longer be EQ qualified or fit for service and may require replacement.	2	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Mitigate	31-Mar-17	2	2	3	6	1	1	1	1			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 125 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14036	Risk to EQ qualification/fitness for service of Unit 4 Calandria Seal [No Window Related]	[Execution Phase] Event:Risk to EQ qualification/fitness for service of Unit 4 Calandria Seal Cause: During replacement of the Unit 4 calandria seal in the VBO the outer calandria seal was damaged. Due to contact with the outer and inner seal, a piece of rubber on the innter seal became dislodged during removal of the outer seal. This is documented in JV NCR 001107-00-00-NC-0162 and SCR D-2015-22043. Impact:As a result there is a risk that the Unit 4 seal may no longer be EQ qualified or fit for service and may require replacement.	5988	In Progress	JV to provide NCR to disposition Unit 4 Calandria Seal Damage	Due to damage on the Unit 4 outer calandria seal that occured the JV is to provide a disposition to NCR 001107-00-00-NC-0162 that addresses the seal design margin and EQ basis.	Bert Boston	Mehri Molanaie	31-Mar-17	7June: walkdown report and disposition still not ready. 26-Aug-15: NCR Dispositions are still with engineering TCD Oct 31st. 21-Oct-16: JV to revise NCR based on OPG comments. NCR TCD 15 Nov. 6-Jan-17: OPG still waiting on NCR, NO JV TCD at the moment. 30-Jan-17: due to resource issue, JV has asked for an extension until 28-Feb-17. 28-Feb-17: Due to resource issues, JV has still note completed the NCR. TCD 31-Mar							
										Outage Window Window Description							
										000 000 – No Window Related							
15109	Risk that Pressure Test may exceed current schedule on P6 [window 024]	Event: Execution of pressure test extends beyond currently allocated schedule of 105 hrs in P6. Per LRTE review, the test would reasonably take 132 hours if we have no leaks, and a successful leakage rate at each phase. Impact: Critical Path delays and financial impacts.		Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	03-Apr-17	3	2	2	6	3	2	2	6
			Outage Window		Window Description												
			024		024 - Containment Pre Test, Achieve Dew Point & Containment Test												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
14166	Possible hoisting and/or rigging failure for the bulkheads [Window 23, 88]	[Execution Phase] EVENT: While hoisting and/or rigging the bulkheads, there is a possibility that the hoisting and/or rigging will fail. Risk of occurrence is relatively low, however consequence is significant. CAUSE: This is a unique lift as a counterbalance is required. General hoisting and rigging mitigation is captured in Risk 888 however this risk will capture elements specific to this lift. IMPACT: If failure occurs while over duct significant damage could occur to the plant.		Active	Bert Boston	Mehri Molanaie	17-Feb-17	Mitigate	24-Mar-17	1	3	4	4	1	3	4	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			6316	In Progress	Review hoisting and rigging plans for bulkhead installation	Review JV's hoisting and rigging plan for installing bulkhead to prevent hoisting and/or rigging failure while installing the bulkhead.	Bert Boston	Mehri Molanaie	24-Mar-17	Reviewer to be identified. 7June: no reviewer identified yet, 7-Sept-16: OPG awaiting newly revised plan. MTL to investigate 14-Oct-16: OPG still awaiting document 14-Dec-16: OPG awaiting document, TCD pushed to 30th Dec. 20-Jan-17: Majority of plans have been review and accepted. Awaiting confirmation for completion of reviews. 6-Jan-17: Plan is currently with SME for review. 11-Jan-!7: Plan has been reviewed and sent back to JV. TCD 20 Jan. 30-Jan-17: Plans have been reviewed, signed and completed. A meeting with the CNSC has been completed regarding the plans. JV to completed resulting actions from meeting. 6-Feb-17: Lift plans for vertical bulkheads are under review. 13-Feb-17: One plan is remaining for the Seal Plugs. Currently with OPG for review, this item has a need date of 1-Mar-17							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 126 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
14166	Possible hoisting and/or rigging failure for the bulkheads [Window 23, 88]	[Execution Phase] EVENT: While hoisting and/or rigging the bulkheads, there is a possibility that the hoisting and/or rigging will fail. Risk of occurrence is relatively low, however consequence is significant. CAUSE: This is a unique lift as a counterbalance is required. General hoisting and rigging mitigation is captured in Risk 888 however this risk will capture elements specific to this lift. IMPACT: If failure occurs while over duct significant damage could occur to the plant.	6318	In Progress	Inspect hoisting and rigging equipment	To prevent hoisting and/or rigging failure while installing the bulkhead, Islanding will inspect the hoisting and rigging equipment. Inspections were completed at the factory and will be monitored and completed Just In Time (i.e. equipment to be inspected as it is needed on the field). Several trigger dates have been identified, and will be updated on a weekly basis.	Bert Boston	Mehri Molanaie	15-Mar-17	To Be completed in parallel with hoisting set-up. 11-Jan-17: FAT successfully executed for lifting beam. Inspections for remaining hoisting and rigging set-up TCD 20th Jan 20-Jan-17: Inspections for remaining equipment set up to occur closer to execution date. TCD 31-Jan 28-Feb-17: During field inspection of hoisting/rigging equipment, it was determined that the current lift plan (for the counter beam) was inadequate as the JV was not following the procedure. Work was stopped, and the plan was revised accordingly. 6-Mar-17: All bulkheads have been installed with OPG/CNSC witnessing. Action to remain open for the duration of shielding installation.							
										Outage Window Window Description							
										023 023 - Install Bulkheads							
										088 088 - Bulkhead Removal							
14961	Risk that stored Islanding materials may become lost or damaged during refurbishment	Event: Stored materials which will be needed after refurbishment activities may become lost or damaged. Cause: Improper storage, poor turnover of item location, poor oversight of material transportation. Impact: Costs and critical path delays	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Mar-17	2	2	2	4	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			9377	In Progress	Track location of stored Islanding materials (non-Containment Isolations related) during refurbishment	Islanding team to track essential stored materials during refurbishment. By knowing the material's location, the chance of improper storage/ lost of materials decrease. This includes the following: OH180 chips for button-up modification Button-up lamacoids Spill Skid cabinet airlock restraints	Bert Boston	Sarah Elliott	31-Mar-17	16-Nov-16: Oh180 currently stored at CM shop, el 107.5. See attached email. Window lamacoids are in assessing's possession. Translucent lamacoid currently being procured. 31-Jan-17: OH180 & lamacoids still at current location. Spill Skid cabinet is currently at the mech. mtce. laydown area. 1/2 of the A/L restraints are on sight, and the other half is currently at the Whitby warehouse. 1-Mar-17: A/L restraints located U4 100 EI.							
			Outage Window Window Description														
			000 000 – No Window Related														
15164	Risk that EPG3 installation work will be extended prevent final barriers installation [no window]	Event: EPG3 completion may run longer than expected. Currently, A small portion of the barriers work (completion of external pathway) remains outstanding as the construction work for EPG3 prevents installation activities. EPG3 is expected to be completed by April 2017, however, there still remains a risk of the work not being completed on time, thus pushing Barriers work further. Cause: Delays in construction. Impact: Schedule delays for the Construction Islanding Barriers project.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Monitor	30-Apr-17	2	1	2	4	2	1	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			10119	Draft	Actions for Barriers CCF	Islanding Project Team to: 1.) Update p6 to accommodate revised Barriers Schedule 2.) Update AS7 to inject new WO for the remaining tasks 3.) Create risk and action on RMO tool for CCF-complete 4.) Update Ecosys	Bert Boston	Sarah Elliott	31-Mar-17								
			Outage Window Window Description														
			000 000 – No Window Related														
15099	Risk that materials are not ready for installation during the post defuel windows [window 023].	Event: Materials for the Containment Isolations project may not be procured, kitted/staged (including having history dockets filed) in time for installation in the field in the post defuel islanding windows. Cause: Delays in manufacturing, errors in documentation. Impact: Critical path delays/financial costs		Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	10-Mar-17	1	2	3	3	1	2	3	3
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

13346

Assumptions made for the Spill response strategy mav become invalidated a

Event: The Islanding spill response strategy was developed based on assumptions in the level 1 refurbishment outage plan at the time the strateyv was authored. Cause: Invalidated assu

Outage Window

113

Window Description

113 - Sever Bellows

12436

NR project groups may be planning to execute scope on systems, structures, or components that make up the new containment boundary on the refurbishment unit. [Window 23, 85]]

Event: Because the design for the temporary containment boundary that is going to be established on the refurbishment unit is not yet finalised and other work is progressing in parallel, there is a risk that other NR project groups may unknowingly be planning to execute scope on systems, structures, or components that will make up the new containment boundary on the refurbishment unit. Cause: Design work and installation planning happening in parallel. Impact: This may lead to engineering rework to revise designs, cost increases, and schedule delays.

4

Active

Bert Boston

Sarah Elliott

01-Mar-17

Monitor

15-Jun-19

1

1

1

1

1

1

1

1

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

10209

Draft

Re-review Revision 1 of SIP to

Islanding Series lead to re-review rev001 SIPs.

Bert Boston

Chris

31-May-17

Outage Window

Window Description

023

023 - Install Bulkheads

085

085 - AL Closed & Pressure Test

Project: Unit Islanding - 73461

11933

U1 calandria seal will no longer be EQ qualified if there are outage delays exceeding expected life of the seal [No Window Related]

[Execution Phase] Event: The calandria seal will no longer be EQ qualified if there are outage delays exceeding expected life of the seal Cause: If the outage of Unit 1start is delayed >6 months past Feb 2021 (Start of Unit 1) this will exceed the EQ qualification life of the calandria seal for Unit 1 Impact:Resulting in a cost and schedule impact

1

Active

Bert Boston

Mehri Molanaie

17-Feb-17

Mitigate

31-Oct-17

4

2

3

12

2

1

1

2

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

5955

In Progress

Investigate the margin on the seal for unit 1

The CVS material is qualified as per EQ governance to LOCA + LOECI dose. The required Total Integrated Dose (TID) used as input to the EQ qualification included normal dose from operations + accident dose. Currently, the Unit 1 CS is qualified for a normal dose of 228 keFPH, as per NK38-TSQ-34200-10001 R00. Current keFPH numbers in N-PLAN-01060-10002 R016 suggest that the seal will be within limits as listed above. This action is to track updates on the keFPH margins annually. See attached email for more information.

Bert Boston

Mehri Molanaie

31-Oct-17

JV EQ SPOC has provided preliminary analysis indicating additional margin may be possible. By 29April16, document in ITF and put A/R in asset suite.

Outage Window

Window Description

000

000 – No Window Related

12391

Critical Path extension in refurb unit due to inadequate Vault Vapour Recovery System performance. [Window 137]

Event: Delays to Containment Pressure tests to commission the Bulkhead due to high vault humidity. Cause: The pressure tests require low vault humidity which is obtained through efficient operation of the Vault Vapour Recovery System (VVRS). A pre-req project is being executed to address inadequate performance of the VVRS. This also impacts the time required to reduce tritium to allow both airlock doors open. Current unit Vault Vapour Recovery System reliability and efficiency levels are low which is currently acceptable because a common containment structure provides Vault Vapour Recovery Systemredundancy from other units. Installation of the containment Bulkhead will eliminate the redundancy for the Refurb unit and reduce the redundancy for the operating station. Impact: Inadequate performance of the refurb unit Vault Vapour Recovery System will potentially delay obtaining the required humidity levels for testing and delay critical path

3

Active

Bert Boston

Sarah Elliott

01-Mar-17

Mitigate

31-Mar-17

3

1

2

6

1

1

1

1

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

2172

In Progress

Develop plan for optimizing efficiency and reliability of Vault Vapour Recovery System in U2

Monitor station progress on Vault Vapour Recovery repairs. If repairs are not planned to be completed by then refurb will develop an action plan for assessing and taking necessary actions to ensureoptimum efficiency and reliability of Vault Vapour Recovery Systemin U2

Bert Boston

Sarah Elliott

28-Apr-17

Systems Available for refurb initiative in progress. There are currently no significant reliability issues with the VVRS system that will impact refurb. No requirement to take action at this point Continue to monitor until the start of NR -Action YCD pushed to end of March to see VVRS performance during execution of W137.

Outage Window

Window Description

137

137 - Final Commissioning (VVRS Ph-I, AL&TCD Logic Mods, BU Logic Mod Ph-II)

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 130 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
11449	Failure of Containment Boundary pressure tests resulting in critical path delays [Window 024, 085]	[Execution Phase] Event: Failure of Containment Boundary pressure tests resulting in critical path delays Cause: The specified leak rates may not be achieved which would require the leak to be found, addressed, and the pressure test repeated. Possible failure mods are as follows: Portions of the U2 and U3 new Temporary Containment Boundary have never been part of the containment boundary and therefore have never been pressure tested. This includes the calandria seal, SDC room wall, and vertical BH. This new boundary may contain leak paths in the form of concrete cracks, leaks around EP's or weld cracks. There may be unusual system alignments during the pressure tests which may inadvertently introduce leak paths or damage systems which would in turn leak. Unit 2 and Unit 3 permanent bulkheads could fail the commissioning pressure test. Leaking closure plugs may cause leakage into PHT or increase humidity levels in the vault causing inaccurate readings or allow air into the PHT system which would indicate a leak. leakage of new BH panels Impact: Schedule delays	3	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	14-Apr-17	2	1	2	4	2	1	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8857	In Progress	Ensure contingency materials are ordered for concrete repairs during pressure test	Failure of the pressure test for the Temporary Containment Boundary may occur due to damage on the Concrete walls within the vault. To ensure minimal delays for the concrete wall repair, all contingency materials will be ordered and onsite ahead of the pressure test.	Bert Boston	Mehri Molanaie	07-Mar-17	21-Oct-16: Grout ordered, contingency plan being built into CWP. 21-Nov-16: Action on track 14-Dec-16: New TCD for materials. 19-Dec-16: Follow up e-mail sent to JV. PO is being placed to procure contingency materials. TCD to be provide by JV (Shawn Thompson). 6-Jan-17: OPG to follow up with JV procurement. 6-Feb-17: Material ordered but not onsite. 28-Feb-17: Material delivery has been estimated for 7-Mar-17.							
			8889	In Progress	Complete contingency planning for pressure test failure.	Complete contingency planning for pressure test failure. This includes contingency activities in P6, tasks assessed and preapproved planning available.	Bert Boston	Mehri Molanaie	15-Mar-17	21-Oct-16: JV will be creating a contingency planning and associated WO for any repairs identified as immediately needed if there is a pressure test failure, test abortion and retesting is required. The WO instructions is to include specific instructions/support required from JV Civil Engineering and/or Resident Engineering to procedurally instruct how the repair is to be performed. JV will be procuring materials to support contingency repairs. The contingency WO will align and referenced in CWP 2187 - UNIT 2 TEMPORARY CONTAINMENT BOUNDARY COMMISSIONING PRESSURE TEST AND LEAK SEARCHING which currently provides detailed work instructions for any contingency repairs that are required. Continue to monitor to see if WO & WO tasks are correctly integrated into CWP. 21-Nov-16: Action on track. 19-Dec-16: Follow up e-mail sent to JV. JV assessing to update WO with contingency tasks. TCD to be provide by JV (Shawn Thompson). 6-Jan-17: Decision matrix created, JV to finalize and issue. 18-Jan-17: P6 scheduling remaining from JV. TCD 28th Jan 6-Feb-17: Waiting upon REV2 of WPL & CWP 2187. 22-Feb-17: Waiting upon REV2 of WPL & CWP 2187. New revised TCDs show dates of 28-Feb-2017. 28-Feb-17: TCDs for the WPLs and CWP have been moved. CWP 2187 TCD 8-Mar. NK38-WPL-34200-0596707 & NK38-WPL-34200-0596901 TCD 15-Mar.							
			Outage Window		Window Description												
			024		024 - Containment Pre Test, Achieve Dew Point & Containment Test												
			085		085 - AL Closed, Shielding Removal & Pressure Test												

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 132 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
11449	Failure of Containment Boundary pressure tests resulting in critical path delays [Window 024, 085]	[Execution Phase] Event: Failure of Containment Boundary pressure tests resulting in critical path delays Cause: The specified leak rates may not be achieved which would require the leak to be found, addressed, and the pressure test repeated. Possible failure mods are as follows: Portions of the U2 and U3 new Temporary Containment Boundary have never been part of the containment boundary and therefore have never been pressure tested. This includes the calandria seal, SDC room wall, and vertical BH. This new boundary may contain leak paths in the form of concrete cracks, leaks around EP's or weld cracks. There may be unusual system alignments during the pressure tests which may inadvertently introduce leak paths or damage systems which would in turn leak. Unit 2 and Unit 3 permanent bulkheads could fail the commissioning pressure test. Leaking closure plugs may cause leakage into PHT or increase humidity levels in the vault causing inaccurate readings or allow air into the PHT system which would indicate a leak. leakage of new BH panels Impact: Schedule delays	3	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	14-Apr-17	2	1	2	4	2	1	2	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			8857	In Progress	Ensure contingency materials are ordered for concrete repairs during pressure test	Failure of the pressure test for the Temporary Containment Boundary may occur due to damage on the Concrete walls within the vault. To ensure minimal delays for the concrete wall repair, all contingency materials will be ordered and onsite ahead of the pressure test.	Bert Boston	Mehri Molanaie	07-Mar-17	21-Oct-16: Grout ordered, contingency plan being built into CWP. 21-Nov-16: Action on track 14-Dec-16: New TCD for materials. 19-Dec-16: Follow up e-mail sent to JV. PO is being placed to procure contingency materials. TCD to be provide by JV (Shawn Thompson). 6-Jan-17: OPG to follow up with JV procurement. 6-Feb-17: Material ordered but not onsite. 28-Feb-17: Material delivery has been estimated for 7-Mar-17.									
			8889	In Progress	Complete contingency planning for pressure test failure.	Complete contingency planning for pressure test failure. This includes contingency activities in P6, tasks assessed and preapproved planning available.	Bert Boston	Mehri Molanaie	15-Mar-17	21-Oct-16: JV will be creating a contingency planning and associated WO for any repairs identified as immediately needed if there is a pressure test failure, test abortion and retesting is required. The WO instructions is to include specific instructions/support required from JV Civil Engineering and/or Resident Engineering to procedurally instruct how the repair is to be performed. JV will be procuring materials to support contingency repairs. The contingency WO will align and referenced in CWP 2187 - UNIT 2 TEMPORARY CONTAINMENT BOUNDARY COMMISSIONING PRESSURE TEST AND LEAK SEARCHING which currently provides detailed work instructions for any contingency repairs that are required. Continue to monitor to see if WO & WO tasks are correctly integrated into CWP. 21-Nov-16: Action on track. 19-Dec-16: Follow up e-mail sent to JV. JV assessing to update WO with contingency tasks. TCD to be provide by JV (Shawn Thompson). 6-Jan-17: Decision matrix created, JV to finalize and issue. 18-Jan-17: P6 scheduling remaining from JV. TCD 28th Jan 6-Feb-17: Waiting upon REV2 of WPL & CWP 2187. 22-Feb-17: Waiting upon REV2 of WPL & CWP 2187. New revised TCDs show dates of 28-Feb-2017. 28-Feb-17: TCDs for the WPLs and CWP have been moved. CWP 2187 TCD 8-Mar. NK38-WPL-34200-0596707 & NK38-WPL-34200-0596901 TCD 15-Mar.									
			Outage Window		Window Description														
			024		024 - Containment Pre Test, Achieve Dew Point & Containment Test														
			085		085 - AL Closed, Shielding Removal & Pressure Test														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 133 of 220

Report ID: 0707A

[Tech Tips](#)

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
12400	Potential critical path schedule delay during Unit 2 bulkhead removal resulting from overlap with D1941 outage [Window 88]	[Execution Phase] Event: Potential critical path schedule delay during Unit 2 bulkhead removal resulting from overlap with D1941 outage Cause:There is a schedule risk during the removal of the bulkheads on Unit 2 due to overlap with the D1941 outage. Fueling of Unit 3 will require irradiated fuel to traverse past unit 2 or 4. Impact: Once the bulkhead shielding is removed there will be a delay to one of the outages when the vault is vacated to allow for irradiated fuel movement.	1	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Mitigate	31-May-19	2	1	2	4	2	1	1	2		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			8276	Not Started	Islanding scheduler to track D1941 if on track or delayed	Islanding scheduler to track D1941 if on track or delayed.	Bert Boston	Mehri Molanaie	30-Nov-18										
			Outage Window		Window Description														
			088		088 - Bulkhead Removal														
14417	Fuelling machine might interfere with the bulkhead panels [Window 023]	Event: Fueling machine may not have enough clearance when the temporary bulkheads panels would be installed and comes in contact when traversing under unit. Designed clearance is minimal. Cause: Configuration management issues, incorrect installation/fabrication or FME issues. Impact: Significant damage to FM.		Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	15-Apr-17	1	3	4	4	1	3	4	4		
			Outage Window		Window Description														
			023		023 - Install Bulkheads														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
11950	Containment Isolation work in the Fuel Handling duct could increase the critical path schedule and lead to cost overruns due to fueling requirements [Window 23, 88]	[Execution Phase] Event:The critical path isolation of the refurb unit from containment (bulkhead installation), and subsequent removal post fuel channel and feeder replacement, may extend beyond scheduled windows. The frequency/availability and duration of no-fueling windows is determined by operating unit zone levels, trolley reliability and required trolley maintenance. Cause: Reasons for no fueling windows not occurring as planned could include unit zone conditions and trolley reliability. The JV planning basis is that any work below the 100m elevation 87% efficient for U2 BH install and drops to 50% for U2 removal and all other work on subsequent unit. This risk documents delay above and beyond the JV planning basis. Impact:If no fueling windows are shortened or do not occur per plan, critical path schedule delays will result as well as cost overruns due to crew standby time. This risk is to identify project level impacts. Program risk #685 is to identify impact at the program level (i.e. critical path that affects all of NR)*QUAD CHART RISK*	2	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	24-Mar-17	1	1	3	3	1	1	3	3		
			Outage Window		Window Description														
			023		023 - Install Bulkheads														
			088		088 - Bulkhead Removal														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
11993	Containment boundary calandria seal may fail during interspace pressure test during NR outage	[Execution Phase] Event: Containment boundary calandria seal may fail during interspace pressure test during NR outage. Risk may not pass initial testing. Cause:Seal degradation overtime and Units 2 and 3 were exposed to a vault pressure test after initial installation. Impact: significant scheduling impact on critical path if seal needs to be replaced. Note, based on knowledge gained during seal testing during previous outages, seal would have to catastrophically fail.	2	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	01-Jan-20	1	2	3	3	1	2	3	3		
			Outage Window		Window Description														
			000		000 – No Window Related														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14846	Issues with Bulkhead installation may occur due to mis-matched dimensions/as found coniditions leading to critical path delays [Window 023].	Event: Bolt holes on BH panels may not line up with support holes/ as found conditions may prevent vertical and horizontal bulkhead installation. Cause: Errors in BH machining/improper installation may lead to hole misalignment. As the work is FOAK/FIAW, there are large possibilities of discovery work that can prevent execution of work. Impact: Critical path delays.	4	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	24-Mar-17	1	3	1	3	1	3	1	3		
			Outage Window		Window Description														
			023		023 - Install Bulkheads														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14847	Bulkhead panels may be damaged during CWP execution [Window 023].	Event: The Bulkhead panels may be damaged during transportation. Cause: Improper lifting/loading of BH panels Impact: Critical path and cost impacts	1	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	24-Mar-17	1	3	3	3	1	3	3	3		
			Outage Window		Window Description														
			023		023 - Install Bulkheads														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 135 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
11449	Failure of Containment Boundary pressure tests resulting in critical path delays [Window 024, 085]	[Execution Phase] Event: Failure of Containment Boundary pressure tests resulting in critical path delays Cause: The specified leak rates may not be achieved which would require the leak to be found, addressed, and the pressure test repeated. Possible failure mods are as follows: Portions of the U2 and U3 new Temporary Containment Boundary have never been part of the containment boundary and therefore have never been pressure tested. This includes the calandria seal, SDC room wall, and vertical BH. This new boundary may contain leak paths in the form of concrete cracks, leaks around EP's or weld cracks. There may be unusual system alignments during the pressure tests which may inadvertently introduce leak paths or damage systems which would in turn leak. Unit 2 and Unit 3 permanent bulkheads could fail the commissioning pressure test. Leaking closure plugs may cause leakage into PHT or increase humidity levels in the vault causing inaccurate readings or allow air into the PHT system which would indicate a leak. leakage of new BH panels Impact: Schedule delays	8889	In Progress	Complete contingency planning for pressure test failure.	Complete contingency planning for pressure test failure. This includes contingency activities in P6, tasks assessed and preapproved planning available.	Bert Boston	Mehri Molanaie	15-Mar-17	21-Oct-16: JV will be creating a contingency planning and associated WO for any repairs identified as immediately needed if there is a pressure test failure, test abortion and retesting is required. The WO instructions is to include specific instructions/support required from JV Civil Engineering and/or Resident Engineering to procedurally instruct how the repair is to be performed. JV will be procuring materials to support contingency repairs. The contingency WO will align and referenced in CWP 2187 - UNIT 2 TEMPORARY CONTAINMENT BOUNDARY COMMISSIONING PRESSURE TEST AND LEAK SEARCHING which currently provides detailed work instructions for any contingency repairs that are required. Continue to monitor to see if WO & WO tasks are correctly integrated into CWP. 21-Nov-16: Action on track. 19-Dec-16: Follow up e-mail sent to JV. JV assessing to update WO with contingency tasks. TCD to be provide by JV (Shawn Thompson). 6-Jan-17: Decision matrix created, JV to finalize and issue. 18-Jan-17: P6 scheduling remaining from JV. TCD 28th Jan 6-Feb-17: Waiting upon REV2 of WPL & CWP 2187. 22-Feb-17: Waiting upon REV2 of WPL & CWP 2187. New revised TCDs show dates of 28-Feb-2017. 28-Feb-17: TCDs for the WPLs and CWP have been moved. CWP 2187 TCD 8-Mar. NK38-WPL-34200-0596707 & NK38-WPL-34200-0596901 TCD 15-Mar.							
										Outage Window Window Description							
										024 024 - Containment Pre Test, Achieve Dew Point & Containment Test							
										085 085 - AL Closed, Shielding Removal & Pressure Test							
11950	Containment Isolation work in the Fuel Handling duct could increase the critical path schedule and lead to cost overruns due to fueling requirements [Window 23, 88]	[Execution Phase] Event:The critical path isolation of the refurb unit from containment (bulkhead installation), and subsequent removal post fuel channel and feeder replacement, may extend beyond scheduled windows. The frequency/availability and duration of no-fueling windows is determined by operating unit zone levels, trolley reliability and required trolley maintenance. Cause: Reasons for no fueling windows not occurring as planned could include unit zone conditions and trolley reliability. The JV planning basis is that any work below the 100m elevation 87% efficient for U2 BH install and drops to 50% for U2 removal and all other work on subsequent unit. This risk documents delay above and beyond the JV planning basis. Impact:If no fueling windows are shortened or do not occur per plan, critical path schedule delays will result as well as cost overruns due to crew standby time. This risk is to identify project level impacts. Program risk #685 is to identify impact at the program level (i.e. critical path that affects all of NR)*QUAD CHART RISK*	2	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	24-Mar-17	1	1	3	3	1	1	3	3
			Outage Window Window Description														
			023 023 - Install Bulkheads														
			088 088 - Bulkhead Removal														
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 136 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
11993	Containment boundary calandria seal may fail during interspace pressure test during NR outage	[Execution Phase] Event: Containment boundary calandria seal may fail during interspace pressure test during NR outage. Risk may not pass initial testing. Cause:Seal degradation overtime and Units 2 and 3 were exposed to a vault pressure test after initial installation. Impact: significant scheduling impact on critical path if seal needs to be replaced. Note, based on knowledge gained during seal testing during previous outages, seal would have to catastrophically fail.	2	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	01-Jan-20	1	2	3	3	1	2	3	3	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
11486	Inadequate Bulkhead shielding may result in work stoppages at the vault during station fuelling operations [Window 025]	[Execution Phase] Event:Shielding may not provide adequate protection during fuelling operations resulting in work stoppages. Cause: Cause can be due to design deficiency, manufacturing deficiency, and error in modeling. Impact: Schedule delays	3	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Accept	14-Apr-17	1	1	2	2	1	1	2	2	
			Outage Window		Window Description													
			025		025 - Install Bulkhead Shielding													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
Project: Unit Islanding - 73464																		
12391	Critical Path extension in refurb unit due to inadequate Vault Vapour Recovery System performance. [Window 137]	Event: Delays to Containment Pressure tests to commission the Bulkhead due to high vault humidity. Cause: The pressure tests require low vault humidity which is obtained through efficient operation of the Vault Vapour Recovery System (VVRS). A pre-req project is being executed to address inadequate performance of the VVRS. This also impacts the time required to reduce tritium to allow both airlock doors open. Current unit Vault Vapour Recovery System reliability and efficiency levels are low which is currently acceptable because a common containment structure provides Vault Vapour Recovery Systemredundancy from other units. Installation of the containment Bulkhead will eliminate the redundancy for the Refurb unit and reduce the redundancy for the operating station. Impact: Inadequate performance of the refurb unit Vault Vapour Recovery System will potentially delay obtaining the required humidity levels for testing and delay critical path	3	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Mar-17	3	1	2	6	1	1	1	1	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			2172	In Progress	Develop plan for optimizing efficiency and reliability of Vault Vapour Recovery System in U2	Monitor station progress on Vault Vapour Recovery repairs. If repairs are not planned to be completed by then refurb will develop an action plan for assessing and taking necessary actions to ensureoptimum efficiency and reliability of Vault Vapour Recovery Systemin U2	Bert Boston	Sarah Elliott	28-Apr-17	Systems Available for refurb initiative in progress. There are currently no significant reliability issues with the VVRS system that will impact refurb. No requirement to take action at this point Continue to monitor until the start of NR -Action YCD pushed to end of March to see VVRS performance during execution of W137.								
			Outage Window		Window Description													
137		137 - Final Commissioning (VVRS Ph-I, AL&TCD Logic Mods, BU Logic Mod Ph-II)																
11449	Failure of Containment Boundary pressure tests resulting in critical path delays [Window 024, 085]	[Execution Phase] Event: Failure of Containment Boundary pressure tests resulting in critical path delays Cause: The specified leak rates may not be achieved which would require the leak to be found, addressed, and the pressure test repeated. Possible failure mods are as follows: Portions of the U2 and U3 new Temporary Containment Boundary have never been part of the containment boundary and therefore have never been pressure tested. This includes the calandria seal, SDC room wall, and vertical BH. This new boundary may contain leak paths in the form of concrete cracks, leaks around EP's or weld cracks. There may be unusual system alignments during the pressure tests which may inadvertently introduce leak paths or damage systems which would in turn leak. Unit 2 and Unit 3 permanent bulkheads could fail the commissioning pressure test. Leaking closure plugs may cause leakage into PHT or increase humidity levels in the vault causing inaccurate readings or allow air into the PHT system which would indicate a leak. leakage of new BH panels Impact: Schedule delays	3	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	14-Apr-17	2	1	2	4	2	1	2	4	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			8857	In Progress	Ensure contingency materials are ordered for concrete repairs during pressure test	Failure of the pressure test for the Temporary Containment Boundary may occur due to damage on the Concrete walls within the vault. To ensure minimal delays for the concrete wall repair, all contingency materials will be ordered and onsite ahead of the pressure test.	Bert Boston	Mehri Molanaie	07-Mar-17	21-Oct-16: Grout ordered, contingency plan being built into CWP. 21-Nov-16: Action on track 14-Dec-16: New TCD for materials. 19-Dec-16: Follow up e-mail sent to JV. PO is being placed to procure contingency materials. TCD to be provide by JV (Shawn Thompson). 6-Jan-17: OPG to follow up with JV procurement. 6-Feb-17: Material ordered but not onsite. 28-Feb-17: Material delivery has been estimated for 7-Mar-17.								

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 137 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
11449	Failure of Containment Boundary pressure tests resulting in critical path delays [Window 024, 085]	[Execution Phase] Event: Failure of Containment Boundary pressure tests resulting in critical path delays Cause: The specified leak rates may not be achieved which would require the leak to be found, addressed, and the pressure test repeated. Possible failure mods are as follows: Portions of the U2 and U3 new Temporary Containment Boundary have never been part of the containment boundary and therefore have never been pressure tested. This includes the calandria seal, SDC room wall, and vertical BH. This new boundary may contain leak paths in the form of concrete cracks, leaks around EP's or weld cracks. There may be unusual system alignments during the pressure tests which may inadvertently introduce leak paths or damage systems which would in turn leak. Unit 2 and Unit 3 permanent bulkheads could fail the commissioning pressure test. Leaking closure plugs may cause leakage into PHT or increase humidity levels in the vault causing inaccurate readings or allow air into the PHT system which would indicate a leak. leakage of new BH panels Impact: Schedule delays	8889	In Progress	Complete contingency planning for pressure test failure.	Complete contingency planning for pressure test failure. This includes contingency activities in P6, tasks assessed and preapproved planning available.	Bert Boston	Mehri Molanaie	15-Mar-17	21-Oct-16: JV will be creating a contingency planning and associated WO for any repairs identified as immediately needed if there is a pressure test failure, test abortion and retesting is required. The WO instructions is to include specific instructions/support required from JV Civil Engineering and/or Resident Engineering to procedurally instruct how the repair is to be performed. JV will be procuring materials to support contingency repairs. The contingency WO will align and referenced in CWP 2187 - UNIT 2 TEMPORARY CONTAINMENT BOUNDARY COMMISSIONING PRESSURE TEST AND LEAK SEARCHING which currently provides detailed work instructions for any contingency repairs that are required. Continue to monitor to see if WO & WO tasks are correctly integrated into CWP. 21-Nov-16: Action on track. 19-Dec-16: Follow up e-mail sent to JV. JV assessing to update WO with contingency tasks. TCD to be provide by JV (Shawn Thompson). 6-Jan-17: Decision matrix created, JV to finalize and issue. 18-Jan-17: P6 scheduling remaining from JV. TCD 28th Jan 6-Feb-17: Waiting upon REV2 of WPL & CWP 2187. 22-Feb-17: Waiting upon REV2 of WPL & CWP 2187. New revised TCDs show dates of 28-Feb-2017. 28-Feb-17: TCDs for the WPLs and CWP have been moved. CWP 2187 TCD 8-Mar. NK38-WPL-34200-0596707 & NK38-WPL-34200-0596901 TCD 15-Mar.							
										Outage Window Window Description							
										024 024 - Containment Pre Test, Achieve Dew Point & Containment Test							
										085 085 - AL Closed, Shielding Removal & Pressure Test							
11950	Containment Isolation work in the Fuel Handling duct could increase the critical path schedule and lead to cost overruns due to fueling requirements [Window 23, 88]	[Execution Phase] Event:The critical path isolation of the refurb unit from containment (bulkhead installation), and subsequent removal post fuel channel and feeder replacement, may extend beyond scheduled windows. The frequency/availability and duration of no-fueling windows is determined by operating unit zone levels, trolley reliability and required trolley maintenance. Cause: Reasons for no fueling windows not occurring as planned could include unit zone conditions and trolley reliability. The JV planning basis is that any work below the 100m elevation 87% efficient for U2 BH install and drops to 50% for U2 removal and all other work on subsequent unit. This risk documents delay above and beyond the JV planning basis. Impact:If no fueling windows are shortened or do not occur per plan, critical path schedule delays will result as well as cost overruns due to crew standby time. This risk is to identify project level impacts. Program risk #685 is to identify impact at the program level (i.e. critical path that affects all of NR)*QUAD CHART RISK*	2	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	24-Mar-17	1	1	3	3	1	1	3	3
			Outage Window Window Description														
			023 023 - Install Bulkheads														
			088 088 - Bulkhead Removal														
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 138 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
11993	Containment boundary calandria seal may fail during interspace pressure test during NR outage	[Execution Phase] Event: Containment boundary calandria seal may fail during interspace pressure test during NR outage. Risk may not pass initial testing. Cause:Seal degradation overtime and Units 2 and 3 were exposed to a vault pressure test after initial installation. Impact: significant scheduling impact on critical path if seal needs to be replaced. Note, based on knowledge gained during seal testing during previous outages, seal would have to catastrophically fail.	2	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Monitor	01-Jan-20	1	2	3	3	1	2	3	3
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
11486	Inadequate Bulkhead shielding may result in work stoppages at the vault during station fuelling operations [Window 025]	[Execution Phase] Event:Shielding may not provide adequate protection during fuelling operations resulting in work stoppages. Cause: Cause can be due to design deficiency, manufacturing deficiency, and error in modeling. Impact: Schedule delays	3	Active	Bert Boston	Mehri Molanaie	17-Feb-17	Accept	14-Apr-17	1	1	2	2	1	1	2	2
			Outage Window		Window Description												
			025		025 - Install Bulkhead Shielding												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
Project: Unit Islanding - 73466																	
13501	Risk that Barriers may not be able to be reused for subsequent outages. [No Window Related]	Event: Risk that Barriers may not be able to be reused for subsequent outages. Cause: More barriers than planned may be worn out, or damaged, and need to be replaced. Impact: This will lead to increased material cost and possibly schedule delay.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Jan-20	4	1	2	8	4	1	1	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8514	Not Started	Review of barriers material usage for Unit 1.	A specific review of barriers materials usage is needed once Unit 1 refurbishment is well under way/complete.	Bert Boston	Sarah Elliott	31-Jan-20								
			Outage Window		Window Description												
			000		000 – No Window Related												
11623	The construction island barriers may need to be adjusted for individual projects [Window 500]	Event:The Refurb Island barriers (which typically reside along the unit boundaries) have been designed to accommodate many lay down areas and work areas. Cause: Late identification of new areas may mean the barriers need to be adjusted. Impact: This will result in costs associated with Engineering Change revisions. If barriers can't be moved quickly, then EPC delay claims may also result.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Monitor	15-Jun-19	2	1	1	2	2	1	1	2
			Outage Window		Window Description												
			500		500 - Installation of Barrier and Fencing												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13502	Risk that we may have to switch back to more robust fencing leading to engineering rework, higher material cost, and schedule delays. [No Window Related]	Event: During Refurb, it may be determined that more robust barriers are needed to separate the construction Island from the operating units. Cause: Regulator requirements or internal project requirements. Impact: This will lead to engineering rework, additional material costs, and schedule delays.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Aug-17	1	2	2	2	1	2	1	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8273	In Progress	Evaluate human performance events	Evaluate human performance events where wrong unit identification was a factor. Determine if more robust fencing is needed.	Bert Boston	Sarah Elliott	31-Jul-17								
			Outage Window		Window Description												
			000		000 – No Window Related												
Project: Unit Islanding - 73467																	
13501	Risk that Barriers may not be able to be reused for subsequent outages. [No Window Related]	Event: Risk that Barriers may not be able to be reused for subsequent outages. Cause: More barriers than planned may be worn out, or damaged, and need to be replaced. Impact: This will lead to increased material cost and possibly schedule delay.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Jan-20	4	1	2	8	4	1	1	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8514	Not Started	Review of barriers material usage for Unit 1.	A specific review of barriers materials usage is needed once Unit 1 refurbishment is well under way/complete.	Bert Boston	Sarah Elliott	31-Jan-20								
			Outage Window		Window Description												
			000		000 – No Window Related												
11623	The construction island barriers may need to be adjusted for individual projects [Window 500]	Event:The Refurb Island barriers (which typically reside along the unit boundaries) have been designed to accommodate many lay down areas and work areas. Cause: Late identification of new areas may mean the barriers need to be adjusted. Impact: This will result in costs associated with Engineering Change revisions. If barriers can't be moved quickly, then EPC delay claims may also result.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Monitor	15-Jun-19	2	1	1	2	2	1	1	2
			Outage Window		Window Description												
			500		500 - Installation of Barrier and Fencing												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 139 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
13502	Risk that we may have to switch back to more robust fencing leading to engineering rework, higher material cost, and schedule delays. [No Window Related]	Event: During Refurb, it may be determined that more robust barriers are needed to separate the construction Island from the operating units. Cause: Regulator requirements or internal project requirements. Impact: This will lead to engineering rework, additional material costs, and schedule delays.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Aug-17	1	2	2	2	1	2	1	2		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			8273	In Progress	Evaluate human performance events	Evaluate human performance events where wrong unit identification was a factor. Determine if more robust fencing is needed.	Bert Boston	Sarah Elliott	31-Jul-17										
			Outage Window		Window Description														
			000		000 – No Window Related														
Project: Unit Islanding - 73468																			
13501	Risk that Barriers may not be able to be reused for subsequent outages. [No Window Related]	Event: Risk that Barriers may not be able to be reused for subsequent outages. Cause: More barriers than planned may be worn out, or damaged, and need to be replaced. Impact: This will lead to increased material cost and possibly schedule delay.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Jan-20	4	1	2	8	4	1	1	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			8514	Not Started	Review of barriers material usage for Unit 1.	A specific review of barriers materials usage is needed once Unit 1 refurbishment is well under way/complete.	Bert Boston	Sarah Elliott	31-Jan-20										
			Outage Window		Window Description														
			000		000 – No Window Related														
11623	The construction island barriers may need to be adjusted for individual projects [Window 500]	Event:The Refurb Island barriers (which typically reside along the unit boundaries) have been designed to accommodate many lay down areas and work areas. Cause: Late identification of new areas may mean the barriers need to be adjusted. Impact: This will result in costs associated with Engineering Change revisions. If barriers can't be moved quickly, then EPC delay claims may also result.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Monitor	15-Jun-19	2	1	1	2	2	1	1	2		
			Outage Window		Window Description														
			500		500 - Installation of Barrier and Fencing														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
13500	Risk that design assumptions for barrier configurations are different when two units are overlapped for refurbishment [No Window Related]	Event: Design assessments performed for the design of the NR barrier projects may be impacted by the configuration with two units overlapped in refurb. E.g. fire safety assessments, NS assessments, etc. Cause: Improper assessment and assumptions made when the two units are overlapped. Impact: This will lead to additional engineering work and schedule delays.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	30-Jun-22	2	1	1	2	1	1	1	1		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			8271	Not Started	Create contingency plan for unit overlap	Create a contingency plan for possible issues, or conduct an assessment.	Bert Boston	Sarah Elliott	01-Jan-18										
			8280	Not Started	Review transitions report	Review transitions report and Unit 1 design prior to the start of Unit 3 work.	Bert Boston	Sarah Elliott	22-Jun-22										
			Outage Window		Window Description														
			000		000 – No Window Related														
13502	Risk that we may have to switch back to more robust fencing leading to engineering rework, higher material cost, and schedule delays. [No Window Related]	Event: During Refurb, it may be determined that more robust barriers are needed to separate the construction Island from the operating units. Cause: Regulator requirements or internal project requirements. Impact: This will lead to engineering rework, additional material costs, and schedule delays.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Aug-17	1	2	2	2	1	2	1	2		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			8273	In Progress	Evaluate human performance events	Evaluate human performance events where wrong unit identification was a factor. Determine if more robust fencing is needed.	Bert Boston	Sarah Elliott	31-Jul-17										
			Outage Window		Window Description														
			000		000 – No Window Related														
Project: Unit Islanding - 73469																			
13501	Risk that Barriers may not be able to be reused for subsequent outages. [No Window Related]	Event: Risk that Barriers may not be able to be reused for subsequent outages. Cause: More barriers than planned may be worn out, or damaged, and need to be replaced. Impact: This will lead to increased material cost and possibly schedule delay.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Jan-20	4	1	2	8	4	1	1	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			8514	Not Started	Review of barriers material usage for Unit 1.	A specific review of barriers materials usage is needed once Unit 1 refurbishment is well under way/complete.	Bert Boston	Sarah Elliott	31-Jan-20										
			Outage Window		Window Description														
			000		000 – No Window Related														

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

07-Mar-2017 08:47:17 AM

J5.7, Attachment 1

Page 140 of 220

Report ID:

0707A

[Tech Tips](#)

Report Owner:

L. Greenland

Process Owner:

L. Ren

Data Refreshed:

07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
11623	The construction island barriers may need to be adjusted for individual projects [Window 500]	Event:The Refurb Island barriers (which typically reside along the unit boundaries) have been designed to accommodate many lay down areas and work areas. Cause: Late identification of new areas may mean the barriers need to be adjusted. Impact: This will result in costs associated with Engineering Change revisions. If barriers can't be moved quickly, then EPC delay claims may also result.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Monitor	15-Jun-19	2	1	1	2	2	1	1	2
			Outage Window		Window Description												
			500		500 - Installation of Barrier and Fencing												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
13500	Risk that design assumptions for barrier configurations are different when two units are overlapped for refurbishment [No Window Related]	Event: Design assessments performed for the design of the NR barrier projects may be impacted by the configuration with two units overlapped in refurb. E.g. fire safety assessments, NS assessments, etc. Cause: Improper assessment and assumptions made when the two units are overlapped. Impact: This will lead to additional engineering work and schedule delays.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	30-Jun-22	2	1	1	2	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8271	Not Started	Create contingency plan for unit overlap	Create a contingency plan for possible issues, or conduct an assessment.	Bert Boston	Sarah Elliott	01-Jan-18								
			8280	Not Started	Review transitions report	Review transitions report and Unit 1 design prior to the start of Unit 3 work.	Bert Boston	Sarah Elliott	22-Jun-22								
			Outage Window		Window Description												
			000		000 – No Window Related												
13502	Risk that we may have to switch back to more robust fencing leading to engineering rework, higher material cost, and schedule delays. [No Window Related]	Event: During Refurb, it may be determined that more robust barriers are needed to separate the construction Island from the operating units. Cause: Regulator requirements or internal project requirements. Impact: This will lead to engineering rework, additional material costs, and schedule delays.	1	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Aug-17	1	2	2	2	1	2	1	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8273	In Progress	Evaluate human performance events	Evaluate human performance events where wrong unit identification was a factor. Determine if more robust fencing is needed.	Bert Boston	Sarah Elliott	31-Jul-17								
			Outage Window		Window Description												
			000		000 – No Window Related												
Project: Unit Islanding - 73490																	
13528	While anchoring the airlock restraint into the floor a bolt may hit burried piping or cable [Window 137]	Event: While anchoring the airlock restraint into the floor a bolt may hit burried piping or cable. Cause: Floor scans didn't pick up piping and/or cables. Impact: When the bolts to restrain the airlock are drilled into the concrete they may hit cables or piping that are embedded in the concrete which will lead to schedule delays and cost impacts as the work will be stood down and damage assessed.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Mar-17	1	1	3	3	1	1	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8274	In Progress	Have drill cards ready	Airlocks restraints will be anchored down. Get field engineering to perform floor scans to see if any possible interferences. Design engineering to re-evaluate if interferences are identified.	Bert Boston	Sarah Elliott	31-Mar-17	Proactively have drill card. Nov 2 2016: OPG MTL to get WO TSK ready & conduct walkdowns of drill areas. 6-Jan-17: Drill cards are with FLM. TCD 15-Feb. 6-Feb-17: Drill Cards ready. Walkdowns to be performed EOW. 1-Mar-17: Scans to be completed next week.							
			Outage Window		Window Description												
137		137 - Final Commissioning (VVRs Ph-I, AL&TCD Logic Mods, BU Logic Mod Ph-II)															
Project: Unit Islanding - 73492																	
13528	While anchoring the airlock restraint into the floor a bolt may hit burried piping or cable [Window 137]	Event: While anchoring the airlock restraint into the floor a bolt may hit burried piping or cable. Cause: Floor scans didn't pick up piping and/or cables. Impact: When the bolts to restrain the airlock are drilled into the concrete they may hit cables or piping that are embedded in the concrete which will lead to schedule delays and cost impacts as the work will be stood down and damage assessed.	2	Active	Bert Boston	Sarah Elliott	01-Mar-17	Mitigate	31-Mar-17	1	1	3	3	1	1	2	2
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			8274	In Progress	Have drill cards ready	Airlocks restraints will be anchored down. Get field engineering to perform floor scans to see if any possible interferences. Design engineering to re-evaluate if interferences are identified.	Bert Boston	Sarah Elliott	31-Mar-17	Proactively have drill card. Nov 2 2016: OPG MTL to get WO TSK ready & conduct walkdowns of drill areas. 6-Jan-17: Drill cards are with FLM. TCD 15-Feb. 6-Feb-17: Drill Cards ready. Walkdowns to be performed EOW. 1-Mar-17: Scans to be completed next week.							

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
Z15	Funding for Unexpected Legal Costs	Event: Over the duration of refurbishment, additional legal support may be required to support disputes and/or change management Cause: Insufficient funding to deal with additional and/or emergent legal support Impacts: May lead to delays in legal clarifications, resolution of items and unnecessary litigation	1	Active	Riyaz Habib	Garry Lam	13-Feb-17	Monitor	31-Dec-25	3	2	1	6	3	2	1	6	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
Z14	Potential Contract Management Function Resources Required for future Master Services Contract(s) or Replacement Contracts	Event: Limited contract management support for future MSA's (OSS replacement contracts, DESA, NSASA, Construction, etc). Cause: Insufficient contract management resources have been budgeted beyond 2016. Impact: There may be a lack of alignment during the initial phase of future MSA contracts, and significant savings will not be achieved through the identification and correction of inefficiencies and implementation of issue resolution processes.	1	Active	Riyaz Habib	Garry Lam	13-Feb-17	Monitor	31-Dec-27	3	1	1	3	3	1	1	3	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
496	CNSC does not grant timely approval for unit return to service post refurbishment	The risk is that CNSC does not grant the necessary approvals for clearing of restart regulatory hold points in a timely manner thus impacting the return to service schedule.	1	Active	David Train	Paul Dunn	22-Feb-17	Avoid	31-Oct-19	1	3	1	3	1	3	1	3	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
673	Licensing Fees Higher than Release 4c Budget Estimate	The risk is that the licensing fees are expected to be higher than projected in the 4c release estimate. The release estimate uses the 2014 CNSC projected costs for Darlington, and for Refurbishment, and assumes future increases over the life of the project remain constant at the 1.5% year over year increase projected for CNSC fiscal 2015/2016 and 2016/2017. The 2015 CNSC projected costs for Darlington and for refurbishment are due in early May. This risk will be updated at that time as required. April	1	Active	David Train	Paul Dunn	22-Feb-17	Accept	30-Jun-15	2	1	1	2	2	1	1	2	
			Outage Window		Window Description													
			000		000 – No Window Related													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 144 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
750	The risk is that OPG may not be able to complete a number of IIP commitments as per schedule	The risk is that OPG may not be able to complete a number of IIP commitments by the IIP committed date A missed IIP date is a violation of the Darlington Operating License Which may result in negative regulatory interface. the IIP commitments are reviewed on a regular basis with each of the IIP task owners. Metrics are in place to track completion and the IIP Change Control Process is implemented if an IIP can not meet its TCS (i.e change requests were submitted for EPG3 and CFVS modification and approved by CNSC). Note that CFVS modification installation milestone for IIP-EA-009 was missed and new extension request has been submitted to CNSC.	1	Active	Nienke Smith		27-Feb-17	Mitigate	31-Mar-26	4	1	3	12	3	2	3	9
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
797	Vendor technical proficiency and less than adequate adherence to design governance may lead to unforeseen issues during design implementation/execution, leading to rework, cost overruns and schedule delays.	Event: Failure to follow processes as written in design governance and failure to rigorously complete all required steps may not allow the full benefit of the robustness of the ECC design process to be realized. Cause: The many steps in the process are typically built upon previously identified process short-comings, and failure to rigorously execute each step may lead to re-work, for example failure to rigorously complete system heath/component health report research, failure to complete an effective COMs meeting, failure to complete a meaningful OPEX search, and failure to identify and address issues in the Issue Tracking file (ITF) may lead to an inadequate design. Impact: The inadequate design may not be fully released until the point of installation/execution, at which time rework, cost overruns or schedule delays may occur.	4	Active	Emily Tarle	Rajeev Leekha	27-Feb-17	Mitigate	31-Mar-17	2	2	4	8	2	1	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			6754	In Progress	INPO Design Engineer Desk Top Guide – Develop NR similar document.	INPO Design Engineer Desk Top Guide – Develop NR similar document.	Emily Tarle	Nienke Smith	31-Mar-17	24MAY2016 - Review held as planned, transitioned ownership to Emily Tarle and extended to July 20th. 11MAY2016 - Guide in progress with Quality Engineering. Review of the product scheduled for 17MAY2016. 21JUL2016 - Much of this guidance is already available in Nuclear or Refurbishment processes and instructions, however this will be reviewed with Fleet Design Engineering for generation of a separate guide or to address gaps (E. Tarle) 01DEC2016 - It is determined that a separate guide for NR Engineering is not required, however the action will be left open and considered in conjunction with other actions supporting overall risk item 797 "Vendor Technical Proficiency".							
			6759	In Progress	Propose and develop a gated challenge process for the replicated design process.	Propose and develop a gated challenge process for the replicated design process. This action will produce an updated guide document for Nuclear Refurbishment.	Raza Zaidi	Joshua Guin	31-Mar-17	25JAN2017 - Additional organizational reviews identified. TCD updated. 17JAN2017 - Design Replication Guide D-GUID-09701-10043 R000 has been drafted to facilitate a consistent approach to replication for subsequent unit designs. It has been recommended by the NP-MSRB and is undergoing final review and signoff by stakeholders. Date updated to align with RMO Action #6768 (also note that N-2016-25397 due 31-Mar-2017 is also associated with the issuance of this guide). 16AUG2016 - This work is currently being contracted out to a vendor and is expected to be completed by 31 December 2016. 29JUL2016 - Tabletop review has been done with OSS and improvement identified will be incorporated into the updated guide. 04Jul2016 - expectations will be finalized in July and captured in a briefing card/governance updates (as required) 24May2016 - owner transition to Emily Tarle, TCD extended to June 30, 2016. 11MAY2016 - Work is underway with Quality Engineering for a replication instruction and gates. To be reviewed by May 17th.							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 146 of 220

Report ID: 0707A

Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

797	Vendor technical proficiency and less than adequate adherence to design governance may lead to unforeseen issues during design implementation/execution, leading to rework, cost overruns and schedule delays.	Event: Failure to follow processes as written in design governance and failure to rigorously complete all required steps may not allow the full benefit of the robustness of the ECC design process to be realized. Cause: The many steps in the process are typically built upon previously identified process short-comings, and failure to rigorously execute each step may lead to re-work, for example failure to rigorously complete system heath/component health report research, failure to complete an effective COMs meeting, failure to complete a meaningful OPEX search, and failure to identify and address issues in the Issue Tracking file (ITF) may lead to an inadequate design. Impact: The inadequate design may not be fully released until the point of installation/execution, at which time rework, cost overruns or schedule delays may occur.	9785	In Progress	Oversight of software qualifications and documentations	Implement Oversight of vendor compliance to software qualifications and documentations.	Rajeev Leekha	Bhaskar Pillarisetty	30-Jun-17	Majority of refurbishment designs are mature and have had the benefit of OPG oversight and questioning attitude wrt to SQA. This approach has discovered SQA issues such as in AHS and the Fire system. Risks of additional findings are low. Software audits have occurred on select projects to review software governance adherence. CCD spoc has been involved in most of the large projects involving software, eg EPG3, T/G, SDC, PSVS, RFR, HWMB, which are following proper SQA processes. ECC Design scoping checklist has been improved in section 2.7 – Software.																	
			Outage Window		Window Description																						
			000		000 – No Window Related																						
770	Discovery and Emergent work impacting Engineering	Event: It is expected that discovery work will be found during refurbishment outage and other IIP related work. During planning, inspections or detailed reviews of tasks it is possible that new work will be identified and will require Engineering support, including late identified temporary modifications for power, air and water supplies. Cause: The causes may be varied but centred around either inspections or re evaluation based on OPEX, failure of COMS or extent of condition, or new analysis. Impact: The impact of such emergent work could be further Engineering and Project support beyond what has been included in the budget.	1	Active	Emily Tarle	Rajeev Leekha	23-Feb-17	Mitigate	31-Mar-17	3	1	2	6	2	1	1	2										
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments																	
			6776	In Progress	Engineering Work Management	Excellence in Engineering Work Management	Paul Ross	Alberto Castellanos	29-Sep-17	The following initiatives are under development: 1. Engineering Work Requests (EWR): Draft has been updated. See attached copy. To be issued after result from Pilot Project [attachment 2] 2. Confirm Source of Funding: CCF are being prepared. Example is the CCF-3352 New Scope Steam Door Modification In-House [Attachment 4] 3. Detailed Engineering Resource Histograms: Engineering Work Templates are going live. See attached Engineering Histogram by engineering crew codes [Attachment 5] 4. Engineering Visual Management Board (VMB): Engineering VMB is on draft. See attached picture of the mock-up [Attachment 3]. A meeting with the Sponsor was held and a plan forward was developed: Finalize Format & Data Hierarchy - November 04, 2016 to January 9, 2017. Pilot Project and Lessons Learned [System & Component] - January 09, 2017 to March 31, 2017. Rollout Final Process - June 30, 2017. Full Implementation - September 29, 2017.																	
			Outage Window		Window Description																						
			000		000 – No Window Related																						
937	Potential Cost Variance for Engineering Support to RFR/TG U3 Modifications	Event: There is not enough budget to support Engineering Oversight for RFR and TG for Unit 3 Cause: Budget under Engineering Oversight has been allocated to Seed Funds for In-House Replication Unit 3. At the time of the RQE, NR Engineering did not estimate for Seed Budget for Conceptual In-House Replication Unit 3 and RQE Submission is for Engineering Oversight only in the Engineering Change Control (ECC) Process done by EPC vendors and OPG Design. Replication for subsequent units was considered and budgeted by project bundles. Funds from Functional Engineering Support to Modifications would be utilized to pay for Conceptual Design. Impact: RFR and TG may not have Oversight Engineering Support as required which could lead to Execution delays.		Active	Emily Tarle	Rajeev Leekha	13-Feb-17	Monitor	29-Sep-17	3	1	2	6	3	1	2	6										
			Outage Window		Window Description																						
			000		000 – No Window Related																						
			There are no Draft, Not Started, In Progress Actions associated with the risk.																								

ONTARIO

POWER

GENERATION

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
Program: Managed Systems Oversight - 10000																			
764	Vendor Performance and Inexperience Managing their CA Programs	EVENT: Vendor or OPG Poor Performance or poor vendor performance of the CA programs requiring additional oversight and OBU Resources CAUSE: Lack of capability, experience or time pressure or increased number of SCRs would be due to vendor's inability or inexperience in managing their corrective action programs to OPGs expectations IMPACT: Conduct additional oversight surveillances to identify and correct the problems and potential delays to field work. Also may be required to include all vendor adverse conditions in the OPG SCR database result in increase OPG administration cost. Further, poor vendor performance of the CA programs would result in recurring field issues and potential cost impacts and schedule delays to NR.	2	Active	Art Maki	Frank Dias	22-Feb-17	Monitor	31-Mar-17	3	1	2	6	3	1	2	6		
			Outage Window		Window Description														
			000		000 – No Window Related														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post			
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score
564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	3	Active	Johnathon Hash	Jeff Johansson	01-Feb-17	Mitigate	30-Dec-17	3	2	2	6	2	2	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

<div><div>ONTARIOPOWERGENERATION</div><div></div></div>		Risk Report by Project with Associated Actions								Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 150 of 220		Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM	
564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5876	In Progress	Strategy for smear samples to determine radionuclide characterization for U2	a) Source Term Characterization · Section 2.2: Develop a strategy for taking smear samples for the purpose of source term characterization of Unit 2 when radioactive systems are opened up for refurbishment. Samples locations should include radioactive systems in Unit 2, RWPB, and Fuel Handling. Once samples are taken, they should be analyzed radio-chemically and the conclusions with respect to dose contributions from the AMEC report should be validated. Also calculate the beta-gamma: alpha ratio to confirm capability of WBM to indicate the presence of alpha emitting radionuclides in the body and continued use of pancake for both beta-gamma measurement and, by inference, alpha presence (as per N-INS-09071-10013).	Johnathon Hash	Joe Cicchini	01-Apr-17	(7 June Johansson): Initiate a search of the smears that were taken during 2015 VBO on Unit 2 and, if found, perform count on the smears and document results. (18 July; JJ) A search for the smears that were apparently taken on Unit 2 during the 2015 VBO was unsuccessful. Decision to initiate a new set of smears on Unit 4 during D1641 was made and smears were taken. Some of the areas/systems include in this smear program are (see attachment #1 below for more details): Floor under pressurizer x2 Floor near ball screw pit. 1 x east, 1 x west. Base of the boilers (around manway, bolts etc) 1 x east, 1 x west Mod room (051 or 052 on the valving) ESC (scrap pipe on platform) Reach inside (do not enter) feeder cabinet on 100 elev and smear walkway Top of Bleed condenser 107.5 elev SDC The smears were sent to the Chemistry lab for initial analysis. Lab results have been received, along with the smears. Additional alpha counting of the smears will be arranged with Kinectrics. (10 Aug; JJ) See email attachment #2 below for results of initial counts of the smears performed at the DN Chem Lab. Preparation in progress to send the smears to Kinectrics for alpha analysis. 25AUG2016 JC Smears being processed for shipment 14OCT2016 - Several smears have been processed and analyzed in previous outages this data will be used to anticipate and Unit 2 specific smears will be collected. (22 Nov; JJ) Additional smears were taken by DN RP in Unit 3 and Unit 4 in 2015/2016 outages respectively (see attachment #4 email). Together with similar legacy data (see attachment #3), attachment #4 data from U3 and 4 will be reviewed and analyzed to confirm the beta-gamma to alpha ratio to confirm that capability of WBMs to indicate the presence of Alpha emitting radionuclides, and the continued use of pancake meters for inference of alpha activity. (29 Dec; JJ) The above mentioned U3 & U4 smear analysis results will be reviewed by NRRP HPs to confirm beta-			

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5880

In Progress

Define the policy for PAS sampling usage during U2 Refurbishment

a) Dosimetry
• Section 3.2: Develop a clear policy on the extent of PAS usage in the U2 refurbishment and implement the policy. Ensure laboratory resources are available to analyze the results.

In order to reduce the pressure on the dosimetry laboratory to analyze the large volume of PAS samples, consideration should be given to perform a pre-screening of PAS filters using PIPS solid state detectors (i.e., iSolo or PIPS multi-sample instruments).

Johnathon Hash

Jeff Johansson

03-Apr-17

recommendations from external report are being reviewed for path forward.
(7 June, JOHANSSON): Set up a meeting with HPD to discuss HTD report and its' recommendations, including this action. Discuss the following points: (i) explore option of having a representative # of workers in a crew wear PAS instead of the whole crew. (ii) explore efficiencies in the issuing paperwork to add to improvements in the chain of custody and handling at the lab during pre-processing and post-processing of the results. (iii) explore option to perform on-boarding pre-screening of workers (Note: HPD DHP has identified that this pre-screening of workers is not needed. NR-RP requires HPD to document the rationale for not performing pre-screening). (iv) Explore option for Field Section or delegate in the field to perform pre-screening of PAS samples prior to delivery to HPD, if required. If granted, what are the instrument requirements to achieve this pre-screening with appropriate QA methodologies.
(14 July; JJ): Meeting with HPD was held on 13 June. It was recommended (by HPD HPM) that NR-RP prepare a DRAFT PAS Policy for HPD review. The policy should consider a graduated approach, and a systematic look into managing the risks. As for item # (iii) above, HPD DHP has issued a DRAFT report (see attachment # 1 and 2 below) for all to review and offer feedback. There is no due date specified for the review.
(09 Nov; JJ) Whitby HPD (Dan Oancea) has issued the first version of the new PAS issuing form for field testing (see attachment #3 below). The intention is to have the electronic form replace the existing N-FORM-10298 so NRRP/HPD can keep track of the PAS and the associated records until final data is loaded into RIS/RDS. This new e-form is the first step in the process of transitioning from a manual fill-in form to an electronic process. There will also be a software module at the Whitby Lab to manage the PAS results and a module to allow DHPs/Rad Data to import the results

5883

In Progress

Darlington Routine Radiation Surveys Instruction Modified to include Unit 2 Refurbishment

• Sect 4.1.1: Modify D-INS-09071-10012, Darlington Routine Radiation Surveys, to expand the routine alpha monitoring program for Unit 2 refurbishment. Moving due date to June 30 in order to capture recommendations from an external report for Hard to Detect Nuclide Monitoring.
(7 June, JOHANSSON): moved due date to Aug 31, 2016.

Johnathon Hash

Jeff Johansson

03-Apr-17

(7 June, JOHANSSON): moved due date to Aug 31, 2016.
(09 Nov; JJ) The highest potential for alpha presence may occur during RFR series work (EF cutting, PT cut, etc...). NRRP ALARA are preparing RFR series specific RPEGs that will include requirements for routine and non-routine alpha surveys/smears. The Darlington Routine Survey instruction will not be revised to incorporate such requirements as it is tracked under the RPEGs.
(01 Feb; JJ) DRAFT Routine Survey RPEG has been issued for RP review (see attachment #1). This RPEG was discussed with the Field Section and an action was assigned to the Field Section to determine the level of effort/resources that will take to execute the proposed RPEG surveys.

J5.7, Attachment 1

Page 151 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

ONTARIOPOWERGENERATION

</

<div>ONTARIOPOWERGENERATION</div>		Risk Report by Project with Associated Actions							Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM	
564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5893	In Progress	Contamination Control - Ventilated Tents	• Sect 5.1: RP should consider the requirements for ventilated tents and exhaust HEPA filters. This will include the design and integrity testing.	Johnathon Hash	Joe Cicchini	17-Mar-17	RP for Refurbishment has considered the use of ventilated tents and exhaust HEPA units with filters. RP will utilize N-INS-03420-10005 on Use and Maintenance of Portable HEPA filter ventilation units for all hepa units used in association with vented tents. RP Refurbishment has agreed to perform the HEPA filter changes required for effective operation of the unit(s). RP Refurbishment will not purchase the HEPA units,nor does RP have budget to procure the HEPA units as this part of the "consumable" budget was given to Maintenance Refurbishment. Ventilated tents are used to control contamination, however, there is no integrity testing procedure to date, other than the use of a smoke bomb to check the tent for air flow. An alternate source of testing tent integrity would be to use a Magnehelic guage to determine air flow. A process/procedure to perform integrity testing of tented material needs to be generated. (22 Aug; JJ) Consulted with Refurb Maintenance as to an RQE budget for RP HEPAs, Vacuums, and Munters. Tom Carvin will follow up with Mtce Manager. (15OCT2016) - Updated last reviewed date. BHI assessment procurement is in early stages. (09 Nov;JJ) BHI consultants arrived at Darlington on Nov 9. Assessment I/P.
			5894	In Progress	Procedure Review and Update as Required for Refurbishment	• Sect 7.1: RP procedures (and associated forms, guides, instructions) should be reviewed and modified as necessary to ensure they are compatible with the Refurbishment RP organizational structure, work activities, and radiological conditions. A review of RP procedures will also identify readiness issues that need to be addressed by the RP refurbishment organization.	Johnathon Hash	Jeff Johansson	01-Apr-17	(03 Oct; JJ) N-PROC-RA-0020 "Preliminary Event Notification", was recently revised to accommodate a Notification Protocol for Nuclear Refurbishment Incidents at Nuclear Facilities (under a new section 1.2.5 of the procedure). RMO Action 5894 was derived from Recommendation (e) of NK38-REP-09701-0570560 Appendix I. The recommendation is to review RP Procedures to flag areas where certain references to RP organization and to the Shift Manager to ensure that Refurbishment workers know who to contact in the event of RP events. This review has been performed and the new revision of N-PROC-RA-0020 with the added notification protocol addresses this action. Furthermore, RP has created a Gap Assessment spreadsheet documenting the results of the RP Procedural reviews that was performed internally. This Gap Assessment needs to be assessed to determine what (if any) procedural changes are required. If required, then the changes must be requested via the current process of initiating a DCR in AS7. Programs Section Manager to initiate a review of the Gap Assessment with a target date of 31 Dec 2016 to create any required DCRs. (Nov 9; JJ) Work has started with respect to the review of the gap assessment to identify required changes. (29 Dec; JJ) Gap assessment review I/P. Due date changed to Apr 01, 2017 to accommodate additional time for review.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 156 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5895

In Progress

Readiness Assessment for Hard to Detect Radionulcides

Sect 8.1: An assessment of the RP’s readiness to manage hard to detect hazards should be completed prior to breaker open as well as a follow-up assessment at an appropriate time during the refurbishment.

Johnathon Hash

Jeff Johansson

31-Mar-17

(June 7, JOHANSSON): Explore and plan for a self-assessment (SA) to be performed by an Internal Team (of RP personnel). Ensure an SA entry is initiated in the Self-Assessment database for this deliverable. (Sept 13/2016: JJ) Changed due date from Sept 16 to Oct 15 as additional time is required to schedule and complete the assessment. (19 Oct: JJ) Due date extended to accommodate planning and execution of the assessment. NR RP will plan to have this assessment scheduled to be completed by end of Dec 2016. (23 Nov; JJ) A recent snapshot assessment scope of work performed by BHI (Nov 8-22) was expanded to include the subject of readiness to manage hard to detect radionuclides. This assessment report is currently being prepared and finalized and will be attached herein once completed and issued. Any gaps identified from the assessment will be tracked as actions under Risk #0564. (29 Dec; JJ) BHI draft report was submitted to OPG NRRP for review. Comments were sent back to BHI for disposition and issuance of the final report. (13 Feb; JJ) BHI Final Report has been submitted to OPG follow successful C&D process (see attachment #1 below). OPG is currently reviewing the final report with a view to initiate follow up actions to address the identified gaps and recommendations from the report.

951

Risk to document potential cost for units 3, 1 & 4. - Teledose Infrastructure Mod

EVENT: As a result of the recent CCF 1912 (CCF 1912 - REPLACE BLANK MODULES WITH FIBRE-OPTIC: 2-21130-EP2282) presentation to the CCB, there is a risk that no funding will be available for required AVTS insert modifications for Units 1,3 & 4. CAUSE: CCB only approved modifications funding for Unit 2. IMPACT: No AVTS available for Units 1,3 & 4.

1

Active

Johnathon Hash

Matthew Lai

16-Jan-17

Accept

01-Jul-18

2

2

2

4

1

1

1

1

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

9682

In Progress

Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification

Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification

Johnathon Hash

Matthew Lai

08-Nov-17

Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification (14 Dec; JJ) Revised "Status = Not Started" to "In Progress".

Outage Window

Window Description

000

000 – No Window Related

934

Modification Delay of Penetration 2-21130-EP2282 for Radiation Protection Teledosimetry Services

EVENT: There is a risk that penetration 2-21130-EP2282 modification under MEC131147 will not be installed in time to support RFR activities. CAUSE: Associated work order WO# 4740182 has yet to receive scope acceptance and carries a level 1 modification risk category. IMPACT: Without 2-21130-EP2282 modification, RPC coverage of workers will have to commence via direct protection and running off older capacity-limited cables (Co-Ax system). The adversely impact labor costs and cause potential unplanned exposure risk increase.

3

Active

Johnathon Hash

Matthew Lai

06-Mar-17

Mitigate

01-Mar-17

5

2

2

10

1

1

1

1

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

934		Modification Delay of Penetration 2-21130-EP2282 for Radiation Protection Teledosimetry Services	EVENT: There is a risk that penetration 2-21130-EP2282 modification under MEC131147 will not be installed in time to support RFR activities. CAUSE: Associated work order WO# 4740182 has yet to receive scope acceptance and carries a level 1 modification risk category. IMPACT: Without 2-21130-EP2282 modification, RPC coverage of workers will have to commence via direct protection and running off older capacity-limited cables (Co-Ax system). The adversely impact labor costs and cause potential unplanned exposure risk increase.	9352	In Progress	Use of Isolation Flask "tophat" to modify EP2282 prior to TCB	PO# 264750 line item #2 for CatID 1000424, Pressure Boundary Isolation flask tool runs risk of being delivered after March 2017. Vendor has informed OPG that manufacturing of product cannot begin until technical specification from 1997 (NK38-REP-57184-10001) has been updated with current codes and standards. EP2282 modification project requires tool in order to do PB modification prior to TCB in place, as per modification outline.	Matthew Lai	Sam Miao	31-Mar-17	(14-Oct-2016) NK38-DS-57100-10001 has been drafted and is being reviewed for approval to supersede NK38-REP-57184-10001. (26-Oct-2016) WO# 5079888 created to have contingency plan of using existing co-axial feed through to provide limited Teledosimetry coverage in-containment to support RFR activities. Limited teledosimetry can be provided using existing co-axial feed through for communications only. Will not be able to support Telemetry capabilities under modification to penetration is complete. (29-Nov-2016: ML) Requires CNSC Code Classification approval, because work is N285 Class 4. (29-Nov-2016; ML) CatID 1000424 Tool # DOT1000424-00001, has been confirmed by vendor that it carries a 14-16 week delivery time. Therefore tool "tophat" will not arrive in-time to be used prior to TCB in-place. New installation strategy will be to perform modification (WO# 4740182) after TCB - no impairment to NPCCS.
				9353	In Progress	2-21130-EP2282 Modification requires scope acceptance	WO# 4740182 "Replacement Blank Modules with Fiber Optic Penetrations" needs scope acceptance into DNRU2 in order to be scheduled and assessed.	Johnathon Hash	Matthew Lai	17-Apr-17	(21-Oct-2016) ML: Scope change# 30887 has been created for DNRU2 scope approval. CCF needs to be submitted for scope acceptance. (29 Dec; JJ) Latest update as summarized by Michael Carter (see attachment #1 below): <ul style="list-style-type: none">The MEC 131147 is on track to be submitted to the Station DA for approval by TCD December 9, 2016 - [Likely actual DA approval TCD is Dec 16]Code classification letters are in review by Reg Affairs . These need to be sent off to CNSC by Dec 16 – on trackThe tophat tool is due after April 1 (post TCB) . This delivery was constrained by the OEM development process plus release of OPG PO & T/SPre-TCB contingencies have been confirmed to support AVTS communication in the vault which mitigates any adverse impact on the RFR scheduleThe CPAA decision for the work group classification is expected on Dec 12Design EC draft will be used to obtain budgetary execution estimates, OLW package, execution ownership, P6 scheduling, work planning , etc. This draft EC information will be available on Dec 9.COMS to support EC release will be executed after construction work group is engaged/assigned - TCD = Early Jan 2017No funding deficit anticipated at this time (to be confirmed when execution estimates are in)

934	Modification Delay of Penetration 2-21130-EP2282 for Radiation Protection Teledosimetry	EVENT: There is a risk that penetration 2-21130-EP2282 modification under MEC131147 will not be installed in time to support RFR activities. CAUSE: Associated work order WO# 4740182 has yet to receive scope acceptance and carries a level 2 risk rating. IMPACT: As a result, the schedule for the installation of the penetration will be delayed.	Outage Window		Window Description													
			023		023 - Install Bulkheads													
			024		024 - Containment Pre Test, Achieve Dew Point & Containment Test													
779	Shielding required to access vault via Airlock AL2 and associated west stairs to upper elevations.	EVENT: There is a risk that access into the vault proper via airlock AL2 will be restricted and/or restrictive due to the presence of high radiation beams emanating from RFR reactor face work, specifically open channel work. CAUSE: Due to the nature of the RFR open channel work during reactor core component removal and installation phases, high unshielded radiation beams from the face will be present in accessible areas of the vault. IMPACT: As a result, the scheduling of several vault tasks and activities (ex: vault projects windows #104/105, SG primary side clean window #62) will be limited to the a few RFR windows where the presence of high radiation beams are not generated and prominent (ex: sever bellows portion of Window 104).	3	Active	Johnathon Hash	Joe Cicchini	29-Dec-16	Mitigate	01-Apr-17	3	1	3	9	1	1	1	1	1
			Outage Window		Window Description													
			000		000 – No Window Related													
865	Acquisition, management, deployment and Storage of Contamination Control Equipment	EVENT: Ownership and Control of HEPA units, Vacuums, and Munter Tritium scrubbers during refurbishment is not clear. At present, there is a risk that RP will not have a program established for the procurement and management of a sufficient inventory of HEPA units, Vacuums, and Munter Tritium scrubbers. CAUSE: There is no program which describes the purchase, management, storage and use of semi-portable equipment required to ensure effective contamination control will be available and maintained on the project. IMPACT: The above risk may include components of the plan to install the large Munter units in the vault however, the risk is raised to account for the other equipment expected to be needed during refurbishment activities. This will impact RP's ability to manage its' accountability and responsibility to main contamination control during refurbishment work.	2		Active	Johnathon Hash	Scott Stafford	29-Dec-16	Mitigate	01-Jul-17	3	1	3	9	1	1	1	1
			Action#	Status		Action Title	Action Description	Owner	Delegate	Due Date	Comments							

<div>ONTARIOPOWERGENERATION</div>		Risk Report by Project with Associated Actions							File: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 161 of 220										Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM			
866	Reconfiguration of U2 Zone 2 Coffee Shop for use as Instrument and Dosimetry Issuing Area (RaPID Center)	EVENT: The Radiation Protection Field Support Unit requires a central location to distribute dosimetry (EPDs, PASSs, H&T TLDs, etc) and organize daily work activities for the Radiation Protection Co-ordinators (RPC) providing Service Protection coverage to Orange qualified RFR workers and non-RFR personnel during the Refurbishment of Unit 2. RP has been granted the old Unit 2 Coffee Shop area located on the 107.5m elevation for this purpose. There is a risk that the required renovations and conversion of the coffee shop to a dosimetry and instrument issuing center will be delayed. CAUSE: The NR RP work group had an approved SATM D-15-0310 for use of the space on U2 107.5 elevation R-203. This area was later revoked and provided to RFR as an equipment laydown area as per ECC modifications. IMPACT: The NR RP BTU Field Unit will have a trailer available in which to perform limited administrative duties, however there will not be sufficient room for all required RPCs to perform the administrative duties required to get work/PJBs performed in a timely manner to support critical path. The location of the trailer in the Unzoned area south of U2 and does not provide easy access for RFR and non-RFR projects to contact NR RP BTU. The U2 Zone 2 coffee shop is directly adjacent to the RFR PJB area and would provide excellent access to the area. Failure to provide a central location in which to issue EPDs to RFR and Project staff as well as dealing with RP related issues could cause a delay to critical path activities and extend outage windows. Additionally, the unit 2 zone 2 coffee shop has been provided to NR RP, however funding, engineering support and project lead is required to get the area ready for service by 15 Dec 2016.	4	Active	Johnathon Hash	Jeff Johansson	01-Feb-17	Mitigate	01-May-17	3	1	3	9	1	1	1	1					
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments												
			10048	In Progress	Install IT Infrastructure within the RaPID Center (LAN and Telephone)	(1) Initiate IT infrastructure request via email to DNGD: Telecom. Action complete. See attachment #1. (2) Setup a kick-off meeting with CIO representatives to discuss path forward on the IT infrastructure for the RaPID center. Action Complete. See Attachment #2. (3) Perform field walk down (RP and CIO) of the area of interest to gauge the current status of LAN availability/capability within the local vicinity of the RaPID center. Action: In-Progress. TCD for walk down is Friday, Feb 3. (CIO rep attending: Al Dharshi. (see attachment #3)	Johnathon Hash	Jeff Johansson	01-Apr-17	(01 Feb; JJ) Action initiation.												
			Outage Window		Window Description																	
			000		000 – No Window Related																	
564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	3	Active	Johnathon Hash	Jeff Johansson	01-Feb-17	Mitigate	30-Dec-17	3	2	2	6	2	2	2	4					
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments												

<div><div>ONTARIOPOWERGENERATION</div><div></div></div>		Risk Report by Project with Associated Actions								Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 162 of 220		Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM	
564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5876	In Progress	Strategy for smear samples to determine radionuclide characterization for U2	a) Source Term Characterization · Section 2.2: Develop a strategy for taking smear samples for the purpose of source term characterization of Unit 2 when radioactive systems are opened up for refurbishment. Samples locations should include radioactive systems in Unit 2, RWPB, and Fuel Handling. Once samples are taken, they should be analyzed radio-chemically and the conclusions with respect to dose contributions from the AMEC report should be validated. Also calculate the beta-gamma: alpha ratio to confirm capability of WBM to indicate the presence of alpha emitting radionuclides in the body and continued use of pancake for both beta-gamma measurement and, by inference, alpha presence (as per N-INS-09071-10013).	Johnathon Hash	Joe Cicchini	01-Apr-17	(7 June Johansson): Initiate a search of the smears that were taken during 2015 VBO on Unit 2 and, if found, perform count on the smears and document results. (18 July; JJ) A search for the smears that were apparently taken on Unit 2 during the 2015 VBO was unsuccessful. Decision to initiate a new set of smears on Unit 4 during D1641 was made and smears were taken. Some of the areas/systems include in this smear program are (see attachment #1 below for more details): Floor under pressurizer x2 Floor near ball screw pit. 1 x east, 1 x west. Base of the boilers (around manway, bolts etc) 1 x east, 1 x west Mod room (051 or 052 on the valving) ESC (scrap pipe on platform) Reach inside (do not enter) feeder cabinet on 100 elev and smear walkway Top of Bleed condenser 107.5 elev SDC The smears were sent to the Chemistry lab for initial analysis. Lab results have been received, along with the smears. Additional alpha counting of the smears will be arranged with Kinectrics. (10 Aug; JJ) See email attachment #2 below for results of initial counts of the smears performed at the DN Chem Lab. Preparation in progress to send the smears to Kinectrics for alpha analysis. 25AUG2016 JC Smears being processed for shipment 14OCT2016 - Several smears have been processed and analyzed in previous outages this data will be used to anticipate and Unit 2 specific smears will be collected. (22 Nov; JJ) Additional smears were taken by DN RP in Unit 3 and Unit 4 in 2015/2016 outages respectively (see attachment #4 email). Together with similar legacy data (see attachment #3), attachment #4 data from U3 and 4 will be reviewed and analyzed to confirm the beta-gamma to alpha ratio to confirm that capability of WBMs to indicate the presence of Alpha emitting radionuclides, and the continued use of pancake meters for inference of alpha activity. (29 Dec; JJ) The above mentioned U3 & U4 smear analysis results will be reviewed by NRRP HPs to confirm beta-			

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5880

In Progress

Define the policy for PAS sampling usage during U2 Refurbishment

a) Dosimetry

Section 3.2: Develop a clear policy on the extent of PAS usage in the U2 refurbishment and implement the policy. Ensure laboratory resources are available to analyze the results.

In order to reduce the pressure on the dosimetry laboratory to analyze the large volume of PAS samples, consideration should be given to perform a pre-screening of PAS filters using PIPS solid state detectors (i.e., iSolo or PIPS multi-sample instruments).

Johnathon Hash

Jeff Johansson

03-Apr-17

recommendations from external report are being reviewed for path forward.
(7 June, JOHANSSON): Set up a meeting with HPD to discuss HTD report and its' recommendations, including this action. Discuss the following points: (i) explore option of having a representative # of workers in a crew wear PAS instead of the whole crew. (ii) explore efficiencies in the issuing paperwork to add to improvements in the chain of custody and handling at the lab during pre-processing and post-processing of the results. (iii) explore option to perform on-boarding pre-screening of workers (Note: HPD DHP has identified that this pre-screening of workers is not needed. NR-RP requires HPD to document the rationale for not performing pre-screening). (iv) Explore option for Field Section or delegate in the field to perform pre-screening of PAS samples prior to delivery to HPD, if required. If granted, what are the instrument requirements to achieve this pre-screening with appropriate QA methodologies.
(14 July; JJ): Meeting with HPD was held on 13 June. It was recommended (by HPD HPM) that NR-RP prepare a DRAFT PAS Policy for HPD review. The policy should consider a graduated approach, and a systematic look into managing the risks. As for item # (iii) above, HPD DHP has issued a DRAFT report (see attachment # 1 and 2 below) for all to review and offer feedback. There is no due date specified for the review.
(09 Nov; JJ) Whitby HPD (Dan Oancea) has issued the first version of the new PAS issuing form for field testing (see attachment #3 below). The intention is to have the electronic form replace the existing N-FORM-10298 so NRRP/HPD can keep track of the PAS and the associated records until final data is loaded into RIS/RDS. This new e-form is the first step in the process of transitioning from a manual fill-in form to an electronic process. There will also be a software module at the Whitby Lab to manage the PAS results and a module to allow DHPs/Rad Data to import the results

5883

In Progress

Darlington Routine Radiation Surveys Instruction Modified to include Unit 2 Refurbishment

Sect 4.1.1: Modify D-INS-09071-10012, Darlington Routine Radiation Surveys, to expand the routine alpha monitoring program for Unit 2 refurbishment. Moving due date to June 30 in order to capture recommendations from an external report for Hard to Detect Nuclide Monitoring.
(7 June, JOHANSSON): moved due date to Aug 31, 2016.

Johnathon Hash

Jeff Johansson

03-Apr-17

(7 June, JOHANSSON): moved due date to Aug 31, 2016.
(09 Nov; JJ) The highest potential for alpha presence may occur during RFR series work (EF cutting, PT cut, etc...). NRRP ALARA are preparing RFR series specific RPEGs that will include requirements for routine and non-routine alpha surveys/smears. The Darlington Routine Survey instruction will not be revised to incorporate such requirements as it is tracked under the RPEGs.
(01 Feb; JJ) DRAFT Routine Survey RPEG has been issued for RP review (see attachment #1). This RPEG was discussed with the Field Section and an action was assigned to the Field Section to determine the level of effort/resources that will take to execute the proposed RPEG surveys.

J5.7, Attachment 1

Page 163 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 164 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5884

In Progress

Develop a Strategy for Job Specific Non-Routine Surveys

•

Sect 4.1.1: A strategy for non-routine surveys for specific jobs/locations for the Unit 2 refurbishment should be developed (i.e., frequency, timing).
Date changed to June 30 in order to accommodate recommendations from the hard to Detect Nuclide external report.
(7 June, JOHANSSON): moved due date to Aug 31, 2016.

5886

In Progress

Confirm Alpha Counting room for Refurbishment

•

Sect 4.1.1: Confirm the availability of a facility for counting alpha contamination samples.

5887

In Progress

Confirm Monitoring Compliance with Alpha Contamination Limits

•

Sect 4.2.1/4.3.1: Confirm through ongoing source term/alpha characterization of Unit 2 that the beta-gamma: alpha activity ratio is greater than 5. This will confirm that pancake and WBM are sufficient to confirm compliance with alpha contamination limits.

(7 June, JOHANSSON): moved due date to Aug 31, 2016.
25AUG2016 - Initiator name changed from burkej to cicchinj due to burkej not be recognized as a lan ID
Non routine surveys will be carried out as required due to work evolution/ adjacent work activities. Most areas will have transmitting portable instrumentation and real time hazard levels will be available at all times.

(7 June, JOHANSSON): moved due date to Aug 31, 2016. Explore Ryan's suggestion for NR-RP to own and operate the Darlington iSolo counting room, and offer to perform any Darlington RP smears and train their personnel as well.
(July 14; JJ): In addition to securing a dedicated alpha counting room for Refurbishment work, it was suggested that HPD perform a QA program for the results by analyzing a fixed percentage of the smears collected and counted, and documenting the results in a QA report for audit purposes. This will be include in the PAS Sampling Policy that is tracked under Action #5880.
25AUG2016 JC - Refurb RP will be working with station RP to develop a smear counting strategy that will benefit both organizations.

***Initiator name changed from BurkeJ to CicchinJ due to Lan ID of burkej not being recognized.

(7 June; JJ): Consider integrating this requirement into the NR-RP Routine Survey program. If appropriate, close this action to action # 5883.
(18 July; JJ): Post June 13 meeting with HPD, a recommendation was made for NR-RP to explore other instruments for Alpha counting (other than iSolos). It was also suggested to have HPD Instrument group involved in this search.
(03 Oct; JJ) The recommendation is to confirm through on-going source term and/or alpha characterization studies during refurbishment activities that the beta-gamma: alpha ratio activity is still > 5. Once RFR work commences in unit 2, smears of open system piping/equipment will be performed and analyzed to confirm the ratios are > 5. As per current DNRU2 level 1 schedule, this work will start around July 2017 with window #42 Feeder Removal. Due date for this action has been set to Nov 2017 to confirm the ratios.

ONTARIOPOWERGENERATION

</

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

J5.7, Attachment 1

Page 166 of 220

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5891

In Progress

Contamination Control Intiatives for RFR, RWPD and SGs

· Sect 5.1: RP should review in detail the refurbishment work (e.g., CWP's for RFR in vault and RWPB, and SG work) for opportunities to reduce and control contamination spread and protection of workers against internal hazards. The outcome of this review should be documented and communicated to the Field group, HP assessors, project leaders, and REP preparers. The output from this review should be incorporated in the CWP's.

Johnathon Hash

Joe Cicchini

17-Mar-17

(June 7, JOHANSSON) Action assigned to the Field Support Section. 25AUG2016 - Initiator name changed from burkej to cicchinj due to burkej not be recognized as a lan ID

5892

In Progress

Contamination Control Equipment

· Sect 5.1: Confirm who is procuring/deploying/controlling contamination control equipment (e.g., vacuum cleaners with HEPA filters) for all refurbishment projects (e.g., RFR, SG, and BOP work).

Met with external vendor to confirm scope of purchased services regarding Munter. External review commissioned for review of recommendations for HEPA use on the project.

Johnathon Hash

Joe Cicchini

17-Mar-17

23 Feb. 16
A list of contamination control equipment and the TCD for arrival of the equipment on site has been requested of RFR.
A list of contamination control equipment for Balance of Plant and SG work has been requested. All other information remains unchanged.
The ownership for procurement/deployment and control of contamination control equipment among the Projects is under investigation. RFR has indicated that they are responsible for procurement of five (5) smooth bore hose Hepa vacuum cleaners; 2 - for the reactor vault, 1 for the reactor auxilliary bay and 2 for the RWPB. Arrangements will be made to assist RFR with the deployment and control of the vacuums as per the Radiation Protection Coordinator assigned to the specific task. Ownership of contamination control equipment for Balance of Plant and SG work is currently in progress and an update will be provided before 23 Feb. 2106. It has been determined that the Radiation Protection work group does not have ownership for procurement of additional contamination control equipment. The Radiation Protection department will assist with the deployment and control of "contaminated" equipment used on the projects under the guidance of the Radiation Protection Coordinators. RP may consider purchase of some equipment. Currently no CCF has been initiated however it is under review. (09 Aug; JJ) Due date changed to Sept 30, 2016. 25AUG2016 JC - A comparison between OPG sites has been initiated to develop a fleet approach to CATS devices. This exercise will produce a program that will enhance our contamination control strategy

<div>564</div> <div>Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management</div>		Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5893	In Progress	Contamination Control - Ventilated Tents	• Sect 5.1: RP should consider the requirements for ventilated tents and exhaust HEPA filters. This will include the design and integrity testing.	Johnathon Hash	Joe Cicchini	17-Mar-17	RP for Refurbishment has considered the use of ventilated tents and exhaust HEPA units with filters. RP will utilize N-INS-03420-10005 on Use and Maintenance of Portable HEPA filter ventilation units for all hepa units used in association with vented tents. RP Refurbishment has agreed to perform the HEPA filter changes required for effective operation of the unit(s). RP Refurbishment will not purchase the HEPA units,nor does RP have budget to procure the HEPA units as this part of the "consumable" budget was given to Maintenance Refurbishment. Ventilated tents are used to control contamination, however, there is no integrity testing procedure to date, other than the use of a smoke bomb to check the tent for air flow. An alternate source of testing tent integrity would be to use a Magnehelic guage to determine air flow. A process/procedure to perform integrity testing of tented material needs to be generated. (22 Aug; JJ) Consulted with Refurb Maintenance as to an RQE budget for RP HEPAs, Vacuums, and Munters. Tom Carvin will follow up with Mtce Manager. (15OCT2016) - Updated last reviewed date. BHI assessment procurement is in early stages. (09 Nov;JJ) BHI consultants arrived at Darlington on Nov 9. Assessment I/P.
			5894	In Progress	Procedure Review and Update as Required for Refurbishment	• Sect 7.1: RP procedures (and associated forms, guides, instructions) should be reviewed and modified as necessary to ensure they are compatible with the Refurbishment RP organizational structure, work activities, and radiological conditions. A review of RP procedures will also identify readiness issues that need to be addressed by the RP refurbishment organization.	Johnathon Hash	Jeff Johansson	01-Apr-17	(03 Oct; JJ) N-PROC-RA-0020 "Preliminary Event Notification", was recently revised to accommodate a Notification Protocol for Nuclear Refurbishment Incidents at Nuclear Facilities (under a new section 1.2.5 of the procedure). RMO Action 5894 was derived from Recommendation (e) of NK38-REP-09701-0570560 Appendix I. The recommendation is to review RP Procedures to flag areas where certain references to RP organization and to the Shift Manager to ensure that Refurbishment workers know who to contact in the event of RP events. This review has been performed and the new revision of N-PROC-RA-0020 with the added notification protocol addresses this action. Furthermore, RP has created a Gap Assessment spreadsheet documenting the results of the RP Procedural reviews that was performed internally. This Gap Assessment needs to be assessed to determine what (if any) procedural changes are required. If required, then the changes must be requested via the current process of initiating a DCR in AS7. Programs Section Manager to initiate a review of the Gap Assessment with a target date of 31 Dec 2016 to create any required DCRs. (Nov 9; JJ) Work has started with respect to the review of the gap assessment to identify required changes. (29 Dec; JJ) Gap assessment review I/P. Due date changed to Apr 01, 2017 to accommodate additional time for review.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1

Page 168 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5895

In Progress

Readiness Assessment for Hard to Detect Radionulcides

Sect 8.1: An assessment of the RP’s readiness to manage hard to detect hazards should be completed prior to breaker open as well as a follow-up assessment at an appropriate time during the refurbishment.

Johnathon Hash

Jeff Johansson

31-Mar-17

(June 7, JOHANSSON): Explore and plan for a self-assessment (SA) to be performed by an Internal Team (of RP personnel). Ensure an SA entry is initiated in the Self-Assessment database for this deliverable. (Sept 13/2016: JJ) Changed due date from Sept 16 to Oct 15 as additional time is required to schedule and complete the assessment. (19 Oct: JJ) Due date extended to accommodate planning and execution of the assessment. NR RP will plan to have this assessment scheduled to be completed by end of Dec 2016. (23 Nov; JJ) A recent snapshot assessment scope of work performed by BHI (Nov 8-22) was expanded to include the subject of readiness to manage hard to detect radionuclides. This assessment report is currently being prepared and finalized and will be attached herein once completed and issued. Any gaps identified from the assessment will be tracked as actions under Risk #0564. (29 Dec; JJ) BHI draft report was submitted to OPG NRRP for review. Comments were sent back to BHI for disposition and issuance of the final report. (13 Feb; JJ) BHI Final Report has been submitted to OPG follow successful C&D process (see attachment #1 below). OPG is currently reviewing the final report with a view to initiate follow up actions to address the identified gaps and recommendations from the report.

Outage Window

Window Description

000

000 – No Window Related

864

Identifying priority for staff within our BTU Project ranks and staff assigned to BTU Refurbishment

EVENT: There is a risk that RP may not have documented direction and planning for staff who are assigned to Refurb when non routine events occur. The risk identified includes (but is not limited to) response to IPG events, response to events within the refurb project but outside of our U2 island, various facility events and work priorities during significant competing projects (such as an outage). CAUSE: As part of RP resource planning and identification, the need for emergency response role(s) was not clearly identified and defined. IMPACT: The risk may impact RP's ability to respond to non-routine events such as those events requiring RP participation from a Radiological perspective.

2

Active

Johnathon Hash

Joe Cicchini

22-Feb-17

Mitigate

16-Jun-17

2

2

3

6

1

2

1

2

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

7837

In Progress

RP Field Support Section - RP Field Execution Handbook

This action is to research, prepare and issue a Field Execution Handbook for use by members of the NR-RP Department, especially the Field Support Section RPCs to assist the RPCs with a working reference of expectations. The handbook is a guide to the expectations for OPG Radiation Protection personnel. The guide is not intended to be all inclusive or to supersede approved procedures given that it may be published yearly and therefore not consistent with current revision of the procedures referenced in the handbook. Proposed steps:
- prepare Task Request (N-FORM-11551) and RFP forms, and initiate/approve MR
- Route above paperwork for approval
- Submit to OSS Contract Management group.
- Follow process to select vendor of choice.
- Work with Supply Chain to issue PO
- Start the work.
Note: will require funding as there is no remaining OSS funds for this work.

Johnathon Hash

Joe Cicchini

17-May-17

(21 June; JJ): This action has been assigned to Mike Armstrong to execute. (Aug 10; JJ) Field Execution Guide I/P, with 10% progress to completion. 25AUG2016 JC Guide in progress, 15% complete. (14 Sep; JJ) Guide is 25% complete. JC- Guide is 35% complete. (Maps concept is complete)

JC - Guide is 60% complete. Critical maps are complete. 14OCT
JC - (29DEC2016) Draft guide is complete.

JH - Draft guide is being reviewed for additional content. Additional content to be provided by end of Feb 2017.

Outage Window

Window Description

000

000 – No Window Related

<div>867</div>		Additional cost for remote RP training capability in the classroom and Mock-up facility	EVENT: RP has identified the need to have some RP Simulator training administered at the Mock-Up during just-in-time RFR series training activities. There is a risk that the procurement, installation, testing, and commissioning of required RP training tools (ex: Q-Track, Teletrix) will be delayed. CAUSE: Delay in obtaining quotes and procurement of the relevant software. IMPACT: The Mock-up facility technology can replicate beam hazards which would be very beneficial to series testing and practical mock-up exposure, as well as in the training of the RPCs for RP. Delay in getting the simulators in place will impact the ability to fully integrate radiological training simulation into the RFR JIT program, and the RP Yellow/Green training of RPCs.	3	Active	Johnathon Hash	Jeff Johansson	01-Feb-17	Mitigate	01-Apr-17	3	1	2	6	1	1	1	1
				Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
				8816	In Progress	Initiate process to obtain quote from Q-Track Vendor with goal to purchase Q-track and commissioned for use at the DEC Mock-up facility	HPD Remote Monitoring section to initiate process to obtain a quote from the Q-track vendor. Q-Track has a Dosimulation™ Radiation Worker Training System which uses patented technology, the system automatically and instantaneously correlates a worker's actual location with a trainer-controlled, simulated-radiation environment. The dosimeter:	Johnathon Hash	Jeff Johansson	28-Apr-17	(09 Aug; JJ) Action initiation.							
							displays cumulative radiation exposure				Aug 29th update. Met with supply chain mid august to review intended SOW and working with Supply Chain to complete SOW for quotes. (Sep 13/2016: JJ) Ryan McConnell has prepared the Scope of Work (SOW) to support the RFP. Submitted the SOW to Supply Chain (SC) for review. Comments/feedback from Supply Chain received and are currently being incorporated. Next steps: re-submit to SC for processing of the RFP (19 Oct; JJ) Reassigned the action to Johansson, and added interested parties (Ryan McC and Joe C). Action will be delegated to Ryan to prepare the SOW and initiate MR to purchase. (28 Dec; JJ) Ryan McConnell has prepared a draft SOW for the RFP. Currently being reviewed. (01 Feb; JJ) Training Simulation Equipment - received the RFQ's from Supply Chain for the training simulation equipment (Teletrix from Teletrix, Q-Track from IIS/Gamble, and Sim-Teq from Mirion). RP is currently reviewing the quotes from the proponents, and to provide Finance with recommendations on which to purchase. (13 Feb; JJ) Additional information is being requested of the proponents. Supply Chain has been informed and they have made contact with the proponents for the additional information. See attachments #1 and 2 for email details and information being requested.							

File: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 170 of 220																	
<div>ONTARIOPOWERGENERATION</div>		Risk Report by Project with Associated Actions															
867	Additional cost for remote RP training capability in the classroom and Mock-up facility	EVENT: RP has identified the need to have some RP Simulator training administered at the Mock-Up during just-in-time RFR series training activities. There is a risk that the procurement, installation, testing, and commissioning of required RP training tools (ex: Q-Track, Teletrix) will be delayed. CAUSE: Delay in obtaining quotes and procurement of the relevant software. IMPACT: The Mock-up facility technology can replicate beam hazards which would be very beneficial to series testing and practical mock-up exposure, as well as in the training of the RPCs for RP. Delay in getting the simulators in place will impact the ability to fully integrate radiological training simulation into the RFR JIT program, and the RP Yellow/Green training of RPCs.	8817	In Progress	Initiate process to obtain quote from Teletrix Vendor with goal to purchase Teletrix and commissioned for use with the BTU RPC Training facility	HPD Remote Monitoring section to initiate process to obtain a quote from the Teletrix vendor. Teletrix Radiation Training Simulator is a training tool providing true to life meter readings without exposure to radiation sources. it utilizes RF remote control rather than ionizing radiation as a source, trainees experience a radiation meter’s entire indicating range while learning in a safe environment that mimics real life operations. Teletrix will be a tool that can supplement the Yellow/Green badge training practical exercises.	Johnathon Hash	Jeff Johansson	30-Apr-17	(09 Aug; JJ) Action initiation. Aug 29 - met with Supply Chain. Assistance and support for SOW to address both remote classroom capabilities (DEC Mock up included). (Sep 13/2016: JJ) Ryan McConnell has prepared the Scope of Work (SOW) to support the RFP. Submitted the SOW to Supply Chain (SC) for review. Comments/feedback from Supply Chain received and are currently being incorporated. Next steps: re-submit to SC for processing of the RFP (19 Oct; JJ) Reassigned the action to Johansson, and added interested parties (Ryan McC and Joe C). Action will be delegated to Ryan to prepare the SOW and initiate MR to purchase. MR Approved Dec 16th. J-Hash (28 Dec; JJ) Ryan McConnell has prepared a draft SOW for the RFP. Currently being reviewed. (01 Feb; JJ) Training Simulation Equipment - received the RFQ’s from Supply Chain for the training simulation equipment (Teletrix from Teletrix, Q-Track from IIS/Gamble, and Sim-Teq from Mirion). RP is currently reviewing the quotes from the proponents, and to provide Finance with recommendations on which to purchase.							
										Outage Window							
										Window Description							
										000							
871	RP Staffing for PCC and High Hazard Oversight support risk	EVENT: Refurbishment PCC Support and High Hazard Oversight (HHO) requirements may be 24/7 or close to 24/7 operations/activities. There is a risk that RP staffing may not be sufficient to provide complete support for these activities. CAUSE: Lack of qualified RP staff to provide the required coverage. IMPACT: This may impact the requirement to staff PCC/HHO operations at the required rate, thus impacting project schedules and activities.	3	Active	Johnathon Hash	Scott Stafford	01-Feb-17	Mitigate	31-Mar-17	3	1	2	6	1	1	2	2
										Action#							
										Status							
										Action Title							
8240			8240	In Progress	High Hazard Oversight / PCC Plan	Structure a plan for High Radiological work oversight as well as PCC staffing will be defined. Next steps would then be determining an effective schedule for staff to support as required. This specific support was initially in the RQE however budget compression removed this cost from our 24 / 7 critical path schedule.	Johnathon Hash	Scott Stafford	31-Mar-17	(09 Aug; JJ) A plan is being developed to review various schedules and shifts to accommodate 24/7 service for HHW oversight, as well as the required RP qualifications for such resources to staff these shifts. 23 Aug SS: Updated HHW oversight schedule and Oversight demand needs developed. 22 Sept SS: HHW oversight schedule/demand schedule updated. Temporary staff positions for Org I/P 11 Oct SS: HHW oversight schedule attached. Temp Staff positions for org I/P 23Nov SS: Org change I/P. Date moved to Dec 15 to allow org change to be completed for HHW oversight. PCC coverage being performed on weekends by Duty ALARA HP. 14-Dec SS: Date moved to January 16th to allow org change to be completed for HHW oversight. Approvals received to create a shift for Duty ALARA HP 24/7 coverage.							
										Owner							
										Delegate							
										Due Date							
000			000							Comments							
										Outage Window							
										Window Description							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 171 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

868	Non RQE identified cost for wireless integration of RP survey, shipment and Inventory data	EVENT: There is a risk that some specific RP Field Support services (such as radioactive shipping, inventory tracking/control of radioactive storage areas, close to instant reporting of online survey results, to name a few) will not be as expedient as some Projects/Vendors may expect to maintain critical/near-critical path work. CAUSE: Lack of an electronic/high tech process for the input and communication of RP related information to all parties of interest. IMPACT: This will impact the ability for field update to shipping paperwork, site inventory control of radioactive storage areas, and up to the minute survey results updates on all media forums. We have a bounding vendor quote and we are working through that at present. The RFP process as well as CCF are in progress. June 30, 2016 - J. Hash - Met with Executive VP and DOM for Project. Discussed the use of a third party vendor for this service. Was challenged to seek assistance from DataGlance. This is the Vendor who secured the Electronic work Package contract through Fleet Maintenance. Engaged maintenance for contact information and support towards seeking our deliverables through DataGlance. In Progress.		Active	Johnathon Hash	Joe Cicchini	01-Feb-17	Mitigate	28-Apr-17	5	1	1	5	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments						
			8237	In Progress	Seek support for wireless applications within the RP project organization	This action will track our engagement with DataGlance to assist / provide technical support for using and integrating some wireless applications for the project within RP.	Johnathon Hash	Joe Cicchini	31-Mar-17	(09 Aug; JJ) Initiated discussions with DataGlance CFAM (see attachment 31 below). Next step is to setup a meeting with the CFAM to share NR-RP needs with the DataGlance team. (03 Oct; JJ) Need to re-establish contact with the CFAM (Ed Lei) to discuss potential application of DataGlance for RP field work coordination/management. Email sent to Ed Lei (see attachment #2) for a meeting to discuss opportunities to use DataGlance. 15OCT2016 JC - JC/JJ attended a demonstration on 06OCT. This initiative as many applications applicable to RP. Specifically the availability of the CITRIX network wirelessly, allowing RPC to access the computer system from the job site. (01 Feb; JJ) Further discussions with IT CIO on this and it was recommended that DataGlance network will provide limited to no advantages for RP as it is specifically written for Maintenance electronic work packages, and interfaces with Asset Suite. RP applications (such as VSDS, RIS, etc...) interfaces with non Asset Suite software which DataGlance will not be able to provide. RP should consider using OPG Citrix to access OPG business LAN software by networking with the Refurbishment Unit 2 WiFi. RP is taking these recommendations under consideration.						
			Outage Window		Window Description											
			000		000 – No Window Related											

565	Insufficient Qualified Radiation Protection Coordinators (BTU RPCs) to support Execution	EVENT: There is a risk that an insufficient number of qualified Radiation Protection Coordinators (RPCs) will be available to successfully provide service protection oversight for Fleet and Refurbishment radiological work that is being performed by EPC contractors. CAUSE: Due to low numbers of currently qualified BTU Trades RPC's plus attrition and insufficient training and qualification of new BTU Trades RPCs prior to execution of Refurbishment activities and opportunities with other industrial project in the province. IMPACT: May lead to schedule delays and cost overruns or could cause RP events due to lack of oversight or lack of properly experienced oversight.	3	Active	Johnathon Hash	Joe Cicchini	22-Feb-17	Mitigate	13-Oct-17	2	1	2	4	2	1	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1

Page 172 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

565	Insufficient Qualified Radiation Protection Coordinators (BTU RPCs) to support Execution	EVENT: There is a risk that an insufficient number of qualified Radiation Protection Coordinators (RPCs) will be available to successfully provide service protection oversight for Fleet and Refurbishment radiological work that is being performed by EPC contractors. CAUSE: Due to low numbers of currently qualified BTU Trades RPC's plus attrition and insufficient training and qualification of new BTU Trades RPCs prior to execution of Refurbishment activities and opportunities with other industrial project in the province. IMPACT: May lead to schedule delays and cost overruns or could cause RP events due to lack of oversight or lack of properly experienced oversight.	7672	In Progress	Periodic Assessment of Factors and Conditions that may impact RPC Supply for Unit 2 Refurbishment.	Periodically assess the following factors/conditions to determine what impact, if any, on the BTU RPC supply: - Training schedule (i.e., BTU RPC Yellow/Green RP qualification training) - Attrition associated with existing pool of BTU RPCs. - Bruce Power Main Component Replacement (MCR) campaign impact on OPG BTU RPC supply and training. - other related factors/conditions that may impact the supply/demand. 14JUN2016 JC: Refurb Prerequisites OPEX has identified the practice of adjusting the work schedule to address production schedules. If this approach is going to be used for Refurb Execution, the Radiation Protection's current staffing model will be challenged to support all work. Specific changes that would affect how we provide protection could include things like changing to a 24/7 model instead of the current understood 20hrs/day schedule. Staggered lunches, and resultant the need to have continuous RP support throughout everyday will also have to be considered against our current proposed support system. (JC)02AUG2016:CCF to be presented for the installation of a shield wall inside Airlock #2 to allow access to the stairs to the 111m elevation. This CCF is inclusive of all aspects of the wall procurement and subsequent installation. Having a shield wall will open up work windows for other groups, creating more demand for Radiation Protection Support. (JC) 30SEPT2016 Training I/p. RPCs in place and ready. (JC) 29DEC Class 8 training to begin 23JAN2017, this will bring the number of RPCs up to 166 techs available.	Johnathon Hash	Joe Cicchini	15-Sep-17	This is an on-going periodic assessment action so the due and completed dates are set to the end of the Unit 2 refurbishment window. If needed, a new action can be generated for future units. (JC)08SEPT2016 4on - 4off schedule is being used to increase RPC numbers per shift and provide 24/7 coverage. This model will provide for more depth to crew sizes and the availability of workers to supplement crews (Overtime) if required. (JC)14OCT2016 Class 7 is in progress and Classes 8 and 9 are scheduled for early 2017.							
			8110	In Progress	Review and Revisit BTU RPC Demand/Supply for Additional Yellow Badge Classes	Review and revisit BTU RPC demand/supply to determine need for additional classes.	Johnathon Hash	Joe Cicchini	31-Mar-17	25AUG2016 JC Currently, our model supports our plan. 15OCT2016 JC - Two classes are currently scheduled for 2017 (Class 8&9) the requirement for additional classes are to be determined. 16JAN2017 JH - Third class added to 2017. Currently a Q4 course is being considered by not committed at this time. Decision by end of Q1.							
			Outage Window		Window Description												
			161		161 - RFR-Containment Isolation and Islanding												
			163		163 - RFR-Remove FM Bridge and Install RTP												

564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	3	Active	Johnathon Hash	Jeff Johansson	01-Feb-17	Mitigate	30-Dec-17	3	2	2	6	2	2	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

<div><div><div>ONTARIOPOWERGENERATION</div></div></div>		Risk Report by Project with Associated Actions								Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 173 of 220		Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM	
564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5876	In Progress	Strategy for smear samples to determine radionuclide characterization for U2	a) Source Term Characterization · Section 2.2: Develop a strategy for taking smear samples for the purpose of source term characterization of Unit 2 when radioactive systems are opened up for refurbishment. Samples locations should include radioactive systems in Unit 2, RWPB, and Fuel Handling. Once samples are taken, they should be analyzed radio-chemically and the conclusions with respect to dose contributions from the AMEC report should be validated. Also calculate the beta-gamma: alpha ratio to confirm capability of WBM to indicate the presence of alpha emitting radionuclides in the body and continued use of pancake for both beta-gamma measurement and, by inference, alpha presence (as per N-INS-09071-10013).	Johnathon Hash	Joe Cicchini	01-Apr-17	(7 June Johansson): Initiate a search of the smears that were taken during 2015 VBO on Unit 2 and, if found, perform count on the smears and document results. (18 July; JJ) A search for the smears that were apparently taken on Unit 2 during the 2015 VBO was unsuccessful. Decision to initiate a new set of smears on Unit 4 during D1641 was made and smears were taken. Some of the areas/systems include in this smear program are (see attachment #1 below for more details): Floor under pressurizer x2 Floor near ball screw pit. 1 x east, 1 x west. Base of the boilers (around manway, bolts etc) 1 x east, 1 x west Mod room (051 or 052 on the valving) ESC (scrap pipe on platform) Reach inside (do not enter) feeder cabinet on 100 elev and smear walkway Top of Bleed condenser 107.5 elev SDC The smears were sent to the Chemistry lab for initial analysis. Lab results have been received, along with the smears. Additional alpha counting of the smears will be arranged with Kinectrics. (10 Aug; JJ) See email attachment #2 below for results of initial counts of the smears performed at the DN Chem Lab. Preparation in progress to send the smears to Kinectrics for alpha analysis. 25AUG2016 JC Smears being processed for shipment 14OCT2016 - Several smears have been processed and analyzed in previous outages this data will be used to anticipate and Unit 2 specific smears will be collected. (22 Nov; JJ) Additional smears were taken by DN RP in Unit 3 and Unit 4 in 2015/2016 outages respectively (see attachment #4 email). Together with similar legacy data (see attachment #3), attachment #4 data from U3 and 4 will be reviewed and analyzed to confirm the beta-gamma to alpha ratio to confirm that capability of WBMs to indicate the presence of Alpha emitting radionuclides, and the continued use of pancake meters for inference of alpha activity. (29 Dec; JJ) The above mentioned U3 & U4 smear analysis results will be reviewed by NRRP HPs to confirm beta-			

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5880

In Progress

Define the policy for PAS sampling usage during U2 Refurbishment

a) Dosimetry

Section 3.2: Develop a clear policy on the extent of PAS usage in the U2 refurbishment and implement the policy. Ensure laboratory resources are available to analyze the results.

In order to reduce the pressure on the dosimetry laboratory to analyze the large volume of PAS samples, consideration should be given to perform a pre-screening of PAS filters using PIPS solid state detectors (i.e., iSolo or PIPS multi-sample instruments).

Johnathon Hash

Jeff Johansson

03-Apr-17

recommendations from external report are being reviewed for path forward.
(7 June, JOHANSSON): Set up a meeting with HPD to discuss HTD report and its' recommendations, including this action. Discuss the following points: (i) explore option of having a representative # of workers in a crew wear PAS instead of the whole crew. (ii) explore efficiencies in the issuing paperwork to add to improvements in the chain of custody and handling at the lab during pre-processing and post-processing of the results. (iii) explore option to perform on-boarding pre-screening of workers (Note: HPD DHP has identified that this pre-screening of workers is not needed. NR-RP requires HPD to document the rationale for not performing pre-screening). (iv) Explore option for Field Section or delegate in the field to perform pre-screening of PAS samples prior to delivery to HPD, if required. If granted, what are the instrument requirements to achieve this pre-screening with appropriate QA methodologies.
(14 July; JJ): Meeting with HPD was held on 13 June. It was recommended (by HPD HPM) that NR-RP prepare a DRAFT PAS Policy for HPD review. The policy should consider a graduated approach, and a systematic look into managing the risks. As for item # (iii) above, HPD DHP has issued a DRAFT report (see attachment # 1 and 2 below) for all to review and offer feedback. There is no due date specified for the review.
(09 Nov; JJ) Whitby HPD (Dan Oancea) has issued the first version of the new PAS issuing form for field testing (see attachment #3 below). The intention is to have the electronic form replace the existing N-FORM-10298 so NRRP/HPD can keep track of the PAS and the associated records until final data is loaded into RIS/RDS. This new e-form is the first step in the process of transitioning from a manual fill-in form to an electronic process. There will also be a software module at the Whitby Lab to manage the PAS results and a module to allow DHPs/Rad Data to import the results

5883

In Progress

Darlington Routine Radiation Surveys Instruction Modified to include Unit 2 Refurbishment

Sect 4.1.1: Modify D-INS-09071-10012, Darlington Routine Radiation Surveys, to expand the routine alpha monitoring program for Unit 2 refurbishment. Moving due date to June 30 in order to capture recommendations from an external report for Hard to Detect Nuclide Monitoring.
(7 June, JOHANSSON): moved due date to Aug 31, 2016.

Johnathon Hash

Jeff Johansson

03-Apr-17

(7 June, JOHANSSON): moved due date to Aug 31, 2016.
(09 Nov; JJ) The highest potential for alpha presence may occur during RFR series work (EF cutting, PT cut, etc...). NRRP ALARA are preparing RFR series specific RPEGs that will include requirements for routine and non-routine alpha surveys/smears. The Darlington Routine Survey instruction will not be revised to incorporate such requirements as it is tracked under the RPEGs.
(01 Feb; JJ) DRAFT Routine Survey RPEG has been issued for RP review (see attachment #1). This RPEG was discussed with the Field Section and an action was assigned to the Field Section to determine the level of effort/resources that will take to execute the proposed RPEG surveys.

<div> <div> <div>ONTARIO</div> <div>POWER</div> <div>GENERATION</div> </div> <div> <div></div> <div></div> <div></div> </div> </div>										
<div> <div></div> <div>Risk Report by Project with Associated Actions</div> </div>										
<div> <div> <div>File: 2017-03-17, EB-2016-0152</div> <div>J5.7, Attachment 1</div> <div>Page 175 of 220</div> </div> <div> <div>Report ID: 0707A</div> <div>Report Owner: L. Greenland</div> <div>Process Owner: L. Ren</div> <div>Data Refreshed: 07-Mar-17 10:30 PM</div> </div> </div>										
564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5884	In Progress	Develop a Strategy for Job Specific Non-Routine Surveys	<ul style="list-style-type: none"> Sect 4.1.1: A strategy for non-routine surveys for specific jobs/locations for the Unit 2 refurbishment should be developed (i.e., frequency, timing). Date changed to June 30 in order to accommodate recommendations from the hard to Detect Nuclide external report. (7 June, JOHANSSON): moved due date to Aug 31, 2016. 	Johnathon Hash	Joe Cicchini	17-Mar-17	(7 June, JOHANSSON): moved due date to Aug 31, 2016. 25AUG2016 - Initiator name changed from burkej to cicchinj due to burkej not be recognized as a lan ID Non routine surveys will be carried out as required due to work evolution/ adjacent work activities. Most areas will have transmitting portable instrumentation and real time hazard levels will be available at all times.
			5886	In Progress	Confirm Alpha Counting room for Refurbishment	<ul style="list-style-type: none"> Sect 4.1.1: Confirm the availability of a facility for counting alpha contamination samples. 	Johnathon Hash	Joe Cicchini	17-Mar-17	(7 June, JOHANSSON): moved due date to Aug 31, 2016. Explore Ryan's suggestion for NR-RP to own and operate the Darlington iSolo counting room, and offer to perform any Darlington RP smears and train their personnel as well. (July 14; JJ): In addition to securing a dedicated alpha counting room for Refurbishment work, it was suggested that HPD perform a QA program for the results by analyzing a fixed percentage of the smears collected and counted, and documenting the results in a QA report for audit purposes. This will be include in the PAS Sampling Policy that is tracked under Action #5880. 25AUG2016 JC - Refurb RP will be working with station RP to develop a smear counting strategy that will benefit both organizations. ***Initiator name changed from BurkeJ to CicchinJ due to Lan ID of burkej not being recognized.
			5887	In Progress	Confirm Monitoring Compliance with Alpha Contamination Limits	<ul style="list-style-type: none"> Sect 4.2.1/4.3.1: Confirm through ongoing source term/alpha characterization of Unit 2 that the beta-gamma: alpha activity ratio is greater than 5. This will confirm that pancake and WBM are sufficient to confirm compliance with alpha contamination limits. 	Johnathon Hash	Jeff Johansson	30-Sep-17	(7 June; JJ): Consider integrating this requirement into the NR-RP Routine Survey program. If appropriate, close this action to action # 5883. (18 July; JJ): Post June 13 meeting with HPD, a recommendation was made for NR-RP to explore other instruments for Alpha counting (other than iSolos). It was also suggested to have HPD Instrument group involved in this search. (03 Oct; JJ) The recommendation is to confirm through on-going source term and/or alpha characterization studies during refurbishment activities that the beta-gamma: alpha ratio activity is still > 5. Once RFR work commences in unit 2, smears of open system piping/equipment will be performed and analyzed to confirm the ratios are > 5. As per current DNRU2 level 1 schedule, this work will start around July 2017 with window #42 Feeder Removal. Due date for this action has been set to Nov 2017 to confirm the ratios.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 176 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5889	In Progress	Shielding for iCAMs located in high gamma background	· Sect 4.4.1: Shielding for iCAMs will be required when they are placed in high gamma background areas (i.e., on platforms near the feeders and reactor face).	Johnathon Hash	Joe Cicchini	17-Mar-17	(7 June, JOHANSSON): Field Support Section to plan and execute a 3-4 week experiment testing different shielding configurations for iCAMs. 25AUG2016 - Initiator name changed from burkej to cicchinj due to burkej not be recognized as a lan ID. Investigating the use or remote head iCams for this purpose. The use of sampling hoses is also being considered. 15OCT2016 - Thermos Brand Airborne particulate monitors are being considered for their gamma background properties.
			5890	In Progress	Shielding for WBM at U2 and RWPB	· Sect 4.4.1: Shielding for WBMs at Unit 2 and RWPB should be considered and implemented if the background levels are too high for the monitors to operate effectively. TCD: October 1, 2016	Johnathon Hash	Jeff Johansson	01-Apr-17	(7 June, JJ): This work has started with the shielding considerations for the WBMs/HFFs at the RWPB. The background dose rates in the RWPB are much higher than the required background dose rates for efficient operation of the WBMs/HFFs of <50 micro-Rem/h. Some of the normal operating dose rates in the building are pegged at values > 200 micro-rem/h at locations where the monitors will be located. The Joint-Venture team are performing shielding analysis to determine the required shielding to shield the monitors with (shielding huts and/or walls) to achieve <50 micro-rem/h rates. Various locations within Unit 2 are also being investigated for shielding of the WBMs, like the south wall of the RAB side and close to where the flasks will be lowered from the RMD containing adjusters and vertical flux detectors. It is anticipated that the dose rates from the flask will take the monitors out of service during the craning time of the flasks from elevation 115m down to 100m. (22 Aug; JJ) Shielding requirements for the RWPB monitors (WBM/HFF) are being defined and designed by the JV (see attachments #1,2 & 3 for some emails on the subject). Shielding requirements for Unit 2 monitors are based on local/nearby work that may affect the local background for the monitors. To date, initial discussions have been held with the AA/VFD/HFD Replacement project team (ES Fox) and a walk down of the flask transfer route will be schedule with the project in early Sept. (03 Oct; JJ) Walk down with the ES Fox team working on the AA/VFD/HFD Replacement project was scheduled in Sept but was cancelled due to other priorities. A new walk down meeting needs to be established to walk down the path of flask transfer. RP (Jeff J) is set up a new meeting with ES Fox. (TCD: 31 Oct) (09 Nov; JJ) Walk down of the area has identified that the craning/staging area for the AA/VFD flasks is located at column line K16 - L16. The south bank of whole body monitors is located at column line A16 - B1

<div>564</div>		Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5891	In Progress	Contamination Control Initiatives for RFR, RWPB and SGs	· Sect 5.1: RP should review in detail the refurbishment work (e.g., CWPb for RFR in vault and RWPB, and SG work) for opportunities to reduce and control contamination spread and protection of workers against internal hazards. The outcome of this review should be documented and communicated to the Field group, HP assessors, project leaders, and REP preparers. The output from this review should be incorporated in the CWPb.	Johnathon Hash	Joe Cicchini	17-Mar-17	(June 7, JOHANSSON) Action assigned to the Field Support Section. 25AUG2016 - Initiator name changed from burkej to cicchinj due to burkej not be recognized as a lan ID
				5892	In Progress	Contamination Control Equipment	· Sect 5.1: Confirm who is procuring/deploying/controlling contamination control equipment (e.g., vacuum cleaners with HEPA filters) for all refurbishment projects (e.g., RFR, SG, and BOP work). Met with external vendor to confirm scope of purchased services regarding Munter. External review commissioned for review of recommendations for HEPA use on the project.	Johnathon Hash	Joe Cicchini	17-Mar-17	23 Feb. 16 A list of contamination control equipment and the TCD for arrival of the equipment on site has been requested of RFR. A list of contamination control equipment for Balance of Plant and SG work has been requested. All other information remains unchanged. The ownership for procurement/deployment and control of contamination control equipment among the Projects is under investigation. RFR has indicated that they are responsible for procurement of five (5) smooth bore hose Hepa vacuum cleaners; 2 - for the reactor vault, 1 for the reactor auxilliary bay and 2 for the RWPB. Arrangements will be made to assist RFR with the deployment and control of the vacuums as per the Radiation Protection Coordinator assigned to the specific task. Ownership of contamination control equipment for Balance of Plant and SG work is currently in progress and an update will be provided before 23 Feb. 2106. It has been determined that the Radiation Protection work group does not have ownership for procurement of additional contamination control equipment. The Radiation Protection department will assist with the deployment and control of "contaminated" equipment used on the projects under the guidance of the Radiation Protection Coordinators. RP may consider purchase of some equipment. Currently no CCF has been initiated however it is under review. (09 Aug; JJ) Due date changed to Sept 30, 2016. 25AUG2016 JC - A comparison between OPG sites has been initiated to develop a fleet approach to CATS devices. This exercise will produce a program that will enhance our contamination control strategy

564		Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5893	In Progress	Contamination Control - Ventilated Tents	Sect 5.1: RP should consider the requirements for ventilated tents and exhaust HEPA filters. This will include the design and integrity testing.	Johnathon Hash	Joe Cicchini	17-Mar-17	RP for Refurbishment has considered the use of ventilated tents and exhaust HEPA units with filters. RP will utilize N-INS-03420-10005 on Use and Maintenance of Portable HEPA filter ventilation units for all hepa units used in association with vented tents. RP Refurbishment has agreed to perform the HEPA filter changes required for effective operation of the unit(s). RP Refurbishment will not purchase the HEPA units,nor does RP have budget to procure the HEPA units as this part of the "consumable" budget was given to Maintenance Refurbishment. Ventilated tents are used to control contamination, however, there is no integrity testing procedure to date, other than the use of a smoke bomb to check the tent for air flow. An alternate source of testing tent integrity would be to use a Magnehelic guage to determine air flow. A process/procedure to perform integrity testing of tented material needs to be generated. (22 Aug; JJ) Consulted with Refurb Maintenance as to an RQE budget for RP HEPAs, Vacuums, and Munters. Tom Carvin will follow up with Mtce Manager. (15OCT2016) - Updated last reviewed date. BHI assessment procurement is in early stages. (09 Nov;JJ) BHI consultants arrived at Darlington on Nov 9. Assessment I/P.
				5894	In Progress	Procedure Review and Update as Required for Refurbishment	Sect 7.1: RP procedures (and associated forms, guides, instructions) should be reviewed and modified as necessary to ensure they are compatible with the Refurbishment RP organizational structure, work activities, and radiological conditions. A review of RP procedures will also identify readiness issues that need to be addressed by the RP refurbishment organization.	Johnathon Hash	Jeff Johansson	01-Apr-17	(03 Oct; JJ) N-PROC-RA-0020 "Preliminary Event Notification", was recently revised to accommodate a Notification Protocol for Nuclear Refurbishment Incidents at Nuclear Facilities (under a new section 1.2.5 of the procedure). RMO Action 5894 was derived from Recommendation (e) of NK38-REP-09701-0570560 Appendix I. The recommendation is to review RP Procedures to flag areas where certain references to RP organization and to the Shift Manager to ensure that Refurbishment workers know who to contact in the event of RP events. This review has been performed and the new revision of N-PROC-RA-0020 with the added notification protocol addresses this action. Furthermore, RP has created a Gap Assessment spreadsheet documenting the results of the RP Procedural reviews that was performed internally. This Gap Assessment needs to be assessed to determine what (if any) procedural changes are required. If required, then the changes must be requested via the current process of initiating a DCR in AS7. Programs Section Manager to initiate a review of the Gap Assessment with a target date of 31 Dec 2016 to create any required DCRs. (Nov 9; JJ) Work has started with respect to the review of the gap assessment to identify required changes. (29 Dec; JJ) Gap assessment review I/P. Due date changed to Apr 01, 2017 to accommodate additional time for review.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 179 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5895

In Progress

Readiness Assessment for Hard to Detect Radionulcides

Sect 8.1: An assessment of the RP’s readiness to manage hard to detect hazards should be completed prior to breaker open as well as a follow-up assessment at an appropriate time during the refurbishment.

Johnathon Hash

Jeff Johansson

31-Mar-17

(June 7, JOHANSSON): Explore and plan for a self-assessment (SA) to be performed by an Internal Team (of RP personnel). Ensure an SA entry is initiated in the Self-Assessment database for this deliverable. (Sept 13/2016: JJ) Changed due date from Sept 16 to Oct 15 as additional time is required to schedule and complete the assessment. (19 Oct: JJ) Due date extended to accommodate planning and execution of the assessment. NR RP will plan to have this assessment scheduled to be completed by end of Dec 2016. (23 Nov; JJ) A recent snapshot assessment scope of work performed by BHI (Nov 8-22) was expanded to include the subject of readiness to manage hard to detect radionuclides. This assessment report is currently being prepared and finalized and will be attached herein once completed and issued. Any gaps identified from the assessment will be tracked as actions under Risk #0564. (29 Dec; JJ) BHI draft report was submitted to OPG NRRP for review. Comments were sent back to BHI for disposition and issuance of the final report. (13 Feb; JJ) BHI Final Report has been submitted to OPG follow successful C&D process (see attachment #1 below). OPG is currently reviewing the final report with a view to initiate follow up actions to address the identified gaps and recommendations from the report.

951

Risk to document potential cost for units 3, 1 & 4. - Teledose Infrastructure Mod

EVENT: As a result of the recent CCF 1912 (CCF 1912 - REPLACE BLANK MODULES WITH FIBRE-OPTIC: 2-21130-EP2282) presentation to the CCB, there is a risk that no funding will be available for required AVTS insert modifications for Units 1,3 & 4. CAUSE: CCB only approved modifications funding for Unit 2. IMPACT: No AVTS available for Units 1,3 & 4.

1

Active

Johnathon Hash

Matthew Lai

16-Jan-17

Accept

01-Jul-18

2

2

2

4

1

1

1

1

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

9682

In Progress

Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification

Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification

Johnathon Hash

Matthew Lai

08-Nov-17

Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification (14 Dec; JJ) Revised "Status = Not Started" to "In Progress".

Outage Window

Window Description

000

000 – No Window Related

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

3

Active

Johnathon Hash

Jeff Johansson

01-Feb-17

Mitigate

30-Dec-17

3

2

2

6

2

2

2

4

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

<div><div>ONTARIOPOWERGENERATION</div><div></div></div>		Risk Report by Project with Associated Actions								Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 180 of 220		Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM	
564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5876	In Progress	Strategy for smear samples to determine radionuclide characterization for U2	a) Source Term Characterization · Section 2.2: Develop a strategy for taking smear samples for the purpose of source term characterization of Unit 2 when radioactive systems are opened up for refurbishment. Samples locations should include radioactive systems in Unit 2, RWPB, and Fuel Handling. Once samples are taken, they should be analyzed radio-chemically and the conclusions with respect to dose contributions from the AMEC report should be validated. Also calculate the beta-gamma: alpha ratio to confirm capability of WBM to indicate the presence of alpha emitting radionuclides in the body and continued use of pancake for both beta-gamma measurement and, by inference, alpha presence (as per N-INS-09071-10013).	Johnathon Hash	Joe Cicchini	01-Apr-17	(7 June Johansson): Initiate a search of the smears that were taken during 2015 VBO on Unit 2 and, if found, perform count on the smears and document results. (18 July; JJ) A search for the smears that were apparently taken on Unit 2 during the 2015 VBO was unsuccessful. Decision to initiate a new set of smears on Unit 4 during D1641 was made and smears were taken. Some of the areas/systems include in this smear program are (see attachment #1 below for more details): Floor under pressurizer x2 Floor near ball screw pit. 1 x east, 1 x west. Base of the boilers (around manway, bolts etc) 1 x east, 1 x west Mod room (051 or 052 on the valving) ESC (scrap pipe on platform) Reach inside (do not enter) feeder cabinet on 100 elev and smear walkway Top of Bleed condenser 107.5 elev SDC The smears were sent to the Chemistry lab for initial analysis. Lab results have been received, along with the smears. Additional alpha counting of the smears will be arranged with Kinectrics. (10 Aug; JJ) See email attachment #2 below for results of initial counts of the smears performed at the DN Chem Lab. Preparation in progress to send the smears to Kinectrics for alpha analysis. 25AUG2016 JC Smears being processed for shipment 14OCT2016 - Several smears have been processed and analyzed in previous outages this data will be used to anticipate and Unit 2 specific smears will be collected. (22 Nov; JJ) Additional smears were taken by DN RP in Unit 3 and Unit 4 in 2015/2016 outages respectively (see attachment #4 email). Together with similar legacy data (see attachment #3), attachment #4 data from U3 and 4 will be reviewed and analyzed to confirm the beta-gamma to alpha ratio to confirm that capability of WBMs to indicate the presence of Alpha emitting radionuclides, and the continued use of pancake meters for inference of alpha activity. (29 Dec; JJ) The above mentioned U3 & U4 smear analysis results will be reviewed by NRRP HPs to confirm beta-			

<div>564</div>		Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5880	In Progress	Define the policy for PAS sampling usage during U2 Refurbishment	a) Dosimetry • Section 3.2: Develop a clear policy on the extent of PAS usage in the U2 refurbishment and implement the policy. Ensure laboratory resources are available to analyze the results. In order to reduce the pressure on the dosimetry laboratory to analyze the large volume of PAS samples, consideration should be given to perform a pre-screening of PAS filters using PIPS solid state detectors (i.e., iSolo or PIPS multi-sample instruments).	Johnathon Hash	Jeff Johansson	03-Apr-17	recommendations from external report are being reviewed for path forward. (7 June, JOHANSSON): Set up a meeting with HPD to discuss HTD report and its' recommendations, including this action. Discuss the following points: (i) explore option of having a representative # of workers in a crew wear PAS instead of the whole crew. (ii) explore efficiencies in the issuing paperwork to add to improvements in the chain of custody and handling at the lab during pre-processing and post-processing of the results. (iii) explore option to perform on-boarding pre-screening of workers (Note: HPD DHP has identified that this pre-screening of workers is not needed. NR-RP requires HPD to document the rationale for not performing pre-screening). (iv) Explore option for Field Section or delegate in the field to perform pre-screening of PAS samples prior to delivery to HPD, if required. If granted, what are the instrument requirements to achieve this pre-screening with appropriate QA methodologies. (14 July; JJ): Meeting with HPD was held on 13 June. It was recommended (by HPD HPM) that NR-RP prepare a DRAFT PAS Policy for HPD review. The policy should consider a graduated approach, and a systematic look into managing the risks. As for item # (iii) above, HPD DHP has issued a DRAFT report (see attachment # 1 and 2 below) for all to review and offer feedback. There is no due date specified for the review. (09 Nov; JJ) Whitby HPD (Dan Oancea) has issued the first version of the new PAS issuing form for field testing (see attachment #3 below). The intention is to have the electronic form replace the existing N-FORM-10298 so NRRP/HPD can keep track of the PAS and the associated records until final data is loaded into RIS/RDS. This new e-form is the first step in the process of transitioning from a manual fill-in form to an electronic process. There will also be a software module at the Whitby Lab to manage the PAS results and a module to allow DHPs/Rad Data to import the results
											(7 June, JOHANSSON): moved due date to Aug 31, 2016. (09 Nov; JJ) The highest potential for alpha presence may occur during RFR series work (EF cutting, PT cut, etc...). NRRP ALARA are preparing RFR series specific RPEGs that will include requirements for routine and non-routine alpha surveys/smears. The Darlington Routine Survey instruction will not be revised to incorporate such requirements as it is tracked under the RPEGs. (01 Feb; JJ) DRAFT Routine Survey RPEG has been issued for RP review (see attachment #1). This RPEG was discussed with the Field Section and an action was assigned to the Field Section to determine the level of effort/resources that will take to execute the proposed RPEG surveys.
				5883	In Progress	Darlington Routine Radiation Surveys Instruction Modified to include Unit 2 Refurbishment	• Sect 4.1.1: Modify D-INS-09071-10012, Darlington Routine Radiation Surveys, to expand the routine alpha monitoring program for Unit 2 refurbishment. Moving due date to June 30 in order to capture recommendations from an external report for Hard to Detect Nuclide Monitoring. (7 June, JOHANSSON): moved due date to Aug 31, 2016.	Johnathon Hash	Jeff Johansson	03-Apr-17	

564		Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5884	In Progress	Develop a Strategy for Job Specific Non-Routine Surveys	• Sect 4.1.1: A strategy for non-routine surveys for specific jobs/locations for the Unit 2 refurbishment should be developed (i.e., frequency, timing). Date changed to June 30 in order to accommodate recommendations from the hard to Detect Nuclide external report. (7 June, JOHANSSON): moved due date to Aug 31, 2016.	Johnathon Hash	Joe Cicchini	17-Mar-17	(7 June, JOHANSSON): moved due date to Aug 31, 2016. 25AUG2016 - Initiator name changed from burkej to cicchinj due to burkej not be recognized as a lan ID Non routine surveys will be carried out as required due to work evolution/ adjacent work activities. Most areas will have transmitting portable instrumentation and real time hazard levels will be available at all times.
				5886	In Progress	Confirm Alpha Counting room for Refurbishment	• Sect 4.1.1: Confirm the availability of a facility for counting alpha contamination samples.	Johnathon Hash	Joe Cicchini	17-Mar-17	(7 June, JOHANSSON): moved due date to Aug 31, 2016. Explore Ryan's suggestion for NR-RP to own and operate the Darlington iSolo counting room, and offer to perform any Darlington RP smears and train their personnel as well. (July 14; JJ): In addition to securing a dedicated alpha counting room for Refurbishment work, it was suggested that HPD perform a QA program for the results by analyzing a fixed percentage of the smears collected and counted, and documenting the results in a QA report for audit purposes. This will be include in the PAS Sampling Policy that is tracked under Action #5880. 25AUG2016 JC - Refurb RP will be working with station RP to develop a smear counting strategy that will benefit both organizations. *** Initiator name changed from BurkeJ to CicchinJ due to Lan ID of burkej not being recognized.
				5887	In Progress	Confirm Monitoring Compliance with Alpha Contamination Limits	• Sect 4.2.1/4.3.1: Confirm through ongoing source term/alpha characterization of Unit 2 that the beta-gamma: alpha activity ratio is greater than 5. This will confirm that pancake and WBM are sufficient to confirm compliance with alpha contamination limits.	Johnathon Hash	Jeff Johansson	30-Sep-17	(7 June; JJ): Consider integrating this requirement into the NR-RP Routine Survey program. If appropriate, close this action to action # 5883. (18 July; JJ): Post June 13 meeting with HPD, a recommendation was made for NR-RP to explore other instruments for Alpha counting (other than iSolos). It was also suggested to have HPD Instrument group involved in this search. (03 Oct; JJ) The recommendation is to confirm through on-going source term and/or alpha characterization studies during refurbishment activities that the beta-gamma: alpha ratio activity is still > 5. Once RFR work commences in unit 2, smears of open system piping/equipment will be performed and analyzed to confirm the ratios are > 5. As per current DNRU2 level 1 schedule, this work will start around July 2017 with window #42 Feeder Removal. Due date for this action has been set to Nov 2017 to confirm the ratios.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 183 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5889

In Progress

Shielding for iCAMs located in high gamma background

Sect 4.4.1: Shielding for iCAMs will be required when they are placed in high gamma background areas (i.e., on platforms near the feeders and reactor face).

Johnathon Hash

Joe Cicchini

17-Mar-17

(7 June, JOHANSSON): Field Support Section to plan and execute a 3-4 week experiment testing different shielding configurations for iCAMs. 25AUG2016 - Initiator name changed from burkej to cicchinj due to burkej not be recognized as a lan ID. Investigating the use or remote head iCams for this purpose. The use of sampling hoses is also being considered. 15OCT2016 - Thermos Brand Airborne particulate monitors are being considered for their gamma background properties.

5890

In Progress

Shielding for WBM at U2 and RWPB

Sect 4.4.1: Shielding for WBMs at Unit 2 and RWPB should be considered and implemented if the background levels are too high for the monitors to operate effectively. TCD: October 1, 2016

Johnathon Hash

Jeff Johansson

01-Apr-17

(7 June, JJ): This work has started with the shielding considerations for the WBMs/HFFs at the RWPB. The background dose rates in the RWPB are much higher than the required background dose rates for efficient operation of the WBMs/HFFs of <50 micro-Rem/h. Some of the normal operating dose rates in the building are pegged at values > 200 micro-rem/h at locations where the monitors will be located. The Joint-Venture team are performing shielding analysis to determine the required shielding to shield the monitors with (shielding huts and/or walls) to achieve <50 micro-rem/h rates. Various locations within Unit 2 are also being investigated for shielding of the WBMs, like the south wall of the RAB side and close to where the flasks will be lowered from the RMD containing adjusters and vertical flux detectors. It is anticipated that the dose rates from the flask will take the monitors out of service during the craning time of the flasks from elevation 115m down to 100m. (22 Aug; JJ) Shielding requirements for the RWPB monitors (WBM/HFF) are being defined and designed by the JV (see attachments #1,2 & 3 for some emails on the subject). Shielding requirements for Unit 2 monitors are based on local/nearby work that may affect the local background for the monitors. To date, initial discussions have been held with the AA/VFD/HFD Replacement project team (ES Fox) and a walk down of the flask transfer route will be schedule with the project in early Sept. (03 Oct; JJ) Walk down with the ES Fox team working on the AA/VFD/HFD Replacement project was scheduled in Sept but was cancelled due to other priorities. A new walk down meeting needs to be established to walk down the path of flask transfer. RP (Jeff J) is set up a new meeting with ES Fox. (TCD: 31 Oct) (09 Nov; JJ) Walk down of the area has identified that the craning/staging area for the AA/VFD flasks is located at column line K16 - L16. The south bank of whole body monitors is located at column line A16 - B1

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A Tech Tips

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

564

Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management

Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.

5891

In Progress

Contamination Control Initiatives for RFR, RWPB and SGs

·

Sect 5.1: RP should review in detail the refurbishment work (e.g., CWPs for RFR in vault and RWPB, and SG work) for opportunities to reduce and control contamination spread and protection of workers against internal hazards. The outcome of this review should be documented and communicated to the Field group, HP assessors, project leaders, and REP preparers. The output from this review should be incorporated in the CWPs.

Johnathon Hash

Joe Cicchini

17-Mar-17

(June 7, JOHANSSON) Action assigned to the Field Support Section. 25AUG2016 - Initiator name changed from burkej to cicchinj due to burkej not be recognized as a lan ID

5892

In Progress

Contamination Control Equipment

·

Sect 5.1: Confirm who is procuring/deploying/controlling contamination control equipment (e.g., vacuum cleaners with HEPA filters) for all refurbishment projects (e.g., RFR, SG, and BOP work).

Met with external vendor to confirm scope of purchased services regarding Munter. External review commissioned for review of recommendations for HEPA use on the project.

Johnathon Hash

Joe Cicchini

17-Mar-17

23 Feb. 16
A list of contamination control equipment and the TCD for arrival of the equipment on site has been requested of RFR.
A list of contamination control equipment for Balance of Plant and SG work has been requested. All other information remains unchanged.
The ownership for procurement/deployment and control of contamination control equipment among the Projects is under investigation. RFR has indicated that they are responsible for procurement of five (5) smooth bore hose Hepa vacuum cleaners; 2 - for the reactor vault, 1 for the reactor auxilliary bay and 2 for the RWPB. Arrangements will be made to assist RFR with the deployment and control of the vacuums as per the Radiation Protection Coordinator assigned to the specific task. Ownership of contamination control equipment for Balance of Plant and SG work is currently in progress and an update will be provided before 23 Feb. 2106. It has been determined that the Radiation Protection work group does not have ownership for procurement of additional contamination control equipment. The Radiation Protection department will assist with the deployment and control of "contaminated" equipment used on the projects under the guidance of the Radiation Protection Coordinators. RP may consider purchase of some equipment. Currently no CCF has been initiated however it is under review. (09 Aug; JJ) Due date changed to Sept 30, 2016. 25AUG2016 JC - A comparison between OPG sites has been initiated to develop a fleet approach to CATS devices. This exercise will produce a program that will enhance our contamination control strategy

564		Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5893	In Progress	Contamination Control - Ventilated Tents	Sect 5.1: RP should consider the requirements for ventilated tents and exhaust HEPA filters. This will include the design and integrity testing.	Johnathon Hash	Joe Cicchini	17-Mar-17	RP for Refurbishment has considered the use of ventilated tents and exhaust HEPA units with filters. RP will utilize N-INS-03420-10005 on Use and Maintenance of Portable HEPA filter ventilation units for all hepa units used in association with vented tents. RP Refurbishment has agreed to perform the HEPA filter changes required for effective operation of the unit(s). RP Refurbishment will not purchase the HEPA units,nor does RP have budget to procure the HEPA units as this part of the "consumable" budget was given to Maintenance Refurbishment. Ventilated tents are used to control contamination, however, there is no integrity testing procedure to date, other than the use of a smoke bomb to check the tent for air flow. An alternate source of testing tent integrity would be to use a Magnehelic guage to determine air flow. A process/procedure to perform integrity testing of tented material needs to be generated. (22 Aug; JJ) Consulted with Refurb Maintenance as to an RQE budget for RP HEPAs, Vacuums, and Munters. Tom Carvin will follow up with Mtce Manager. (15OCT2016) - Updated last reviewed date. BHI assessment procurement is in early stages. (09 Nov;JJ) BHI consultants arrived at Darlington on Nov 9. Assessment I/P.
				5894	In Progress	Procedure Review and Update as Required for Refurbishment	Sect 7.1: RP procedures (and associated forms, guides, instructions) should be reviewed and modified as necessary to ensure they are compatible with the Refurbishment RP organizational structure, work activities, and radiological conditions. A review of RP procedures will also identify readiness issues that need to be addressed by the RP refurbishment organization.	Johnathon Hash	Jeff Johansson	01-Apr-17	(03 Oct; JJ) N-PROC-RA-0020 "Preliminary Event Notification", was recently revised to accommodate a Notification Protocol for Nuclear Refurbishment Incidents at Nuclear Facilities (under a new section 1.2.5 of the procedure). RMO Action 5894 was derived from Recommendation (e) of NK38-REP-09701-0570560 Appendix I. The recommendation is to review RP Procedures to flag areas where certain references to RP organization and to the Shift Manager to ensure that Refurbishment workers know who to contact in the event of RP events. This review has been performed and the new revision of N-PROC-RA-0020 with the added notification protocol addresses this action. Furthermore, RP has created a Gap Assessment spreadsheet documenting the results of the RP Procedural reviews that was performed internally. This Gap Assessment needs to be assessed to determine what (if any) procedural changes are required. If required, then the changes must be requested via the current process of initiating a DCR in AS7. Programs Section Manager to initiate a review of the Gap Assessment with a target date of 31 Dec 2016 to create any required DCRs. (Nov 9; JJ) Work has started with respect to the review of the gap assessment to identify required changes. (29 Dec; JJ) Gap assessment review I/P. Due date changed to Apr 01, 2017 to accommodate additional time for review.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 186 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

[Tech Tips](#)

564	Large Potential Worker Doses due to Inadequete Internal (Alpha etc.) Hazard Characterization and Management	Event: There is a risk that Nuclear Refurbishment employees or Contractors may be exposed to unexpected radionuclide(s) which may lead to significant dose assignment. Cause: Inadequate source term characterization leading to radiological work planning, protective actions and dosimetry requirements not properly identified to protect workers from the hazards present. Impact: This may potentially result in high doses that could exceed OPG dose limits or CNSC Dose limits, as well as a disruption to Nuclear Refurbishment work. Regulatory, public and union relations issues would be very problematic and would be amplified by the fact that Bruce Power had the same type of event during their refurbishment.	5895	In Progress	Readiness Assessment for Hard to Detect Radionulcides	Sect 8.1: An assessment of the RP’s readiness to manage hard to detect hazards should be completed prior to breaker open as well as a follow-up assessment at an appropriate time during the refurbishment.	Johnathon Hash	Jeff Johansson	31-Mar-17	(June 7, JOHANSSON): Explore and plan for a self-assessment (SA) to be performed by an Internal Team (of RP personnel). Ensure an SA entry is initiated in the Self-Assessment database for this deliverable. (Sept 13/2016: JJ) Changed due date from Sept 16 to Oct 15 as additional time is required to schedule and complete the assessment. (19 Oct: JJ) Due date extended to accommodate planning and execution of the assessment. NR RP will plan to have this assessment scheduled to be completed by end of Dec 2016. (23 Nov; JJ) A recent snapshot assessment scope of work performed by BHI (Nov 8-22) was expanded to include the subject of readiness to manage hard to detect radionuclides. This assessment report is currently being prepared and finalized and will be attached herein once completed and issued. Any gaps identified from the assessment will be tracked as actions under Risk #0564. (29 Dec; JJ) BHI draft report was submitted to OPG NRRP for review. Comments were sent back to BHI for disposition and issuance of the final report. (13 Feb; JJ) BHI Final Report has been submitted to OPG follow successful C&D process (see attachment #1 below). OPG is currently reviewing the final report with a view to initiate follow up actions to address the identified gaps and recommendations from the report.							
			Outage Window		Window Description												
			000		000 – No Window Related												

951	Risk to document potential cost for units 3, 1 & 4. - Teledose Infrastructure Mod	EVENT: As a result of the recent CCF 1912 (CCF 1912 - REPLACE BLANK MODULES WITH FIBRE-OPTIC: 2-21130-EP2282) presentation to the CCB, there is a risk that no funding will be available for required AVTS insert modifications for Units 1,3 & 4. CAUSE: CCB only approved modifications funding for Unit 2. IMPACT: No AVTS available for Units 1,3 & 4.	1	Active	Johnathon Hash	Matthew Lai	16-Jan-17	Accept	01-Jul-18	2	2	2	4	1	1	1	1
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			9682	In Progress	Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification	Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification	Johnathon Hash	Matthew Lai	08-Nov-17	Send CCF to CCB for RQE increase for U1/3/4 EP2282 Modification (14 Dec; JJ) Revised "Status = Not Started" to "In Progress".							
			Outage Window		Window Description												
			000		000 – No Window Related												

718	The Cyclic Maintenance budget may not have enough funds (Labour & Materials) to cover Shutdown Maintenance Backlog	Event: An independant review of the Cyclic Maintenance Budget confirmed there will be a shortfall of funds assigned to the D1621 work Program associated with Shutdown Maintenance cyclic work orders. This work is part of the Equipment Reliability Index target that will be committed to for the return to service of Unit 2. Cause: Initial budget assigned to cyclical overflow was estimated at \$78M per unit. Present budget is \$34M. Estimates received to date from Vendors are totaling \$51M. Potential impact: Shortfall of funds impacting RTS of unit 2. station meeting ongoing on how to divide work and budget to ensure work is completed.	3	Active	Val Bevacqua	Tom Carvin	29-Dec-16	Mitigate	15-Oct-19	5	2	3	15	3	2	3	9
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							
			7955	In Progress	Shortfall of funds for mtce can affect RTS of U2.	Shortfall of funds impacting RTS of unit 2. station meeting ongoing on how to divide work and budget to ensure work is completed.	Val Bevacqua	Tom Carvin	16-Aug-19	UPDATE 20SEPT2016 per Val Bevacqua This is a risk that must remain open as it deals with discovery. Place the completion date out to 2019. Val Bevacqua Updated 8/5/2016 contingency funds have been allocated to support the maintenance organization.							
			Outage Window		Window Description												
			000		000 – No Window Related												

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

820

Discovery work arising from valve replacements

The risk is that there is a large amount of discovery work encountered in the valve replacement program resulting in cost impacts and schedule delays to the planned valve replacement schedule. This is caused by limitations in the ability to examine/inspect valves internals prior to refurbishments and OPEX from previous refurbishment projects.

1

Active

Val Bevacqua

Tom Carvin

29-Dec-16

Monitor

28-Jun-18

3

3

1

9

3

3

1

9

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

8398

In Progress

U2 Power Supply Management - Develop a Strategy

Develop a strategy to manage power supply and demand in U2 For the duration of the U2 outage and present the strategy at an ORB FOAK Challenge Meeting.

Val Bevacqua

Tom Carvin

03-Apr-17

March 06/17 Maintenance is completing update meeting with all contract partners to provide details of the Temporary power process. Maintenance has actioned engineering to review the overload trip setting on 4001 & 4002 500kVa transformers
Feb 17/17 Refurb maintenance has completed a plan to manage the U2 Temporary power supply and demand. This plan calls for Status control Tags to be affixed to each 600 RE. An email box is being setup to accept request for usage of the RE's. Refurb Maintenance is scheduled to deliver and update to the Thursday Feb 23 Pillar meeting.

A strategy is being developed to manage the U2 power supply and demand. Refurb maintenance is the owner. Refurb maintenance has appointed a SPOC to manage the initiative
Nov 10/16
Worley Parson has been tasked with developing a strategy to manage power supplies. The strategy plan is progressing and will be turned over to OPG Refurb maintenance to execute.

Dec 8/16 Refurb maintenance has met with Worley Parson to start the process of turning over the U2 Temporary power supply program to maintenance.

Outage Window

Window Description

000

000 – No Window Related

820

Augmented Staff Rules puts future refurbishment units at RISK due to lack of budget needed to compensate for additional turnovers

Event: the Augmented Staff Contract duration. Max for outside contractor is 5 yrs 3 Yrs. Max for OPG rehire is 2 years. We are supporting a 10 yr project. Each unit takes 3 years. This was undated in NOV2016 due to the new Aug staff rules on contracts having even shorter durations. Current Probability changed to 4 due to this Aug staff change. Cause: The Auditor General applied restriction for contractors working at OPG. Impact : If we cant keep contractors beyond these durations all the way through refurbishment we will be starting over with new talent constantly repeating lessons learned. We cant even finish one unit with the same people that started. Path Forward - plan over lap Augstaff contracts to ensure scope of work is turnover to the next contractor and look at opportunities to hire full time instead of contracts. Based on this new direction the RISK score has been minimized for management to plan ahead to ensure these risks don't materialize. Impact 2: This will definitely increase everyone's budget (overlap of contracts every 2 years) who is using Aug staff to fill a need for this incremental project. Example: a 3 month overlap every two years on a 12 year project, is equal to 6 turnovers needed =18 months of additional funding for each role that is needed for the life of Refurbishment. @ \$100.00/hour X 18 Months = \$280,000.00 additional funding for each role that lasts the life of refurbishment. NR O&M Technical Procedures has RISK 767 for additional funding.

2

Active

Boris Vulcanovic

Paul Davies

11-Jan-17

Monitor

07-Dec-18

4

2

1

8

4

2

1

8

Outage Window

Window Description

000

000 – No Window Related

There are no Draft, Not Started, In Progress Actions associated with the risk.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

812

Layup can have a significant impact on station environmental release limits delaying layup activities

EVENT: Layup can impact station environmental release limits.CAUSE: We are draining and drying more systems/volumes than normal (such as the SGs, PHT, Conventional side and Moderator system)IMPACT: Delay in schedule.

2

Active

Roger Daly

Ray Kissel

10-Jan-17

Monitor

30-Jun-17

2

3

3

6

2

3

3

6

Outage Window

Window Description

002

002 - Conventional Side Layup

003

003 - Secondary Side SG Layup

013

013 - PHT Bulk Drain (Includes V42 Mod)

029

029 - HTS Vac Dry

034

034 - Primary Side SG Layup

035

035 - HTS Aux Dry

038

038 - Moderator Drained & Flush

048

048 - HTS Aux Drain,Purge,Outside Vault

There are no Draft, Not Started, In Progress Actions associated with the risk.

724

Chemistry Control Procedural Review Risk

Event: Due to a short period of time from design been complete (Aug 2015) and where required documentation (Chemistry Control OM and Chemistry Lab Procedures) is needed (Aug 2016) the completed documentation being ready in time is at risk. Also, there will be required reviews on O&M documentation during the same time frame. This will be a challenge for Chemistry Department based on present resources and therefore putting deliverables been ready for breaker open at risk. Cause : NR design documentation is scheduled for issued for all projects at the same time. Potential impacts : Chemistry Control documentation preparation may be late affecting chemistry control during initial stage of layup.

2

Active

Roger Daly

Sergei Voitchenko

28-Feb-17

Mitigate

30-Nov-16

5

1

1

5

3

1

1

3

Outage Window

Window Description

000

000 – No Window Related

There are no Draft, Not Started, In Progress Actions associated with the risk.

708

Materials budget for emergent broke-fix maintenance and scope growth during Shutdown, Layup and Runup is not included in MTCE budget.

Event: Materials required for broke-fix maintenance and scope growth during Shutdown, Layup and Run up Phases is not in MTCE Budget Cause: Contingecy funds not included in business planning process Potential impacts: Unable to repair, required for start up equipment, affecting critical path duration. 1. From Scope Freeze to Breaker Open: For the purpose of calculating the contingency for this specific risk, we assume, based on station IPG scope growth history, that there will scope growth between each Unit WO scope freeze and breaker open. Based on DNGS IPG history, 1-2 work orders are added to scope per day. The added work is then scheduled in the online schedule (not necessary FIN work to be executed immediately). It is expected that much of the work added during this period would be executed by DNGS IPG, however, some scope may be added to D1621 scope and executed during the outage proper. This type of 'cyclic' backlog scope will occur over a period of 16 months for each unit. We are estimating that, of the identified work during unit operation during this time period, 1 WO per week will actually be accepted into B/O-B/C scope. That equates to 64 new work orders. We assume a cost per work order of \$6,000 average per work order. In total, this calculates to \$400,000 per unit. (\$1.6 million for overall Program). 2. From Breaker Open to Breaker Closed: For the purpose of calculating the contingency for this specific risk, we assume, based on station outage history, that there will be an average of 4 work orders per day of the outage, reviewed and approved for new scope, from breaker open to breaker closed. At Scope Freeze for D1621 and DNRU2, the D1621 WO # was 5,498. At 4 new WO per day, at ~1100 days, equals 4,400 work orders. We assume a cost per work order of \$6,000 average per work order. In total, this calculates to \$26 million per unit (\$104 million for overall Program).

2

Active

Boris Vulcanovic

Val Bevacqua

29-Dec-16

Monitor

16-Aug-19

2

2

2

4

2

2

2

4

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

7955

In Progress

Shortfall of funds for mtce can affect RTS of U2.

Shortfall of funds impacting RTS of unit 2. station meeting ongoing on how to divide work and budget to ensure work is completed.

Val Bevacqua

Tom Carvin

16-Aug-19

UPDATE 20SEPT2016 per Val Bevacqua This is a risk that must remain open as it deals with discovery. Place the completion date out to 2019. Val Bevacqua Updated 8/5/2016 contingency funds have been allocated to support the maintenance organization.

Outage Window

Window Description

000

000 – No Window Related

767

O&M Procedure Update Program may not have sufficient Funding

Event: Budget estimate for procedure work was estimated to cost around 42 million. this was based on opex from Bruce Power and Point Lepreau. Cause: Estimate was challenged and reduced down to 32 million. Impact: Could cost an additional 10 million dollars to complete the program.

2

Active

Boris Vulcanovic

Mike Dance

11-Jan-17

Accept

03-Oct-16

3

1

1

3

3

1

1

3

Outage Window

Window Description

000

000 – No Window Related

There are no Draft, Not Started, In Progress Actions associated with the risk.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

File: 2017-03-17, EB-2016-0152

J5.7, Attachment 1

Page 192 of 220

Report ID:

0707A

[Tech Tips](#)

Report Owner:

L. Greenland

Process Owner:

L. Ren

Data Refreshed:

07-Mar-17 10:30 PM

706	Present ERT mincomp plan does not accommodate for and Islanded Unit while meeting adequate response time to emergent events	Event: DN Refurbishment organization is oblided to comply with fire protection regulatory standards. Darlington's present ERT mincomp plan does not accommodate for and Islanded Unit while meeting adequate response time for potential emergent issues. Cause: A safety event that required ERT to respond either on Islanded Unit or Station. Other work requiring ERT to respond in the event of an emergency will be required to stop until ERT able to respond. eg, hot work, high angle rescue, confined space Potential impact: All work requiring ERM response to safety issue will stop if ERMs are required to attend to another event	1	Active	Val Bevacqua	Tom Carvin	29-Dec-16	Monitor	15-Aug-19	1	1	2	2	1	1	2	2
			Outage Window		Window Description												
			083		083 - Lower Feeder Installation												
			118		118 - CT Install Series												
			119		119 - Fuel Channel Install Series												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
728	Acute Tritium releases during NR primary side drain and dry operations	Event: Potential to have an acute Tritium Emission that exceeds the Station Internal Investigation Limit (IIL) for tritium emissions during the NR Outage, particularly during Moderator and Heat Transport draining and drying steps. Cause: -High tritium inventory in Moderator System, ineffective drying capacity from skids, poor condition of Vault Vapor Recovery Dryers or insufficient focuson Spills and Leaks. Potential Impacts: - Could delay work due to driers or skids needing regeneration. -Unfavorable Public Relations if high emissions persist and if insufficient preparation done ahead of time to mitigate.	2	Active	Roger Daly	Lillian Yiu	28-Feb-17	Monitor	31-Mar-17	2	1	1	2	2	1	1	2
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
859	Unit Temporary Power System	Event: Currently this is no plan in place to control the allocation of power from the newly installed temporary power distribution system. In past outages, there has been a SPOC assigned from the station to control distribution (MC). This needs to be considered. Background Information: Unit temp power distribution system being installed by Shutdown Layup has 12 power carts located across unit. Install and remove only under po. No one is coordinated usage during execution when supplies will be lost to class 4 cyclic mtce. Also no one is coordinating usage to prevent overloading and conflicts between venders on how has priority. Also no one assigned to move cables when outages occurring.	3	Active	Val Bevacqua	Tom Carvin	29-Dec-16	Monitor	15-Dec-16	1	1	1	1	1	1	1	1
			Outage Window		Window Description												
			041		041 - Class 3 Electrical Maintenance												
			051		051 - Class 4 Electrical Maintenance												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
874	Refurbishment Maintenance - Milestone OP2170 S2,3,4 PC1 All PC1 Prepared At risk	A review of the work list found the following tasks flagged for permit: Segment 2 : 1625, Segment 3 : 421, Segment 4 : 472 for a total 2518 tasks for permitry. For segment 1, Refurb maintenance did not meet the milestone. There were 698 tasks in segment 1 which resulted in 265 PC1's. Given this ~ 3 to 1 ratio it is predicted maintenance will need to submit ~840 PC1's to meet the milestone.	3	Active	Val Bevacqua	Tom Carvin	29-Dec-16	Monitor	15-Oct-19	1	1	1	1	1	1	1	1
			Outage Window		Window Description												
			000		000 – No Window Related												
			There are no Draft, Not Started, In Progress Actions associated with the risk.														
Program: Operations and Maintenance - 10000																	
775	Potential Shortfall for Commissioning Support	Event: There is a risk that resource requirements for the return to service and commissioning phase of the project could exceed the NR O&M support capabilities Cause: The O&M program has established support organizations based on estimated resources for the various bundles including RTS and commissioning. Impact:This would require the station DN O&M to mobilize to assist in preserving the RTS schedule.		Active	Boris Vulcanovic	Gary Leach	28-Feb-17	Mitigate	31-Jul-17	3	1	4	12	2	1	2	4
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 P

Run by: CORP\SOLIMAT at 08-Mar-17 10:07:13 AM For Internal Use Only

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

775

Potential Shortfall for Commissioning Support

Event: There is a risk that resource requirements for the return to service and commissioning phase of the project could exceed the NR O&M support capabilities Cause: The O&M program has established support organizations based on estimated resources for the various bundles including RTS and commissioning. Impact:This would require the station DN O&M to mobilize to assist in preserving the RTS schedule.

093

093 - Low Power Testing & Heat-up

094

094 - Power Escalation

095

095 - Run-up & Sync

096

096 - High Power Testing & Turbine Testing

193

193 - Heat-up & Hot Condition

Program: Operations and Maintenance - 73028

775

Potential Shortfall for Commissioning Support

Event: There is a risk that resource requirements for the return to service and commissioning phase of the project could exceed the NR O&M support capabilities Cause: The O&M program has established support organizations based on estimated resources for the various bundles including RTS and commissioning. Impact:This would require the station DN O&M to mobilize to assist in preserving the RTS schedule.

Active

Boris Vulcanovic

Gary Leach

28-Feb-17

Mitigate

31-Jul-17

3

1

4

12

2

1

2

4

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

1308

In Progress

Commissioning Engineer resource profile

Review commissioning engineer resource profile and mitigate through contract staff hires if required. AR#28148291-01
Review commissioning engineer resource profile
TCD:2017/01/15

Gary Leach

Steve Goodchild

14-Apr-17

12-JAN-2017 *** Update provided by Steve Goodchild ****
Current strategy has been to develop the Engineering RTS Section with 6 staff of which 4 have arrived. The intent being that the system responsible staff in other sections will provide the support required for the commissioning activities. This strategy, based on previous OPEX may be challenged as the RTS group will be in more of a coordination role. The action is extended to allow for the current strategy to be further developed.

7539

In Progress

Produce a L3 RTS plan

Produce a L3 schedule of RTS activities in the schedule and ensure resource requirements are tallied for operations, maintenance, chemistry, environment, radiation protection, engineering and our vendor support. This will be used to compare to our current levels of staffing during these evolutions. Any gaps will be addressed by increasing staffing levels to the required numbers through staff movements to shift, additional staff from the station and the fleet or movement of the evolutions on the schedule if applicable. These options will be reviewed and concurred to by O&M, Eng and Work Control.

Gary Leach

Aris Kalafatis

14-Jul-17

Update Sept 14/2016: S2B/3/4 assessing milestone has been moved to June of 2017. A level 3 schedule will follow this milestone. Due date moved to a month after assessing to allow quality review and analysis of resources required. Review of the approved schedule to start following REV C issuance on June 17.

<div><div>ONTARIOPOWERGENERATION</div></div>		Risk Report by Project with Associated Actions										Filed: 2017-03-17, EB-2016-0152 J5.7, Attachment 1 Page 197 of 220										Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM									
775	Potential Shortfall for Commissioning Support	Event: There is a risk that resource requirements for the return to service and commissioning phase of the project could exceed the NR O&M support capabilities Cause: The O&M program has established support organizations based on estimated resources for the various bundles including RTS and commissioning. Impact:This would require the station DN O&M to mobilize to assist in preserving the RTS schedule.	7540	Not Started	Explore the need for EFIN/FIN during RTS	During RTS the critical path is affected by break plan discovery work that is not on the schedule. The work control process is not adequate to resolve these issues and maintain schedule integrity. Use of a FIN (fix it now) and EFIN (engineering) teams needs to be explored to see if staffing and funding can be achieved.	Gary Leach		30-Sep-17	June 15/16 - meetings with engineering and maintenance to be set up following Rev C issuance to discuss the possible use of these teams. Jan 5, 2017 - date extended to after assessing complete for RTS.																					
			7543	In Progress	Related to RTS prerequisites - ensure that PM's are planned & completed on critical instrumentation, NV's, etc, prior to start-up	FAIAW/FOAK review board requested a review of RTS planning to ensure that required PM's on critical equipment are scheduled to ensure they do not delay start up activities. As an example, does the GCR RTS have the required activities planned to ensure it is available prior to being required.	Gary Leach	Aris Kalafatis	12-Jun-17	As part of the RTS logic reviews being completed these actions are being checked. Final reviews are to be completed by June 12/2017 to allow assessing. Date changed to reflect this date.																					
			Outage Window		Window Description																										
			000		000 – No Window Related																										
			089		089 - HTS Air Hold, Fill & Hydrostatic Test																										
			090		090 - HTS Operational Testing																										
			092		092 - ATC																										
			093		093 - Low Power Testing & Heat-up																										
			094		094 - Power Escalation																										
			095		095 - Run-up & Sync																										
			096		096 - High Power Testing & Turbine Testing																										
			193		193 - Heat-up & Hot Condition																										
Program: Operations and Maintenance - 73062																															
775	Potential Shortfall for Commissioning Support	Event: There is a risk that resource requirements for the return to service and commissioning phase of the project could exceed the NR O&M support capabilities Cause: The O&M program has established support organizations based on estimated resources for the various bundles including RTS and commissioning. Impact:This would require the station DN O&M to mobilize to assist in preserving the RTS schedule.		Active	Boris Vulcanovic	Gary Leach	28-Feb-17	Mitigate	31-Jul-17	3	1	4	12	2	1	2	4														
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments																					

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

775

Potential Shortfall for Commissioning Support

Event: There is a risk that resource requirements for the return to service and commissioning phase of the project could exceed the NR O&M support capabilities Cause: The O&M program has established support organizations based on estimated resources for the various bundles including RTS and commissioning. Impact:This would require the station DN O&M to mobilize to assist in preserving the RTS schedule.

093

093 - Low Power Testing & Heat-up

094

094 - Power Escalation

095

095 - Run-up & Sync

096

096 - High Power Testing & Turbine Testing

193

193 - Heat-up & Hot Condition

Program: Operations and Maintenance - 73440

775

Potential Shortfall for Commissioning Support

Event: There is a risk that resource requirements for the return to service and commissioning phase of the project could exceed the NR O&M support capabilities Cause: The O&M program has established support organizations based on estimated resources for the various bundles including RTS and commissioning. Impact:This would require the station DN O&M to mobilize to assist in preserving the RTS schedule.

Active

Boris Vulcanovic

Gary Leach

28-Feb-17

Mitigate

31-Jul-17

3

1

4

12

2

1

2

4

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

1308

In Progress

Commissioning Engineer resource profile

Review commissioning engineer resource profile and mitigate through contract staff hires if required. AR#28148291-01
Review commissioning engineer resource profile
TCD:2017/01/15

Gary Leach

Steve Goodchild

14-Apr-17

12-JAN-2017 *** Update provided by Steve Goodchild ****
Current strategy has been to develop the Engineering RTS Section with 6 staff of which 4 have arrived. The intent being that the system responsible staff in other sections will provide the support required for the commissioning activities. This strategy, based on previous OPEX may be challenged as the RTS group will be in more of a coordination role. The action is extended to allow for the current strategy to be further developed.

7539

In Progress

Produce a L3 RTS plan

Produce a L3 schedule of RTS activities in the schedule and ensure resource requirements are tallied for operations, maintenance, chemistry, environment, radiation protection, engineering and our vendor support. This will be used to compare to our current levels of staffing during these evolutions. Any gaps will be addressed by increasing staffing levels to the required numbers through staff movements to shift, additional staff from the station and the fleet or movement of the evolutions on the schedule if applicable. These options will be reviewed and concurred to by O&M, Eng and Work Control.

Gary Leach

Aris Kalafatis

14-Jul-17

Update Sept 14/2016: Added Steve Goodchild as delegate to support with engineering resources. An engineering team to support commissioning and return to service has been formed. This group will support planning and execution of refurbishment and projects and modification work.

swim lane diagram developed to identify activities required by functional engineering, resourcing for RTS activities as per the swim lane diagram will be compared to projected resource profiles. Given the likelihood of resource issue the probability score has increased thus increasing the risk score to 9.
Owner changed from D. Somerville to G. Leach by A. Kalafatis 2015/04/30 to align with AR assignment
Initiator changed to M. Stewart, review in progress and staffing plans being developed.

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

775

Potential Shortfall for Commissioning Support

Event: There is a risk that resource requirements for the return to service and commissioning phase of the project could exceed the NR O&M support capabilities Cause: The O&M program has established support organizations based on estimated resources for the various bundles including RTS and commissioning. Impact:This would require the station DN O&M to mobilize to assist in preserving the RTS schedule.

7540

Not Started

Explore the need for EFIN/FIN during RTS

During RTS the critical path is affected by break plan discovery work that is not on the schedule. The work control process is not adequate to resolve these issues and maintain schedule integrity. Use of a FIN (fix it now) and EFIN (engineering) teams needs to be explored to see if staffing and funding can be achieved.

Gary Leach

30-Sep-17

June 15/16 - meetings with engineering and maintenance to be set up following Rev C issuance to discuss the possible use of these teams. Jan 5, 2017 - date extended to after assessing complete for RTS.

7543

In Progress

Related to RTS prerequisites - ensure that PM's are planned & completed on critical instrumentation, NV's, etc, prior to start-up

FIAW/FOAK review board requested a review of RTS planning to ensure that required PM's on critical equipment are scheduled to ensure they do not delay start up activities. As an example, does the GCR RTS have the required activities planned to ensure it is available prior to being required.

Gary Leach

Aris Kalafatis

12-Jun-17

As part of the RTS logic reviews being completed these actions are being checked. Final reviews are to be completed by June 12/2017 to allow assessing. Date changed to reflect this date.

Outage Window

Window Description

000

000 – No Window Related

089

089 - HTS Air Hold, Fill & Hydrostatic Test

090

090 - HTS Operational Testing

092

092 - ATC

093

093 - Low Power Testing & Heat-up

094

094 - Power Escalation

095

095 - Run-up & Sync

096

096 - High Power Testing & Turbine Testing

193

193 - Heat-up & Hot Condition

893

Additional Filter and IX Resin Waste following U2 PHTS Hot Conditioning

EVENT: Following U2 PHTS Hot Conditioning additional particulate material may be removed from the system through the purification system by means of filters and IX resin. CAUSE: Particulate material in the system resulting from overall Refurbishment and/or Hot Conditioning prior to RTS. IMPACT: Increase the frequency of filter and IX resin slurries, which would increase the amount of waste generated.

2

Active

Roger Daly

Sergei Voitchenko

28-Feb-17

Monitor

06-Sep-19

2

2

1

4

2

2

1

4

Outage Window

Window Description

089

089 - HTS Air Hold, Fill & Hydrostatic Test

090

090 - HTS Operational Testing

092

092 - ATC

093

093 - Low Power Testing & Heat-up

094

094 - Power Escalation

095

095 - Run-up & Sync

193

193 - Heat-up & Hot Condition

There are no Draft, Not Started, In Progress Actions associated with the risk.

893

Additional Filter and IX Resin Waste following U2 PHTS Hot Conditioning

EVENT: Following U2 PHTS Hot Conditioning additional particulate material may be removed from the system through the purification system by means of filters and IX resin. CAUSE: Particulate material in the system resulting from overall Refurbishment and/or Hot Conditioning prior to RTS. IMPACT: Increase the frequency of filter and IX resin slurries, which would increase the amount of waste generated.

2

Active

Roger Daly

Sergei Voitchenko

28-Feb-17

Monitor

06-Sep-19

2

2

1

4

2

2

1

4

Outage Window

Window Description

089

089 - HTS Air Hold, Fill & Hydrostatic Test

090

090 - HTS Operational Testing

092

092 - ATC

093

093 - Low Power Testing & Heat-up

094

094 - Power Escalation

095

095 - Run-up & Sync

193

193 - Heat-up & Hot Condition

There are no Draft, Not Started, In Progress Actions associated with the risk.

893

Additional Filter and IX Resin Waste following U2 PHTS Hot Conditioning

EVENT: Following U2 PHTS Hot Conditioning additional particulate material may be removed from the system through the purification system by means of filters and IX resin. CAUSE: Particulate material in the system resulting from overall Refurbishment and/or Hot Conditioning prior to RTS. IMPACT: Increase the frequency of filter and IX resin slurries, which would increase the amount of waste generated.

2

Active

Roger Daly

Sergei Voitchenko

28-Feb-17

Monitor

06-Sep-19

2

2

1

4

2

2

1

4

Outage Window

Window Description

089

089 - HTS Air Hold, Fill & Hydrostatic Test

090

090 - HTS Operational Testing

092

092 - ATC

093

093 - Low Power Testing & Heat-up

094

094 - Power Escalation

095

095 - Run-up & Sync

095

095 - Run-up & Sync

893	Additional Filter and IX Resin Waste following U2 PHTS Hot Conditioning	EVENT: Following U2 PHTS Hot Conditioning additional particulate material may be removed from the system through the purification system by means of filters and IX resin. CAUSE:	193	193 - Heat-up & Hot Condition														
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
917	Ability to transfer and process downgraded D2O may impact Refur Schedule	Event: Many of the critical path items and several of the off critical path items could be negatively affected by our reduced ability to process and store downgraded D2O. Additionally there will be conflicts with U1 planned outage D1711 due to the same issue. Cause: TRF / D2O storage Capacity and Upgrader capability concerns Impact: Potential schedule impacts due to inability to process or store downgraded D2O in a timely fashion	4	Active	Boris Vulcanovic	Yaro Sirota	27-Jan-17	Mitigate	31-Jan-17	2	1	1	2	1	1	1	1	
			Outage Window		Window Description													
			134		134 - U1 Outage 2017 (D1711)													
			520		520 - D2O Storage Facility -PreReq to PHT Bulk Drain (Campus Plan)													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															
917	Ability to transfer and process downgraded D2O may impact Refur Schedule	Event: Many of the critical path items and several of the off critical path items could be negatively affected by our reduced ability to process and store downgraded D2O. Additionally there will be conflicts with U1 planned outage D1711 due to the same issue. Cause: TRF / D2O storage Capacity and Upgrader capability concerns Impact: Potential schedule impacts due to inability to process or store downgraded D2O in a timely fashion	4	Active	Boris Vulcanovic	Yaro Sirota	27-Jan-17	Mitigate	31-Jan-17	2	1	1	2	1	1	1	1	
			Outage Window		Window Description													
			134		134 - U1 Outage 2017 (D1711)													
			520		520 - D2O Storage Facility -PreReq to PHT Bulk Drain (Campus Plan)													
			There are no Draft, Not Started, In Progress Actions associated with the risk.															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 203 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 08-Mar-17 10:30 PM

[Tech Tips](#)

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
683	Poor EPC Vendor performance has required additional oversight during all phases, resulting in an increase in staff costs in OPG	Event: Poor Vendor Performance creates the requirement for increased Vendor Oversight. Cause: Based on the experience of the past three CANDU refurbishments and the Prerequisite work on DRNU2 the Owner has had to become significantly involved in all phases (Definition through Execution) due to the Vendor’s inability to meet contractual commitments on cost, schedule and quality. This has required the Owner to build an oversight organization capable of supporting/directing the planning, execution and technical supervision of the work. Impact: Current RQE forecast of OPG oversight manpower/cost assumes the EPC contractors for DNR will have the required capabilities to meet the contractual commitments on safety, quality, cost and schedule. Should the OPEX repeat itself on DNR then significant schedule impact could occur and considerable qualified oversight resources would be required.	3	Active	Ken Hobbs	Peter Robson	21-Feb-17	Mitigate	15-Aug-19	4	3	4	16	1	2	2	2		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			1457	In Progress	Risk Action 683	Scale the Construction Oversight Group with the required quantity of specialists (Engineering/Procurement, Facilitators/coordinators, welding, NDE, Quality and safety) outside of the project teams to ensure both objectivity of oversight and provide the needed support/guidance to the vendors. These refurbishment experienced specialists and support staff may not reside within OPG. This strategy will be more cost effective and scalable than building up the individual project teams.	Ken Hobbs	Peter Robson	15-Aug-19	Construction Oversight Group has been established with resource level and organizational make up approved. Required specialists, FME, Hoisting and Rigging, Pressure Boundary, Electrical, etc. Specific Construction Oversight qualification has been developed and implemented. Current organization will be tested through the 5 RTE Projects schedule for 2016 prior to breaker open. Lessons Learned will be incorporated prior to U2 breaker open. Lessons learned and self assessments are now in progress on some of the RTE test Projects. Follow up a/r’s to be identified. The Construction Organization is adding additional resources to ensure the correct level of oversight can be applied. Current staffing of Construction Oversight is 70% complete to Maximum level.									
			Outage Window		Window Description														
			000		000 – No Window Related														
762	Key skilled craft resources not available when required for Units 3, 1, 4 Execution	Event: Resources unavailable in the Union Halls Cause: Bruce Power Refurbishment or other large mega Projects are started in Canada, the price of Oil Increases Impact: Schedule and Cost Impact to the Refurbishment Project. Refurbishment Project Contractors will be unable to secure the number of required key skilled craft resources for Units 3, 1 and 4 Execution like boilermakers, pipefitters, welders, millwrights and electricians as a result of attrition in the trades and other mega-project opportunities which may lead to schedule delays and cost overruns.	1	Active	Ken Hobbs	Andy Forsyth	21-Feb-17	Mitigate	16-Oct-26	4	3	4	16	3	3	3	9		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			1449	In Progress	Risk Action (Re Risk 0002 & 762)	Part One: Evaluation of tactics and development of an Action Plan aligned with owners strategy to minimize the risk of skilled craft shortages. The tactics evaluated will include both short term approaches (i.e. temporary foreign workers) and longer term solutions (i.e. outreach to schools, apprentices, targeting underrepresented groups). Part Two: Work with BuildForce Canada and other owners on strategies to address construction and maintenance workforce challenges.	Ken Hobbs	Andy Forsyth	15-Aug-19	• Ongoing assessments, of resources, planned right up to breaker open on first unit. •Overall action plan NK38-PLAN-09701-10231 issued in Asset Suite on Nov 20th,2014 • Build force refresh in 2016 • Increase apprentice number of Aug staff by min. 20% NK38-PLAN-09701-10231 to be refreshed. EPSCA Buildforce analysis will support this initiative. Update 2016-07-13. Buildforce have provided a cost estimate to EPSCA for the 2016 Analysis as of this date. EPSCA review in Progress. Robin Granger, Aug 5th. Followed up with EPSCA and they are still reviewing Estimate.									

762	Key skilled craft resources not available when required for Units 3, 1, 4 Execution	Event: Resources unavailable in the Union Halls Cause: Bruce Power Refurbishment or other large mega Projects are started in Canada, the price of Oil Increases Impact: Schedule and Cost Impact to the Refurbishment Project. Refurbishment Project Contractors will be unable to secure the number of required key skilled craft resources for Units 3, 1 and 4 Execution like boilermakers, pipefitters, welders, millwrights and electricians as a result of attrition in the trades and other mega-project opportunities which may lead to schedule delays and cost overruns.	6286	In Progress	Resouce Planning for Units 3, 1, 4.	Evaluation of tactics and aligned with owners strategy to minimize the risk of skilled craft shortages. The tactics evaluated will include both short term approaches (i.e. temporary foreign workers) and longer term solutions (i.e. outreach to schools, apprentices, targeting underrepresented groups). Process is similar to Action 1449 but for Units 3,1,4.	Ken Hobbs	Andy Forsyth	30-Jun-23	• Ongoing assessments of resources planned right up to breaker open on last unit, Unit 4. •Overall action plan NK38-PLAN-09701-10231 issued in Asset Suite on Nov 20th,2014 Robin Granger Aug 5th. Action 1449 Updated re EPSCA reviewing Buildforce Estimate as of August 5th.							
			Outage Window		Window Description												
			000		000 – No Window Related												

814	EHS and other Vault Projects - Radiography Cannot be Completed on Schedule Due to Critical Path Work (windows 104)	EVENT: The risk is that non-destructive examination (NDE), in the form of radiography, cannot be completed on schedule to verify nuclear class piping welds due to potential critical path impacts. Radiography is a high rad hazard and requires evacuation of the vault which may not be feasible due to critical path work completed by the JV. This will lead to schedule impacts for the Emergency Heat Sink (EHS) project, valve rehabilitation, valve PM's, and other projects to find time to complete radiography NDE. CAUSE: Using traditional methods for radiography requires vault evacuation. IMPACT: The potential impact as a result of vault evacuation is a delay to critical path work; all staff to exit the vault. The current known scope of weld to be radiographed is approximately 185 welds in the vault. Per SCR N-2016-02304 it was raised that radiography may not be allowed to be performed in the vault, to prevent impacts to critical path work being performed by the JV. Per June 21/16 CCB meeting - implementation of PAUT for non-BoP projects (such as LRVs, STOP, D2O sample lines) may require contingency funding from program contingency. Funding for BoP related PAUT will first come from BoP bundle contingency before any program funding request is made (if required).	3	Active	Michael Allen	Kristopher Probodiak	01-Mar-17	Mitigate	31-May-17	5	1	3	15	3	1	2	6
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments							

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 205 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 08-Mar-17 10:30 PM

814	EHS and other Vault Projects - Radiography Cannot be Completed on Schedule Due to Critical Path Work (windows 104)	EVENT: The risk is that non-destructive examination (NDE), in the form of radiography, cannot be completed on schedule to verify nuclear class piping welds due to potential critical path impacts. Radiography is a high rad hazard and requires evacuation of the vault which may not be feasible due to critical path work completed by the JV. This will lead to schedule impacts for the Emergency Heat Sink (EHS) project, valve rehabilitation, valve PM's, and other projects to find time to complete radiography NDE. CAUSE: Using traditional methods for radiography requires vault evacuation. IMPACT: The potential impact as a result of vault evacuation is a delay to critical path work; all staff to exit the vault. The current known scope of weld to be radiographed is approximately 185 welds in the vault. Per SCR N-2016-02304 it was raised that radiography may not be allowed to be performed in the vault, to prevent impacts to critical path work being performed by the JV. Per June 21/16 CCB meeting - implementation of PAUT for non-BoP projects (such as LRVs, STOP, D2O sample lines) may require contingency funding from program contingency. Funding for BoP related PAUT will first come from BoP bundle contingency before any program funding request is made (if required).			Currently identified ~82 piping welds inside the vault (excluding feeders). the balance of plant and P&M scope is listed below. The action is to develop a path forward for an alternative to conventional radiography and implement these alternatives. Note: Action due date is tied to completion of first occurrence of alternate RT methods.				March 1, 2017 Small Controlled Area Radiography and Pulsed X-Ray are currently available options and alternatives to conventional radiography. Actions are in place to enable projects. Safety, Quality, Schedule, etc. are being addressed and reported on regularly at the project issues meeting. Funding has been made available to have IMS support the initiative and provide QA oversight, RP planning, etc. Refer to issue 294 for regular updates. first occurrence of SCAR is expected in May 2017 pending any project schedule changes. ***OLD Status Updates prior to Feb 2017***** all work groups/ projects to id their vault radiography requirements to Dennis. Boyd - requested to determine other if other "non-radiography" technologies avail. Jan 15th, 2015: Did discuss this with vendors (ES Fox and AMEC) and we have a path forward to determine radiography amounts (still unknown as piping modelling is underway), I'll get you detailed drawings when the modelling is done. 4Feb2015 note: all in vault projects to strive to not have to radiograph. As JV is working 6x10h: Sunday will be "radiography day". 28Apr2015 note: unkown currently how much radiography is required...this will be known better as design progresses. Due date pushed to EHS 40% design complete date for follow up. Vendor looking into other forms of NDE for pipe welds. 4-Sept-2015 Update: Will confirm amount of NDE through assessing/work planning phase. 3-Feb-2016: it was recently raised in the vault window meeting that radiography may not be allowed. This will affect multiple projects in the vault project window that require radiography. Other means of NDE is being investigated. 5-Apr-2016: This action is going to be canceled once a new action is generated and linked to a Program Risk, instead of Project Risk. The new action will be noted before this action is closed. Updates: Contacted IMS to investigate Phased Array option as an alternative. IMS to deliver proposal to BOP. 22 June 2016 (J.Stopar): This Proj	
				Project # Project Name						
				Applicable Window Start of Welding NDE Locations						
				73202 NR TS0100-2: ECT INSPECT BLEED COOLER 2-33320-HX2 (Cont'g ONLY) 105 Sept 2017 2						
				73648 NR DSR SI0050-1 EMERGENCY HEAT SINK MECH 2-33410-L124 105 May 2017 22						
			3436	In Progress	Alternate NDE Required: Radiography Cannot be Performed inside the Vault		Scott Guthrie	Kristopher Probodiak	31-May-17	
					73380 DR SIO Shield Tank Over Press Protection (STOP) 105 1-Aug-18 5					
					73763 REPLACE 2-33330-PV1 VALVE BODY 105 7-Sep-17 2					
					38349 Spectacle Flange Replacements TBD August, 2017 10					
					38933 DN PHT LRV Modifications (Waterhammer) 31 June, 2017 35					
				73407 Check Valve Replacements (NV23, 24, 61, 36) 105						

Run by: CORP\SOLIMAT at 09-Mar-17 11:24:14 AM

For Internal Use Only

Page 3 of 8

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 207 of 220

Report ID: 0707A
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 08-Mar-17 10:30 PM

781

TG-Turbine Generator issues during dynamic testing

EVENT:There is a chance that during the dynamic commissioning of the Turbine Generator we might encounter various issues. The timeline of the dynamic commissioning of the T/G project can also be impacted due to the plant condition, emergent issues. CAUSE: This issues might include but are not limited to various equipment performance issues such as

8106

In Progress

TG Review PFUP logic

Review the logic and comparing the current logic with the new logic proposed. Accept the vendors proposed PFUP logic and issue the documentation.

Peter Moore

Swaroop Puwar

01-Nov-17

Outage Window

Window Description

095

095 - Run-up & Sync

784

Refurbishment does not retain key trades and supporting staff

Event: The risk is that refurbishment does not retain key trades and supporting staff through the low demands period between U2 and U3. Cause: Staff go onto other Projects if not able to retain key staff. Impact: will have high impact on re-hiring qualified staff when needed for U3, both Schedule and Costs.

2

Active

Ken Hobbs

William Owens

23-Feb-17

Mitigate

15-Oct-19

3

3

4

12

2

3

3

6

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

5772

In Progress

Develop contingency plan

Develop contingency plan with several option to mitigate this risk.
1. Review over lapping strategy between U2 and U3
2. Schedule trades into U2/U3 trough
3. Resources sharing with vendor capability
4. Resources sharing with OPG/ Bruce refurbishment programs
5. Training development opportunities
6. New projects that could mitigate risk i.e. marginal mega-watt project

William Owens

15-Aug-17

The next step for this action is to meet with the associated unions and discuss the need to retain critical trades through the trough period and to look ahead at the project portfolio for Darlington and Pickering to identify opportunities for trade relocation. A person will be brought into the execution organisation to assist with developing the contingency plan.

Outage Window

Window Description

000

000 – No Window Related

855

Office Space Requirements OPG/Vendor in Support of Refurbishment

Event: Insufficient office space requirements to support OPG/Vendor requirements for Refurbishment. Cause: Influx of staff for OPG and Vendor as we approach breaker open. Impact: Increased costs over estimated to support purchase/rental and maintenance of trailers and/or additional office space.

3

Active

Ken Hobbs

Al Acorn

22-Feb-17

Mitigate

30-Jun-17

3

3

1

9

2

2

1

4

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

7995

In Progress

Risk 855-Insufficient Office Space to Support OPG/Vendor Requirements for Refurbishment

Insufficient Office Requirements to Support OPG/Vendor requirements. Develop a Plan for Darlington Refurbishment and Projects Accommodations.

Ken Hobbs

Al Acorn

30-Jun-17

Draft Terms of Reference has been developed.
Level 1 Development in progress to be presented to Darlington Station VP July 8, 2016.

Outage Window

Window Description

000

000 – No Window Related

881

Added Shift Coverage and/or Overtime Impacting Construction Oversight Availability and Cost

Event: Added Shift Coverage and/or Overtime required to Support Vendor Field Oversight. Cause: Project schedule slippage is causing the Projects to add shifts and use of overtime to recover schedule. Impact: Added Shift Coverage has potential impact to availability to support other oversight activities. Increased use of overtime has impact to cost and also will impact availability of Society Staff for Overtime worked per quarter/per year.

3

Active

Ken Hobbs

Andy Forsyth

22-Feb-17

Mitigate

15-Aug-19

3

3

1

9

2

3

1

6

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

7905

In Progress

Risk 881-Added Shift Coverage and/or Overtime Impacting Construction Oversight Availability and Cost

Added Shift Coverage and/or Overtime Potentially Impacting Construction Execution Availability and Cost.

Ken Hobbs

Andy Forsyth

15-Aug-19

Monitor Overtime usage per person to determine impact to availability due to hours worked. Added Shift Coverage and/or Overtime will have impact to budget for both Society and augmented staff.

Outage Window

Window Description

000

000 – No Window Related

550

Significant contractor event occurs

Event: The risk is that project related High Maximum Reasonable Potential for Harm (High-MRPH) events. Cause: Poor execution of work practices. Impact: Negative effect on the project schedule and result in financial loss..

1

Active

Ken Hobbs

Tom Lance

23-Feb-17

Mitigate

15-Aug-19

2

1

3

6

1

1

2

2

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

1290

In Progress

Risk 550-High MRPH Event Impact

High MRPH Event causes schedule and financial impact.

Ken Hobbs

Tom Lance

15-Aug-19

Risk Response Strategy-Mitigate:
Construction Execution Oversight to ensure safety and quality of Construction by monitoring behaviors and coaching Vendor Supervision in proper practices. Oversight Plans identify critical activities and oversight requirements for high risk activities and supporting by Risk Matrix to mitigate the risks. Vendor Supervisors are having additional training to understand what good looks like for Leadership Training, Pre Job Planning, bolted joint as examples.

Outage Window

Window Description

000

000 – No Window Related

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 08-Mar-17 10:30 PM

Tech Tips

783

Estimated Cost of General Services contract may be underestimated

Event: The risk is that Estimated Cost of General Services contract may be underestimated, the current estimate is based on third party estimate but vendor bids could be higher. Cause: If bids for General Services Contract exceeds the estimate which was based on third party estimate. Impact: Financial impact as budgeted amount based on estimate.

4

Active

Ken Hobbs

Al Acorn

22-Feb-17

Monitor

31-Oct-17

2

3

1

6

2

3

1

6

Outage Window

Window Description

000

000 – No Window Related

There are no Not Started, In Progress Actions associated with the risk.

888

Significant Hoisting and Rigging Event

Event: Significant Hoisting and Rigging Event. (Recent industry OPEX, such as the fatality at Arkansas One NGS, identifies a need to apply extensive rigor and detail in the critical lift program.) Cause: Improper Hoisting and Rigging techniques causes rigging failure. Impact: Rigging failure could result in personnel injury, death, or sever damage to plant structure and/or equipment. Impact Schedule and Cost.

3

Active

Ken Hobbs

Pieter Den Decker

23-Feb-17

Mitigate

15-Aug-19

1

5

5

5

1

5

5

5

Action#

Status

Action Title

Action Description

Owner

Delegate

Due Date

Comments

8461

In Progress

Risk 888-Significant Hoisting and Rigging Event

Mitigation Plan:
1. All Critical Lift Plans are reviewed by Vendors Engineering and Safety and subsequently accepted by OPG Civil Engineering and Conventional Safety. The Hoisting and Rigging SME will do a final review and approval for use to ensure proper rigor built into lift plans.
2. Complex Lift Plans require Engineering Review will be reviewed by Vendors Engineering and subsequently accepted by OPG Civil Engineering.
3. Rigging from plant structures other then designated lift points or cranes will be reviewed and approved by OPG Civil Engineering.
4. Hoisting and Rigging SME will provide continues support to Vendors during development of lift plans and will assist when field circumstances require changes.
5. Construction Execution Hoisting and Rigging SME provided Desk Top exercise/training with Vendors on Lift Plan requirements.
6. Safe Work Plans reviewed by Safety Department.
7. Vendor Supervisory Training Module development in progress for Safe Work Planning.
8. Hoisting and Rigging requirements are reviewed by Look Ahead Team at T-6 to T-3 Months and T-4 Week Execution Walk down.
9. Critical lifts are identified as a critical activity during execution and is built into Construction Execution Oversight Plan for Vendors and Risk Matrix with mitigating actions.
10. Hoisting and Rigging SME has field presence during lifts.

Ken Hobbs

Pieter Den Decker

15-Aug-19

1. All Critical Lift Plans are reviewed by Vendors Engineering and Safety and subsequently accepted by OPG Civil Engineering and Conventional Safety. The Hoisting and Rigging SME will do a final review and approval for use to ensure proper rigor built into lift plans.
2. Complex Lift Plans require Engineering Review will be reviewed by Vendors Engineering and subsequently accepted by OPG Civil Engineering.
3. Rigging from plant structures other then designated lift points or cranes will be reviewed and approved by OPG Civil Engineering.
4. Hoisting and Rigging SME will provide continues support to Vendors during development of lift plans and will assist when field circumstances require changes.
5. Construction Execution Hoisting and Rigging SME provided Desk Top exercise/training with Vendors on Lift Plan requirements.
6. Safe Work Plans reviewed by Safety Department.
7. Vendor Supervisory Training Module development in progress for Safe Work Planning.
8. Hoisting and Rigging requirements are reviewed by Look Ahead Team at T-6 to T-3 Months and T-4 Week Execution Walk down.
9. Critical lifts are identified as a critical activity during execution and is built into Construction Execution Oversight Plan for Vendors and Risk Matrix with mitigating actions.
10. Hoisting and Rigging SME has field presence during lifts.

Outage Window

Window Description

000

000 – No Window Related

685

U2 Containment Isolation schedule extension due to Fuel Handling operations on operating units. [window 23]

Event: The critical path isolation of the NR unit from containment (bulkhead installation), and subsequent removal post fuel channel and feeder replacement, may extend beyond scheduled windows. Cause: Critical path containment isolation activities can only be completed during no-fueling windows. The frequency/availability and duration of no-fueling windows is determined by operating unit zone levels, trolley reliability and required trolley maintenance. Impact: If no fueling windows are shortened or do not occur per plan, critical path schedule delays will result as well as cost overruns due to crew standby time. Reasons for no fueling windows not occurring as planned could include unit zone conditions and trolley reliability.

2

Active

Michael Allen

Bert Boston

30-Nov-16

Monitor

31-Oct-16

1

1

4

4

1

1

4

4

Outage Window

Window Description

000

000 – No Window Related

014

014 - Containment Mod Commissioning

017

017 - Install ATP and End Fitting Caps - FM Carriage

023

023 - Install Bulkheads

024

024 - Containment Pre Test, Achieve Dew Point & Containment Test

025

025 - Install Bulkhead Shielding

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1

Page 209 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 08-Mar-17 10:30 PM

685	U2 Containment Isolation schedule extension due to Fuel Handling operations on operating units.	Event: The critical path isolation of the NR unit from containment (bulkhead installation), and subsequent removal post fuel channel and feeder replacement, may extend beyond scheduled windows. Cause: Critical path containment isolation	085	085 - AL Closed, Shielding Removal & Pressure Test																
			088	088 - Bulkhead Removal																
			There are no Not Started, In Progress Actions associated with the risk.																	
782	Vendor Default	EVENT: a major NR vendor becomes unwilling or unable to execute the work they have been contracted to perform CAUSE: may be many causes such as bankruptcy, labour issues, corporate change in direction, etc IMPACT: need to secure a new qualified vendor to perform the scope of work which will impact schedule and cost The risk is that a major NR vendor becomes unwilling or unable to execute the work they have been contracted to perform, resulting in a need to secure a new qualified vendor to perform the scope of work.		Active	Roy Martin	Carol Gregoris	14-Oct-16	Accept	31-Dec-19	1	4	1	4	1	4	1	4			
			Outage Window		Window Description															
			000	000 – No Window Related																
There are no Not Started, In Progress Actions associated with the risk.																				
2	Key skilled craft resources not available when required for Unit 2 Execution	Event: Refurbishment Project Contractors will be unable to secure the number of required key skilled craft resources for unit 2 Execution like boilermakers, pipefitters, welders, millwrights and electricians. Cause: As a result of attrition in the trades and other mega-project opportunities. Impact: Would lead to schedule delays and cost overruns.	1	Active	Ken Hobbs	Andy Forsyth	21-Feb-17	Mitigate	15-Aug-19	1	1	2	2	1	1	2	2			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			1449	In Progress	Risk Action (Re Risk 0002 & 762)	Part One: Evaluation of tactics and development of an Action Plan aligned with owners strategy to minimize the risk of skilled craft shortages. The tactics evaluated will include both short term approaches (i.e. temporary foreign workers) and longer term solutions (i.e. outreach to schools, apprentices, targeting underrepresented groups). Part Two: Work with BuildForce Canada and other owners on strategies to address construction and maintenance workforce challenges.	Ken Hobbs	Andy Forsyth	15-Aug-19	• Ongoing assessments, of resources, planned right up to breaker open on first unit. •Overall action plan NK38-PLAN-09701-10231 issued in Asset Suite on Nov 20th,2014 • Build force refresh in 2016 • Increase apprentice number of Aug staff by min. 20% NK38-PLAN-09701-10231 to be refreshed. EPSCA Buildforce analysis will support this initiative. Update 2016-07-13. Buildforce have provided a cost estimate to EPSCA for the 2016 Analysis as of this date. EPSCA review in Progress. Robin Granger, Aug 5th. Followed up with EPSCA and they are still reviewing Estimate.										
Outage Window		Window Description																		
			042	042 - Feeder Removal																
684	Primary Side Clean Adverse Impact to SG Tube Integrity	EVENT: SG tube thinning beyond allowable limits. CAUST: Primary Side Clean (magnetite removal process) could potentially remove tube wall material. IMPACT (from highest to lowest probability): 1. SG tube thinningcould result in the need for additional tube plugging which would extend the PSC execution window. 2. Depending on the amount of tube plugging needed, the station may need to de-rate the unit. 3. In the unlikely event that the tube damage is so severe that de-rating the unit is not ecomincally viable, complete SG replacement may be required.	2	Active	Michael Allen	Pejman Asgaripour	21-Feb-17	Mitigate	01-Nov-18	1	2	2	2	1	1	2	2			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			1731	In Progress	Review PSC OPEX regarding Primary Side Clean Adverse Impact to SG Tube Integrity prior to execution window (T-6month)	Review PSC OPEX regarding Primary Side Clean Adverse Impact to SG Tube Integrity prior to execution window (T-6month)	Pejman Asgaripour	Mike Lutz	23-Aug-17	As pre req to this action, optimization will include extended duration tests to ensure visible wear is produced. Visible wear will clearly identify how process parameter adjustments affect tube wear, allowing verification of future decisions that may occur(ie increase execution blast duration). future operating pressures will be within the bounds of qualification completed in 2009. Review OPEX with EPC vendor following PSC campaign in Cernavoda in Q2 2016.										
Outage Window		Window Description																		
			062	062 - Primary Side SG Clean and Inspect																
755	Vendor Purchased or Owner Supplied Materials not arriving in time to support the NR Execution Schedule	EVENT: The risk is that vendor purchased or owner supplied materials not arriving in time to support the NR execution CAUSE: This may be due to lack of vendor capability or due to invisibility on the status and progress of procurements materials for each or of the bundles IMPACT: May lead to NR projects suffering schedule delay and increased cost.	3	Active	Michael Allen	Sean Toohey	21-Feb-17	Monitor	31-Oct-16	1	1	2	2	1	1	2	2			
			Outage Window		Window Description															
			000	000 – No Window Related																
There are no Not Started, In Progress Actions associated with the risk.																				

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 08-Mar-17 10:30 PM

778

D2O Cost Overrun

Event: NR will not have sufficient storage space for D2O from HTS Drain and Dry, and Moderator Drain. Cause: D2O project schedule extends due to field execution issues, vendor on boarding issues, and discovery work Impact: NR has to make alternative arrangement to store Heavy Water while D2O Heavy Water storage facility unavailable, shipping containers/drums to Pickering site or even Bruce Power site.

4

Active

Michael Allen

Gary Rose

22-Feb-17

Monitor

31-Oct-17

3

1

3

9

3

1

3

9

Outage Window

Window Description

013

013 - PHT Bulk Drain (Includes V42 Mod)

There are no Not Started, In Progress Actions associated with the risk.

825

Fresh Fuel Start up Anomalies

The risk is that anomalies associated with fresh fuel are encountered on Unit 2 startup due to discovery issues around low power testing and power monitoring component resulting in cost increase/schedule delay or safety risk during start up evolution.

1

Active

Michael Allen

Gerry Martin

17-Feb-17

Monitor

14-Jan-19

2

2

2

4

1

1

2

2

Outage Window

Window Description

133

133 - RTS Segment PMs & Miscellaneous Work

There are no Not Started, In Progress Actions associated with the risk.

Program: Refurbishment Execution - 73113

890

Feeder fabrication schedule delay as a result of flow element (I690) weldability challenges. [Window 076 , 083]

[Execution Phase] JV Risk ID: 8.135 Event: There is a risk of delays to feeder fabrication schedule. Cause: Flow Element and Pressure Breakdown Orifices material has been changed to Inconel 690 from Inconel 600 per DRAS 584. Challenges associated with dissimilar metal welding procedures development and qualification for Inconel 690 using filler metal 52M are expected. Impact: Potential delay to critical path due to late arrival of upper feeders.

2

Active

Michael Allen

Roy Brown

28-Feb-17

Mitigate

01-May-17

3

1

4

12

3

1

4

12

Outage Window

Window Description

076

076 - Upper Feeder Installation

083

083 - Lower Feeder Installation

There are no Not Started, In Progress Actions associated with the risk.

J5.7, Attachment 1

Page 210 of 220

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Filed: 2017-03-17, EB-2016-0152
J5.7, Attachment 1
Page 211 of 220

Report ID: 0707A [Tech Tips](#)
Report Owner: L. Greenland
Process Owner: L. Ren
Data Refreshed: 07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post						
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score			
Project: Specialized Projects - 73310																				
11982	Delay In Contracting Process Impacting SDS Project Schedule [Window 7]	Event: Delay in material availability. Cause: Delay in SDS procurement contract issuance results in a delay of material availability for installation. Impact: Cost and schedule of the project would be impacted if materials were unavailable on time.	4	Active	Sorin Marinescu	Dale Schnedler	02-Mar-17	Mitigate	31-Dec-17	2	1	4	8	2	1	4	8			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			2713	In Progress	Expedite new contract process	Hold regular periodic meetings are held with Supply Chain to review the status and expedite pending contracts until all Project contracts have been issued.	Sorin Marinescu	P Sharawy	31-Dec-17	Update June 6, 2016 - Action date changed to correspond to the date currently scheduled for issuing the last production Purchase Order for the SDS Computers Replacement Project, including the operational spare parts for the SDS2 Trip Computers. This Purchase Order is scheduled after completion of the Hardware Qualification Tests of the system in order to ensure a complete list of spare parts has been compiled. Regular periodic meetings are held with Supply Chain to review the status and expedite pending contracts. As a result, a number of contracts have been issued. This level of oversight will continue as required. All the other contracts, including service and cables (regarding to 3220) We may still need to exercise and expedite hiring of resources for installation - 31-Jun-2017										
			Outage Window		Window Description															
			007		007 - SDS1 & SDS2 Mods & Rehab															
12323	Hardware Delivery Delay Impacting SDS Software Integration [Work Window 7]	Event: Hardware delivery is late reducing the time available to integrate hardware components with avilable software. Cause: The late issuance of hardware contracts squeezes the equipment supplliers reducing their available float and their ability to handle unexpected changes. Impact: This risk would cause a significant schedule impact which would in turn impact cost.	1	Active	Sorin Marinescu	Dale Schnedler	02-Mar-17	Monitor	31-Dec-17	2	1	3	6	2	1	3	6			
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments										
			2713	In Progress	Expedite new contract process	Hold regular periodic meetings are held with Supply Chain to review the status and expedite pending contracts until all Project contracts have been issued.	Sorin Marinescu	P Sharawy	31-Dec-17	Update June 6, 2016 - Action date changed to correspond to the date currently scheduled for issuing the last production Purchase Order for the SDS Computers Replacement Project, including the operational spare parts for the SDS2 Trip Computers. This Purchase Order is scheduled after completion of the Hardware Qualification Tests of the system in order to ensure a complete list of spare parts has been compiled. Regular periodic meetings are held with Supply Chain to review the status and expedite pending contracts. As a result, a number of contracts have been issued. This level of oversight will continue as required. All the other contracts, including service and cables (regarding to 3220) We may still need to exercise and expedite hiring of resources for installation - 31-Jun-2017										
			Outage Window		Window Description															
			007		007 - SDS1 & SDS2 Mods & Rehab															

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

Tech Tips

J5.7, Attachment 1

Page 212 of 220

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
13463	SDS Interface Compatibility Issues Discovered During Installation [Window 7]	Event: SDS computer compatibility issues during installation. Cause: The system will be thoroughly tested prior to installation under simulated conditions but some conditions (Ispecifically driving actual field solenoid valves) cannot be simulated and therefore must be tested in the field. Impact: Both cost and schedule would be impacted by the interface compatibility issues if they arise.	1	Active	Sorin Marinescu	Dale Schnedler	02-Mar-17	Accept	30-Jun-18	2	1	3	6	1	1	3	3		
			Outage Window		Window Description														
			007		007 - SDS1 & SDS2 Mods & Rehab														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
12327	SDS Computer Project Failure to Meet Hardware Design Requirements [Window 7]	Event: The system as designed fails to meet design requirements during design testing and qualification. Cause: Latent design flaws. Impact: Both cost and schedule could be impacted due to substantial rework being required.	1	Active	Sorin Marinescu	Dale Schnedler	02-Mar-17	Monitor	31-Dec-17	1	1	4	4	1	1	4	4		
			Outage Window		Window Description														
			007		007 - SDS1 & SDS2 Mods & Rehab														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
14511	SDS Computer Qualified Resources Unavailable During Execution [Window 5,7,12]	EVENT: Delay due to a reassignment of SDS execution resources CAUSE: The resources currently assigned per the current SDS execution resourcing strategy are unavailable, requiring the contracting of resources less familiar with the site, system and scope of work and resulting in a delay to the schedule. IMPACT: Schedule is pushed resulting in a cost impact to the project because the work cannot be completed as planned.		Active	Ivan Dimitrov	Dale Schnedler	02-Mar-17	Mitigate	31-Dec-17	1	1	4	4	1	1	4	4		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			7761	In Progress	SDS Computers Resourcing Follow Up	Follow up with Darlington Projects and Control Maintenance to ensure that SDS qualified resources are available to support installation of the replacement SDS Computers. Develop and document a resource strategy for execution.	Ivan Dimitrov	P Sharawy	30-Jul-17	Work in this area has progressed as follows. • Breakdown of BTU and PWU installation effort provided and approved in accordance with CPAA in October, 2016. • Follow up meeting with Darlington Projects and Control Maintenance (Refurbishment) to review scope, effort and resource requirements in October, 2016. • Follow up meeting with Control Maintenance Darlington to review scope, effort and resource needs in December, 2016. • There is still a risk that sufficient SDS qualified resources would not be available to support installation. Need to confirm availability closer to installation									
			Outage Window		Window Description														
			007		007 - SDS1 & SDS2 Mods & Rehab														
12328	SDS Computer Project Grounding Problem [Window 7]	Event: SDS Computer grounding discovered during install. Cause: Grounding has been an issue in past computer system installations therefore there is a risk tha the same issue will arise with the installation of the new equipment. Impact: Both cost and schedule ofthe project would be impacted.	1	Active	Sorin Marinescu	Dale Schnedler	02-Mar-17	Monitor	30-Jun-18	1	1	3	3	1	1	3	3		
			Outage Window		Window Description														
			007		007 - SDS1 & SDS2 Mods & Rehab														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
13464	SDS Equipment Fails During Installation [Window 7]	Event: SDS Equipment fails during or before installation. Cause: All SDS computer components are being prcured at the same time therefore, by the time the parts are installed for U4 refrubishmnet they will have been in storage for 7 years creating a risk that they will fail when installed. Impact: The failure of the equipment will have an impact on both cost and schedule as replacement components will have to be procured and installed.	2	Active	Sorin Marinescu	Dale Schnedler	02-Mar-17	Mitigate	30-Jun-18	1	1	3	3	1	1	3	3		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			5194	In Progress	Spare part purchases for vulnerable components	Confirm and order spares for vulnerable components.	Sorin Marinescu	P Sharawy	31-Dec-17	Update June 6, 2016 - Action date changed to correspond to the date currently scheduled for issuing the last production Purchase Order for the SDS Computers Replacement Project, including the operational spare parts for the SDS2 Trip Computers. This Purchase Order is scheduled after completion of the Hardware Qualification Tests of the system in order to ensure a complete list of spare parts has been compiled. Spares must be ordered before AFS - 3-Jun-2017									

ONTARIO

POWER

GENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1

Page 213 of 220

Report ID:

0707A

[Tech Tips](#)

Report Owner:

L. Greenland

Process Owner:

L. Ren

Data Refreshed:

07-Mar-17 10:30 PM

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
13464	SDS Equipment Fails During Installation [Window 7]	Event: SDS Equipment fails during or before installation. Cause: All SDS computer components are being prcured at the same time therefore. by the time the parts are installed for U4 refrubi	Outage Window		Window Description														
			007		007 - SDS1 & SDS2 Mods & Rehab														

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post					
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score		
785	Inadequate schedule detail and work instructions to support the schedule development milestones	Event: Inadequate schedule detail and task development prevents building an accurate detailed schedule. Cause: Many milestones leading to REV 0 issued were missed and pushed beyond their original completion dates. Impact: The schedule will not reflect the true requirement's of the project and could result in work execution slippage or poor work coordination.		Active	Andrew Negenman		28-Feb-17	Monitor	15-Aug-17	3	1	3	9	3	1	3	9		
			Outage Window		Window Description														
			000		000 – No Window Related														
			There are no Draft, Not Started, In Progress Actions associated with the risk.																
788	Readiness of non-refurb funded projects for U2 execution	Event: Lack of readiness to execute AISC non refurb projects. Cause: Disengagement from the milestone and project readiness process for refurb, there is no procedural requirement for the AISC projects to demonstrate completion at the refurb milestone dates. Impact: Potential delays to work program and schedule, impact to critical path.		Active	Andrew Negenman		28-Feb-17	Mitigate	01-Jun-17	4	2	2	8	2	1	3	6		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									
			7823	In Progress	Recovery Plan 2070 : AISC projects	Recovery plan written and executed.	Bill Devlin	Joe Walsh	30-Dec-16	Dec 14th, 2016 - No Change Since Nov 28th Nov 28, 2016 updated attachments with latest status sheet although some progress is being seen, problems remain. The Place holder schedules have been accepted, however things have not been kept up to date and vendor's are not updating the schedule. This has been communicated to the Darlington Projects Execution manager per attached email. 10-June-2016 - NRU2 AISC Project Readiness Matrix (Recovery Plan) file updated and attached to the action.									
			Outage Window		Window Description														
			104		104 - Post Feeder Vault Projects														
800	HTS RTS Schedule Risk – Hot Conditioning or HTS Filtering with Fuel in Core	EVENT : Potential Impact of Hot Conditioning with Fuel In-Core is the creation of deposits on the fuel, these deposits could impact Fuel Performance, Core Physics, and Safety Analysis CAUSE: Hot Conditioning when performed with fuel in core has resulted in black deposits at other Candu plants post refurbishment. IMPACT: Black deposits on the fuel would be an unanalyzed configuration in the safety report and could delay unit startup significantly. See NK38-REP-03610-10005 Related issue: Fuel failures due to FME can result in unit outages and increased dose. A rigorous FME program combined with filtration with the fuel in core is the current base case. Qualifying the processes is a condition of fitness for service and a prerequisite to loading fuel.	2	Active	Andrew Negenman		28-Feb-17	Monitor	18-Dec-17	2	4	4	8	2	4	4	8		
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments									

<div>ONTARIOPOWERGENERATION</div>			Risk Report by Project with Associated Actions														J5.7, Attachment 1 Page 215 of 220										Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM									
800	HTS RTS Schedule Risk – Hot Conditioning or HTS Filtering with Fuel in Core	<p>EVENT : Potential Impact of Hot Conditioning with Fuel In-Core is the creation of deposits on the fuel, these deposits could impact Fuel Performance, Core Physics, and Safety Analysis</p> <p>CAUSE: Hot Conditioning when performed with fuel in core has resulted in black deposits at other Candu plants post refurbishment. IMPACT: Black deposits on the fuel would be an unanalyzed configuration in the safety report and could delay unit startup significantly. See NK38-REP-03610-10005</p> <p>Related issue: Fuel failures due to FME can result in unit outages and increased dose. A rigorous FME program combined with filtration with the fuel in core is the current base case. Qualifying the processes is a condition of fitness for service and a prerequisite to loading fuel.</p>	8826	In Progress	Flush Strainer Progress	Level 1 with all the timelines of the mods is required next week. Complete Determine the need date and work backwards. Develop the plan based on backward planning. Complete Review the plan on Friday - Aug.12, 2016. Complete Next deliverable Conceptual Design is Dec 30/216. ***** Updated following Issues Meeting on 06Feb2017 ***** The conceptual design report was issued and accepted from CEI. This item is also being tracked in Issue # 342 1) Schedule SIM for team on the status of the top design options.2) Prepare for an Executive Options Review Board Meeting (March 15)	Steve Goodchild	Mario Campigotto	15-Mar-17	<p>Heat Transport Filtration/Strainer Design: (Prepared by: Andrew Jeffery) 3 Oct 2016</p> <p>A Heat Transport Filtration/Strainer Design is to be developed to mitigate risk and help protect the fuel and pressure tubes from debris.</p> <ul style="list-style-type: none">Prepare Engineering Needs Document for Heat Transport Filter/Strainer Design (Complete, NK38-NR-REP-33000-00001 issued; ECR 24638 Approved)Arrange Staffing Resources for HTS RTS Project (Complete)<ul style="list-style-type: none">Interim Project Manager – Ron McKibbon; MTL – Imran Malik; Interim DTL – Ali AzarbadAdditional DTL & PM interviews are on-goingKick-Off Meeting for HTS RTS Filter/Straining Strategy – Conceptual Design (Complete as scheduled)Preparation of Needs Document to support Chemical Addition & Monitoring Skid for Hot Conditioning (Delayed for other project support; Revised Target of Oct 10th, Owner – System Eng)Preparation of Needs Document to support Pressurizing Skid for Operational Leak Test (Delayed for other project support; Revised Target of Oct 10th, Owner – System Eng)Develop Design EC Level 1 for HTS RTS Modifications (30 SeptemberTBD)Investigate waste strategy for removed debris, filters, etc (10 October)Top Priority à Secure contract and initiate Conceptual Design phase (Contract in place: October 21; CDR complete: December 30th<ul style="list-style-type: none">Prepare Sole Source Justification for qualified vendor (MTL, Supply Chain support needed to expedite contract paperwork)Arrange Supply Chain support (TCD: Oct 6th)																										
			Outage Window		Window Description																															
			082		082 - RTP Removals, Bridge Replacement																															
			089		089 - HTS Air Hold, Fill & Hydrostatic Test																															
			090		090 - HTS Operational Testing																															
			093		093 - Low Power Testing & Heat-up																															
			095		095 - Run-up & Sync																															
			160		160 - RFR-OPG Scope GSS Defuel																															
			170		170 - RFR- Fuel Load																															
			187		187 - RFR-TMOD Reversal prior to Bulkhead Removal																															
			761	Failure to obtain approval for early HTS Fill	<p>Event: Maintaining current U2EE (P50 and P90) is predicated on filling HTS prior to containment restoration. Cause: At the Operational Decision Meeting (ODM) on June 1st, conditional approval (only) was obtained to allow filling the HTS prior to the restoration of the normal containment boundary. Conditions of approval include follow-up nuclear safety analysis and CNSC approval for a minor revision to an OP&P. Impact: Failure to meet these conditions would add approximately 43 days to the lead-out logic for each unit.</p>	2	Active	Andrew Negenman		23-Feb-17	Mitigate	17-May-17	1	1	4	4	1	1	1	1																
Action#	Status	Action Title				Action Description	Owner	Delegate	Due Date	Comments																										

761	Failure to obtain approval for early HTS Fill	Event: Maintaining current U2EE (P50 and P90) is predicated on filling HTS prior to containment restoration. Cause: At the Operational Decision Meeting (ODM) on June 1st, conditional approval (only) was obtained to allow filling the HTS prior to the restoration of the normal containment boundary. Conditions of approval include follow-up nuclear safety analysis and CNSC approval for a minor revision to an OP&P. Impact: Failure to meet these conditions would add approximately 43 days to the lead-out logic for each unit.	5389	In Progress	Initiate Moderator RD failure scoping analysis.	Initiate preliminary analysis to establish, for the case of an in core LOCA with bursting of calandria (moderator) rupture discs, the consequences of D2O releases from Moderator and PHT systems, taking into account tritium concentrations in both the moderator and PHT, as well as the release of entrained fission products or other radiological contaminants in the released D2O.	Gerry Martin	Jose Torres	31-Mar-17	<p>AMEC contacted to start scoping out analysis, high level analysis plan and cost and time estimate received. Review of documents generated some comments that need to be resolved before work can progress. TCD changed to Jan 15, 2016 to allow for work scope finalization and analysis to be completed.</p> <p>Restart HIT team formed, meetings being held to narrow down the correct questions to ask contractors to complete the analysis. Contract for the analysis is not yet in-place as scope of required analysis and initial conditions are still being developed. action extended till March 30th - Gerry Martin Jan 8th, 2016. Contract being finalized as scope was recently clarified, no firm TCD from signed contract available, action extended till Aug 30, 2016 - Gerry Martin March 24, 2016</p> <p>Analysis now underway, new TCD set at Nov 30th, 2016 as work was delayed while scope frozen, computer models were created and required inputs were obtained. Gerry Martin Aug 26, 2016</p> <p>Analysis is still in progress, and not scheduled to be complete until the new year before it can be reviewed and enter the comment disposition cycle, TCD extended till Feb 15, 2017 - Gerry Martin Nov 11, 2017</p> <p>Analysis is being finalized. GOTHIC Report R00 has gone through one round of comment and dispositions. GOTHIC Report R01 has been issued for review and acceptance. Dose Assessment Memo R0 is going through comment and dispositions. TCD for this action extended until March 31, 2017 to align with the end date of analysis contract - Jose Torres Feb 14, 2017.</p>
-----	---	---	------	-------------	---	---	--------------	-------------	-----------	--

ONTARIOPOWERGENERATION

Risk Report by Project with Associated Actions

J5.7, Attachment 1
Page 217 of 220

Report ID: 0707A

Report Owner: L. Greenland

Process Owner: L. Ren

Data Refreshed: 07-Mar-17 10:30 PM

761

Failure to obtain approval for early HTS Fill	Event: Maintaining current U2EE (P50 and P90) is predicated on filling HTS prior to containment restoration. Cause: At the Operational Decision Meeting (ODM) on June 1st, conditional approval (only) was obtained to allow filling the HTS prior to the restoration of the normal containment boundary. Conditions of approval include follow-up nuclear safety analysis and CNSC approval for a minor revision to an OP&P. Impact: Failure to meet these conditions would add approximately 43 days to the lead-out logic for each unit.	5390	In Progress	Impact of non-tritium HTS radionuclides	Ensure that spill analysis for the HTS fill scenario includes an assessment of the effect of entrained contaminants or provides a limiting value.	Gerry Martin	17-Apr-17	<p>Analysis for the D2O contingency storage project is being reviewed to determine if that analysis can be used to respond to this action. Quantification of what possible contaminants could be present in the PHT coolant may prove difficult and would need some bounding assumptions. The present analysis assumed dose came from tritium gas escaping the reactor vault, and did not assume any liquids escape. Solid contaminants would not likely escape from the vault as they are heavy, non-soluble and would stay with the liquid, and not exit the RV with the tritium gas. C-14 may be presents, but typically, the dose from tritium is 7 times that from C-14 for scenarios such as this one. TCD extended to Jan 15, 2016 to allow for D2O storage tank work to be completed and finalized - to determine applicability to this situation.</p> <p>Restart HIT team formed, meetings being held to narrow down the correct questions to ask contractors to complete the analysis. Contract for the analysis is not yet in-place as scope of required analysis and initial conditions are still being developed. action extended till March 30th - Gerry Martin Jan 8th, 2016 Contract being finalized as scope was recently clarified, no firm TCD from signed contract available, action extended till Aug 30, 2016 - Gerry Martin March 24, 2016</p> <p>Analysis now underway, new TCD set at Nov 30th, 2016 as work was delayed while scope frozen, computer models were created and required inputs were obtained - Gerry Martin Aug 26, 2016 Analysis is still in progress, and not scheduled to be complete until the new year before it can be reviewed and enter the comment disposition cycle, TCD extended till Feb 15, 2017 - Gerry Martin Nov 11, 2017</p> <p>Analysis continues to be in progress, but is taking longer than anticipated. TCD extended till April 17, 2017 - Gerry Martin Feb 17, 2017</p>
---	---	----------------------	-------------	---	---	--------------	-----------	--

<div>ONTARIOPOWERGENERATION</div>		Risk Report by Project with Associated Actions										J5.7, Attachment 1 Page 218 of 220										Report ID: 0707A Tech Tips Report Owner: L. Greenland Process Owner: L. Ren Data Refreshed: 07-Mar-17 10:30 PM									
761	Failure to obtain approval for early HTS Fill	Event: Maintaining current U2EE (P50 and P90) is predicated on filling HTS prior to containment restoration. Cause: At the Operational Decision Meeting (ODM) on June 1st, conditional approval (only) was obtained to allow filling the HTS prior to the restoration of the normal containment boundary. Conditions of approval include follow-up nuclear safety analysis and CNSC approval for a minor revision to an OP&P. Impact: Failure to meet these conditions would add approximately 43 days to the lead-out logic for each unit.	5391	In Progress	Assessment of spill volume and rate	The analysis is to include an assessment of maximum volume of tritiated D2O that may be released in the event of an accident, the maximum rate of release that may be experienced and the impact of that volume/rate on the proposed release mitigation strategy.	Gerry Martin		17-Apr-17	Assessment of total spill volume is underway and argument to be supported is that there is enough spill capacity containment in the vault that water will not be exiting the RV. TCD extended to Jan 15 2016 due to completing prioritries of Aug 15 design milestone and now DNGD VBO support. Restart HIT team formed, meetings being held to narrow down the correct questions to ask contractors to complete the analysis. Contract for the analysis is not yet in-place as scope of required analysis and initial conditions are still being developed. action extended till March 30th - Gerry Martin Jan 8th, 2016 Contract being finalized as scope was recently clarified, no firm TCD from signed contract available, action extended till Aug 30, 2016 - Gerry Martin March 24, 2016 Analysis now underway, new TCD set at Nov 30th, 2016 as work was delayed while scope frozen, computer models were created and required inputs were obtained. Gerry Martin Aug 26, 2016 Analysis is still in progress, and not scheduled to be complete until the new year before it can be reviewed and enter the comment disposition cycle, TCD extended till Feb 15, 2017 - Gerry Martin Nov 11, 2017 Analysis continues to be in progress, but is taking longer than anticipated. TCD extended till April 17, 2017 - Gerry Martin Feb 17, 2017																					
			5392	In Progress	Submit OP&P revision request with supporting analysis to CNSC	Submit safety assessment information as required to support the revision of OP&P to allow HTS to be pressurized while the refurbishment unit is disconnected from Containment.	Gerry Martin		16-Oct-17																						
			Outage Window		Window Description																										
			089		089 - HTS Air Hold, Fill & Hydrostatic Test																										
791	Refurbishment project not properly accomodated in the Generation Plan	Event: Outage schedule and planned generation does not currently take into account the shared O&M and vendor support for the outages at PNGS and DNGS. Cause: Refurbishment project reflected on the long range generation plan only as a high level place keeper. Impact: Potential unnavailability of critical resoruces or vendors during peak demands due to scheduled overlaps.	4	Active	Andrew Negenman		28-Feb-17	Monitor	31-Mar-17	2	1	2	4	2	2	1	4														
			Outage Window		Window Description																										
			000		000 – No Window Related																										
			There are no Draft, Not Started, In Progress Actions associated with the risk.																												
798	Higher Than Expected CSA Demand for U134	Event: Assumptions about CSA demands for Units 134 are lower than potentially required. Cause: RQE reflects requirement for 8.5 CSA's post 2018. This is due to an assumption that demand will drop after unit 2. Impact: Inability to support units 134 with the same # of CSA's required for Unit 2. 11 CSA's were required to support the prereq and execution readiness preparedness work on unit 2, this was documented in CCF 812.	1	Active	Karen Fritz	Vijay Santhanam	10-Feb-17	Monitor	31-Mar-17	2	2	1	4	2	2	1	4														
			Outage Window		Window Description																										
			000		000 – No Window Related																										
			There are no Draft, Not Started, In Progress Actions associated with the risk.																												
810	Data Integrity resources and oversight insufficient to meet the extensive needs of maintaining data integrity of IDB.	Event: Many data sources compound data gathering and reporting ease for refurb. Cause: IDB pulls from 22 separate databases to bring the data into one central place for the purposes of producing reports and metrics. Impact: Inaccurate reporting on status and progress of outage, this includes trending and tracking.	4	Active	Karen Fritz	Ron Hall	13-Feb-17	Monitor	19-Apr-17	2	2	2	4	2	2	2	4														
			Outage Window		Window Description																										
			000		000 – No Window Related																										
			There are no Draft, Not Started, In Progress Actions associated with the risk.																												

ID	Risk Title	Risk Description	Urgency	Risk Status	Owner	Delegate	Risk Date Last Reviewed	Risk Response Type	Post Mitigation TCD	Current				Post				
										Probability	Financial	Schedule	Score	Probability	Financial	Schedule	Score	
561	Availability and Retention of Project Leadership	Risk pertains to securing and retaining project management leadership talent which could impact on our ability to execute Refurbishment.	3	Active	Candice Kay		24-Feb-17	Mitigate	29-Sep-17	3	3	3	9	3	3	3	9	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			3306	In Progress	PPR Health & Development Planning 4.4	Knowledge Management Transfer development planning - critical for ongoing success	Candice Kay		29-Sep-17	· PPR for 2017 to be aligned with Project Excellence goals - cascade to all staff. · Staffing Plan to be approved/finalized · Project Management Capability Builder - Plan in place as per Project Management Peer Team								
			9523	In Progress	Longevity Strategy	The project is 10 plus years and during this time we will lose critical leaders. Complete the following tasks: Redesign organization to provide ability to sustain work and to transfer knowledge. Launch PMCD to create future leaders. PDIT - Project Director In Training - to secure & retain future leaders.	Candice Kay		30-Jun-17	Redesign organization to provide ability to sustain work and to transfer knowledge. Launch PMCD to create future leaders. PDIT - Project Director In Training - to secure & retain future leaders. Targeted external hiring for key leadership roles Increased focus on development planning								
			Outage Window		Window Description													
			083		083 - Lower Feeder Installation													
			118		118 - CT Install Series													
			119		119 - Fuel Channel Install Series													
959	Augmented Staff Hiring and Re-Hire Process	Event: Augmented Staff and Re-Hire procedure, in some cases, is causing a delay which may impact our ability to attract and retain key individuals to support Refurbishment. Case: Recent revision of OPG Re-Hire and Augmented Staff procedure is causing potential delays in staffing process and limiting available resources. Impact: Potential cost impact if unable to hire and retain key individuals to support the project.	3	Active	Candice Kay	Candice Kay	24-Feb-17	Mitigate	31-Mar-17	2	3	3	6	1	1	2	2	
			Action#	Status	Action Title	Action Description	Owner	Delegate	Due Date	Comments								
			9954	In Progress	Review OPG Augmented Staff and Re-Hire Procedure	Integrated team is in place to review the OPG Augmented Staff and Re-Hire Procedure. Representatives from various NR organizations are members of the team.	Candice Kay		31-Mar-17	Initial results will be provided in early March 2017.								
			Outage Window		Window Description													
			000		000 – No Window Related													

Run by: CORP\SOLIMAT at 08-Mar-17 10:01:04 AM

For Internal Use Only

Page 1 of 1