

Detailed Project Schedule for East West Tie in Response to OEB Procedural Order #3		
Activity	Critical Milestone	Target Date
Regulatory		
Submit Responses to OEB Procedural Order #3, dated April 27, 2018		3-May-2018
OEB Technical Conference		7-May-2018
Oral Hearing Start		4-Jun-2018
OEB LTC Decision and Order	Yes	July 2018
OEB approval of authority to expropriate	Yes	August 2019
Register approved Plan of Expropriation and issue relevant Expropriation Act Notices/Offers	Yes	October 2019
Obtain possession of expropriated lands for construction purposes	Yes	Q1 2020
Environmental		
Approval of the Amended EA	Yes	October 2018
Approval by MOECC of Permit to Take Water	Yes	October 2018
Approval by MOECC of Permit to Take Water - Camp Wells		October 2018
Approval by MOECC of ECA - Camp Wastewater		October 2018
Approval by MNRF of Water Crossing Permits	Yes	October 2018
Approval by MNRF of Endangered Species Permits (Bats)	Yes	October 2018
Approval by MNRF of Endangered Species Permits (Caribou)	Yes	October 2018
Approval by MNRF of Endangered Species Permits (Whip-poor-will)	Yes	October 2018
Approval of ECCC SARA Bat permits	Yes	October 2018
Approval of ECCC SARA Caribou permits	Yes	October 2018
Approval of MNRF Provincial Park & Conservation Reserve Amendments	Yes	October 2018

Detailed Project Schedule for East West Tie in Response to OEB Procedural Order #3		
Activity	Critical Milestone	Target Date
Lakehead Region Conservation Authority Permit	Yes	October 2018
Transport Canada Section 67 for Transport Canada Lands	Yes	October 2018
Transport Canada Navigation Protection Act Canada permit	Yes	October 2018
Fisheries and Oceans Canada Navigable Waters Permit	Yes	October 2018
Indigenous Service Canada Section 67 for Reserve Lands	Yes	October 2018
Infrastructure Ontario Class Environmental Assessment	Yes	October 2018
MTCS - Historical and Cultural Resources acceptance	Yes	October 2018
Land Acquisition		
Substantial completion of signing of option agreements		Q4 2018
Crown Land Disposition Application filed		Q2 2018
Third party Crossing agreements complete	Yes	October 2018
MNRF approval of Crown Lease/Land Use Permits	Yes	October 2018
MNRF approval of Crown Land Work Permits	Yes	October 2018
MTO approval of Land Use and Building Permits	Yes	October 2018
MTO approval of Entrance Permits	Yes	October 2018
MTO approval of Encroachment Permits	Yes	October 2018
Indigenous Relations		
INAC approval of Land Related Permits	Yes	October 2018
HONI - Related		
Submit HONI Longitudinal Access Application Version 3	Yes	18-May-2018
HONI approves Longitudinal Access	Yes	20-Jul-2018

Detailed Project Schedule for East West Tie in Response to OEB Procedural Order #3		
Activity	Critical Milestone	Target Date
HONI Approves Transmission Crossing Application	Yes	22-Jun-2018
HONI Substations commissioned (1)	Yes	November 2020
Engineering & Construction		
Segment A - Commence clearing & access		Q4 2018
Segment A - Commence Geotech and Foundations		Q3 2020
Segment A - Commence Towers Assembly		Q3 2020
Segment A - Commence Towers Erection		Q3 2020
Segment A - Commence Conductor Stringing	Yes	Q4 2020
Segment B - Commence clearing & access		Q4 2018
Segment B - Commence Geotech and Foundations	Yes	Q1 2020
Segment B - Commence Towers Assembly	Yes	Q1 2020
Segment B - Commence Towers Erection	Yes	Q2 2020
Segment B - Commence Conductor Stringing	Yes	Q3 2020
<i>Note: Segment C contains caribou habitat - all activities are critical</i>		
Segment C - Commence clearing & access	Yes	Q4 2018
Segment C - Commence Geotech and Foundations	Yes	Q1 2019
Segment C - Commence Towers Assembly	Yes	Q1 2019
Segment C - Commence Towers Erection	Yes	Q1 2019
Segment C - Commence Conductor Stringing	Yes	Q3 2019
Segment D - Commence clearing & access		Q2 2019
Segment D - Commence Geotech and Foundations		Q4 2019
Segment D - Commence Towers Assembly		Q4 2019
Segment D - Commence Towers Erection		Q4 2019
Segment D - Commence Conductor Stringing		Q1 2020

Detailed Project Schedule for East West Tie in Response to OEB Procedural Order #3		
Activity	Critical Milestone	Target Date
Segment E - Commence clearing & access		Q4 2018
Segment E - Commence Geotech and Foundations		Q1 2019
Segment E - Commence Towers Assembly		Q1 2019
Segment E - Commence Towers Erection		Q2 2019
Segment E - Commence Conductor Stringing		Q4 2019
Segment F - Commence clearing & access		Q4 2018
Segment F - Commence Geotech and Foundations		Q1 2019
Segment F - Commence Towers Assembly		Q1 2019
Segment F - Commence Towers Erection		Q1 2019
Segment F - Commence Conductor Stringing		Q3 2019
Project Construction Substantially Complete(2)	Yes	30-Nov-2020
Project Commissioning Commences	Yes	Q4 2020
Project Commissioning Complete - In Service	Yes	Q4 2020
Final acceptance and release of General Contractor		Q2 2021

(1) Per Exhibit B, Tab 11, Schedule 1 of Hydro One Station work LTC application

(2) Schedule Contingency for Project Substantial Completion (one month)