

Summary

Distributor Name

Cooperative Hydro Embrun Inc.

For the Period From

December 1, 2010

For the Period To

December 31, 2010

First Submitted On

January 10, 2011

Submitter Name

Benoit Lamarche

Status

Submitted

Due Date

January 10, 2011

RRR Filing No

96

Report Version

0

Edit Date

January 10, 2011 9:33 AM

Expiry Date

January 11, 2011

RPP Eligible Consumers:

Description	Residential Class	General Service Less Than 50kW Class	Total
Total Number of RPP-eligible consumers	1,597	183	1,780
Number of smart meters installed in the period	0	0	0
Number of smart meters registered with the MDM/R in the period	0	0	0
Number of RPP consumers being charged TOU prices added in the period	0	0	0
Total cumulative number of smart meters installed in the service area at the end of the period	1,597	183	1,780
Total cumulative number of smart meters registered with the MDM/R at the end of the period	0	0	0
Total cumulative number of consumers being charged TOU prices at the end of the period	0	0	0

Percentages (Calculated on Save)

Percentage of RPP-eligible consumers with smart meters installed at the end of the period

Residential Class

General Service Less Than 50kW Class

Total

100.00

100.00

100.00

Percentage of total smart meters installed that are registered with the MDM/R at the end of the period

Residential Class

General Service Less Than 50kW Class

Total

0.00

0.00

0.00

Percentage of total RPP-eligible consumers being charged TOU prices at the end of the period

Residential Class

General Service Less Than 50kW Class

Total

0.00

0.00

0.00

Progress Report on SME Milestones

Activity	Original Scheduled Completion Date	Status	Expected Completion Date	Actual Completion Date
1. AMCC Internal Testing	January 20, 2010	Comp	January 20, 2009	January 20, 2010

Activity	Original Scheduled Completion Date	Status	Expected Completion Date	Actual Completion Date
2. CIS Internal Testing	December 24, 2010	Behind	January 12, 2011	

Activity	Yes or No?	Expected Completion Date	Actual Completion Date
3. MDM/R Registration Application submitted	Yes	July 23, 2010	July 23, 2010

Activity	Yes or No?	Status, if Yes	Expected Completion Date	Actual Completion Date
4. Enrolment Wave requested and confirmed (Note: the SME will either confirm the requested start date or suggest an alternate)	Yes		October 15, 2011	

Activity	Original Scheduled Completion Date	Status	Expected Completion Date	Actual Completion Date
5. Unit Testing	March 8, 2011	On Sc	May 10, 2011	

Activity	Original Scheduled Completion Date	Status	Expected Completion Date	Actual Completion Date
6. Submitted a completed Self Certification for Enrolment Testing SME_FORM_0007 (Note: This must be submitted at least one week prior to the confirmed enrolment wave start date)	May 8, 2011	On Sc	May 8, 2011	

Activity	Original Scheduled Completion Date	Status	Expected Completion Date	Actual Completion Date
7. System Integration Testing (SIT)	March 29, 2011	On Sc	May 27, 2011	

Activity	Original Scheduled Completion Date	Status	Expected Completion Date	Actual Completion Date
8. Qualification Testing (QT)	May 15, 2011	On Sc	June 30, 2011	

Activity	Original Scheduled Completion Date	Status	Expected Completion Date	Actual Completion Date
9. Self Certification - Cutover	May 31, 2011	On Sc	July 24, 2011	

Activity	Original Scheduled Completion Date	Status	Expected Completion Date	Actual Completion Date
10. Transition to Production Operations	May 31, 2011	Behind	July 25, 2011	

Additional Comments and Information**Additional Comments**

Cooperative Hydro file with the Board application EB-2010-0372 for exemption to mandatory Time of Use Date for RPP Customers

Declaration: I confirm that the information contained in this report is true, accurate, and complete.
IMPORTANT: Choose Yes to submit this filing. Otherwise the form will be saved but not submitted.

* Submit Form

No