Subject:

FW: Hydro Hawkesbury supplemental IRs

From: manuela@tandemenergyservices.ca [mailto:manuela@tandemenergyservices.ca]

Sent: November-04-16 11:03 AM

To: Christiane Wong **Cc:** Martha McOuat

Subject: FW: Hydro Hawkesbury supplemental IRs

Hi Christine,

Please find below the revised response to your supplemental IRs regarding HHi's Substation project including a total refund the period of 2014-2017.

Thanks

Manuela Ris-Schofield

e-mail: manuela@tandemenergyservices.ca tel: 519-856-0080 / mobile: 416-562-9295

From: Christiane Wong

Sent: November-01-16 9:59 AM

To: 'manuela@tandemenergyservices.ca'

Cc: Martha McOuat

Subject: Hydro Hawkesbury supplemental IRs

Hi Manuela,

I have some follow-up questions regarding Hydro Hawkesbury:

1. Please provide a status update for the substation project; and

Description of the Project

- Hawkesbury Hydro initially engaged the services of BPR (Tetratech) in 2012 to provide project management, electrical and civil/structural engineering design and construction supervision services for the upgrades to their 110kV existing substation. Most of the major equipment which was to be installed had been pre-purchased, and some construction had been carried out, including the installation of a new control building within the substation.
- Between 2012-2014, the utility realized that the initial estimated costs quoted by BPR were incorrect. In discussions with Infrastructure regarding the financing of the project, IO required that HHI hire an independent Eng. study to verify BPR's findings and estimated cost.
- In January, 2015, Stantec Ottawa was approached by Hawkesbury Hydro to provide technical assistance with the 110kV substation project and to satisfy Infrastructure Ontario's Independent Engineer reporting requirements.
- In April 2016, Stantec Montreal was enlisted to act as Hawkesbury Hydro's technical consultant, providing review and project administration services to help assemble a complete package for tendering the outstanding construction work

1

and overseeing the project through completion. Over the previous few months, Stantec Montreal and Tetra-Tech have been working collaboratively, and have managed to secure the two remaining approvals required for the substation project to go forward, from the Ministry of the Environment, and Hydro One.

- Following a bid process, the construction phase was awarded to Eptcon Ltd.
- Construction started on September 26, 2016 as planned and is expected to be completed by 2017-01-20

CC

CC

CC

CC

CC

CC

CC

CC

20

Project Milestones

- 1. Project Kick off with all parties
- 2. Site visit
- 3. Review of Stantec Ottawa comments
- 4. Revised package submittal from Tetratech
- 5. Stantec Montreal Power review
- 6. Integration of final comments
- 7. Completion of Design package
- 8. Final review of Design package
- 9. Tender package preparation
- 10. Call for tenders and award to contractor
- 11. Construction and construction support expected start date /end
- 2. Please provide Hydro Hawkesbury's proposed treatment of the over-collection in rates for this project.

In its 2014 Cost of Service HHI included cost of the 110kV to its proposed 2014 Rate Base fully expecting for the substation to be in service by the end of 2014. Unfortunately, the utility ran into some unexpected engineering issues which caused the project to be further delayed. HHI is aware that the Board's policy is that an asset has to be in service before revenues can be collected from HHIs customers and because the substation will only be in service be 2017-0-20, the utility proposes to return the over-collection as part of its 2018 Cost of Service due to be filed in April of 2017. The revised costs for the 110kV would be added to the utility's proposed 2018 Cost of Service and will be supported by evidence presented in its DSP. HHI has calculated the yearly credit to be in the amount of \$74,565 and the total credit back to the customer to be in the amount of \$300,720. Details are shown below.

Distribution Revenue Requirement comparison

	Test Year Rev Req incl. 110kV	Test Year Rev Req excl. 110kV	Diff. to be refunded back to customer
OM&A Expenses	\$1,126,665	\$1,126,665	\$0

Amortization Expense	\$206,119	\$178,643	-\$27,476
			\$0
Total Distribution Expenses	\$1,332,784	\$1,305,308	-\$27,476
			\$0
Regulated Return On Capital	\$385,394	\$338,306	-\$47,089
IFRS Adjustment			\$0
Grossed up PILs	\$12,526	\$7,167	-\$5,359
Service Revenue Requirement	\$1,718,178	\$1,643,614	-\$74,565
			\$0
Less: Revenue Offsets	\$140,139	\$140,139	\$0
			\$0
Base Revenue Requirement	\$1,578,039	\$1,503,474	-\$74,565

Total credit for over-collection of revenues associated with the 110kV substation.

	2014	2015	2016	2017	Total
Diff in Revenue Requirement	-\$74,565	-\$74,565	-\$74,565	-\$74,565	
Price Cap Approved in IRM	0	1.70%	1.60%	0	
	-\$74,565	-\$75,832	-\$75,758	-\$74,565	-\$300,720

The credit to be refunded to the customer is in the amount of \$300,720 Please be advised that these number have yet to be audited and as such could be subject to small variances.

Please respond at your earliest convenience.

Thanks, Christiane

This electronic transmission, including any accompanying attachments, may contain information that is confidential, privileged and/or exempt from disclosure under applicable law, and is intended only for the recipient(s) named above. Any distribution, review, dissemination or copying of the contents of this communication by anyone other than the intended recipient(s) is strictly prohibited. If you have received this communication in error, please notify the sender immediately by return e-mail and permanently delete the copy you have received.

Ce message, transmis par courriel, y compris tout fichier joint, peut contenir des renseignements qui sont confidentiels, qui sont protégés par le secret professionnel ou qui ne peuvent être divulgués aux termes des lois applicables et s'adressent exclusivement au(x) destinataire(s) indiqué(s) ci-dessus. La distribution, la diffusion, l'examen ou la reproduction du contenu du courriel par une autre personne que le(s) destinataire(s) voulu(s) sont strictement interdits. Si vous recevez ce message par erreur, veuillez le supprimer définitivement et en aviser l'expéditeur immédiatement par retour du courriel.