



Evan Tomek
Advisor, Regulatory Applications
Regulatory Affairs

tel 519-436-4600 ext: 5003441
evan.tomek @enbridge.com
egiregulatoryproceedings@enbridge.com

Enbridge Gas Inc.
50 Keil Drive North,
Chatham, ON N7M 5M1
Canada

April 19, 2024

VIA EMAIL and RESS

Nancy Marconi
Registrar
Ontario Energy Board
2300 Yonge Street, Suite 2700
Toronto, Ontario, M4P 1E4

Dear Nancy Marconi:

**Re: Enbridge Gas Inc. (Enbridge Gas or the Company)
Ontario Energy Board (OEB) File No.: EB-2022-0203
Ridge Landfill RNG Project (Project)**

In Enbridge Gas's Application and Evidence filed August 29, 2022, the Company provided at Exhibit D, Tab 1, Schedule 1, Paragraph 15, proposed project timing. It was indicated that construction would commence in March/April 2023 to meet the required in-service date of November 1, 2023.

On October 18, 2023, Enbridge Gas provided an update to the OEB regarding project timing and indicated that the target in-service date was deferred to May 1, 2024. Enbridge Gas is now providing an update to the target in-service date. Waste Connections of Canada (Waste Connections) has indicated that they will be ready to accept natural gas by September 26, 2024, and Enbridge Gas will complete remaining work (i.e., commissioning and odourizing of the pipeline) closer to this date. As a result, the target in-service date has been deferred to September 26, 2024. This deferral will not impact the construction methods or restoration methods described in Exhibit D and will not result in any significant changes to Project cost.

On April 6, 2023, the OEB issued its Decision and Order for the above noted proceeding which included, as Schedule B, several Conditions of Approval. Pending an in-service date in September 2024, Enbridge Gas will file a post construction report to satisfy Condition 7. (a) in December 2024, and subsequently a final monitoring report to satisfy Condition 7. (b) no later than June 1, 2026.

Please contact me if you have any questions.

Yours truly,

Evan Tomek
Advisor, Regulatory Applications – Leave to Construct