

1 TABLE SHOWING PROJECT SCHEDULE CHANGES ARE HIGHLIGHTED

| TASK | START | FINISH |
|--|---------------|----------------|
| Submit Section 92 Leave to Construct Application to OEB | | March 2007 |
| Submit Section 98 Early Access Application to OEB | | March 2007 |
| Initiate landowner discussions | | April 2007 |
| Submit Section 92 updated evidence | | November 2007 |
| Submit Section 98 Early Access Application for Halton Hills and Camp Creek route refinement areas | | December 2007 |
| Submit Section 98 Early Access Application for Brockton/Hanover/West Grey route refinement area (if req'd) | | March 2008 |
| Obtain Section 92 Approval | | September 2008 |
| Obtain EA Approval | | January 2009 |
| Submit Section 99 Expropriation Application to OEB | | February 2009 |
| Obtain Expropriation Approval from OEB | | August 2009 |
| Register Plans under Expropriations Act | | September 2009 |
| Obtain Access to Private Property under Expropriations Act | | December 2009 |
| STATIONS | | |
| Detailed Engineering | November 2006 | January 2011 |
| Tender & Award Major Station Equipment | April 2008 | May 2009 |
| Receive Major Station Equipment | June 2009 | January 2010 |
| Construction (Bruce "A" and "B") | May 2009* | June 2011 |
| Construction (Milton SS) | January 2009* | July 2011 |
| Commissioning | January 2010 | November 2011 |
| LINES | | |
| Detailed Engineering | November 2006 | April 2011 |
| Tender & Award Major Materials | January 2008 | December 2008 |
| Receive Major Materials | February 2009 | May 2011 |
| Construction | January 2009* | December 2011 |
| Restoration | April 2011 | May 2012 |
| Project In-Service | | December 2011 |

2 * Construction on publicly owned land to start in January 2009, after EA and OEB section 92 approvals are received.