

April 13, 2016

**VIA RESS, E-MAIL AND COURIER**

Ms. Kirsten Walli  
Ontario Energy Board  
P.O. Box 2319  
2300 Yonge Street, 27th Floor  
Toronto, ON M4P 1E4

Dear Ms. Walli,

**Re: Enbridge Gas Distribution Inc. (“Enbridge”)  
Ontario Energy Board (“Board”) Docket No. EB-2012-0451 GTA Project  
Condition of Approval 2.6 - Completion of Construction**

On January 30, 2014 the Ontario Energy Board (the “Board”) issued the Decision and Order for the above noted proceeding which included the Conditions of Approval.

Enbridge would like to inform the Board that all pipelines and facilities associated with Segment A of the GTA Project have been energized as of March 22, 2016. In addition, the re-energization of Segment B was completed on March 31, 2016.

As per paragraph 2.6 of the Conditions of Approval, all pipelines and facilities associated with the GTA Project, other than Ashtonbee and Buttonville Stations, are complete and energized. Some surface restoration, minor facilities work, and baseline integrity work will continue in the coming months.

The Ashtonbee Station is targeted to be completed by November 2016. Details can be found in Enbridge’s February 5, 2016 letter to the Board (EB-2016-0034). There has been no change of status for the Buttonville Station since our November 6, 2015 letter. The current expected in-service date for the Buttonville Station is Q3 2017, contingent on the successful acquisition of the necessary land.

Yours truly,

[original signed]

Brian Wikant  
Project Director, GTA Project

Cc: Zora Crnojacki (Chair, OPCC)  
Pascale Duguay (OEB)  
Andrew Mandyam (Enbridge)  
Scott Dodd (Enbridge)