

June 15, 2017

Ms. Kirsten Walli Ontario
Energy Board P.O. Box
2319
2300 Yonge Street, 27th Floor
Toronto, ON M4P 1E4

Dear Ms. Walli,

**Re: Enbridge Gas Distribution Inc. ("Enbridge") – GTA Project
Ontario Energy Board ("Board") EB-2012-0451 and EB-2016-0034**

Further to Enbridge's October 26, 2016 and November 6, 2015 correspondences, we would like to provide an update for the Jonesville (renamed Ashtonbee) Station and the Buttonville Station.

ASHTONBEE STATION (formerly Jonesville Station)

Ashtonbee Station was energized on March 28, 2017. The final tie-in was completed on June 13, 2017 and the station is in-service.

BUTTONVILLE STATION

There has been no progress on land acquisition. Current asset management modelling suggests there may be other potential options to the Buttonville Station. As well, network planning activities studying flexibility and other factors are in progress in the region. Enbridge plans to report to the Board prior to March 2018 on the final recommendation.

Please contact me if you have any questions.

Yours truly,

(Original Signed)

Neil MacNeil
Director, Major Projects & Planning

cc: Ms. Zora Crnojacki, Chair, OPCC (via email)
Ms. Nancy Marconi, Ontario Energy Board (via email)
Mr. Andrew Mandyam, Enbridge (via email)
Mr. Scott Dodd, Enbridge (via email)
Mr. Brian Wikant, Enbridge (via email)