

April 12, 2018

RESS

Ms. Kirsten Walli
Board Secretary
Ontario Energy Board
2300 Yonge Street, 27th Floor
Toronto, ON M4P 1E4

Dear Ms. Walli,

**Re: Union Gas Limited (“Union”)
2017 Storage Enhancement Project
Board File # EB-2016-0322**

Please find attached Change Request 5 for the above-noted project.

Union believes that this change is not significant and would appreciate your timely review and approval of this request.

In the event that you have any questions or would like to discuss in more detail, please do not hesitate to contact me at 519-436-5457.

Sincerely,

[original signed by]

W. T. (Bill) Wachsmuth, RPF
Senior Administrator, Regulatory Projects

cc: Nancy Marconi, OEB
Zora Crnojacki, OEB
Ritchie Murray, OEB

REQUEST TO VARY

Project Name: 2017 Storage Enhancement Project

OEB file Number: EB-2016-0322

Request to Vary: 5

Description and Rationale for Change

In Change Request 3 Union identified that the final in-service date for this Project would be April 2018. Due to additional delays the final in-service for this Project will be the summer of 2018.

The drilling of the Bentpath UB14 well has been delayed. Completion of all of the wells in the 156 Pool took longer than anticipated and the drilling of the UB14 well has not been completed as quickly as planned.

Construction and Restoration Practices

There are no proposed changes to Unions construction and restoration practices in regard to well drilling or pipeline construction.

Environmental

No new environmental mitigation measures will be required.

Consultation

Union has discussed the changes with the directly affected landowners.

Lands

The landowners have not identified any concerns with Unions proposal.

Costs

No additional pipeline related costs are associated with the delays.

Schedule

This change will result in the final in-service date of the project being extended to the summer of 2018.

Attachments

No attachments.