

October 18, 2023

VIA EMAIL and RESS

Nancy Marconi Registrar Ontario Energy Board 2300 Yonge Street, Suite 2700 Toronto, Ontario, M4P 1E4

Dear Nancy Marconi:

Re: Enbridge Gas Inc. (Enbridge Gas or the Company)
Ontario Energy Board (OEB) File No.: EB-2022-0203
Ridge Landfill RNG Project (Project)

In Enbridge Gas's Application and Evidence filed August 29, 2022, the Company provided at Exhibit D, Tab 1, Schedule 1, Paragraph 15, proposed project timing. It was indicated that construction would commence in March/April 2023 to meet the required in-service date of November 1, 2023.

Enbridge Gas is now providing an update to this project timing. Construction for the Project started on July 10, 2023, and the installation of the Nominal Pipe Size (NPS) 4-inch natural gas pipeline was completed on October 12, 2023. Waste Connections of Canada (Waste Connections) has indicated that the Ridge Landfill is not anticipated to be able to accept natural gas until May 1, 2024, at the earliest. Enbridge Gas will therefore complete the remaining work (i.e., commissioning and odourizing of the pipeline) in 2024, after Waste Connections confirms precisely when they are ready to accept natural gas. As a result, the target in-service date has been deferred to May 1, 2024. This deferral will not impact the construction methods or restoration methods described in Exhibit D and will not result in any significant changes to Project cost.

On April 6, 2023, the OEB issued its Decision and Order for the above noted proceeding which included, as Schedule B, several Conditions of Approval. Pending an in-service date in May 2024, Enbridge Gas will file a post construction report to satisfy Condition 7. (a) in August 2024, and subsequently a final monitoring report to satisfy Condition 7. (b) in August 2025.

Please contact me if you have any questions.

Yours truly,

Evan Tomek Advisor, Regulatory Applications – Leave to Construct