

Sample Monthly Station Logs

AUGUST 2020

TS MONTHLY LOGS

Revised June 2018

DATE: Aug. 24, 25/2020

BY: CM

Note- All deficiencies are to be recorded on the Station Deficiency Form

Transformer Equipment	HSTS						ERTS		TS3			
	T1	T2	T3	T4	T5	T6	T1	T2	T1	T2	T3	T4
Main Conservator Oil Level	OK	OK	OK	OK			OK	OK	OK	OK		
TC Conservator Oil Level			OK	OK			OK	OK	OK	OK		
Bushing Oil Level	OK	OK	OK	OK			OK	OK	OK	OK		
Gas Press Relay	OK	OK	OK	OK			OK	OK	OK	OK		
Fans/Pumps Operation Check	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
MF Breather Operation Check	OK	OK	OK	OK			OK	OK	OK	OK		
Silica Gel Breather												
DGA Monitor			OK	OK			OK	OK	OK	OK		
Sealed Tank Pressure					+1	+1					+4	+5
Sealed Tank Oil Level					OK	OK					OK	OK
Physical Check	OK	OK	DEF	DEF	OK	OK	OK	OK	OK	OK	OK	OK

Tap Changers	HSTS						ERTS		TS3	
	T1	T2	TC3A	TC3B	TC4A	TC4B	T1	T2	T1	T2
Present count	2600	83778	123025	?	99723	?	19283	21395	41382	40795
Gladhand min/max (Reset)	6/13	6/11	7/13	7/14	7/15	7/14	6/12	6/12	7/12	7/12
Operation Check	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Counter	OK	OK	OK	?	OK	?	OK	OK	OK	OK
Tapchanger Physical check	OK	OK	OK	?	OK	?	OK	OK	OK	OK
Compartment Oil Level			OK	OK	OK	OK	OK	OK		

Auxiliary	HSTS	ERTS	TS3
Bank Breaker Fans	OK		
Relay/LDC/Comms Alarms/Flags	OK	OK	OK
LDC/TC Positions Match - (Note 1)	OK	OK	OK
CS/AB Physical Check	OK	DEF	DEF
Switchgear Physical Check	OK	OK	DEF
Air Brake Mech Box Ind. Lights	DEF		
Security System/ Door Alarms	OK	OK	DEF
Fence Vibration Security		OK	
Cameras (Apr / Oct)	///	///	///
IR Scanning - (if needed)	///	///	///
Cont. Pit Oil Det. Failure/alarms	OK	OK	
Cros3 & Cros4 Scada update	DEF		
Capacitor Bank Physical Check	DEF		
Spare 44kv TX Condition			DEF
Switch gear gas pressure			DEF

Batteries	HS A	HS B	ERTS	TS3 A	TS3 B
DC Volts	132.6	134.7	134	134	134
Charging Amps	8.0	5.7	5	5	3
Battery Level	DEF	DEF	OK	OK	OK
Equalize Batteries	OK	OK	OK	OK	OK
Physical Check	OK	OK	OK	OK	OK

Oil Temperatures	HSTS							
	T1	T2	T3	T4	T3 X	T3 Y	T4 X	T4 Y
Current Oil Temperature	40.8	39.6	52.5	56.2				36
Peak Oil Temperature	56.1	49.9	64.6	70.4				41
Current Winding Temperature	41.9	40.6			54.4	53.5	58.5	56.7
Peak Winding Temperature	65.8	58.1			64.9	66.3	75.1	74.0
Current LTC Oil Temperature	37.1	37.7						49
Peak LTC Oil Temperature	50.5	45.2						47

Oil Temperatures	TS3				ERTS	
	T1	T2	T3	T4	T1	T2
Current Oil Temperature	40	40	43	50	46	48
Peak Oil Temperature	54	54	48	55	50	56
Current Winding Temperature	42	40	45	51	47	50
Peak Winding Temperature	60	44	52	55	48	60
Current LTC Oil Temperature					41	38
Peak LTC Oil Temperature					46	39

Note

1 - If LDC and TC indications do not match, log into LDC relay and adjust position indication

WATERLOO NORTH HYDRO MS & DS MONTHLY LOG

DATE: Aug. 24, 25 / 2020

BY: CM

Revised: Mar 2018

RECLOSERS

	R26-2	R26-3	R27-1	R27-2	R28-1	R28-2	R29-1	R29-2	R29-3	R29-4
BATTERY VOLTAGE	28	25	13.35	13.34	13.49	13.37	13.44	13.43	13.42	13.42
CHARGING CURRENT (mA)	-8	-12	10	-10	0	-10	10	10	0	0
LOAD TEST (10 SEC)	22	22								
HEATER	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
STATUS CHECK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
PHYSICAL CHECK OF RECLOSERS	DEF	DEF	OK	OK	OK	OK	OK	OK	OK	OK

	R30-1	R30-2	R30-3	R31-1	R31-2	R31-3	R32-1	R32-2	R32-3
BATTERY VOLTAGE	13.42	13.34	13.45	29	28	29			
CHARGING CURRENT (mA)	10	0	-20	-8	-8	-9			
LOAD TEST (10 SEC)				24	25	25			
HEATER	OK	OK	OK	OK	OK	OK			
STATUS CHECK	OK	OK	OK	OK	OK	OK			
PHYSICAL CHECK OF RECLOSERS	OK	OK	OK	DEF	OK	OK			

TRANSFORMER EQUIPMENT

	R26	R27	R28	R29 T1	R29 T2	R30	R31	R32	MUS
OIL TEMP- MAX / PRESENT	46/43	50/44	40/40	52/52	53/52	40/35	45/36		
MAIN / CONS. TANK OIL LEVEL	OK	OK	OK	OK	OK	OK	OK		OK
TRANSFORMER OIL PRESSURE- PSI	-0.5		+1			+1	-1		0
TRANSFORMER FANS							OK		
SILICA GEL BREATHER	OK	OK		OK	OK	OK	OK		
O.L.T.C. PRESENT COUNT	225/209					18/23	130/11		
O.L.T.C. MIN/MAX POSITION	4/7					18/28	11/17		
O.L.T.C. OIL LEVEL	OK					OK	OK		
O.L.T.C. INVERTER OIL LEVEL						OK			
O.L.T.C. FUNCTIONAL CHECK	OK					OK	OK		
CHECK OF ULTC COMPARTMENT	OK					OK	OK		
PHYSICAL CHECK OF TX	OK	DEF	OK	DEF	OK	OK	OK		OK

STATION EQUIPMENT CHECKS

	R26	R27	R28	R29	R30	R31	R32	MUS
PHYSICAL CHECK OF STRUCTURE	OK	OK	OK	OK	OK	DEF	OK	DEF
INFRARED CHECK OF STATION (BI-MONTHLY)								
PHYSICAL CHECK OF STATION	OK	OK	OK	DEF	OK	OK	OK	DEF
RADIO BATT VDC - FLOAT VOLTAGE	27.12	26.49	RTAC	26.56	26.42	14.03		
1 MINUTE - LOAD VOLTAGE	26.91	26.25		26.22	25.93	13.73		
RTU BATT VDC - FLOAT VOLTAGE	13.72					13.90		
1 MINUTE - LOAD VOLTAGE	12.88					12.56		
Site Security Alarm(s)					OK			

Note- All deficiencies are to be recorded on the Station Deficiency Form

Note: If there is a hold off do not perform battery test at station

Note: For Recloser controllers displays.

651-R2 is blank when charging and indicates (-) when discharging.

Form C is blank when discharging and indicates (-) when charging.

WATERLOO NORTH HYDRO ELMIRA MONTHLY LOG

Revised: Mar 2018

DATE: Aug. 24 / 2020

STATION/KYLE BATTERIES	M23-1	M23-3	M24-1	M24-2
BATTERY VOLTAGE				
CHARGING CURRENT				
CHARGER LOAD TEST (10 SEC)				
BATTERY LOAD TEST (10 SEC)				
EQUALIZE CHECK (30 SEC), (Timed high rate)				
BATTERY LIQUID LEVEL				
BATTERY GROUND				
PHYSICAL CHECK OF BANK/CHARGER				

STATION RTU/RADIO BATTERIES	MS23	MS24
RADIO BATTERY VOLTAGE		
RADIO BATTERY LOAD TEST (1 MINUTE)		
RTU BATTERY VOLTAGE		
RTU BATTERY LOAD TEST (30 sec)		

TRANSFORMER EQUIPMENT	MS23	MS24
OIL TEMP, MAX / PRESENT IN DEG C		
OIL LEVEL		
TRANSFORMER OIL PRESSURE- psi		
TRANSFORMER FANS		
OIL LEAKS		
PHYSICAL CHECK OF TRANSFORMER		
SILICA GEL BREATHER		

BOTH
OK

Oil drained
from
transformers.
Perform quick
visual
inspection,
(look), of
station
equipment.
Nothing falling
apart, stolen,
vandalized, etc

STATION EQUIPMENT	MS23	MS24
PHYSICAL CHECK OF SWITCHGEAR		
INDICATOR LAMPS		
RECLOSE RELAY NEON LIGHT		
ELEC RECLOSER LOCK OUT LAMP TEST		
ELEC RECLOSER & RTU HEATERS		
PHYSICAL CHECK OF RECLOSERS		
INFRARED CHECK OF STATION (BI-MONTHLY)		

Note- All deficiencies are to be recorded on the Station Deficiency Form

Note: For Recloser controllers displays.

651-R2 is blank when charging and Indicates (-) when discharging.

Form C is blank when discharging and Indicates (-) when charging.

Waterloo North Hydro Distribution Capacitor Controller Logs

DATE: Aug. 24, 25 / 2020 BY: CM

Status - mark 'O' with an X											
	Operational Mode	Last Bank Command	On SCADA	Scada Comms Lamp Test	* Physical Check - If 'Deficient' add to list	Active 'non ok' alarms on display - do not add 'ok' alarms					
C8 -4222	☐ Auto	☐ Manual	☐ Close	☐ Open	☐ Rem.	☐ Local	☐ Xmt	☐ Rcv	☐ Ok	☐ Def.	OOS - removed from site
Manser Rd., south of Linwood											
C8 -4224	☒ Auto	☐ Manual	☒ Close	☐ Open	☐ Rem.	☒ Local	☐ Xmt	☐ Rcv	☒ Ok	☐ Def.	
Ament Line, east of Linwood											
C8 -4226	☐ Auto	☐ Manual	☐ Close	☐ Open	On SCA	☐ Local	☐ Xmt	☐ Rcv	☐ Ok	☐ Def.	OOS - Removed from site
Northfield Dr., north of Conestogo											
C14 -4262	☒ Auto	☐ Manual	☒ Close	☐ Open	☐ Rem.	☒ Local	☐ Xmt	☐ Rcv	☒ Ok	☐ Def.	
200 Weber St North, north of Lodge St											
C14 -4263	☒ Auto	☐ Manual	☒ Close	☐ Open	☐ Rem.	☒ Local	☐ Xmt	☐ Rcv	☒ Ok	☐ Def.	
220 Frobisher Dr., between Superior & Bridge											
C14 -4264	☒ Auto	☐ Manual	☐ Close	☒ Open	☐ Rem.	☒ Local	☐ Xmt	☐ Rcv	☐ Ok	☒ Def.	Neutral Sensor Lock-out. - reset, stayed open.
584 Weber St North, north of Northfield											
C14 -4265	☐ Auto	☐ Manual	☐ Close	☐ Open	☐ Rem.	☐ Local	☐ Xmt	☐ Rcv	☐ Ok	☐ Def.	OOS - Removed from site
603 Kumpf Drive, south of Randall											

* Physical check deficiencies include - moisture ingress, corrosion of parts & wiring, lights & display not working, broken cabinet, etc

INSPECTION GUIDELINES

Physical Check of Transformer Includes:

Paint condition & corrosion
Oil leaks
Flashed or cracked bushings
Cabinet damage
Ground wire condition
Bird or animal nests
Vines or brush growth interference
Accessibility compromised
Cabinet heaters

**MS1 North west corner of switch gear room near bathroom and front window - mc Damaged cutout, disconnects, oil switches or control cabinet

PRD's

Explosion vents

Physical Check of Indoor Switchgear Includes:

Indicator Lamps
SF6 Gas Pressure (TS3)

Physical Check of Structure/Switchgear Includes:

Bent/ broken insulators
Damaged lightning arresters, control boxes, CT/PT transformers
Ground wire condition
Paint condition and corrosion

Physical Check of ULTC Compartment Includes

Animal nests
Damaged wiring
Heater functioning
Condition of Belts & Pulleys
Oil level/ oil leaks
Loose hardware

Physical Check of Circuit Switcher/Air Break Mech Box Includes:

Indicator Lamps
Heaters
SF6 Gas Pressure
Animal nests
Damaged wiring

Physical Check of Capacitor Bank Includes:

Condition of bushings
Tank corrosion/leaks

Physical Check of Reclosers Includes:

Flashed or cracked bushings
Cabinet damage
Ground wire condition
Paint condition and corrosion
Oil leaks

Physical Check of Batteries and Charger Includes

Leaks
Condition of terminals/connections
Electrolyte level
Exhaust fan working properly
Battery Charger Alarms

WATERLOO NORTH HYDRO - STATION DEFICIENCY FORM

Date - Aug. 24, 25 / 2020

Grade 1- Immediate correction needed.

By - CM

Grade 2 - Correction can be scheduled.

[illegible]

TS3	Line Ptn relay 89/52 T1 SF6 gas monitor trouble led on (need outage) ✓	✓		D6V & D7V Gas monitor comm issue, need H1 D6V & D7V outages to repair.
TS3	D6V CS gas sensor A on B ph showing 0%, (Part of above issue)	✓		Part above issue, see note
Spare 44	Leaking to TC, little rusty			SGB installed on main tank, Herb aware
HS A	CROS4 monitor array not working - still not working ✓	✓		
HS A	battery levels approaching low - battery levels are low, just above MIN. ✓	✓		
HS A	Top floor emerg light near kitchen not working			
HS A	Basement emerg light not working			
HS A	Y Bus A Ptn - 'system exception alarm - see diagnostics' - Jan11 20, 'corrupt dsp program' - relay rebooted			
HS A	T2 AB Mech box close light burnt out - still burnt out			P&C to replace
HS A	T1 NE4R Fan not working			P&C to investigate / remove. Rade to order new part
HS A	Water leaking into basement from ducts between A & B			Probably crack in duct structure outside & underground
HS A	T1 AB motor box conduits pulled apart			Cold weather shrinks pipe. Expansion joints? Size ___2'___
HS A	T1 Blue phase bushing oil a little low			Btwn 'OK' and 'Low' - Monitor, No change from 2017
HS A	T1 D6V cable duct pulled out of bottom of mech box			Cold weather shrinks pipe. Expansion joints? Size ___2'___
HS A	HS07, HS10, HS11, T1B, D7V, T2Y, Y Bus A, HMI relay display not working	✓		Eng to order new panels & spare
HS B	Battery levels low - battery levels are low. they need to top up			
HS B	T3 DGA Cell - Error - Low oil flow			Sent to Morgan Schaffer April 30 2020
HS B	HS30 Sw Overload bulb out			
HSB	T3 Cap bank enclosure lid rusty			Refurbish during T3 Outage
HS B	T4 has oil stains from neutral bushing	✓		P&C to co-ordinate repair with other outage
HS B	T5, Possible oil leak on rad			Rade checked, none found. Will monitor
HS B	T3 and T4 oil leaks			P&C to clean around stains to determine leak locations
HS B	T5 oil staining in CT junction box			Monitor
HS B	T6 HV cable ducts slightly separated from box			Cold weather shrinks pipe. Expansion joints? Size ___4'___
MUS	Door and latch hinges rusted / seized. - unable to open most access doors.			
MUS	Drill out door latches for existing locks, or get smaller locks II			P&C to repair
MUS	Oil pressure gage leaks oil at vent, - not connected to very top ✓	✓		High oil level in main tank?, May need higher conn'n pt.
Crosshill Rptr	Wimax mounting shifted in bracket			Repair during cabinet upgrade 2020
Crosshill Rptr	Antenna cable not grounded.	✓		Repair during cabinet upgrade 2020
Hasn Strs Rptr	Moisture issue in cabinet			Need to vent, somehow
Hasn Strs Rptr	Antenna cables need additional hangers	✓		P&C to add grounding & hangers in 2018
Shantz Rptr	Antenna cables need more hangers.	✓		P&C to add more hangers, in 2018

WATERLOO NORTH HYDRO - STATION DEFICIENCY FORM

Last Updated -	1-Mar-20	Grade 1 - Immediate correction needed.				
Inspected By -		Grade 2 - Correction can be scheduled.				
		Priority				
Station	Problem	Grade 1	Grade 2	Date Corrected	By	Supervisor Comment
DS26	Repeater Antenna mounts need grounds		V			P&C to repair, OOS mid 2020
DS27	Radio cabinet heater not working - <i>fixed</i>					
DS27	Small leak on around secondary bushing - <i>present</i>					Monitor, TX to be replaced in 2021
DS28	Excess of moisture inside Tx temp gage					
DS28	Station service tx rusted at bottom					Rade to check. Next maint in 2022
DS29	Fence by T1 pushed in at bottom + <i>stone pushing into fence</i>					Rade to check
DS29	T1 small oil leak from top of tx - <i>present</i>		V			Very minor, monitor
DS29	Material from Creative Landscape next to fence		V			Fence to be relocated?, Ex fence at P.L.
DS31	Light in itu shack burnt out					Fac or P&C to replace
DS31	OLTC motor chain loose					P&C to adjust, outage in summer 2020
DS31	Radio antenna mount not grounded		V			To be scheduled - filler / summer
DS31	31-1 recloser lifter needs repair					Good one in shop. Reclosers OOS in 2020
ERTS	DC gnd during fan check of T1 - <i>didn't happen in August.</i>					
ERTS	42, 44 T2B2 reclose led out - <i>still out</i>					
ERTS	Mold on drywall under stairs in basement					Facilities to investigate
ERTS	ER48 Riser pole rotting					Bryon aware, line to be rebuilt
ERTS	Ducts from SS Tx's leaking water					May need to excavate to repair. P&C to investigate first.
ERTS	T2 oil stain on lower rad valve					Monitor, could be packing. P&C to tighten bolts
ERTS	RTU main IED failed light activated		V			Stns eng to program
ERTS	Water in basement alarm toggles to much					P&C to repair
TS3	Battery 19 needs cleaning					
TS3	T2 neutral cable needs remounting					
TS3	NW corner emerg light not working					
TS3	T1 DGA - Leaks at Tx flanges					Eng to order new flanges and gaskets
TS3	Hornets nest under T2 gantry / red ph insulator					Remove during Aug DTV outage.
TS3	T2 oil staining under tx pump					Monitor
TS3	Switches 2 alarm					Eng to investigate
TS3	T4 cabinet latch broken					P&C to repair, Rade to order parts

5573

Transformer Station:

Sample Transformer Test Record

2020-06-23 – Report (97001544)



Client		6/16/2020 Job	
Execution date	6/16/2020	Reason of the job	Routine
Tested by	Jeremy Bearss	Location	TS3
Approved by		Asset	Transformer
Report ID	1	Asset type	Two-winding
Report issue date	6/23/2020 1:10:01 PM	Asset serial number	97001544
Work order		Manufacturer	PAUWELS

Summary

Performed tests	Assessment
Overall PF & CAP	Pass
Bushing H PF & CAP - C1	Pass
TTR H-X	Pass
DC Winding Resistance X	Pass
Surge Arrester Watt Losses H	Not assessed
Surge Arrester Watt Losses X	Not assessed
Insulation Resistance	Not assessed
Core/Clamp Insulation Resistance	Not assessed
Inspection test	Not assessed

Overall Assessment	No faults
--------------------	-----------

Tested by:

Approved by:

Transformer nameplate data			
Serial number	97001544	Apparatus ID	T1
Manufacturer	PAUWELS	Feeder	
Manufacturing year	2000	No. phases	3
Manufacturer type		Vector group	Yzn1

Comment

--

Voltage ratings			
Winding	Voltage L-L	Voltage L-N	Insul. level L-L
H	215.500 kV	kV	900 kV
X	28.000 kV	16.166 kV	170 kV

Power ratings			
Rated power	Cooling class	Temp. rise wind.	
40.000 MVA	ONAN		65
53.300 MVA	ODAF		65
66.700 MVA	ODAF		65

Current ratings at rated power

Winding		
H	X	Rated power
A	A	40.000 MVA
A	A	53.300 MVA
178.700 A	1375.300 A	66.700 MVA

Short-circuit rating		
Max. short-circuit current	kA	s

Impedances	
Ref. temp.	75 °C

Leakage reactance H - X					
Zk[%]	Base power	Base voltage	Load losses Pk	OLTC position	DETC position
%	MVA	kV	W		

Zero sequence impedance	
Base power	40.00 MVA
Base voltage	28.000 kV
Description	Z0[%]
Secondary	12.50 %

Others		
Category	Distribution	
Status	In operation	
Tank type	Free breathing	
Insulation medium	Mineral oil	
Fluid insulation volume	15257 gals	
Fluid insulation weight	108606 lbs	
Total weight	331972 lbs	

Bushings nameplate data

Pos.	Serial No.	Manufact.	Manufacturer type	Man. year	Voltage L-ground	Max. system voltage	Rated current
H1	00-84692	Lapp			156.0 kV	245.0 kV	600.0 A
H2	00-84702	Lapp			156.0 kV	245.0 kV	600.0 A
H3	00-84694	Lapp			156.0 kV	245.0 kV	600.0 A
X1	00-191996	LAPP		2000	25.0 kV	35.0 kV	3000.0 A
X2	00-191403	LAPP		1997	25.0 kV	35.0 kV	3000.0 A
X3	00-191405	LAPP		1997	25.0 kV	35.0 kV	3000.0 A
X0	01-195866	LAPP		2000	25.0 kV	35.0 kV	3000.0 A

Pos.	Insul. level LL	Cap. (C1)	PF (C1)	Cap. (C2)	PF (C2)	Insulation type	Tap type
H1	950 kV	378.00 pF	0.250 %	3052.00 pF	0.220 %	Oil-impregnated paper	With potential tap
H2	950 kV	380.00 pF	0.250 %	2986.00 pF	0.230 %	Oil-impregnated paper	With potential tap
H3	950 kV	379.00 pF	0.250 %	3092.00 pF	0.200 %	Oil-impregnated paper	With potential tap
X1	200 kV	650.00 pF	0.610 %	pF	%	Oil-impregnated paper	Without tap
X2	200 kV	667.00 pF	0.650 %	pF	%	Oil-impregnated paper	Without tap
X3	200 kV	657.00 pF	0.680 %	pF	%	Oil-impregnated paper	Without tap
X0	200 kV	623.00 pF	0.650 %	pF	%	Oil-impregnated paper	Without tap

Tap Changers nameplate data

OLTC	
Serial number	
Manufacturer	MR
Manufacturer type	M
Winding	H
Tap scheme	1...33
No. of taps	33

Tap	Voltage
1	255500.0 V
2	253000.0 V
3	250500.0 V
4	248000.0 V
5	245500.0 V
6	243000.0 V
7	240500.0 V
8	238000.0 V
9	235500.0 V
10	233000.0 V
11	230500.0 V
12	228000.0 V

Tap	Voltage
13	225500.0 V
14	223000.0 V
15	220500.0 V
16	218000.0 V
17	215500.0 V
18	213000.0 V
19	210500.0 V
20	208000.0 V
21	205500.0 V
22	203000.0 V
23	200500.0 V
24	198000.0 V
25	195500.0 V
26	193000.0 V
27	190500.0 V
28	188000.0 V
29	185500.0 V
30	183000.0 V
31	180500.0 V
32	178000.0 V
33	175500.0 V

Surge Arrester nameplate data

Surge arrester H1				
Overall ID	Manufacturer	Manufacturing year	Manufacturer type	Units in stock
	Ohio Brass	2000	217752	2

Position	Serial No.	Voltage L-L	Voltage L-N	MCOV rating	Unit ID
1	P-27970	kV	192.00 kV	152.00 kV	
2	P-27975	kV	192.00 kV	152.00 kV	

Surge arrester H2				
Overall ID	Manufacturer	Manufacturing year	Manufacturer type	Units in stock
	Ohio Brass	2000	217752	2

Position	Serial No.	Voltage L-L	Voltage L-N	MCOV rating	Unit ID
1	P-27972	kV	192.00 kV	152.00 kV	
2	P-27974	kV	192.00 kV	152.00 kV	

Surge arrester H3				
Overall ID	Manufacturer	Manufacturing year	Manufacturer type	Units in stock
	Ohio Brass	2000	217752	2

Position	Serial No.	Voltage L-L	Voltage L-N	MCOV rating	Unit ID
1	P-27971	kV	192.00 kV	152.00 kV	
2	P-27973	kV	192.00 kV	152.00 kV	

Surge arrester X1				
Overall ID	Manufacturer	Manufacturing year	Manufacturer type	Units in stock
	Ohio Brass		218517	1

Position	Serial No.	Voltage L-L	Voltage L-N	MCOV rating	Unit ID
1	P-33859	kV	21.00 kV	17.00 kV	

Surge arrester X2				
Overall ID	Manufacturer	Manufacturing year	Manufacturer type	Units in stock
	Ohio Brass		218517	1

Position	Serial No.	Voltage L-L	Voltage L-N	MCOV rating	Unit ID
1	P-33858	kV	21.00 kV	17.00 kV	

Surge arrester X3				
Overall ID	Manufacturer	Manufacturing year	Manufacturer type	Units in stock
	Ohio Brass		218517	1

Position	Serial No.	Voltage L-L	Voltage L-N	MCOV rating	Unit ID
1	P-31922	kV	21.00 kV	17.00 kV	

Test set information		
Model	Serial number	Calibration date
CPC100	VK266E	03/30/2020 14:51:59
CP TD12	BE255C	Not available

Global test conditions			
Weather	Clear	Humidity	55 %
Unit location	Outside	Ambient temperature	20 °C

Overall PF & CAP			
Ambient temperature	26 °C	Weather	Clear
Top oil temperature	24 °C	Humidity	45 %

Comments

Standard test

Block 1: injection at H

Corr. temperature	24 °C
Corr. factor	0.98

No.	Meas.	Test mode	Freq.	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment
1	ICH+ICHL	GST	60.00 Hz	2.00 kV	7.57 mA	41.35 mW	0.2732 %	0.2677 %	10033.0 pF	Pass
2a	ICH	GSTg-A	60.00 Hz	9.99 kV	20.09 mA	651.43 mW	0.3245 %	0.3180 %	5329.3 pF	Pass
3a	ICHL	UST-A	60.00 Hz	10.01 kV	17.77 mA	324.57 mW	0.1826 %	0.1789 %	4709.3 pF	Pass

Block 2: injection at X

Corr. temperature	24 °C
Corr. factor	0.98

No.	Meas.	Test mode	Freq.	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment
4	ICL+ICLH	GST	60.00 Hz	2.00 kV	12.46 mA	99.03 mW	0.3973 %	0.3893 %	16530.3 pF	Pass
5a	ICL	GSTg-A	60.00 Hz	10.00 kV	44.59 mA	2173.06 mW	0.4873 %	0.4776 %	11823.1 pF	Pass
6a	ICLH	UST-A	60.00 Hz	2.00 kV	3.55 mA	12.55 mW	0.1769 %	0.1733 %	4705.8 pF	Pass

Frequency sweep

Measurement: ICH

Corr. factor	0.98
--------------	------

No.	2b	Test mode	GSTg-A	Freq.	V test	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment
				15.00 Hz	2.00 kV	2.00 kV	1.02 mA	11.46 mW	0.5625 %	0.5513 %	5407.8 pF	N. rated
				30.00 Hz	2.00 kV	2.00 kV	2.00 mA	35.03 mW	0.8746 %	0.8571 %	5308.4 pF	N. rated
				45.00 Hz	2.00 kV	2.00 kV	3.01 mA	26.07 mW	0.4332 %	0.4245 %	5319.4 pF	N. rated
				60.00 Hz	2.00 kV	2.00 kV	4.02 mA	27.94 mW	0.3478 %	0.3409 %	5324.1 pF	Pass
				145.00 Hz	2.00 kV	2.00 kV	9.73 mA	59.26 mW	0.3046 %	0.2985 %	5335.9 pF	N. rated
				230.00 Hz	2.00 kV	2.00 kV	15.48 mA	107.50 mW	0.3471 %	0.3402 %	5350.8 pF	N. rated
				315.00 Hz	2.00 kV	2.00 kV	21.28 mA	174.48 mW	0.4099 %	0.4017 %	5373.9 pF	N. rated
				400.00 Hz	2.00 kV	1.99 kV	27.04 mA	263.44 mW	0.4895 %	0.4797 %	5405.2 pF	N. rated

Measurement: ICHL

Corr. factor		0.98							
No.	3b	Test mode	UST-A						
Freq.	V test	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment	
15.00 Hz	2.00 kV	2.00 kV	0.89 mA	3.23 mW	0.1817 %	0.1781 %	4714.0 pF	N. rated	
30.00 Hz	2.00 kV	2.00 kV	1.78 mA	6.40 mW	0.1803 %	0.1767 %	4710.8 pF	N. rated	
45.00 Hz	2.00 kV	2.00 kV	2.66 mA	9.65 mW	0.1812 %	0.1776 %	4708.9 pF	N. rated	
60.00 Hz	2.00 kV	2.00 kV	3.55 mA	12.94 mW	0.1823 %	0.1786 %	4707.8 pF	Pass	
145.00 Hz	2.00 kV	2.00 kV	8.58 mA	32.15 mW	0.1873 %	0.1836 %	4709.4 pF	N. rated	
230.00 Hz	2.00 kV	2.00 kV	13.63 mA	53.38 mW	0.1960 %	0.1921 %	4715.7 pF	N. rated	
315.00 Hz	2.00 kV	2.00 kV	18.71 mA	78.97 mW	0.2110 %	0.2068 %	4726.8 pF	N. rated	
400.00 Hz	2.00 kV	1.99 kV	23.73 mA	110.07 mW	0.2330 %	0.2283 %	4742.5 pF	N. rated	



Measurement: ICL

Corr. factor		0.98							
No.	5b	Test mode	GSTg-A						
Freq.	V test	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment	
15.00 Hz	2.00 kV	2.00 kV	2.23 mA	17.30 mW	0.3885 %	0.3807 %	11854.6 pF	N. rated	
30.00 Hz	2.00 kV	2.00 kV	4.46 mA	37.01 mW	0.4146 %	0.4063 %	11837.7 pF	N. rated	
45.00 Hz	2.00 kV	2.00 kV	6.69 mA	60.13 mW	0.4494 %	0.4404 %	11827.4 pF	N. rated	
60.00 Hz	2.00 kV	2.00 kV	8.92 mA	86.53 mW	0.4852 %	0.4755 %	11823.5 pF	Pass	
145.00 Hz	2.00 kV	2.00 kV	21.50 mA	290.75 mW	0.6763 %	0.6627 %	11795.2 pF	N. rated	
230.00 Hz	2.00 kV	2.00 kV	34.03 mA	584.23 mW	0.8589 %	0.8417 %	11775.6 pF	N. rated	
315.00 Hz	2.00 kV	1.99 kV	46.41 mA	958.69 mW	1.0360 %	1.0153 %	11757.0 pF	N. rated	
400.00 Hz	2.00 kV	2.00 kV	59.13 mA	1433.43 mW	1.2097 %	1.1855 %	11737.1 pF	N. rated	



Measurement: ICLH

Corr. factor		0.98							
No.	6b	Test mode	UST-A						
Freq.	V test	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment	
15.00 Hz	2.00 kV	2.00 kV	0.89 mA	3.19 mW	0.1787 %	0.1751 %	4711.7 pF	N. rated	
30.00 Hz	2.00 kV	2.00 kV	1.78 mA	6.23 mW	0.1756 %	0.1721 %	4708.6 pF	N. rated	
45.00 Hz	2.00 kV	2.00 kV	2.66 mA	9.37 mW	0.1761 %	0.1726 %	4706.9 pF	N. rated	
60.00 Hz	2.00 kV	2.00 kV	3.55 mA	12.56 mW	0.1770 %	0.1734 %	4705.8 pF	Pass	
145.00 Hz	2.00 kV	2.00 kV	8.58 mA	31.22 mW	0.1820 %	0.1784 %	4707.5 pF	N. rated	
230.00 Hz	2.00 kV	2.00 kV	13.62 mA	51.61 mW	0.1896 %	0.1858 %	4713.9 pF	N. rated	
315.00 Hz	2.00 kV	2.00 kV	18.65 mA	75.69 mW	0.2034 %	0.1993 %	4725.0 pF	N. rated	
400.00 Hz	2.00 kV	2.01 kV	23.89 mA	107.24 mW	0.2238 %	0.2194 %	4740.6 pF	N. rated	

Graphs for standard test



Graphs for frequency sweep



Bushings H PF & CAP - C1			
Ambient temperature	26 °C	Weather	Clear
Top oil temperature	24 °C	Humidity	45 %

Comments

Standard test

Corr. factor		0.98								
No.	Meas.	Test mode	Freq.	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment
1a	H1	UST-A	60.00 Hz	10.00 kV	1.43 mA	35.75 mW	0.2501 %	0.2451 %	379.2 pF	Pass
2a	H2	UST-A	60.00 Hz	10.01 kV	1.43 mA	35.66 mW	0.2487 %	0.2437 %	379.9 pF	Pass
3a	H3	UST-A	60.00 Hz	10.01 kV	1.42 mA	35.25 mW	0.2472 %	0.2423 %	377.6 pF	Pass

Frequency sweep

Measurement: H1

Corr. factor		0.98								
No.	1b	Test mode	UST-A							
Freq.		V test	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment	
15.00 Hz		2.00 kV	2.00 kV	0.07 mA	0.34 mW	0.2385 %	0.2337 %	380.0 pF	N. rated	
30.00 Hz		2.00 kV	2.00 kV	0.14 mA	0.69 mW	0.2417 %	0.2368 %	379.6 pF	N. rated	
45.00 Hz		2.00 kV	2.00 kV	0.21 mA	1.05 mW	0.2458 %	0.2409 %	379.4 pF	N. rated	
60.00 Hz		2.00 kV	2.00 kV	0.29 mA	1.43 mW	0.2497 %	0.2447 %	379.2 pF	Pass	
145.00 Hz		2.00 kV	2.00 kV	0.69 mA	3.66 mW	0.2655 %	0.2602 %	378.7 pF	N. rated	
230.00 Hz		2.00 kV	2.00 kV	1.09 mA	6.07 mW	0.2776 %	0.2721 %	378.4 pF	N. rated	
315.00 Hz		2.00 kV	2.00 kV	1.50 mA	8.60 mW	0.2876 %	0.2818 %	378.2 pF	N. rated	
400.00 Hz		2.00 kV	2.00 kV	1.90 mA	11.10 mW	0.2935 %	0.2876 %	378.0 pF	N. rated	



Measurement: H2

Corr. factor		0.98								
No.	2b	Test mode	UST-A							
Freq.		V test	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment	
15.00 Hz		2.00 kV	2.00 kV	0.07 mA	0.34 mW	0.2367 %	0.2320 %	380.7 pF	N. rated	
30.00 Hz		2.00 kV	2.00 kV	0.14 mA	0.69 mW	0.2397 %	0.2349 %	380.3 pF	N. rated	
45.00 Hz		2.00 kV	2.00 kV	0.21 mA	1.05 mW	0.2447 %	0.2398 %	380.0 pF	N. rated	
60.00 Hz		2.00 kV	2.00 kV	0.29 mA	1.42 mW	0.2485 %	0.2436 %	379.9 pF	Pass	
145.00 Hz		2.00 kV	2.00 kV	0.69 mA	3.66 mW	0.2649 %	0.2596 %	379.3 pF	N. rated	
230.00 Hz		2.00 kV	2.00 kV	1.10 mA	6.07 mW	0.2768 %	0.2713 %	379.1 pF	N. rated	
315.00 Hz		2.00 kV	2.00 kV	1.50 mA	8.60 mW	0.2869 %	0.2811 %	378.9 pF	N. rated	
400.00 Hz		2.00 kV	2.00 kV	1.90 mA	11.09 mW	0.2928 %	0.2869 %	378.7 pF	N. rated	



Measurement: H3

Corr. factor		0.98						
No.	3b	Test mode	UST-A					
Freq.	V test	V out	I out	Watt losses	PF meas	PF corr	Cap. meas	Assessment
15.00 Hz	2.00 kV	2.00 kV	0.07 mA	0.34 mW	0.2362 %	0.2315 %	378.4 pF	N. rated
30.00 Hz	2.00 kV	2.00 kV	0.14 mA	0.68 mW	0.2396 %	0.2348 %	378.0 pF	N. rated
45.00 Hz	2.00 kV	2.00 kV	0.21 mA	1.04 mW	0.2432 %	0.2383 %	377.8 pF	N. rated
60.00 Hz	2.00 kV	2.00 kV	0.28 mA	1.41 mW	0.2472 %	0.2422 %	377.6 pF	Pass
145.00 Hz	2.00 kV	2.00 kV	0.69 mA	3.62 mW	0.2631 %	0.2579 %	377.1 pF	N. rated
230.00 Hz	2.00 kV	2.00 kV	1.09 mA	6.00 mW	0.2753 %	0.2698 %	376.8 pF	N. rated
315.00 Hz	2.00 kV	2.00 kV	1.49 mA	8.50 mW	0.2854 %	0.2797 %	376.6 pF	N. rated
400.00 Hz	2.00 kV	1.99 kV	1.89 mA	10.97 mW	0.2914 %	0.2856 %	376.5 pF	N. rated

Graphs for standard test



Graphs for frequency sweep



TTR H-X			
Test voltage	150 V	Use CP SB1	Yes
Type of tap changer	OLTC	Mode	Auto switching of taps and phases
		Tap time	30 s
IEC 61378-1	No	Impulse time	2 s

Comments

Standard test

Tap	Nom. ratio	Phase A		Phase B		Phase C		Assessment
		TTR	Ratio dev	TTR	Ratio dev	TTR	Ratio dev	
1	15.805	15.8087	0.02 %	15.8077	0.02 %	15.8072	0.01 %	Pass
2	15.6503	15.6537	0.02 %	15.6534	0.02 %	15.651	0.00 %	Pass
3	15.4957	15.4984	0.02 %	15.4985	0.02 %	15.4963	0.00 %	Pass
4	15.341	15.3434	0.02 %	15.3429	0.01 %	15.3411	0.00 %	Pass
5	15.1864	15.1886	0.01 %	15.1879	0.01 %	15.187	0.00 %	Pass
6	15.0317	15.0336	0.01 %	15.0319	0.00 %	15.0308	-0.01 %	Pass
7	14.8771	14.8789	0.01 %	14.8769	0.00 %	14.8768	0.00 %	Pass
8	14.7224	14.7248	0.02 %	14.7223	0.00 %	14.7224	0.00 %	Pass
9	14.5678	14.5694	0.01 %	14.5681	0.00 %	14.5667	-0.01 %	Pass
10	14.4131	14.4143	0.01 %	14.4124	-0.01 %	14.4127	0.00 %	Pass
11	14.2585	14.2596	0.01 %	14.2577	-0.01 %	14.2569	-0.01 %	Pass
12	14.1038	14.104	0.00 %	14.1015	-0.02 %	14.1021	-0.01 %	Pass
13	13.9492	13.949	0.00 %	13.9477	-0.01 %	13.9477	-0.01 %	Pass
14	13.7945	13.7942	0.00 %	13.7922	-0.02 %	13.7913	-0.02 %	Pass
15	13.6399	13.6391	-0.01 %	13.6366	-0.02 %	13.6373	-0.02 %	Pass
16	13.4853	13.4849	0.00 %	13.4829	-0.02 %	13.4825	-0.02 %	Pass
17	13.3306	13.329	-0.01 %	13.327	-0.03 %	13.3278	-0.02 %	Pass
18	13.176	13.1748	-0.01 %	13.1711	-0.04 %	13.1716	-0.03 %	Pass
19	13.0213	13.0199	-0.01 %	13.0165	-0.04 %	13.0167	-0.04 %	Pass
20	12.8667	12.865	-0.01 %	12.8628	-0.03 %	12.8627	-0.03 %	Pass
21	12.712	12.7102	-0.01 %	12.7067	-0.04 %	12.7076	-0.03 %	Pass
22	12.5574	12.5555	-0.02 %	12.552	-0.04 %	12.5529	-0.04 %	Pass
23	12.4027	12.4008	-0.02 %	12.3971	-0.05 %	12.396	-0.05 %	Pass
24	12.2481	12.2462	-0.02 %	12.242	-0.05 %	12.2416	-0.05 %	Pass
25	12.0934	12.0908	-0.02 %	12.0873	-0.05 %	12.0877	-0.05 %	Pass
26	11.9388	11.9361	-0.02 %	11.9327	-0.05 %	11.9313	-0.06 %	Pass
27	11.7841	11.7815	-0.02 %	11.7771	-0.06 %	11.7779	-0.05 %	Pass
28	11.6295	11.6265	-0.03 %	11.6218	-0.07 %	11.6221	-0.06 %	Pass
29	11.4748	11.4712	-0.03 %	11.4668	-0.07 %	11.4665	-0.07 %	Pass
30	11.3202	11.3166	-0.03 %	11.3126	-0.07 %	11.312	-0.07 %	Pass
31	11.1655	11.1617	-0.03 %	11.1573	-0.07 %	11.1585	-0.06 %	Pass
32	11.0109	11.0068	-0.04 %	11.0028	-0.07 %	11.0017	-0.08 %	Pass
33	10.8562	10.8518	-0.04 %	10.8471	-0.08 %	10.8467	-0.09 %	Pass

Per-phase
Phase A

Tap	Nom. ratio	V prim	I prim	I phase	V sec	V phase	TTR	Ratio dev
1	15.805	149.97 V	544.000 μ A	-38.61 °	9.49 V	0.090 °	15.8087	0.02 %
2	15.6503	149.97 V	543.000 μ A	-40.17 °	9.58 V	0.090 °	15.6537	0.02 %
3	15.4957	149.97 V	563.000 μ A	-41.70 °	9.68 V	0.100 °	15.4984	0.02 %
4	15.341	149.97 V	592.000 μ A	-41.82 °	9.77 V	0.090 °	15.3434	0.02 %
5	15.1864	149.97 V	606.000 μ A	-44.35 °	9.87 V	0.080 °	15.1886	0.01 %
6	15.0317	149.97 V	619.000 μ A	-44.48 °	9.98 V	0.090 °	15.0336	0.01 %
7	14.8771	149.97 V	640.000 μ A	-45.80 °	10.08 V	0.090 °	14.8789	0.01 %
8	14.7224	149.98 V	670.000 μ A	-46.21 °	10.19 V	0.080 °	14.7248	0.02 %
9	14.5678	149.97 V	689.000 μ A	-48.00 °	10.29 V	0.080 °	14.5694	0.01 %
10	14.4131	149.97 V	710.000 μ A	-47.72 °	10.40 V	0.080 °	14.4143	0.01 %
11	14.2585	149.97 V	720.000 μ A	-48.78 °	10.52 V	0.100 °	14.2596	0.01 %
12	14.1038	149.97 V	748.000 μ A	-49.06 °	10.63 V	0.070 °	14.104	0.00 %
13	13.9492	149.97 V	768.000 μ A	-50.41 °	10.75 V	0.070 °	13.949	0.00 %
14	13.7945	149.97 V	784.000 μ A	-50.05 °	10.87 V	0.070 °	13.7942	0.00 %
15	13.6399	149.97 V	819.000 μ A	-51.35 °	11.00 V	0.080 °	13.6391	-0.01 %
16	13.4853	149.97 V	831.000 μ A	-52.08 °	11.12 V	0.070 °	13.4849	0.00 %
17	13.3306	149.96 V	851.000 μ A	-52.17 °	11.25 V	0.080 °	13.329	-0.01 %
18	13.176	149.97 V	890.000 μ A	-52.38 °	11.38 V	0.080 °	13.1748	-0.01 %
19	13.0213	149.97 V	898.000 μ A	-52.89 °	11.52 V	0.070 °	13.0199	-0.01 %
20	12.8667	149.97 V	926.000 μ A	-53.78 °	11.66 V	0.060 °	12.865	-0.01 %
21	12.712	149.97 V	948.000 μ A	-53.37 °	11.80 V	0.060 °	12.7102	-0.01 %
22	12.5574	149.97 V	987.000 μ A	-54.28 °	11.94 V	0.070 °	12.5555	-0.02 %
23	12.4027	149.97 V	999.000 μ A	-54.67 °	12.09 V	0.060 °	12.4008	-0.02 %
24	12.2481	149.97 V	1.019 mA	-54.58 °	12.25 V	0.060 °	12.2462	-0.02 %
25	12.0934	149.97 V	1.035 mA	-54.73 °	12.40 V	0.060 °	12.0908	-0.02 %
26	11.9388	149.97 V	1.076 mA	-55.64 °	12.56 V	0.060 °	11.9361	-0.02 %
27	11.7841	149.97 V	1.105 mA	-55.37 °	12.73 V	0.070 °	11.7815	-0.02 %
28	11.6295	149.97 V	1.138 mA	-55.57 °	12.90 V	0.050 °	11.6265	-0.03 %
29	11.4748	149.97 V	1.147 mA	-55.43 °	13.07 V	0.040 °	11.4712	-0.03 %
30	11.3202	149.97 V	1.195 mA	-55.89 °	13.25 V	0.050 °	11.3166	-0.03 %
31	11.1655	149.97 V	1.216 mA	-55.93 °	13.44 V	0.060 °	11.1617	-0.03 %
32	11.0109	149.97 V	1.254 mA	-56.74 °	13.63 V	0.040 °	11.0068	-0.04 %
33	10.8562	149.97 V	1.285 mA	-56.58 °	13.82 V	0.040 °	10.8518	-0.04 %

Phase B


Tap	Nom. ratio	V prim	I prim	I phase	V sec	V phase	TTR	Ratio dev
1	15.805	149.98 V	335.000 μ A	6.29 °	9.49 V	0.100 °	15.8077	0.02 %
2	15.6503	149.97 V	322.000 μ A	-5.83 °	9.58 V	0.090 °	15.6534	0.02 %

Phase B								
Tap	Nom. ratio	V prim	I prim	I phase	V sec	V phase	TTR	Ratio dev
3	15.4957	149.97 V	324.000 μ A	-4.28 °	9.68 V	0.080 °	15.4985	0.02 %
4	15.341	149.98 V	334.000 μ A	0.71 °	9.78 V	0.090 °	15.3429	0.01 %
5	15.1864	149.97 V	334.000 μ A	-7.80 °	9.87 V	0.070 °	15.1879	0.01 %
6	15.0317	149.97 V	347.000 μ A	-4.71 °	9.98 V	0.080 °	15.0319	0.00 %
7	14.8771	149.97 V	349.000 μ A	-5.01 °	10.08 V	0.070 °	14.8769	0.00 %
8	14.7224	149.97 V	333.000 μ A	-3.34 °	10.19 V	0.080 °	14.7223	0.00 %
9	14.5678	149.97 V	367.000 μ A	-10.27 °	10.29 V	0.080 °	14.5681	0.00 %
10	14.4131	149.97 V	356.000 μ A	-8.07 °	10.41 V	0.080 °	14.4124	-0.01 %
11	14.2585	149.98 V	369.000 μ A	-8.17 °	10.52 V	0.070 °	14.2577	-0.01 %
12	14.1038	149.97 V	363.000 μ A	-7.48 °	10.64 V	0.070 °	14.1015	-0.02 %
13	13.9492	149.97 V	389.000 μ A	-20.40 °	10.75 V	0.090 °	13.9477	-0.01 %
14	13.7945	149.98 V	392.000 μ A	-13.02 °	10.87 V	0.070 °	13.7922	-0.02 %
15	13.6399	149.97 V	394.000 μ A	-18.32 °	11.00 V	0.060 °	13.6366	-0.02 %
16	13.4853	149.97 V	419.000 μ A	-24.57 °	11.12 V	0.070 °	13.4829	-0.02 %
17	13.3306	149.97 V	416.000 μ A	-22.02 °	11.25 V	0.060 °	13.327	-0.03 %
18	13.176	149.97 V	413.000 μ A	-16.06 °	11.39 V	0.060 °	13.1711	-0.04 %
19	13.0213	149.97 V	431.000 μ A	-19.39 °	11.52 V	0.060 °	13.0165	-0.04 %
20	12.8667	149.97 V	466.000 μ A	-29.39 °	11.66 V	0.080 °	12.8628	-0.03 %
21	12.712	149.97 V	437.000 μ A	-21.63 °	11.80 V	0.050 °	12.7067	-0.04 %
22	12.5574	149.97 V	465.000 μ A	-25.47 °	11.95 V	0.050 °	12.552	-0.04 %
23	12.4027	149.97 V	487.000 μ A	-27.30 °	12.10 V	0.070 °	12.3971	-0.05 %
24	12.2481	149.97 V	497.000 μ A	-27.39 °	12.25 V	0.040 °	12.242	-0.05 %
25	12.0934	149.97 V	501.000 μ A	-29.74 °	12.41 V	0.050 °	12.0873	-0.05 %
26	11.9388	149.97 V	541.000 μ A	-32.73 °	12.57 V	0.060 °	11.9327	-0.05 %
27	11.7841	149.97 V	529.000 μ A	-30.83 °	12.73 V	0.040 °	11.7771	-0.06 %
28	11.6295	149.97 V	533.000 μ A	-28.90 °	12.90 V	0.050 °	11.6218	-0.07 %
29	11.4748	149.97 V	545.000 μ A	-30.35 °	13.08 V	0.060 °	11.4668	-0.07 %
30	11.3202	149.97 V	560.000 μ A	-31.00 °	13.26 V	0.050 °	11.3126	-0.07 %
31	11.1655	149.97 V	573.000 μ A	-32.68 °	13.44 V	0.040 °	11.1573	-0.07 %
32	11.0109	149.97 V	619.000 μ A	-35.52 °	13.63 V	0.020 °	11.0028	-0.07 %
33	10.8562	149.97 V	607.000 μ A	-33.51 °	13.83 V	0.050 °	10.8471	-0.08 %


Phase C								
Tap	Nom. ratio	V prim	I prim	I phase	V sec	V phase	TTR	Ratio dev
1	15.805	149.97 V	326.000 μ A	5.74 °	9.49 V	0.110 °	15.8072	0.01 %
2	15.6503	149.96 V	340.000 μ A	5.37 °	9.58 V	0.110 °	15.651	0.00 %
3	15.4957	149.97 V	335.000 μ A	7.30 °	9.68 V	0.110 °	15.4963	0.00 %

Phase C								
Tap	Nom. ratio	V prim	I prim	I phase	V sec	V phase	TTR	Ratio dev
4	15.341	149.97 V	342.000 μA	4.47 °	9.78 V	0.120 °	15.3411	0.00 %
5	15.1864	149.97 V	332.000 μA	-2.65 °	9.87 V	0.110 °	15.187	0.00 %
6	15.0317	149.97 V	346.000 μA	1.92 °	9.98 V	0.120 °	15.0308	-0.01 %
7	14.8771	149.97 V	339.000 μA	-6.72 °	10.08 V	0.090 °	14.8768	0.00 %
8	14.7224	149.97 V	360.000 μA	-10.95 °	10.19 V	0.090 °	14.7224	0.00 %
9	14.5678	149.97 V	355.000 μA	-5.82 °	10.30 V	0.090 °	14.5667	-0.01 %
10	14.4131	149.97 V	391.000 μA	-15.44 °	10.41 V	0.110 °	14.4127	0.00 %
11	14.2585	149.97 V	370.000 μA	-11.71 °	10.52 V	0.100 °	14.2569	-0.01 %
12	14.1038	149.97 V	379.000 μA	-14.52 °	10.63 V	0.100 °	14.1021	-0.01 %
13	13.9492	149.97 V	414.000 μA	-25.19 °	10.75 V	0.120 °	13.9477	-0.01 %
14	13.7945	149.98 V	403.000 μA	-14.96 °	10.87 V	0.100 °	13.7913	-0.02 %
15	13.6399	149.97 V	438.000 μA	-27.52 °	11.00 V	0.090 °	13.6373	-0.02 %
16	13.4853	149.97 V	442.000 μA	-28.02 °	11.12 V	0.080 °	13.4825	-0.02 %
17	13.3306	149.97 V	462.000 μA	-29.55 °	11.25 V	0.100 °	13.3278	-0.02 %
18	13.176	149.97 V	444.000 μA	-23.91 °	11.39 V	0.080 °	13.1716	-0.03 %
19	13.0213	149.97 V	445.000 μA	-25.34 °	11.52 V	0.080 °	13.0167	-0.04 %
20	12.8667	149.97 V	500.000 μA	-34.05 °	11.66 V	0.080 °	12.8627	-0.03 %
21	12.712	149.97 V	494.000 μA	-32.02 °	11.80 V	0.070 °	12.7076	-0.03 %
22	12.5574	149.97 V	533.000 μA	-35.82 °	11.95 V	0.090 °	12.5529	-0.04 %
23	12.4027	149.97 V	479.000 μA	-24.56 °	12.10 V	0.080 °	12.396	-0.05 %
24	12.2481	149.97 V	514.000 μA	-28.41 °	12.25 V	0.060 °	12.2416	-0.05 %
25	12.0934	149.97 V	555.000 μA	-36.17 °	12.41 V	0.070 °	12.0877	-0.05 %
26	11.9388	149.97 V	515.000 μA	-28.69 °	12.57 V	0.080 °	11.9313	-0.06 %
27	11.7841	149.97 V	611.000 μA	-40.17 °	12.73 V	0.070 °	11.7779	-0.05 %
28	11.6295	149.97 V	601.000 μA	-36.05 °	12.90 V	0.060 °	11.6221	-0.06 %
29	11.4748	149.97 V	572.000 μA	-33.60 °	13.08 V	0.060 °	11.4665	-0.07 %
30	11.3202	149.97 V	637.000 μA	-38.48 °	13.26 V	0.070 °	11.312	-0.07 %
31	11.1655	149.98 V	683.000 μA	-43.41 °	13.44 V	0.050 °	11.1585	-0.06 %
32	11.0109	149.97 V	627.000 μA	-35.89 °	13.63 V	0.070 °	11.0017	-0.08 %
33	10.8562	149.97 V	657.000 μA	-37.88 °	13.83 V	0.050 °	10.8467	-0.09 %

Graphs for standard test



Graphs for low voltage exciting current



DC Winding Resistance X

Test current	3.0 A	Use CP SB1	Yes
Winding temperature	20 °C	Mode	Auto switching of phases

Type of tap changer	None
---------------------	------

Comments

Standard test

Tap	Phase A			Phase B			Phase C			Assessment
	R meas	R dev	R corr	R meas	R dev	R corr	R meas	R dev	R corr	
	11.756 mΩ	0.071 %	11.756 mΩ	11.678 mΩ	0.086 %	11.678 mΩ	11.638 mΩ	0.072 %	11.638 mΩ	Pass


Per-phase

Phase A						
Tap	I DC	V DC	Time	R meas	R dev	R corr
	3.00 A	35.27 mV	34 s	11.756 mΩ	0.071 %	11.756 mΩ

Phase B						
Tap	I DC	V DC	Time	R meas	R dev	R corr
	3.00 A	35.04 mV	43 s	11.678 mΩ	0.086 %	11.678 mΩ

Phase C						
Tap	I DC	V DC	Time	R meas	R dev	R corr
	3.00 A	34.92 mV	43 s	11.638 mΩ	0.072 %	11.638 mΩ

Graphs for standard test



Surge Arrester Watt Losses H


Ambient temperature	21 °C	Weather	Clear
Top oil temperature	21 °C	Humidity	64 %

Comments


Standard test

Meas.	Position	Test mode	Freq.	V out	I out	Watt losses	Assessment
H1	1	UST-A	60.00 Hz	1.01 kV	0.02 mA	0.65 mW	Not ass.
H1	2	GSTg-A	60.00 Hz	1.01 kV	0.04 mA	1.69 mW	Not ass.
H2	1	UST-A	60.00 Hz	1.01 kV	0.02 mA	0.63 mW	Not ass.
H2	2	GSTg-A	60.00 Hz	1.01 kV	0.04 mA	1.75 mW	Not ass.
H3	1	UST-A	60.00 Hz	1.01 kV	0.02 mA	0.67 mW	Not ass.
H3	2	GSTg-A	60.00 Hz	1.00 kV	0.04 mA	1.95 mW	Not ass.

Graphs for standard test



Phase comparison of surge arrester position 2



Surge Arrester Watt Losses X


Ambient temperature	21 °C	Weather	Rain
Top oil temperature	21 °C	Humidity	64 %

Comments

Standard test

Meas.	Position	Test mode	Freq.	V out	I out	Watt losses	Assessment
X1	1	GST	60.00 Hz	1.00 kV	0.05 mA	2.32 mW	Not ass.
X2	1	GST	60.00 Hz	1.01 kV	0.05 mA	2.36 mW	Not ass.
X3	1	GST	60.00 Hz	1.01 kV	0.05 mA	2.93 mW	Not ass.

Graphs for standard test





Insulation Resistance

Comment

Test object temperature	18 °C
Reference temperature	20 °C
Correction Temperature	0.90

Ambient temperature	20 °C
Humidity	55 %



Name	Hi - LowGnd
------	-------------

Time	R meas	R corr	V DC	I DC
120 s	9.180 k Ω	8.262 k Ω	10.00 kV	1.089 A

Name	Low - HiGnd
------	-------------

Time	R meas	R corr	V DC	I DC
120 s	9.500 k Ω	8.550 k Ω	10.00 kV	1.053 A

Name	Core to Gnd
------	-------------

Time	R meas	R corr	V DC	I DC
120 s	Ω	Ω	10.00 kV	A

Name	Clamp - Gnd
------	-------------

Time	R meas	R corr	V DC	I DC
120 s	Ω	Ω	10.00 kV	A


Insulation Resistance

Comment

--

Test object temperature	21 °C
Reference temperature	20 °C

Ambient temperature	20 °C
Humidity	55 %



Name	Core - Gnd
------	------------

Time	R meas	R corr	V DC	I DC
120 s	12.000 GΩ	12.000 GΩ	10.00 kV	833.333 nA

Name	Clamp - Gnd
------	-------------

Time	R meas	R corr	V DC	I DC
120 s	11.000 GΩ	11.000 GΩ	10.00 kV	909.091 nA

Inspection test**(21/21)****Comment**


PRD 2 alarm found defective. Extensive water damage found in PRD2 junction box. Repairs made and circuit verified. Extensive water damaged found in junction box mounted to conservator frame from level gauge. Repairs made and circuit verified. Winding temp 115°C alarm microswitch defective. To be replaced. Oil temp 100°C alarm microswitch defective. To be replaced. Adjusted variable rheostats in winding heater circuit to bring back to spec. Replaced flanges on calisto main tank plumbing connections with proper flanges and o-rings. Calisto pushbuttons not working; cannot operate from hmi. To be investigated. MFB bottle screen fillup up with fine white silica dust; repaired.

Visual Inspection**(8/8)**


Paint Condition	Good
Oil Leaks	Good
Bushings	Good
Arrestors	Good
Maintenance Free Breather	Good
Main and TC Cabinets	Good
Plumbing Valves	Pass
Connections	Pass

Operation**(13/13)**

Tapchanger Operation	Pass
Fan and Pump Manual Operation	Pass
Oil Temperature Guage Operation	Investigate
Winding Temperature Guage Operation	Investigate
Winding Temperature Heater Circuit Operation	Investigate
RTD's	Pass
Main Conservator Oil Level Guage Operation	Pass
TC Conservator Oil Level Guage Operation	Pass
Main Tank Gas Relay Operation	Pass
TC Sudden Pressure Relay	Pass
Breather Operation	Pass
Pressure Relief Device Operation	Fail
Calisto DGA Operation	Investigate




Description



Description

Oil Level Guage JB.jpg



Description

OIL ANALYSIS REPORT

REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723536
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BQ
Company:	Waterloo North Hydro			Sent Date:	2019-04-02

EQUIPMENT

Apparatus Type:	TRN	KV:	230	Sampling Point:	MAIN
Location:	TS3 T1 (TIM)	MVA:	40	Oil Temp. (°C):	20
Equipment No:	97001544	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	97001544	Year built:	2000	Sampling Date:	2019-03-14 07:15
Additional info:					
Description:	TX				

DGA

2018-06-21	2019-03-14	Parameter	Screening Code(T/R)	Test Method
16	< 10	Hydrogen		D3612-17
< 2	< 1	Acetylene		ppm (V/V)
4	3	Ethane		at 273 K
24	25	Ethylene		and 760 Torr
11	9	Methane		
238	240	Carbon Monoxide		
1225	1158	Carbon Dioxide		
71840	86575	Nitrogen		
28016	38966	Oxygen		
293	285	TDCG (ppm)		
10.14	12.7	Total Dissolved Gas (%)		

OIL QUALITY

Previous	2019-03-14	Parameter	Screening Code(T/R)	Test Method
		Moisture in Oil (ppm)		W1017-00
2018-06-21	7	3		D 1533-12
2018-06-21	40.1	43.4		D 971-12
2018-06-21	< 0.01	< 0.01		D 974-14e2
2018-06-21	< 0.5	< 0.5		D1500-12
2018-06-21	Pass	Pass		D 1524-15
2018-06-21	49	53		D 877-13
		Dielectric Breakdown 2 mm (kV)		D 1816-12
2018-06-21	0.016	0.018		D 924-15
		Power Factor @ 100 °C (%)		D 924-15
2018-06-21	0.8795	0.8803		D 1298-12b
		Specific Gravity		D 4768-11
		Oxidation Inhibitor DBP (wt. %)		D 4768-11
		Oxidation Inhibitor DBPC (wt. %)		D 4059-2018
		PCB - Total Arochlor Content (ppm)		D 1275-15
		Corrosive Sulphur Copper		D 5837-15
		5-hydroxymethyl-2-furaldehyde (ppb)		D 5837-15
		furfuryl alcohol (ppb)		D 5837-15
		2-furaldehyde (ppb)		D 5837-15
		2-acetyl furan (ppb)		D 5837-15
		5-methyl-2-furaldehyde (ppb)		D 5837-15
		Methanol (ppb)		
		Ethanol (ppb)		

COMMENTS:

*** Morgan Schaffer is an ISO/IEC 17025 accredited laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT


REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723536
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BB
Company:	Waterloo North Hydro			Sent Date:	2019-04-02

EQUIPMENT

Apparatus Type:	TRN	KV:	230	Sampling Point:	MAIN
Location:	TS3 T1 (TIM)	MVA:	40	Oil Temp. (°C):	20
Equipment No:	97001544	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	97001544	Year built:	2000	Sampling Date:	2019-03-14 07:15
Additional info:					
Description:	TX				

TRENDING



*** Morgan Schaffer is an ISO/IEC 17025 certified laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT






REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723536
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BQ
Company:	Waterloo North Hydro			Sent Date:	2019-04-02

EQUIPMENT

Apparatus Type:	TRN	KV:	230	Sampling Point:	MAIN
Location:	TS3 T1 (TIM)	MVA:	40	Oil Temp. (°C):	20
Equipment No:	97001544	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	97001544	Year built:	2000	Sampling Date:	2019-03-14 07:15
Additional info:					
Description:	TX				

TRENDING



*** Morgan Schaffer is an ISO/IEC 17025 certified laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT

REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723536
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BQ
Company:	Waterloo North Hydro			Sent Date:	2019-04-02

EQUIPMENT

Apparatus Type:	TRN	KV:	230	Sampling Point:	MAIN
Location:	TS3 T1 (TIM)	MVA:	40	Oil Temp. (°C):	20
Equipment No:	97001544	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	97001544	Year built:	2000	Sampling Date:	2019-03-14 07:15
Additional info:					
Description:	TX				

GAS THRESHOLDS

Gas	Input	DORNENBURG & STRITTMATTER	U.S. BUREAU OF RECLAMATION
Hydrogen(H ₂)	7.7471598	-	-
Carbon Monoxide(CO)	240	-	-
Methane(CH ₄)	9	-	-
Carbon Dioxide(CO ₂)	1158	-	-
Ethylene(C ₂ H ₄)	25	-	-
Ethane(C ₂ H ₆)	3	-	-
Acetylene(C ₂ H ₂)	0.2046562	-	-

+ above the limit - below the limit

RATIOS INDICATORS

Ratio	Value	Indication
C ₂ H ₂ /H ₂	N/A	NOT CALCULATED
H ₂ /C ₂ H ₆	N/A	NOT CALCULATED
C ₂ H ₂ /CH ₄	N/A	NOT CALCULATED
CO ₂ /CO	N/A	NOT CALCULATED
C ₂ H ₆ /C ₂ H ₂	N/A	NOT CALCULATED
CH ₄ /H ₂	N/A	NOT CALCULATED
C ₂ H ₄ /C ₂ H ₂	N/A	NOT CALCULATED

DUVAL TRIANGLE DIAGNOSTIC

Duval triangle not available, DORNENBURG & STRITTMATTER positive ranges

*** Morgan Schaffer is an ISO/IEC 17025 accredited laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT

REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723532
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BQ
Company:	Waterloo North Hydro			Sent Date:	2019-04-03

EQUIPMENT

Apparatus Type:	LTC	KV:	230	Sampling Point:	MAIN
Location:	TS3 TC1 (TIM)	MVA:	40	Oil Temp. (°C):	
Equipment No:	580799	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	580799	Year built:	2000	Sampling Date:	2019-03-14 07:15
Additional info:					
Description:	TC				

DGA

2018-06-21	2019-03-14	Parameter	Screening Code(T/R)	Test Method
11211	7653	Hydrogen		D3612-17
12346	10829	Acetylene		ppm (V/V)
102	53	Ethane		at 273 K
1496	1306	Ethylene		and 760 Torr
850	617	Methane		
302	217	Carbon Monoxide		
1555	1353	Carbon Dioxide		
54123	53053	Nitrogen		
17235	21854	Oxygen		
26307	20675	TDCG (ppm)		
9.92	9.8	Total Dissolved Gas (%)		

OIL QUALITY

	Previous	2019-03-14	Parameter	Screening Code(T/R)	Test Method
2018-06-21	28		Moisture in Oil (ppm)		W1017-00
		11	Moisture in Oil (ppm)		D 1533-12
2018-06-21	28.9	30.1	Interfacial Tension (mN/m)		D 971-12
2018-06-21	0.01	0.01	Acid Number (mg KOH/g)		D 974-14e2
2018-06-21	3.0	<3.5	Color Number		D1500-12
2018-06-21	Fail	Pass	Visual Examination		D 1524-15
2018-06-21	51	53	Dielectric Breakdown (kV)		D 877-13
			Dielectric Breakdown 2 mm (kV)		D 1816-12
2018-06-21	0.390	0.281	Power Factor @ 25 °C (%)		D 924-15
			Power Factor @ 100 °C (%)		D 924-15
2018-06-21	0.8763	0.8758	Specific Gravity		D 1298-12b
			Oxidation Inhibitor DBP (wt. %)		D 4768-11
			Oxidation Inhibitor DBPC (wt. %)		D 4768-11
			PCB - Total Arochlor Content (ppm)		D 4059-2018
			Corrosive Sulphur Copper		D 1275-15
			5-hydroxymethyl-2-furaldehyde (ppb)		D 5837-15
			furfuryl alcohol (ppb)		D 5837-15
			2-furaldehyde (ppb)		D 5837-15
			2-acetylfuran (ppb)		D 5837-15
			5-methyl-2-furaldehyde (ppb)		D 5837-15
			Methanol (ppb)		
			Ethanol (ppb)		

COMMENTS:

*** Morgan Schaffer is an ISO/IEC 17025 accredited laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT












REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723532
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BB
Company:	Waterloo North Hydro			Sent Date:	2019-04-03

EQUIPMENT

Apparatus Type:	LTC	KV:	230	Sampling Point:	MAIN
Location:	TS3 TC1 (TIM)	MVA:	40	Oil Temp. (°C):	
Equipment No:	580799	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	580799	Year built:	2000	Sampling Date:	2019-03-14 07:15
Additional info:					
Description:	TC				

TRENDING



*** Morgan Schaffer is an ISO/IEC 17025 certified laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT







REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723532
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BQ
Company:	Waterloo North Hydro			Sent Date:	2019-04-03

EQUIPMENT

Apparatus Type:	LTC	KV:	230	Sampling Point:	MAIN
Location:	TS3 TC1 (TIM)	MVA:	40	Oil Temp. (°C):	
Equipment No:	580799	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	580799	Year built:	2000	Sampling Date:	2019-03-14 07:15
Additional info:					
Description:	TC				

TRENDING



*** Morgan Schaffer is an ISO/IEC 17025 certified laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT

REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723532
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	<i>BB</i>
Company:	Waterloo North Hydro			Sent Date:	2019-04-03

EQUIPMENT

Apparatus Type:	LTC	KV:	230	Sampling Point:	MAIN
Location:	TS3 TC1 (TIM)	MVA:	40	Oil Temp. (°C):	
Equipment No:	580799	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	580799	Year built:	2000	Sampling Date:	2019-03-14 07:15
Additional info:					
Description:	TC				

GAS THRESHOLDS

RATIOS INDICATORS

DUVAL TRIANGLE DIAGNOSTIC

Duval triangle not available, DGA tests not requested

*** Morgan Schaffer is an ISO/IEC 17025 accredited laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

Transformer Station:

Sample Switchgear Test Record

LOCATION- HSB Bus switchgear

DATE- Jan 29 - 17

BY- MG / TT

VOLTAGE RATING = 15KV

TEMPERATURE=

22

HUMIDITY- 40%

DUCTOR TEST of main bus

Tested at 100 amps

Jan 27 - 17, MG TT

uOhms								
JH Cell (see below)	T4H	HS 15	HS 16	HS 17	HS 18	JH	Bus Pots	Arrester Cable
Red	63	88	82	75	68	31	213	150
White	87	81	76	69	62	30	176	167
Blue	85	82	69	62	55	29	172	138

from JH back of cell grounding studs to bus slabs behind shutters

MEGGER TEST Jan 29 - 17, TT

CORRECTION FACTOR-

1

PT. FUSES OPENED

TEST VOLTAGE=

10

KV REMOVED SURGE PROTECTION

Test point JH back of cell connected to grounding studs

MIN ACCEPTABLE READING = 130 MEGS

TEMPERATURE 20 °C

TEMPERATURE CORRECTION FACTOR TO 20 °C, TCF 1.00 ← ENTER TCF


Display Every 0.1 Minutes or 0.1 % IR Change or 10 Delta uAmps

Click on blue label fields to edit

...CLICK HERE TO SELECT DEVICE														
R					W					B				
TIME (minutes)	Volts (kV)	READING (megohms)	TEMP CORR. (megohms)	CURRENT uA	TIME (minutes)	Volts (kV)	READING (megohms)	TEMP CORR. (megohms)	CURRENT uA	TIME (minutes)	Volts (kV)	READING (megohms)	TEMP CORR. (megohms)	CURRENT uA
0.25	10.22	71,700.00	71,700.00	0.14	0.25	10.22	71,700.00	71,700.00	0.14	0.25	10.22	80,900.00	80,900.00	0.13
0.50	10.22	126,000.0	126,000.0	0.08	0.50	10.22	128,000.0	128,000.0	0.08	0.50	10.22	142,000.0	142,000.0	0.07
0.75	10.22	160,000.0	160,000.0	0.06	0.75	10.22	165,000.0	165,000.0	0.06	0.75	10.22	184,000.0	184,000.0	0.06
1.00	10.22	186,000.0	186,000.0	0.05	1.00	10.22	192,000.0	192,000.0	0.05	1.00	10.22	216,000.0	216,000.0	0.05
2.00	10.22	250,000.0	250,000.0	0.04	2.00	10.22	263,000.0	263,000.0	0.04	2.00	10.22	299,000.0	299,000.0	0.03
3.00	10.22	285,000.0	285,000.0	0.04	3.00	10.22	303,000.0	303,000.0	0.03	3.00	10.22	346,000.0	346,000.0	0.03
4.00	10.22	312,000.0	312,000.0	0.03	4.00	10.22	330,000.0	330,000.0	0.03	4.00	10.22	382,000.0	382,000.0	0.03
5.00	10.22	329,000.0	329,000.0	0.03	5.00	10.22	350,000.0	350,000.0	0.03	5.00	10.22	403,000.0	403,000.0	0.03
6.00	10.22	343,000.0	343,000.0	0.03	6.00	10.22	365,000.0	365,000.0	0.03	6.00	10.22	426,000.0	426,000.0	0.02
7.00	10.22	353,000.0	353,000.0	0.03	7.00	10.22	376,000.0	376,000.0	0.03	7.00	10.22	439,000.0	439,000.0	0.02
8.00	10.22	365,000.0	365,000.0	0.03	8.00	10.22	388,000.0	388,000.0	0.03	8.00	10.22	452,000.0	452,000.0	0.02
9.00	10.22	369,000.0	369,000.0	0.03	9.00	10.22	396,000.0	396,000.0	0.03	9.00	10.22	462,000.0	462,000.0	0.02
10.00	10.22	376,000.0	376,000.0	0.03	10.00	10.22	403,000.0	403,000.0	0.03	10.00	10.22	473,000.0	473,000.0	0.02

Format Graph Axis

INSULATION RESISTANCE CURVE



Transformer Station:

Sample Feeder Circuit Breaker Test Record

LOCATION = HS 7

TTsept06

SERIAL # = 60702381

DATE- Mar 20-18'

MODEL# = 150 DHP-VR 500

TESTED BY- JB

BREAKER NAMEPLATE DATA, Cutler Hammer, 150 DHP - VR 500
 Style= 94A7011G02
 Rtd Max. V.- 15KV, Impulse Volt.- 95 KV Peak, Rtd Current-1200A, Rtd Freq- 60Hz,
 Rtd S-C Current-18 kA, V.Range Fac-K-1.3, Rtd Int time- 5 cycles, C & L Current- 62 kA,peak
 BUILT= 2006 Motor Volts 125 V dc

CLOSE COIL DATA-
 Close Current= 6.6 A, Volt range= 100-140 vdc
 CLOSE COIL RESISTANCE = 19.3

TRIP COIL DATA-
 Trip Current= 6.6 A, Volt range= 70-140 vdc
 TRIP COIL RESISTANCE = 19.3

COUNTER FOUND AT = 303
 LEFT AT =

Trip Time 1 sec
 Rating= 5cy 60.0 cycles

MISC. CHECKS

MECHANICAL TRIP/CLOSE-	ok	BREAKER INSULATION CLEAN	ok
ELECTRICAL TRIP/CLOSE-	ok	LUBRICATION-	ok
COUNTER CHECKED-	ok	CELL PALLET SWITCHES CHECKED	ok
INTERLOCKS CHECKED-	ok	MOC switch travel and breaker MOC drive spring	ok
SECONDARY WIRING HYPOT AT 500 VOLTS (Disconnect motor leads)			ok
CONTACT EROSION INDICATOR CHECK (Done with breaker closed) , USE BLUE MARK ON ALL PHASES			ok

WEATHER =**VACUUM INTERRUPTER INTEGRITY HYPOT TEST**

WARNING: STAY AT LEAST 1 METER AWAY DURING THE TEST.

DONE AT 40KVdc FOR 1 MINUTE, TOP CONTACTS CONNECTED TOGETHER, BOTTOM CONTACTS AND BREAKER FRAME GROUNDED.

	uAMP LEAKAGE	Megohms
Line as Cathode	21	1,905
Load as Cathode	70	571

MEGGAR TEST

RESULTS CORRECTED TO 20 C
 CORRECTION FACTOR= 1
 DONE AT 10 KV FOR 2 MIN.

TEST	PHASE	MEGAOHMS
CONTACTS OPEN	RED LINE	12200000
	RED LOAD	10700000
	WHITE LINE	31200000
	WHITE LOAD	278000
	BLUE LINE	18500000
	BLUE LOAD	24600000
CONTACTS CLOSED	RED	22400000
	WHITE	376000
	BLUE	9480000

All other testing results in Omicron test file

Interlocks include coding plate, tripping lever, levering interlock, anti-pump, anti-slam, spring release lever, trip free operation

REMARKS-

Test Report Circuit breaker Vacuum breaker



Client	WNIH	060702381	
Execution date	1/28/2016	Reason of the job	Routine
Tested by	JB, ZS	Location	HSA
Approved by		Asset	Circuit breaker
Report ID	3	Asset type	Vacuum breaker
Report issue date	2/2/2016 3:09:01 PM	Asset serial number	060702381
		Manufacturer	Eaton/ Cutler-Hammer

Summary

Routine maintenance of breaker currently in HS07 cell. The breaker passed all of the tests. Things to note; The contact erosion indicators are barely visible from the back of the breaker, a mirror is required to be able to see them fully. This would indicate that the contacts need replacement in the near future. Eaton came by to take a look at the breaker. They told us that as long as the erosion indicator line is visible (not barred) the breaker contacts pass the erosion indicator checks. The second item that we brought up with Eaton was the contact bounce that can be observed on the white phase when closing the breaker. They said that this was not an issue and is acceptable.

Performed tests	Assessment
Motor Current	Not assessed
C Timing	Pass
O Timing	Pass
OC Timing	Pass
CO Timing	Pass
O-CO Timing	Pass
Minimum Pickup	Pass
Contact Resistance	Pass

Overall Assessment	No faults
--------------------	-----------

Tested by:

Approved by:

Location & company information			
Location		Company	
Name	HSA	Company	WNH
Region		Department	P&C/Stations
Division		Address	
Area		City	
Plant		State/Province	
Address	530 Conestoga Rd	Postal code	
City	Waterloo	Country	
State/Province	Ontario	Phone No.	
Postal code		Fax No.	
Country	Canada	E-mail	

Geo coordinates	
-----------------	--

Contact person	
Name	
Phone No. 1	
Phone No. 2	
Fax No.	
E-mail	

Comment

Vacuum breaker nameplate data			
Serial number	060702381	No. of interrupters p. phase	1
Manufacturer	Eaton/ Cutler-Hammer	Pole operation	Ganged
Manufacturing year	2006	Pre-insertion resistors	No
Manufacturer type	150 DHP - VR 500	PIR value	Ω
Asset system code	060702381	Grading capacitors	No
Apparatus ID	060702381	Capacitor value	pF
Feeder	HS7	Interrupting medium	Vacuum
No. of phases	3	Tank type	Dead tank

Comment

Ratings	
Rated frequency	60.00 Hz
Rated voltage L-L	15.0 kV
Rated current	1200.0 A
Rated SC breaking current	18.0 kA
Short-circuit nominal duration	s
Rated insul. level L-G (BIL)	95.0 kV
Rated interrupting time	83.5 ms
Interrupting duty cycle	23KA
Rated power at closing	W
Rated power at opening	W
Rated power at motor charge	W

Contact system	
Total travel	in
Damping time	ms

Others	
Total weight	551 lbs

Spring Operating mechanism nameplate data	
Serial No.	060702381
Manufacturer	Eaton/Cutler-Hammer
Manufacturer type	150 DHP - VR 500
Manufacturing year	2006
Asset system code	060702381

Component	Rated voltage	Rated current	Frequency	
Trip coil 1	125.0 V	6.6 A	Hz	DC
Close coil 1	125.0 V	6.6 A	Hz	DC
Auxiliary circuits	125.0 V	A	Hz	DC
Motor	125.0 V	A	Hz	DC

Bushings nameplate data

Pos.	Serial No.	Manufact.	Man. year	Voltage L-ground	Max. system voltage	Rated current	Insul. level LL
1				kV	kV	A	V
2				kV	kV	A	V
3				kV	kV	A	V
4				kV	kV	A	V
5				kV	kV	A	V
6				kV	kV	A	V

Pos.	Cap. (C1)	PF (C1)	Cap. (C2)	PF (C2)	Insulation type	Tap type
1	pF	%	pF	%		
2	pF	%	pF	%		

Pos.	Cap. (C1)	PF (C1)	Cap. (C2)	PF (C2)	Insulation type	Tap type
3	pF	%	pF	%		
4	pF	%	pF	%		
5	pF	%	pF	%		
6	pF	%	pF	%		


Test set information		
Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

Global test conditions			
Weather	Partly cloudy	Humidity	80 %
Unit location	Enclosed	Ambient temperature	20 °C

Operations counter	
Counter reading found	222
Counter reading left	293

Test set information		
Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

Motor Current	
Execution date/Time	1/28/2016 11:17:36 AM
Motor supply voltage	125.0 V DC
Sample rate	1 kHz



Comments


Test set information

Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

C Timing

Execution date/Time	1/28/2016 11:20:27 AM
Sequence	C
Coil supply voltage	125.0 V DC
Sample rate	10 kHz

Main, resistive and auxiliary contacts



Operating times

Meas.	Closing time (ms)	Closing sync. (ms)	Assessment
Breaker	43.50	0.40	Man. pass
A	43.10		Man. pass
Main contact A	43.10		Man. pass
B	43.40		Man. pass
Main contact B	43.40		Man. pass
C	43.50		Man. pass
Main contact C	43.50		Man. pass

Coil characteristics

	Peak current (A)	Assessment
Close 1	6.29	Man. pass

Comments


Test set information

Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

O Timing

Execution date/Time	1/28/2016 11:29:29 AM
Sequence	O
Coil supply voltage	125.0 V DC
Sample rate	10 kHz

Main, resistive and auxiliary contacts



Operating times

Meas.	Opening time (ms)	Opening sync. (ms)	Assessment
Breaker	36.10	0.50	Man. pass
A	36.10		Man. pass
Main contact A	36.10		Man. pass
B	35.70		Man. pass
Main contact B	35.70		Man. pass
C	35.60		Man. pass
Main contact C	35.60		Man. pass

Coil characteristics

	Peak current (A)	Assessment
Open 1	6.17	Man. pass

Comments


Test set information

Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

OC Timing

Execution date/Time	1/28/2016 11:39:01 AM
Sequence	OC
Coil supply voltage	125.0 V DC
Sample rate	10 kHz

Main, resistive and auxiliary contacts



Operating times

Meas.	Opening time (ms)	Opening sync. (ms)	Reclosing time (ms)	Assessment
Breaker	35.30	0.40	346.30	Man. pass
A	35.30		345.90	Man. pass
Main contact A	35.30		345.90	Man. pass
B	34.90		346.20	Man. pass
Main contact B	34.90		346.20	Man. pass
C	35.00		346.30	Man. pass
Main contact C	35.00		346.30	Man. pass

Coil characteristics

	Peak current (A)	Assessment
Open 1	6.17	Man. pass
Close 1	6.28	Man. pass

Comments


Test set information

Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

CO Timing

Execution date/Time	1/28/2016 11:59:04 AM
Sequence	CO
Coil supply voltage	125.0 V DC
Sample rate	10 kHz

Main, resistive and auxiliary contacts



Operating times

Meas.	Closing time (ms)	Closing sync. (ms)	Close-Open time 1 (ms)	Assessment
Breaker	48.00	0.30	36.00	Man. pass
A	47.70		36.00	Man. pass
Main contact A	47.70		36.00	Man. pass
B	47.90		35.30	Man. pass
Main contact B	47.90		35.30	Man. pass
C	48.00		35.40	Man. pass
Main contact C	48.00		35.40	Man. pass

Coil characteristics

	Peak current (A)	Assessment
Open 1	6.12	Man. pass
Close 1	6.25	Man. pass

Comments


Test set information

Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

O-CO Timing

Execution date/Time	1/28/2016 12:07:19 PM
Sequence	O-CO
Coil supply voltage	125.0 V DC
Sample rate	10 kHz

Main, resistive and auxiliary contacts



Operating times

Meas.	Opening time (ms)	Opening sync. (ms)	Open-Close time (ms)	Close-Open time 1 (ms)	Assessment
Breaker	35.10	0.50	311.10	36.70	Man. pass
A	35.10		311.10	36.70	Man. pass
Main contact A	35.10		311.10	36.70	Man. pass
B	34.60		311.90	36.00	Man. pass
Main contact B	34.60		311.90	36.00	Man. pass
C	34.80		311.80	36.10	Man. pass
Main contact C	34.80		311.80	36.10	Man. pass

Coil characteristics

	Peak current (A)	Assessment
Open 1	6.17	Man. pass
Close 1	6.28	Man. pass
Open 2	6.12	Man. pass

Comments

Test set information

Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

Minimum Pickup

Execution date/Time	1/28/2016 1:13:21 PM
Coil supply voltage start	20.0 V
Coil supply voltage end	80.0 V
Coil supply voltage step	1.0 V

No.	Operation	V pickup	Assessment
1	Trip	25.00 V	Man. pass
2	Close	28.00 V	Man. pass

Comments

--

Test set information

Test set model	Test set serial number	Calibration date
CIBANO 500	BM317E	2012-01-01

Contact Resistance

Execution date/Time	1/28/2016 1:28:41 PM
Test current	100.0 A
Ambient temperature	°C

Main contact	IDC	VDC	R meas	Assessment
A	100.00 A	3.820 mV	38.20 $\mu\Omega$	Man. pass
B	99.99 A	3.773 mV	37.73 $\mu\Omega$	Man. pass
C	99.99 A	3.871 mV	38.71 $\mu\Omega$	Man. pass

Comments

Transformer Station:

Sample Feeder Cable Test Record

CABLE POLARIZATION INDEX (PI) TEST



Waterloo North Hydro Inc.

DATE 5/4/2020

PAGE 1

AMBIENT TEMP. 10 °C

JOB # _____

SUBSTATION HSB

HUMIDITY 50 %

ASSET ID HS19

POSITION Connected at Feeder. Disconnected at Transformer.

TEST STATUS Pass

EQUIPMENT LOCATION HS19 to T5 Cables

CABLE SOURCE HS19 CABLE TERMINATION POINT T5
OPERATING VOLTAGE 13.8 kV INSTALLED IN 1992 LENGTH 50 m
MANUFACTURER Canada Wire INSULATION TYPE XLPE INSULATION THICKNESS _____ MILS
SIZE 750 KCMIL NO. OF CONDUCTORS 1C CONDUCTOR MATERIAL CU
RATED VOLTAGE 15 kV ☐ GROUNDED ☒ UNGROUNDED ☒ BELTED ☐ SHIELDED AGE _____
PHASE IDENTIFICATION: PHASE A Red PHASE B White PHASE C Blue

CONNECTED EQUIPMENT Load Side of Feeder Busbar CABLE TEMPERATURE 10 °C

TEST VOLTAGE 10.226 KVDC Enter TCF Manually: ☐ TEMPERATURE CORRECTION FACTOR TO 20°C, TCF 0.6300

K = INSULATION RESISTANCE CONSTANT IN MEGOHMS 10,000 TEST CONDUCTED ☒ BEFORE ☐ AFTER HIGH POTENTIAL TEST

D = OUTSIDE DIAMETER OF INSULATION _____ d = INSIDE DIAMETER OF INSULATION _____
 $R = [K \log_{10} (\frac{D}{d})] (\frac{1000}{L (ft)})$ Use Instrument PI Value: ☐

MINUTES	PHASE A MEGOHMS				PHASE B MEGOHMS				PHASE C MEGOHMS			
	TEMP. CO FACTOR	FILTER SETTING	TEMP. CORR FACTOR	20°C READING (megohms)	TEMP. CORR FACTOR	FILTER SETTING	TEMP. CORR FACTOR	20°C READING (megohms)	TEMP. CORR FACTOR	FILTER SETTING	TEMP. CORR FACTOR	20°C READING (megohms)
0.25	166,000.0		0.63	104,580.0	159,000.0		0.63	100,170.0	191,000.0		0.63	120,330.0
0.50	272,000.0		0.63	171,360.0	364,000.0		0.63	229,320.0	338,000.0		0.63	212,940.0
0.75	331,000.0		0.63	208,530.0	448,000.0		0.63	282,240.0	413,000.0		0.63	260,190.0
1.00	379,000.0		0.63	238,770.0	501,000.0		0.63	315,630.0	469,000.0		0.63	295,470.0
2.00	482,000.0		0.63	303,660.0	672,000.0		0.63	423,360.0	624,000.0		0.63	393,120.0
3.00	549,000.0		0.63	345,870.0	748,000.0		0.63	471,240.0	691,000.0		0.63	435,330.0
4.00	578,000.0		0.63	364,140.0	809,000.0		0.63	509,670.0	697,000.0		0.63	439,110.0
5.00	600,000.0		0.63	378,000.0	845,000.0		0.63	532,350.0	720,000.0		0.63	453,600.0
6.00	616,000.0		0.63	388,080.0	895,000.0		0.63	563,850.0	795,000.0		0.63	500,850.0
7.00	604,000.0		0.63	380,520.0	915,000.0		0.63	576,450.0	802,000.0		0.63	505,260.0
8.00	626,000.0		0.63	394,380.0	911,000.0		0.63	573,930.0	838,000.0		0.63	527,940.0
9.00	631,000.0		0.63	397,530.0	948,000.0		0.63	597,240.0	829,000.0		0.63	522,270.0
10.00	645,000.0		0.63	406,350.0	957,000.0		0.63	602,910.0	817,000.0		0.63	514,710.0
P.I.			1.7				1.91				1.74	

POLARIZATION INDEX = 10 MINUTE READING / 1 MINUTE READING

* MINIMUM DESIGN INSULATION RESISTANCE, R = _____ MEGOHMS

Press F1 for form help


Filter Setting Codes:

TEST EQUIPMENT USED: S1-1052/2

TESTED BY: MG

CABLE POLARIZATION INDEX (PI) TEST

POLARIZATION CURVE



COMMENTS:
DEFICIENCIES:

Transformer Station:

Sample Feeder Protection Relay Test Record

HS 07 Protection

Microprocessor Relay

HS 7

HS A FEEDER PROTECTIONS

DATE- 16/Mar/18

BY- MG

TTsep12016

OUT GOING TRIPS= FEEDER BREAKER & FEEDER CBF
INCOMING TRIPS = 87 & 51 BUS PROTECTION , Bank & tie Breaker CBF PROTECTION

RELAY DATA- GEUR F60

NOTE

CBF blocking switch open , before testing
Warning .Disconnect Transmit fibre before over current testing. GOOSE messages to Bus 87A relay

PHASE PICKUP

HiSet 51 P	960	LINE AMPS
Curve	IEEE Mod Inverse	
HiSet 50 P-1	Disabled	LINE AMPS
LowSet 50 P-2	1200	LINE AMPS
Extreme 50 P-3	12000	LINE AMPS
CT RATIO=	1200	/5
=	240	/1

GROUND PICKUP

HiSet 51 N	480	LINE AMPS
Curve	IEEE Mod Inverse	
HiSet 50 N-1	Disabled	LINE AMPS
LowSet 50 N-2	600	LINE AMPS
Extreme 50 N-3	12000	LINE AMPS
PT ratio =	8400	70
	120	/1

PHASE

#	DIAL	PU	MULT PU	RELAY AMP	LINE AMPS	IDEAL	TIME IN SECONDS			
							R-G	W-G	B-G	
51P	0.65	4.00	1	4.00	960	-	OK	OK	OK	
PU, test point = Phase TOC1 PKP				1.5	6.00	1440	4.2	4.209	4.212	4.188
Timing , TP = Phase TOC1 OP				2	8.00	1920	2.5	2.502	2.496	
				4	16.00	3840	1.3	1.283	1.285	1.288
				5	20.00	4800	1.2	1.117	1.119	1.121
50P-1	Disabled	Disabled	1	#VALUE!	Disabled	-				

HS 07 Protection

Microprocessor Relay

Test Point = Phase IOC1 OP				1.2	#VALUE!	#VALUE!	<0.05		
				1.5	#VALUE!	#VALUE!	<0.05		
50P-2	1	5.00		1	5.00	1200	-	OK	OK
Test Point = Phase IOC2 OP				1.2	6.00	1440	<0.05	0.028	0.028
Low Set				1.5	7.50	1800	<0.05	0.023	0.023
50P-3	10	50.00		1	50.00	12000	-	OK	OK
Test Point = VO45= IOC3				1.2	60.00	14400	<0.05	0.024	0.025

GROUND

51N	0.4	2		1	2.00	480	-	OK	
PU, TP = Ground TOC1 PKP				1.5	3.00	720	4.2	4.254	
Timing, TP = GroundTOC1 OP				2	4.00	960	2.5	2.512	
				4	8.00	1920	1.3	1.287	
				6	12.00	2880	1.03	1.012	
50N-1	0	Disabled		1	#VALUE!	Disabled	-		
Test Point = Ground IOC1 OP				1.2	#VALUE!	#VALUE!	<0.05		
				1.5	#VALUE!	#VALUE!	<0.05		
50N-2	0.48	2.5		1	2.50	600	-	OK	
Test Point = Ground IOC2 OP				1.2	3.00	720	<0.05	0.027	
Low Set				1.5	3.75	900	<0.05	0.022	
50N-3	10	50.00		1	50.00	12000	-	OK	
Test Point = IOC3G = FE4 OP				1.2	60.00	14400	<0.05	0.024	

AUXILIARY TIMER RELAY TEST

TIMER	Timer Function		Test Point Operand =		action	TIME IN SEC	
79L	Lowset blocked after any close		VO13 (79L)		TODO	REQ.	found
79T	Breaker open time, Dead time shot 1 (79 close)		52b ON		TOPU	1	1

HS 07 Protection

Microprocessor Relay



79 Reset	Reset after RECLOSE	AR 1 shot CNT = 1	TODO	10	10
79-48	Incomplete sequence time (79-48)	AR 1 RIP	TOPU	30	30
Hiset O/P	Highset output sealin (94T)	VO8	TODO	0.5	0.5
Lowset O/P	Lowset output sealin (94T)	VO9	TODO	0.5	0.5
79 Block	Reclose blocked after a manual close (scada)	AR 1 DISABLED	TODO	10	10
Lowset	Lowset delay Timer 11	VO17 (Lowset Prot)	TCPU	0	0

Circuit Breaker Failure

62 B Current Check

Test Point Operand = BRK FAIL 1 TRIP OP

DO = .5 amps

Ph	Relay amps	Line amps
RED	0.495	118.8
WHITE	0.494	118.56
BLUE	0.493	118.32

TIMERS

	REQ TIME (S)	ACTUAL TIME(S)	Dial	Operand used	ACTION
62 A	0.15	0.172	0.15	BRK Fail 1 T1 OP (timer#1)	TCPU
62 B	0.2	0.221	0.2	BRK Fail 1 Trip OP (timer#2)	TCPU
94T	0.5	0.502	0.5	BRK Failure (VO15)&timer 6	TODO

OTHER TESTS

SCADA , Relay & GUI STATUS	OK
SCADA , Relay & GUI ANALOG	OK
SCADA , Relay & GUI control	OK
SCADA , Relay & GUI metering	OK
WIRING	OK
reset Event History	OK
ONE CT GND	OK
check clock	OK
Trip coil monitor ,Digital element 1	OK
Close coil monitor ,Digital element 2	OK
Fiber transmit reconnected	OK
Relay not in maintenance mode	OK

Frequency Trip

Disabled

Test	Test Point Operand =	action	nom	Actual
Pickup	UNDERFREQ 1 PKP	TCPU	58.8	NA
PU Delay	UNDERFREQ 1 OP	TCPU	min 0.3 s	NA
Sealin	UNDERFREQ 1 OP	TODO	2 sec	NA
Min V/A	UNDERFREQ 1 OP	TCPU	7 Volts	NA

TEST TRIP

RED TEXT = NOT TESTED

GREEN TEXT = SUCCESSFULLY TESTED


GE UR F60

	Red		Blue	
	51	51	51	51
(+)	IOC3	50P-2	50P-2	IOC3
(-)	White	51	GND	IOC3
	IOC3	50P-2	50G-2	IOC3
	Early Trip		Frequency Trip	

FT - Highset
 Delayed Lowset (300msec)
 Hold off Lowset (no delay)

FT - Lowset

incoming trips
 87 bus
 51 bus
 bank cbf
 tie cbf





Remarks

- Wired TOC N.O. contact into relay input for racked in status. TOC now disables CBF and breaker remote status if breaker not racked in.

Transformer Station:

Sample Station Battery Test Record

WATERLOO NORTH HYDRO BATTERY LOAD AND BITE TEST REPORT SHEET

revapril 2017

Station - HS A

Test Date - 17th Apr 2018

By - ZS, JB

Battery Data: PowerSafe Ogi - Lead Acid Battery
Part #: 3 Ogi 200
Specific Gravity: 1.24SG +/- 0.01 at 25°C at MAX Lever
Nominal Ah: 200Ah
Nominal V: 6V
Weight: 43kg
Float Voltage: 2.21v/c @ 25°C
Rated At: 197Ah @ 8 Hr Rate to 1.75v/c @ 25°C

Installation Date: Apr 2018

Cells 1,2,3.	PowerSafe. Ogi 200	Installed April 18 - 17
Cells 4, 5	PowerSafe. Ogi 200	Installed Nov 23 - 17
Cells 6-20	PowerSafe. Ogi 200	Installed April 17 - 18

General Specifications

Battery Type	Nominal Voltage (V)	Nominal Capacity ¹	Nominal Dimensions						Typical Weight		Battery Short Circuit Current (Amps)	
			Length		Width		Height		lbs	kg		
			in	mm	in	mm	in	mm				
3 OGi 200	6	197	10.71	272	8.07	205	15.20	385	95.87	43.50	4040	
Battery Type	Battery Short Circuit Current (Amps)	Cell Internal Resistance* Milli-Ohms	Electrolyte (1.240 S.G.)				Pure Acid (H ₂ SO ₄) Acid				Lead Weight (per jar) lbs kg	
			Volume (per jar)		Weight (per jar)		Volume (per jar)		Weight (per jar)			
			gal	L	lbs	kg	gal	L	gal	L		
3 OGi 200	4040	0.50	1.22	4.63	12.65	5.74	0.29	1.09	4.32	1.96	71.59	32.47

Charger Primax , model# = P400TT-3-125-50 , ser# 3837 , Project # = 2579, built = 09 / 2006
AC = 208 v, 3PH , 24 Amp
DC = 125 v , 50 Amp Float = 133.8v
Imax = 50 Amps Eq = 141 v EQTime = 10 Hrs

Temperature of Cells

Cell #	2	17	32	47	59
Temperature	20.75	20.75	20.5	21	21

Average Cell Ten. 20.8

Temperature Correction Factor to add to Specific Gravity Readings -0.00056

Average Corrected Specific Gravity= 1.22

WATERLOO NORTH HYDRO BATTERY LOAD AND BITE TEST REPORT SHEET

revapril 2017

Station - HS A

Test Date - 17th Apr 2018

By - ZS, JB

BITE Test

Average Cell Impedance = **508** AC mOhms
 +/-20%= **406.57** TO **610** AC mOhms
 +/-10%= **457.40** TO **559** AC mOhms
 Initial Total Impedance of Bank = 34120 AC mOhms
 Terminal Total Impedance of Bank = 43163 AC mOhms

INITIAL Cell #	Specific Gravity		Impedance (mohms)		Cell #	Specific Gravity		Impedance (mohms)	
	Hrydrometer	Corrected	Cell	Intercell		Hrydrometer	Corrected	Cell	Intercell
1	1.23	1.229	464	59	31	1.225	1.224	537	64
2	1.23	1.229	449	50	32	1.22	1.219	511	68
3	1.23	1.229	462	68	33	1.21	1.209	515	55
4	1.23	1.229	459	47	34	1.23	1.229	493	60
5	1.215	1.214	452	50	35	1.215	1.214	526	61
6	1.215	1.214	458	59	36	1.22	1.219	533	55
7	1.225	1.224	465	55	37	1.225	1.224	498	70
8	1.225	1.224	451	56	38	1.225	1.224	492	47
9	1.23	1.229	474	72	39	1.215	1.214	514	68
10	1.225	1.224	500	42	40	1.225	1.224	511	62
11	1.21	1.209	500	43	41	1.22	1.219	507	42
12	1.235	1.234	500	70	42	1.22	1.219	489	51
13	1.235	1.234	513	44	43	1.225	1.224	500	72
14	1.245	1.244	527	74	44	1.22	1.219	515	49
15	1.24	1.239	518	71	45	1.22	1.219	485	53
16	1.23	1.229	501	38	46	1.22	1.219	510	60
17	1.23	1.229	514	76	47	1.22	1.219	505	51
18	1.225	1.224	500	67	48	1.23	1.229	503	54
19	1.235	1.234	575	52	49	1.23	1.229	490	59
20	1.23	1.229	585	64	50	1.225	1.224	491	45
21	1.23	1.229	564	87	51	1.225	1.224	498	44
22	1.23	1.229	568	77	52	1.225	1.224	495	73
23	1.22	1.219	600	85	53	1.23	1.229	582	42
24	1.22	1.219	568	82	54	1.225	1.224	523	51
25	1.23	1.229	509	49	55	1.22	1.219	500	66
26	1.225	1.224	506	69	56	1.23	1.229	500	47
27	1.225	1.224	512	64	57	1.225	1.224	482	55
28	1.235	1.234	498	48	58	1.21	1.209	503	54
29	1.23	1.229	502	70	59	1.22	1.219	522	41
30	1.22	1.219	555	220	60	1.22	1.219	514	

Battery Load Test setup

Amp Hour rating of bank=	197
Estimated duration of load test in Hours =	8
Discharge Test Current =	24.625

Actual duration of load test in Hours =	8
Capacity of Bank =	100%

TERMINAL	Impedance (mohms)		Cell #	Impedance (mohms)	
	Cell	Intercell		Cell	Intercell
1	700	41	31	716	59
2	624	54	32	663	60
3	647	77	33	685	59
4	624	45	34	652	50
5	644	63	35	689	57
6	648	55	36	737	60
7	647	61	37	638	75
8	627	60	38	636	56
9	632	63	39	680	64
10	600	45	40	639	60
11	621	50	41	679	62
12	610	66	42	666	58
13	616	53	43	669	57
14	626	86	44	668	48
15	612	70	45	680	60
16	681	47	46	565	60
17	662	63	47	655	35
18	653	76	48	652	44
19	655	46	49	617	68
20	672	63	50	651	42
21	640	81	51	622	55
22	664	89	52	647	69
23	696	72	53	647	42
24	659	84	54	676	54
25	652	37	55	672	62
26	646	59	56	724	59
27	675	63	57	754	55
28	648	53	58	660	79
29	704	59	59	680	47
30	781	107	60	734	

WATERLOO NORTH HYDRO BATTERY LOAD AND BITE TEST REPORT SHEET

revapril 2017

Station - HS A

Test Date - 17th Apr 2018

By - ZS, JB

Battery Load Test

Load = 24.6 Amps

Minimum Terminal Voltage Per Cell = 1.75

CELL #	Initial Cell Volts	HOURLY READINGS								
		1 Hour	2 Hour	3 Hour	4 Hour	5 Hour	6 Hour	7 Hour	8 Hour	Term Volts
AVG	2.153	2.02	2.00	1.99	1.98	1.96	1.94	1.91	1.90	1.97
Bank Total	128.4	120.9	120.3	119.4	118.6	117.7	116.7	115.5	114.2	117.8
1	2.206	2.028	2.015	2.001	1.987	1.97	1.953	1.933	1.913	1.966
2	2.208	2.03	2.017	2.002	1.988	1.971	1.954	1.934	1.914	1.969
3	2.205	2.027	2.014	1.999	1.985	1.969	1.951	1.932	1.911	1.967
4	2.206	2.03	2.016	2.002	1.988	1.972	1.955	1.936	1.916	1.97
5	2.207	2.029	2.015	1.999	1.985	1.969	1.951	1.932	1.911	1.968
6	2.209	2.032	2.018	2	1.986	1.97	1.952	1.933	1.912	1.968
7	2.204	2.028	2.015	2	1.986	1.97	1.952	1.932	1.912	1.968
8	2.206	2.029	2.018	2.003	1.989	1.973	1.955	1.936	1.915	1.972
9	2.207	2.031	2.02	2.005	1.992	1.975	1.958	1.938	1.918	1.975
10	2.184	2.019	2.007	1.993	1.981	1.965	1.949	1.931	1.912	1.97
11	2.18	2.015	2.003	1.988	1.976	1.961	1.44	1.926	1.908	1.966
12	2.183	2.018	2.008	1.993	1.981	1.966	1.95	1.931	1.913	1.971
13	2.184	2.02	2.01	1.996	1.984	1.969	1.953	1.935	1.917	1.974
14	2.183	2.02	2.011	1.997	1.984	1.968	1.953	1.934	1.916	1.975
15	2.185	2.021	2.012	1.998	1.986	1.971	1.955	1.937	1.919	1.978
16	2.137	2.01	2.001	1.986	1.973	1.957	1.94	1.919	1.897	1.961
17	2.137	2.009	2.001	1.986	1.972	1.957	1.94	1.92	1.899	1.962
18	2.123	2.009	2.001	1.986	1.973	1.957	1.94	1.92	1.899	1.962
19	2.16	2.016	2.005	1.989	1.975	1.959	1.941	1.921	1.901	1.968
20	2.161	2.015	2.005	1.989	1.975	1.958	1.941	1.921	1.9	1.968
21	2.162	2.017	2.007	1.991	1.977	1.961	1.944	1.924	1.904	1.971
22	2.164	2.015	2.001	1.985	1.971	1.954	1.937	1.917	1.896	1.969
23	2.165	2.015	2.001	1.985	1.971	1.954	1.937	1.917	1.897	1.968
24	2.166	2.015	2.001	1.985	1.971	1.954	1.937	1.918	1.897	1.969
25	2.147	2.011	2.002	1.988	1.975	1.958	1.942	1.921	1.9	1.966
26	2.138	2.009	2	1.986	1.973	1.958	1.941	1.921	1.901	1.966
27	2.132	2.008	1.999	1.984	1.971	1.955	1.938	1.918	1.896	1.963
28	2.143	2.01	2.001	1.986	1.973	1.957	1.94	1.92	1.898	1.965
29	2.126	2.008	2	1.986	1.969	1.955	1.938	1.917	1.894	1.961
30	2.113	2.001	1.991	1.977	1.963	1.945	1.927	1.905	1.88	1.951

Remarks -
New Batteries

CELL #	Initial	HOURLY READINGS								
	Cell Volts	1 Hour	2 Hour	3 Hour	4 Hour	5 Hour	6 Hour	7 Hour	8 Hour	Term Volts
AVG										
31	2.125	2.09	2.001	1.987	1.974	1.958	1.942	1.921	1.9	1.967
32	2.14	2.012	2.003	1.987	1.976	1.956	1.944	1.924	1.903	1.971
33	2.13	2.006	2.002	1.988	1.975	1.958	1.941	1.92	1.989	1.968
34	2.128	2.012	2.002	1.989	1.976	1.959	1.943	1.24	1.903	1.969
35	2.131	2.013	2.004	1.986	1.976	1.954	1.942	1.921	1.898	1.972
36	2.126	2.011	2.001	1.987	1.976	1.956	1.938	1.915	1.89	1.968
37	2.139	2.014	2.005	1.991	1.978	1.962	1.947	1.927	1.907	1.973
38	2.141	2.009	2.003	1.988	1.977	1.959	1.944	1.923	1.901	1.973
39	2.131	2.011	2.002	1.989	1.976	1.959	1.943	1.923	1.902	1.973
40	2.137	2.013	2.003	1.989	1.977	1.961	1.945	1.926	1.906	1.973
41	2.125	2.011	2.002	1.987	1.974	1.952	1.941	1.92	1.898	1.971
42	2.136	2.011	2.004	1.99	1.977	1.95	1.944	1.905	1.903	1.973
43	2.119	2.012	2.002	1.988	1.975	1.959	1.943	1.922	1.901	1.971
44	2.13	2.011	2.002	1.988	1.975	1.959	1.943	1.923	1.902	1.973
45	2.135	2.015	2.006	1.99	1.979	1.956	1.946	1.925	1.904	1.977
46	2.134	2.01	2.001	1.987	1.975	1.959	1.942	1.923	1.902	1.972
47	2.133	2.01	2	1.986	1.973	1.956	1.94	1.92	1.899	1.97
48	2.125	2.012	2.003	1.989	1.976	1.959	1.943	1.922	1.901	1.973
49	2.136	2.014	2.005	1.991	1.978	1.962	1.947	1.927	1.908	1.974
50	2.131	2.012	2.002	1.988	1.976	1.959	1.943	1.923	1.902	1.973
51	2.128	2.013	2.004	1.99	1.977	1.961	1.945	1.926	1.906	1.975
52	2.13	2.013	2.004	1.99	1.977	1.954	1.945	1.926	1.906	1.976
53	2.134	2.012	2	1.989	1.976	1.955	1.944	1.924	1.903	1.974
54	2.117	2.011	2	1.987	1.974	1.957	1.941	1.92	1.899	1.972
55	2.126	2.009	2	1.986	1.973	1.956	1.94	1.919	1.897	1.971
56	2.124	2.012	2.002	1.988	1.975	1.957	1.94	1.918	1.893	1.975
57	2.127	2.012	2.002	1.981	1.973	1.955	1.937	1.913	1.884	1.974
58	2.125	2.013	2.003	1.987	1.976	1.958	1.943	1.922	1.9	1.975
59	2.188	2.01	1.997	1.987	1.974	1.957	1.941	1.921	1.899	1.974
60	2.188	2.01	2.001	1.987	1.974	1.957	1.941	1.92	1.899	1.974


Distribution Station:

Sample Transformer Test Record

STATION- R27

MANUFACTURER	Commonwealth Electric				
SERIAL # =	24500	Type	ONAN, FREE BREATHING, SILICA BREATHING		
KVA =	3600	BUILT-	1947	Weight with oil	40,000 lbs
PRIM volts =	26400 / 13200	OIL in GAL =	1485	Weight empty	27300 lbs
SEC. volts =	8000/4624	PRIM. BIL =			
# PRI TAPS =	5	SEC. BIL =			
IMPEDANCE =	6.15%	HZ =	25 / 60		

Taps	H.V. POS	HIGH VOLTS	LOW VOLTS	CALC RATIO
1		26400	4624	5.7093
2		25740	4624	5.5666
3		25080	4624	5.4239
4		24420	4624	5.2811
5		23760	4624	5.1384



	Final	Init.	Final						
Date	June 14 - 96	July 16 - 04	Aug 3 - 04	Sept 30 - 08	1-Jun-17				
Tested by	KJM TT	MD TT	TT	TT	MG				
LIQ. TEMP =	22C	20C	24C	15C	18C				
AIR TEMP =	22C	22C	25C	15C	18C				
Weather conditions		sunny, dry	humid 76%	cloudy/rain, 75%	Sunny & Windy				
FOUND ON TAP	2	2	2	2	2				
LEFT ON TAP	2	2	2	2	2				
	Oil work	Regasket lid		painted Tx	Gnd Grid Upgrade				

INSULATION RESISTANCE TEST

MEGOHMS @ 1000 VDC FOR 2 MIN.

C.F. TO 20 C =	1.2	1	1.5	0.72	0.9	1	1	1	1
HI to Low&Gnd, measured =	8000	5000	5000	15000	8600				
HI to Low&Gnd, corrected =	9,600	5,000	7,500	10,800	7,740	0	0	0	0
Low to HI&Gnd, measured =	4800	4500	3000	10000	4770				
Low to HI&Gnd, corrected =	5,760	4,500	4,500	7,200	4,293	0	0	0	0
Core to gnd, measured =									
Core to gnd, corrected =	0	0	0	0	0	0	0	0	0
MIN ALLOWED 900M									

Cap & DF cap in pf

C.F. TO 20 C =

	0.91	1	0.79	1.2	1.08	1	1	1	1
--	------	---	------	-----	------	---	---	---	---

DF in %, 2% or less is good

CH-L, CH-G	Cap =	6002	5972	5992	5970	5866			
	DF meas. =	1.33	1.05	1.33	0.878	0.421			
	DF corrected =	1.210	1.050	1.051	1.054	0.455	0.000	0.000	0.000
CH-G	Cap =	1522	1520	1518	1521	1510			
	DF meas. =	0.641	0.446	0.61	0.391	0.235			
	DF corrected =	0.583	0.446	0.482	0.469	0.254	0.000	0.000	0.000
CH-L	Cap =	4483	4459	4478	4448	4361			
	DF meas. =	1.57	1.28	1.57	1.04	0.503			
	DF corrected =	1.429	1.280	1.240	1.248	0.543	0.000	0.000	0.000
CL-G	Cap =	6035	6094	6020	6077	5953			
	DF meas. =	1.85	1.48	1.84	1.26	0.695			
	DF corrected =	1.684	1.480	1.454	1.512	0.751	0.000	0.000	0.000
CL-H, CL-G	Cap =	10514	10548	10496	10522	10316			
	DF meas. =	1.71	1.35	1.71	1.15	0.604			
	DF corrected =	1.556	1.350	1.351	1.380	0.652	0.000	0.000	0.000

WINDING RESISTANCE

READING IN m OHMS

Pri tap =	2	2	2	2	2	2	2	2	2
test current (mA) =	500	500	500	500	500	500	500	500	500
H1-H2=	1335	1151	1104	1081	1126				
H2-H3=	1323	1290	1104	1079	1246				
H3-H1=	1390	1231	1107	1080	1155				
X1-X0=	33	32	32	32	31.39				
X2-X0=	32	32	32	32	31.38				
X3-X0=	33	32	32	32	32.18				

RATIOMETER READINGS

calc. Tap ratio =	5.5666	5.5666	5.5666	5.5666	5.5666				
Red	Ratio =	5.607	5.607	5.607	5.6065	5.601			
X1 - X0	% error =	0.7	0.7	0.7	0.7	0.6	#DIV/0!	#DIV/0!	#DIV/0!
H1 - H2	Phase =	0.03	0.04	0.04	-0.39	-0.21			
	mAmps =	18	17	17	10.9	11.5			
White	Ratio =	5.608	5.607	5.607	5.6068	5.609			
X2 - X0	% error =	0.7	0.7	0.7	0.7	0.8	#DIV/0!	#DIV/0!	#DIV/0!
H2 - H3	Phase =	0.04	0.04	0.04	-0.34	-0.21			
	mAmps =	17	14	14	11	10.1			
Blue	Ratio =	5.609	5.607	5.607	5.6068	5.603			
X3 - X0	% error =	0.8	0.7	0.7	0.7	0.7	#DIV/0!	#DIV/0!	#DIV/0!
H3 - H1	Phase =	0.03	0.04	0.04	-0.39	-0.22			
	mAmps =	21	18	18	8.74	12.6			

80V test

Comments

OIL ANALYSIS REPORT

REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723583
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BQ
Company:	Waterloo North Hydro	Sent Date:			2019-04-03

EQUIPMENT

Apparatus Type:	TRN	KV:	27.6	Sampling Point:	MAIN
Location:	DS27	MVA:	2	Oil Temp. (°C):	22
Equipment No:	24500	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	24500	Year built:	1947	Sampling Date:	2019-03-19 07:25
Additional info:					
Description:	TX				

DGA

2018-06-26	2019-03-19	Parameter	Screening Code(T/R)	Test Method
54	40	Hydrogen		D3612-17
5	4	Acetylene		ppm (V/V)
6	6	Ethane		at 273 K
20	20	Ethylene		and 760 Torr
9	10	Methane		
439	513	Carbon Monoxide		
3749	4287	Carbon Dioxide		
69247	101189	Nitrogen		
12980	22999	Oxygen		
533	593	TDCG (ppm)		
8.65	12.91	Total Dissolved Gas (%)		

OIL QUALITY

Previous	2019-03-19	Parameter	Screening Code(T/R)	Test Method
		Moisture in Oil (ppm)		WI017-00
2018-06-26	20	8		D 1533-12
2018-06-26	27.8	28.2		D 971-12
2018-06-26	0.05	0.06		D 974-14e2
2018-06-26	<2.0	<2.0		D1500-12
2018-06-26	Pass	Pass		D 1524-15
2018-06-26	57	51		D 877-13
		Dielectric Breakdown 2 mm (kV)		D 1816-12
2018-06-26	0.063	0.030		D 924-15
		Power Factor @ 100 °C (%)		D 924-15
2018-06-26	0.8632	0.8656		D 1298-12b
		Specific Gravity		D 4768-11
		Oxidation Inhibitor DBP (wt. %)		D 4768-11
		Oxidation Inhibitor DBPC (wt. %)		D 4059-2018
		PCB - Total Arochlor Content (ppm)		D 1275-15
		Corrosive Sulphur Copper		D 5837-15
		5-hydroxymethyl-2-furaldehyde (ppb)		D 5837-15
		furfuryl alcohol (ppb)		D 5837-15
		2-furaldehyde (ppb)		D 5837-15
		2-acetyl furan (ppb)		D 5837-15
		5-methyl-2-furaldehyde (ppb)		D 5837-15
		Methanol (ppb)		
		Ethanol (ppb)		

COMMENTS:

*** Morgan Schaffer is an ISO/IEC 17025 accredited laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT












REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723583
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BQ
Company:	Waterloo North Hydro	Sent Date:			2019-04-03

EQUIPMENT

Apparatus Type:	TRN	KV:	27.6	Sampling Point:	MAIN
Location:	DS27	MVA:	2	Oil Temp. (°C):	22
Equipment No:	24500	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	24500	Year built:	1947	Sampling Date:	2019-03-19 07:25
Additional info:					
Description:	TX				

TRENDING



*** Morgan Schaffer is an ISO/IEC 17025 certified laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT






REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723583
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BB
Company:	Waterloo North Hydro			Sent Date:	2019-04-03

EQUIPMENT

Apparatus Type:	TRN	KV:	27.6	Sampling Point:	MAIN
Location:	DS27	MVA:	2	Oil Temp. (°C):	22
Equipment No:	24500	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	24500	Year built:	1947	Sampling Date:	2019-03-19 07:25
Additional info:					
Description:	TX				

TRENDING



*** Morgan Schaffer is an ISO/IEC 17025 certified laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

OIL ANALYSIS REPORT

REFERENCE

Client:	Mr. Rade Breberina (CWA01)	P.O. No	53145	Sample No:	M0723583
E-mail:	rbreberina@wnhydro.com	Work Order		Authorized by:	BQ
Company:	Waterloo North Hydro			Sent Date:	2019-04-03

EQUIPMENT

Apparatus Type:	TRN	KV:	27.6	Sampling Point:	MAIN
Location:	DS27	MVA:	2	Oil Temp. (°C):	22
Equipment No:	24500	Oil type:	Mineral Oil	Sampled by:	J.Bearss
Serial No.:	24500	Year built:	1947	Sampling Date:	2019-03-19 07:25
Additional info:					
Description:	TX				

GAS THRESHOLDS


Gas	Input	DORNENBURG & STRITTMATTER	U.S. BUREAU OF RECLAMATION
Hydrogen(H ₂)	40	-	-
Carbon Monoxide(CO)	513	+	-
Methane(CH ₄)	10	-	-
Carbon Dioxide(CO ₂)	4287	-	-
Ethylene(C ₂ H ₄)	20	-	-
Ethane(C ₂ H ₆)	6	-	-
Acetylene(C ₂ H ₂)	4	-	+

+ above the limit - below the limit

RATIOS INDICATORS

Ratio	Value	Indication
C ₂ H ₂ /H ₂	0.1	DISCHARGE AND HEATING
H ₂ /C ₂ H ₆	0.1	NOT CALCULATED
C ₂ H ₂ /CH ₄	0.4	ARCING
CO ₂ /CO	8.357	PROBABLY NORMAL AGING
C ₂ H ₄ /C ₂ H ₂	1.5	DISCHARGE AND HEATING
CH ₄ /H ₂	N/A	NOT CALCULATED
C ₂ H ₄ /C ₂ H ₂	5	OVERHEATING

DUVAL TRIANGLE DIAGNOSTIC



*** Morgan Schaffer is an ISO/IEC 17025 accredited laboratory ***

The analyses and screening codes contained in this report are based upon material and information supplied by the client. Morgan Schaffer Ltd does not imply that the contents of the sample received at its laboratory are the same as all such material in the environment from which the sample was taken. Our test results relate only to the sample or samples tested. Morgan Schaffer Ltd assumes no responsibility and makes no warranty or representation, expressed or implied as to the condition, productivity or proper operation of any equipment or other property for which this report may be used or relied upon for any reason whatsoever. This report must not be reproduced, unless in its entirety, without the written consent of Morgan Schaffer Ltd. (* Subcontracted, † Non-accredited test)

Distribution:

Sample Capacitor Bank Inspection Record

SubtypeCD	Facility/ID	Address	Installat	FeederID_1	Energy/CD	Date Inspected	Comments
Fixed Bank Capacitor	C-27-4412	13 MENNO ST	2010 21M25		RWB	Sept 13/16	Needs ground mounting required
Fixed Bank Capacitor	C-14-4138	COLUMBIA ST	2006 3F-51		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-27-4152	2925 KRESLER RD	2006 3F-68		RWB	Sept 19/16	No damage found
Fixed Bank Capacitor	C-27-4151	161 HAWKESVILLE RD	2006 3F-63		RWB	Sept 20/16	Replaced 6 markers
Fixed Bank Capacitor	C-27-4164	HENRY ST & RAILWAY	2006 3F-63		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4148	UNIVERSITY AVE & PORTSMOUTH GATE	2006 ER-44		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4136	250 KEATS WAY	2006 ER-45		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4147	101 FATHER DAVID BAUER DR	2006 ER-45		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4153	350 EBBVILLE RD	2006 ER-43		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4149	590 EBBVILLE CRT	2006 ER-48		RWB	Sept 20/16	Replaced 6 markers
Fixed Bank Capacitor	C-14-4157	1580 NORTHFIELD DR W	2006 HS-10		RWB	Sept 20/16	Needs phase markers & repair
Fixed Bank Capacitor	C-14-4158	100 BRIDLE TRAIL	2006 HS-11		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4173	188 KING ST N	2006 HS-12		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4160	460 PHILLIP ST	2006 HS-13		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4174	200 UNIVERSITY AVE E	2006 HS-14		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4177	120 NORTHFIELD DR E	2006 HS-15		RWB	Sept 20/16	Needs phase markers & repair
Fixed Bank Capacitor	C-14-4162	435 KING ST N	2006 HS-16		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4139	622 NORTHFIELD DR W	2006 3F-50		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4159	400 PHILLIP ST	2009 HS-18		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4166	55 BARRHURST DR	2006 HS-21		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4167	295 UNIVERSITY AVE	2006 HS-22		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4172	DAVENPORT RD AT ZEHRS	2006 HS-23		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4161	400 FORWELL CREEK RD	2006 HS-24		RWB	Sept 20/16	Needs phase markers & repair
Fixed Bank Capacitor	C-27-4175	250 UNIVERSITY AVE	2006 HS-26		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-27-4176	726 UNIVERSITY AVE	2006 HS-26		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-27-4427	537 SAWMILL RD	2010 HS-26		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4165	92 EBB ST E	2006 HS-27		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4178	300 HAZEL ST	2006 HS-29		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4179	20 COLUMBIA ST W	2006 HS-30		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4154	605 RANDALL DR	2006 HS-7		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-8-4282	6280 DEBORAH GLAISTER LN	0 R26-2		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-8-411	2335 HUTCHISON RD	0 R26-2		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-8-411	5295 BUEHLER LINE	0 R27-2		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-8-4166	5362 WOOLWICH-GUELPH TOWNLINE RD	2013 R32-3		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4155	645 MCWILRAY RD	2006 HS-28		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4137	BEARINGER RD & HAGEY BLVD	2006 3F-50		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-8-5211	5790 SCHUMMER LINE	2015 R27-2		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4156	565 CONESTOGA RD	2006 HS-9		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4134	13 ROSLIN AVE N	2006 ER-46		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4140	33 ALLEN ST E	0 HS-27		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4264	255 WEBER ST N	2008 HS-10		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4262	200 WEBER ST N	2008 HS-24		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4263	225 FROBISHER DR	2008 HS-28		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-14-4265	603 KUMPF DR	2008 HS-7		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-8-4224	5055 AMENIT LINE	2007 R27-2		RWB	Sept 20/16	No damage found
Fixed Bank Capacitor	C-8-4222	3240 MANSEN RD	2007 R27-2		RWB	Sept 20/16	No damage found

C-28-6211 Schumacher Line

20/1/16

20/1/16

20/1/16

20/1/16

20/1/16

Distribution:

Sample Pole Inspection Record

POLE INSPECTION

OBJECTID *	16
SHAPE *	Point
Construction Status	In Service
Subtype	1
FacilityID *	71613
Owner	Waterloo North Hydro
Material	Pine
Height	50'
NumberOfCircuits	0.3
InstallationYear	2016
Pole_Top_Condition	5
Pole_Middle_Condition	5
Pole_Bottom_Condition	5
Pole_Surrounding	5
Assembly_Xarm_Condition	N/A
Assembly_Hardware_Condition	5
Assembly_Insulator_Condition	5
Assembly_Arrestor_Condition	N/A
Assembly_Conductor_Condition	5
Supports_Guy_Condition	5
Supports_GuyGuard_Condition	5
Supports_Grounding_Condition	N/A
ThirdPartyRoadTopRegular	Rogers
ThirdPartyRoadTopOverlash	N/A
ThirdPartyRoadMidRegular	Rogers
ThirdPartyRoadMidOverlash	N/A
ThirdPartyRoadBottomRegular	Bell
ThirdPartyRoadBottomOverlash	N/A
PowerSupply	N/A
InspectionComments	<Null>
Pole_Replacement	<Null>
Pole_Surrounding_Repair	<Null>
Assembly_Xarm_Repair	<Null>
Assembly_Hardware_Repair	<Null>
Assembly_Insulator_Repair	<Null>
Assembly_Arrestor_Repair	<Null>
Assembly_Conductor_Repair	<Null>
Supports_Guy_Repair	<Null>
Supports_GuyGuard_Repair	<Null>
Supports_Grounding_Repair	<Null>
RepairComments	<Null>
InspectionStatus *	Inspected
RepairStatus	<Null>
ThirdPartyFieldRegular	N/A
ThirdPartyFieldOverlash	N/A

POLE INSPECTION








GlobalID *	{C69B99FF-3D82-450A-986F-40BAC0E01254}
Inspected_By	Ken Stephens
Date_of_Inspection	5/27/2020 14:19
NUH_Claimed_By	<Null>
Date_of_Repair	<Null>
CreationDate *	4/21/2020 18:18
Creator *	smacdonald_WNH
EditDate *	5/27/2020 14:19
Editor *	dyoung_WNH

POLES

Collector Fields		Domain	Default Value	Data Type	Things to Check	Inspection Format
Asset Inventory	ConstructionStatus	ConstructionStatus - Poles		Long Integer - 5	Populated from GIS	NOT EDITABLE ON FORM
	SubtypeCD	N/A		Long Integer	Populated from GIS	NOT EDITABLE ON FORM
	FacilityID	N/A		Text - 20	Populated from GIS	NOT EDITABLE ON FORM
	Owner	Owner - Poles		Text - 20	Populated from GIS	NOT EDITABLE ON FORM
	Material	Pole Wood Material		Text - 5	Populated from GIS	NOT EDITABLE ON FORM
	Height	Pole Height		Text - 5	Populated from GIS	NOT EDITABLE ON FORM
	NumberOfCircuits	Circuit Count		Long Integer	Populated from GIS	NOT EDITABLE ON FORM
	InstallationYear	N/A		Long Integer	Populated from GIS	NOT EDITABLE ON FORM
	Pole_Top_Condition	1-5		Text - 5	split, crack, holes	
	Pole_Middle_Condition	1-5		Text - 5	split, crack, fracture, buckling, holes, scaling, cut	
Asset Conditions	Pole_Bottom_Condition	1-5		Text - 5	rot, decay, degradation, damage	
	Pole_Surrounding	1-5		Text - 5	Grading changes, in water, vegetation	
	Assembly_Xarm_Condition	1,3,5, N/A		Text - 5	Split, degradation, burn damage	
	Assembly_Hardware_Condition	1,3,5		Text - 5	Loose, broken, missing, worn	
	Assembly_Insulator_Condition	1,3,5, N/A		Text - 5	broken, crack, flashed, erosion, un_attached	
	Assembly_Arrestor_Condition	1,3,5, N/A		Text - 5	broken, missing	
	Assembly_Conductor_Condition	1,3,5, N/A		Text - 5	primary, secondary, cable terminations, cable guard	
	Supports_Guy_Condition	1,3,5, N/A		Text - 5	guy wire loose, damage, corrode, rust	
	Supports_Grounding_Condition	1,3,5, N/A		Text - 5	missing, off_position	
	Supports_Grounding_Condition	1,3,5, N/A		Text - 5	Ground wire missing, damage, erosion, cut/stolen	
Assemblies & Supports	ThirdPartyRoadTopRegular	Foreign Attachment Owner		Text - 15	R,A,B,T,H1,Z,N/A,Unknown	
	ThirdPartyRoadTopOverlash	Foreign Attachment Owner		Text - 15	R,A,B,T,H1,Z,N/A,Unknown	
	ThirdPartyRoadMidRegular	Foreign Attachment Owner		Text - 15	R,A,B,T,H1,Z,N/A,Unknown	
	ThirdPartyRoadMidOverlash	Foreign Attachment Owner		Text - 15	R,A,B,T,H1,Z,N/A,Unknown	
	ThirdPartyRoadBottomRegular	Foreign Attachment Owner		Text - 15	R,A,B,T,H1,Z,N/A,Unknown	
	ThirdPartyRoadBottomOverlash	Foreign Attachment Owner		Text - 15	R,A,B,T,H1,Z,N/A,Unknown	
	ThirdPartyFieldRegular	Foreign Attachment Owner		Text - 15	R,A,B,T,H1,Z,N/A,Unknown	
	ThirdPartyFieldOverlash	Foreign Attachment Owner		Text - 15	R,A,B,T,H1,Z,N/A,Unknown	
	PowerSupply	PowerSupply		Text - 15	R,B,Traffic,N/A,Unknown	
	Pole_Replacement	Y/N		Text - 5	Y/N	HIDDEN ON FORM
Repair	Pole_Surrounding_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Assembly_Xarm_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Assembly_Hardware_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Assembly_Insulator_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Assembly_Arrestor_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Assembly_Conductor_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Supports_Guy_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Supports_GuyGuard_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Supports_Grounding_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	InspectionComments	Text		Text - 255		
Admin	InspectionStatus	InspectStatus		Text - 15	To Inspect, Inspected	
	RepairComments	Text		Text - 255		HIDDEN ON FORM
	RepairStatus	RepairStatus		Text - 15	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	GlobalID	Text		System Generated		HIDDEN ON FORM
	Inspected_By	Inspectors		Text - 50	Line supervisor initials	NEW
	Date of Inspection			Date	Specific date, current date	NEW
	NUH Claimed_By	Inspectors		Text - 50	Line supervisor initials	HIDDEN ON FORM
	Date of Repair	Inspectors		Date	Specific date, current date	HIDDEN ON FORM

2018 WNH Pole Inspection Pictorial Guide




Things to check: pole top rot, decay, feathering, split, crack, holes, and etc.

Grade 3 & 4		Grade 2	Grade 1
			
			
 Woodpecker damage			
			

Condition Grade - Pole Top


2018 WNH Pole Inspection Pictorial Guide


Things to check: split, crack, fracture, buckling, holes, scaling, cut, fire damage and etc.

Condition Grade - Pole Middle Portion					
Grade 1	Grade 2		Grade 3 & 4		
 	 		 		
 					

2018 WNH Pole Inspection Pictorial Guide

Things to check: rot, decay, degradation, damage, and etc.




Condition Grade - Pole Bottom (Ground Line)					
Grade 1					
					
					
					
					
Grade 2					
					
					
					
					
Grade 3 & 4					
					
					
					
					

Condition Grade - Pole Surrounding					
Grade 1		 Foundation erosion			
Grade 2					
Grade 3 & 4		  Foundation erosion	 	 In water	

Pole Surrounding condition category is more focused on the conditions that are external to pole itself, such as the soil and the grading, the vegetation around the pole, the location of the pole whether in a ditch or in water, pole is badly leaning due to earth settle or poor installation etc.

Pole surrounding conditions contribute to more critically and safety aspects of the asset rather than the health index and the remaining life of the asset.

Condition Grade – Assemblies & Supports

Grade 1		Grade 3	
			
			
			
			

Distribution:

Sample Underground Cable Inspection Record

UG CABLE INSPECTIONS

Cable Number	M46
From	SC-62 W3
To	SC-60
GIS Object	951
Phase	W
System Voltage (kV)	13.8kv
Cable Length, from TDR (m)	72.87
Voltage Rating (kV)	15kv
Conductor Size	1/0
Conductor Material	CU
Insulation Type (XLPE or TR-XLPE)	XLPE
Insulation Thickness (100% or 133%)	100%
Jacketed or Unjacketed	JACKETED
Estimated Year of Install	1989
Civil Installation	DIRECT BURIED
Number of Splices	0
Splice Location from Device 1 (m)	0
Final %Q	9
Condition	Good
Date Tested	28/11/19
Notes	

Distribution:

Sample Padmounted, Vault or Submersible
Inspection Record

OEB Inspection Template - Padmounted, Vault or Submersible Transformer

OBJECTID *	213
SHAPE *	Point
SubtypeCD	5
Facility ID	10981
Operating Voltage	8.0 kV
Construction Status	In Service
Phase Designation	B
Rated kVA	50
Low Side Voltage	120/240 V
Owner	WNH
Address	436 STILLMEADOW CIR
InstallationYear	1996
Tx_Enclosure_Condition	5
Tx_Placement_Condition	5
Tx_Foundation_Condition	5
Tx_OilLeak_Condition	5
Tx_GradingChanges	5
Tx_AccessChanges	5
Is_Nomenclature_Correct	Yes
Nomenclature_Condition	5
Bushing_Condition	5
HVLV_Spade_Condition	5
Termination_Condition	5
Arrestor_Condition	N/A
Lock Bolt_Condition	5
PowerSupply_To	N/A
Grounding_Condition	5
InspectionComments	<Null>
InspectionStatus	Inspected
GlobalID *	{E8AD3D36-8CDA-4E70-80AC-ED0DB36B08DF}
CreationDate *	10/11/2019 16:31
Creator *	smacdonald_WNH
EditDate *	11/29/2019 14:40
Editor *	smiller_wnh

OEB Inspection Template - Padmounted, Vault or Submersible Transformer

UG Tx	Collector Fields	Domain	Data Type	Things to Check	Inspection Format
Asset Inventory	FacilityID	By System		Populated from GIS	NOT EDITABLE ON FORM
	Subtype	By System		Populated from GIS	NOT EDITABLE ON FORM
	InstallationYear	By System		Populated from GIS	NOT EDITABLE ON FORM
	Owner	By System		Populated from GIS	NOT EDITABLE ON FORM
	RatedKVA	By System		Populated from GIS	NOT EDITABLE ON FORM
	PhaseDesignation	By System		Populated from GIS	NOT EDITABLE ON FORM
	Operating_Voltage	By System		Populated from GIS	NOT EDITABLE ON FORM
	Lowside_Voltage	By System		Populated from GIS	NOT EDITABLE ON FORM
	Address	By System		Populated from GIS	NOT EDITABLE ON FORM
	ConstructionStatus	By System		Populated from GIS	NOT EDITABLE ON FORM
Asset Conditions	Tx_Metal_Condition	1,3,5	Text-20	1-severe rust/damage 3-some rust/damage 5-little or zero rust/damage	
	Tx_Paint_Condition	1,3,5	Text-20		
	Tx_Graffiti_Condition	1,3,5	Text-20	1-bad graffiti, 3-some graffiti, 5-no graffiti	
	Tx_Placement_Condition	1,3,5	Text-20	check placement on pad, shifted, off pad	
	Tx_Foundation_Condition	1,3,5	Text-20	crack, chipped and knocked, aged	
	Tx_OilLeak	1,3,5	Text-20	oil leaks	
	Tx_GradingChanges	1,3,5	Text-20	washes, sink holes, diggings, dirt piles	
	Tx_AccessChanges	1,3,5	Text-20	blocked by trash, vegetation, in water, animal nests	
	Nomenclature_Is_Correct	Y/N	Text-5	check if phasing ID & nomenclature matches GIS	
	Nomenclature_Condition	1,3,5	Text-20	illegibility, letters, numbers missing or fading	
Assemblies	Bushing_Condition	1,3,5	Text-20	crack, flash mark, erosion	
	HV_Termination_Condition	1,3,5	Text-20	elbows, flash/burn marks on HV elbows or spades (vault room Tx)	
	LV_Connection_Condition	1,3,5	Text-20	loose cable connection, neutral and ground connection	
	Grounding_Condition	1,3,5	Text-20	missing or loose neutral and ground connection	
	Arrestor_Condition	1,3,5, N/A	Text-20	blew up	
	Lock Bolt Condition	1,3,5	Text-20	damaged lock, missing bolt	
	PowerSupply_To	S/L, T/L, Bus Shelter, R, B, etc	Text-20		
	Tx_Unit_Replacement	Y/N	Text-5	Y/N	
	Tx_Paint_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Tx_Graffiti_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
Repair	Tx_Placement_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Tx_Foundation_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Tx_Grading_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Tx_Access_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Tx_Nomenclature_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	HV_Termination_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	LV_Connection_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Grounding_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Arrestor_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Lock Bolt Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
Admin	InspectionComments	N/A	Text - 255		
	InspectionStatus	InspectStatus	Text - 15	To Inspect, Inspected	
	RepairComments	N/A	Text - 255		
	RepairStatus	RepairStatus	Text - 15	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	GlobalID	Text	System Generated		HIDDEN ON FORM
	Inspected_By	Inspectors	Text - 50	Line supervisor initials	NEW
	Date_of_Inspection		Date	Specific date, current date	NEW
	NUH_Claimed_By	Inspectors	Text-50	Line supervisor initials	HIDDEN ON FORM
	Date_of_Repair		Date	Specific date, current date	HIDDEN ON FORM



2018 WNH Underground Transformer Inspection Pictorial Guide

Things to check: Enclosure paint, rust, graffiti; placemen on pad whether shifted or even off the pad; oil leaks; foundation cracks, damages; wash out, sink holes, diggings, dirt piles; access conditions such as in water, blocked by vegetation, animal nests, and etc.

Condition Grade – Asset				
Grade 1	 Oil leaks	 Animal nests	 Holes	
Grade 3	 Access block	 Rust  Shift	 Graffiti  Animal nests	 Fdn sink

2018 WNH Underground Transformer Inspection Pictorial Guide

Things to check: nomenclature correctness; nomenclature faded, missing letters or numbers; transformer bushing crack, flash mark, erosion; HV&LV spades burn marks; bad cable elbow and arrester elbow; missing lock bolt, damaged lock and etc.

Condition Grade - Assemblies			
Grade 1			
Grade 3			

Distribution:

Sample Polemount Transformer Inspection Record

OH TRANSFORMER INSPECTION

OBJECTID *	97
SHAPE *	Point
Subtype	1
FacilityID *	5724
Construction Status	In Service
Owner	Waterloo North Hydro
InstallationYear	2004
Tank_Corrosion	5
Tank_Leak	5
Damage_Bushing	5
Damage_Arrestor	5
InspectionComments	<Null>
Damage_HV_Terminal	5
Damage_LV_Connection	5
Tx_Unit_Replacement	<Null>
Damage_Arrestor_Repair	<Null>
Damage_HV_Terminal_Repair	<Null>
Damage_LV_Connection_Repair	<Null>
RepairComments	<Null>
InspectionStatus *	Inspected
RepairStatus	<Null>
GlobalID *	{A166AB61-47E1-40A1-B473-CD3D613621D1}
Inspected_By	Ken Stephens
Date_of_Inspection	5/25/2020 16:45
NUH_Claimed_By	<Null>
Date_of_Repair	<Null>
CreationDate *	4/21/2020 18:18
Creator *	smacdonald_WNH
EditDate *	5/25/2020 16:45
Editor *	dyoung_WNH

TRANSFORMERS

OH Transformer	Domain	Default Value	Data Type	Things to Check	
SubtypeCD	Populated from GIS		Long Integer		NOT EDITABLE ON FORM
FacilityID	Populated from GIS		Text - 20		NOT EDITABLE ON FORM
ConstructionStatus	Populated from GIS		Long Integer		NOT EDITABLE ON FORM
Owner	Populated from GIS		Text - 20		NOT EDITABLE ON FORM
InstallationYear	Populated from GIS		Long Integer		NOT EDITABLE ON FORM
Tank Corrosion	1, 3, 5		Text - 5		
Tank Leak	1, 3, 5		Text - 5		
Damage_Bushing	1, 3, 5		Text - 5		
Damage_Arrestor	1, 3, 5		Text - 5		
Damage_HV_Terminal	1, 3, 5		Text - 5	flash/burn marks on HV spades	
Damage_LV_Connection	1, 3, 5		Text - 5	loose cable connection, damaged lugs	
Tx_Unit_Replacement	Y/N		Text - 5	Y/N	
Damage_Arrestor_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
Damage_HV_Terminal_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
Damage_LV_Connection_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
InspectionComments			Text - 255		
RepairComments			Text - 255		HIDDEN ON FORM
InspectionStatus	To Inspect, Inspected		Text - 15		
RepairStatus	RepairStatus		Text - 15	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
GlobalID	Text		System Generated		HIDDEN ON FORM
Inspected By	Inspectors		Text - 50	Line supervisor initials	NEW
Date_of_Inspection			Date	Specific date, current date	NEW
NUH_Claimed_By	Inspectors		Text - 50	Line supervisor initials	HIDDEN ON FORM
Date_of_Repair			Date	Specific date, current date	HIDDEN ON FORM

Distribution:

Sample Metering Record of Installation

RECORD OF INSTALLATION

INSTALLATION NO.: 0000003319-001					MV90 PH#:					Location No: 3002779														
Utility: <i>Waterloo North Hydro Inc.</i>															MV90 IP#:									
Customer: WNH EMBEDDED GENERATION METER															Modem IP:					Meter IP:				
Address: - 1315 HUTCHISON RD, WELLESLEY																								
Primary:		Volts 347/600			Amperes 400			Phase 3			Wire 4			System WYE										
Multiple used for billing: 90					Ke: 0.050			Kh: 1.8			MM: 1													
Demand Units:		CH1		CH2		CH3		CH4		CH5		CH6		CH7		CH8								
kW & kVA		KWh-Del		KWh-Rec		KVAh-Del		KVAh-Rec																
Meter Seal Dates: COMPONENTID REVERIFICATIONYEAR															Harness Length 0 (ft)									
		700098		2029																				

METERS

Inspection No.	Maker	Serial No.	Type	Volts	Amps	Mult	Phase	Wire	Element
700098	ELSTER	22661112	A3RAL	120	20	1	3	4	3.0

CT'S

Inspection No.	Serial No.	Type	Amps High	Amps Low	Amps Actual	Sec.	Acc. High	Class High	Rating High	Acc. Low	Class Low	Rating Low	Wire	Primary
CT507832	507832	MV7	150	0	150	5	0.3	B0.9	CRF=1					BAR
CT507833	507833	MV7	150	0	150	5	0.3	B0.9	CRF=1					BAR
CT507834	507834	MV7	150	0	150	5	0.3	B0.9	CRF=1					BAR

PT'S

Inspection No.	Maker	Serial No.	Type	Primary Volts	Sec. Volts	Acc.1	Class 1	Acc.2	Class 2
PT627137	RITZ	627137	ME7	360	120	0.3	W	0.6	X
PT627136	RITZ	627136	ME7	360	120	0.3	W	0.6	X
PT627135	RITZ	627135	ME7	360	120	0.3	W	0.6	X

For Utility: **BRADS**

Date: **20200522**

Notes:

Embedded 133kW Generation


Primary Values

2020/05/04 11:01:44

	A	B	C	Tot/Avg
Volt	350.4 V	354.3 V	354.0 V	352.9 V
Amp	58.589 A	60.454 A	57.433 A	58.825 A
PF	1.00	1.00	1.00	1.00
V Φ	0.0°	-120.7°	119.5°	
I Φ	178.3°	59.9°	-59.1°	
Watt	-20.477 kW	-21.374 kW	-20.275 kW	-62.126 kW
VA	20.486 kVA	21.375 kVA	20.281 kVA	62.126 kVA
Var	-0.596 kVar	0.247 kVar	0.499 kVar	0.151 kVar
THDV	2.31 %	2.17 %	2.19 %	2.22 %
THDI	5.18 %	5.14 %	5.65 %	5.32 %
Freq	59.96 Hz			

A-B-C
Rotation

2020/05/04 11:01:44



CT Ratios (Auto)


Phase	Ratio	Angle	Primary	Secondary	CT Error
A	30 : 1	0.1 °	59.2 A	1.973 A	0.0 %
B	30 : 1	0.0 °	62.9 A	2.100 A	-0.2 %
C	30 : 1	-0.3 °	61.1 A	2.033 A	0.2 %

Watt/Var Registration

# of Pulses:	0	0	0
Wh / Pulse	1.8	1.8	1.8
VAh / Pulse	1.8	1.8	1.8
Varh / Pulse	1.8	1.8	1.8
Measured	0.0000	0.0000	0.0000
Accuracy	---	---	---

PT Ratios

Phase	Ratio	Primary	Secondary	PT Error
Van	359 : 120	350 V	116.9 V	-0.2 %
Vbn	358 : 120	352 V	118.0 V	-0.6 %
Vcn	358 : 120	352 V	118.0 V	-0.6 %



Distribution:

Sample Manual Load Break Switch Inspection Record

SWITCH INSPECTION

OBJECTID *	1
SHAPE *	Point
Subtype	1
FacilityID *	FC-8-2446
Construction Status	In Service
Phase Designation	B
Type	FUSED
InstallationYear	2011
Owner	Waterloo North Hydro
Bushing_Flashover	5
Bushing_Contamination	5
Damage_Mounting	5
Damage_Insulator	5
Damage_Arrestor	No
InspectionComments	<Null>
SW_Unit_Replacement	<Null>
Damage_Arrestor_Repair	<Null>
RepairComments	<Null>
InspectionStatus *	Inspected
RepairStatus	<Null>
GlobalID *	{F2740DE5-3EAA-4D8B-9906-1A7659EA4419}
Inspected_By	Ken Stephens
Date_of_Inspection	5/26/2020 12:58
NUH_Claimed_By	<Null>
Date_of_Repair	<Null>
CreationDate *	4/21/2020 18:18
Creator *	smacdonald_WNH
EditDate *	5/26/2020 12:58
Editor *	dyoung_WNH

SWITCH

OH Switches		Domain	Default Value	Data Type	Things to Check	
Asset Inventory	SubtypeCD	Populated from GIS		Long Integer		NOT EDITABLE ON FORM
	FacilityID	Populated from GIS		Text - 20		NOT EDITABLE ON FORM
	ConstructionStatus	Populated from GIS		Long Integer		NOT EDITABLE ON FORM
	PhaseDesignation	Populated from GIS		Long Integer		NOT EDITABLE ON FORM
	Type	Populated from GIS		Text - 15		NOT EDITABLE ON FORM
	InstallationYear	Populated from GIS		Long Integer		NOT EDITABLE ON FORM
	Owner	Populated from GIS		Text - 20		NOT EDITABLE ON FORM
	Bushing_Flashover	1-5		Text - 5	burning and flash over mark	
	Bushing_Contamination	1-5		Text - 5		
	Damage_Mounting	1-5		Text - 5		
Asset Conditions	Damage_Insulator	1-5		Text - 5		
	Damage_Arrestor	Y/N		Text - 5		
	SW_Unit_Replacement	Y/N		Text - 5	Y/N	
	Damage_Arrestor_Repair	RepairStatus		Text - 5	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
Admin	InspectionComments			Text - 255		
	RepairComments			Text - 255		HIDDEN ON FORM
	InspectionStatus	To Inspect, Inspected		Text - 15		
	RepairStatus	RepairStatus		Text - 15		HIDDEN ON FORM
	GlobalID	Text		System Generated		HIDDEN ON FORM
	Inspected By	Inspectors		Text - 50	Line supervisor initials	NEW
	Date_of_Inspection			Date	Specific date, current date	NEW
	NUH_Claimed By	Inspectors		Text - 50	Line supervisor initials	HIDDEN ON FORM
	Date_of_Repair			Date	Specific date, current date	HIDDEN ON FORM

Distribution:

Sample Padmounted Switching Device
Inspection Record

OEB Inspection Template - Padmounted Switching Device

OBJECTID *	44
SHAPE *	Point
Construction Status	In Service
SubtypeCD	2
Facility ID	SC 68
Owner	WNH
InstallationYear	2018
OperatingVoltage	<Null>
SW_Enclosure_Condition	5
SW_Placement_Condition	5
SW_Foundation_Condition	5
SW_GradingChanges	5
SW_AccessChanges	5
Is_Nomenclature_Correct	Yes
Nomenclature_Condition	5
Bushing_Condition	5
HV_Spade_Condition	5
Termination_Condition	5
Arrestor_Condition	5
Lock_Bolt_Condition	5
Grounding_Condition	5
InspectionComments	<Null>
InspectionStatus	Inspected
GlobalID *	{1E76BD31-A000-4CC1-9692-92B41B5602FB}
CreationDate *	10/11/2019 16:18
Creator *	smacdonald_WNH
EditDate *	12/13/2019 16:00
Editor *	SHAWNM

OEB Inspection Template - Padmounted Switching Device

UG SW	Collector Fields	Domain	Data Type	Things to Check	Inspection Format
Asset Inventory	FacilityID	By System		Populated from GIS	NOT EDITABLE ON FORM
	InstallationYear	By System		Populated from GIS	NOT EDITABLE ON FORM
	Subtype	By System		Populated from GIS	NOT EDITABLE ON FORM
	Owner	By System		Populated from GIS	NOT EDITABLE ON FORM
	Operating_Voltage	By System		Populated from GIS	NOT EDITABLE ON FORM
	ConstructionStatus	By System		Populated from GIS	NOT EDITABLE ON FORM
	SW_Metal_Condition	1,3,5	Text-20	1-severe rust/damage, 3-some rust/damage, 5-little or zero rust/damage	NOT EDITABLE ON FORM
	SW_Paint_Condition	1,3,5	Text-20		
	SW_Graffiti_Condition	1,3,5	Text-20	1-bad graffiti, 3-some graffiti, 5-no graffiti	
	SW_Placement_Condition	1,3,5	Text-20	check placement on pad, shifted, off pad	
Asset Conditions	SW_Foundation_Condition	1,3,5	Text-20	crack, chipped and knocked, aged	
	SW_GradingChanges	1,3,5	Text-20	washes, sink holes, diggings, dirt piles	
	SW_AccessChanges	1,3,5	Text-20	blocked by trash, vegetation, in water, animal nests	
	Nomenclature_Is_Correct	Y/N	Text-20	check if phasing ID & nomenclature matches GIS	
	Nomenclature_Condition	1,3,5	Text-20	illegibility, letters, numbers missing or fading	
	Bushing_Condition	1,3,5	Text-20	crack, flash mark, erosion on bushings	
	HV_Spade_Condition	1,3,5	Text-20	flash marks and burn marks on the spades (live front type)	
	HV_Termination_Condition	1,3,5	Text-20	elbows, loose cable connection, neutral and ground connection	
	Grounding_Condition	1,3,5	Text-20	missing or loose neutral and ground connection	
	Arrestor_Condition	1,3,5,N/A	Text-20	blew up	
Assemblies	Lock_Bolt_Condition	1,3,5	Text-20	damaged lock, missing bolt	
	SW_Unit_Replacement	Y/N	Text-5	Y/N	
	SW_Paint_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	SW_Graffiti_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	SW_Placement_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	SW_Foundation_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	SW_Grading_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	SW_Access_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Nomenclature_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	HV_Termination_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
Repair	Grounding_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Arrestor_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	Lock_Bolt_Repair	RepairStatus	Text-20	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	InspectionComments	N/A	Text - 255		
	InspectionStatus	InspectStatus	Text - 15	To Inspect, Inspected	
	RepairComments	N/A	Text - 255		HIDDEN ON FORM
	RepairStatus	RepairStatus	Text - 15	Repaired, Needs Further Repair, Repair Not Needed	HIDDEN ON FORM
	GlobalID	Text	System Generated		HIDDEN ON FORM
	Inspected_By	Inspectors	Text - 50	Line supervisor initials	NEW
	Date_of_Inspection		Date	Specific date, current date	NEW
Admin	NUH_Claimed_By	Inspectors	Text-50	Line supervisor initials	HIDDEN ON FORM
	Date_of_Repair		Date	Specific date, current date	HIDDEN ON FORM