

UNDERTAKING JT3.14

Undertaking

To provide document entitled "Darlington Integrated Master Schedule Critical Paths before October 15th, 2016", or the most recent version of it.

Response

Attached is the most recent version of the Darlington Nuclear Refurbishment Program Integrated Master Schedule (Program Level 1) before October 15th, 2016.

Where contracts are awarded, the schedule is based on the latest Level 3 schedule in place for the contracted work. Where contracts are not awarded, the schedule includes OPG Project Manager's assumed plans to complete the work.

The report includes "near critical path" activities in green, and "critical path" activities in red. Where the Level 1 activity is considered "critical path" means that there is at least one activity within the Level 3 schedule that is on the critical path of the program.