

IN THE MATTER OF the Ontario Energy Board Act
1998, S.O. 1998, c. 15, Schedule B; CASE FILE NUMBER EB-2011-0118

August 5th. 2011

Robert C. Azzopardi
Green & Clean Energy Co.
1-245 Southgate Dr.
Guelph, ON, N1G 3M5
Cell: 416-888-2136
Phone: 519-763-7957
Fax: 519-341-4364
Email: robert@greenandcleandirect.com
www.greenandcleandirect.com

RECEIVED

AUG 09 2011

ONTARIO ENERGY BOARD
OFFICE OF THE BOARD SECRETARY

Witness for Yellow Creek Farms Ltd.

I Robert C. Azzopardi have acted as the account manager for the 12 microFIT projects entered in evidence by Yellow Creek Farms Ltd.

As an agent for Green & Clean Energy Co. who engineered and built the projects I am qualified to substantiate the evidence presented by Steve Quenneville, Roger Quenneville of Yellow Creek Farms Ltd.

My testimony will focus on the delays by Hydro One to connect the solar systems in time as exemplified by project FIT-MQC9NXH Essex County Rd 8 Con 11 NP Lot23.

1. Yellow Creek Farms was issued a processed Form C on Nov. 29th. 2010 with a cost attached of \$1,357.29.
2. The 10 kW project was built, inspected and passed by ESA on Jan. 4th 2011.
3. A new Form C was issued on July 8th. 2011 requesting \$7,808.74 and the installation of a 35 ft. pole from Yellow Creek Farms.
4. The system is not connected as of August 5th. 2011 and is scheduled for connection on August 11th 2011.

This is an example of the delays and frustration the Quenneville's have endured during the past year.

Hydro One has not lived up to the DSC required timelines on most of the Yellow Creek Farms Ltd projects. We are concerned that if they are given a 6 month exemption more delays will result.

Robert C. Azzopardi

416-888-2136

Sworn before me
at the City of Toronto
on August 9, 2011

A Commissioner for taking affidavits,
etc.

Kristen L. Woods