

By RESS & Courier

February 18, 2015

Ms. Pascale Duguay Manager, Natural Gas Applications Ontario Energy Board Suite 2700, 2300 Yonge Street Toronto, Ontario M4P 1E4

Dear Ms. Duguay:

Re: Union Gas Limited Dawn Parkway NPS 48 Replacement (Flamborough) Board File # EB-2013-0284

Pursuant to Condition 1.5 of the Board's Conditions of Approval for the above noted project, please find enclosed four copies of the Post Construction Financial Report.

Sincerely,

[original signed by]

Shelley Bechard Administrative Analyst, Regulatory Projects Encl.

cc: Z. Crnojacki (Chair, OPCC) Regulatory Library

P. O. Box 2001, 50 Keil Drive North, Chatham, ON, N7M 5M1 www.uniongas.com

Union Gas Limited

TOTAL ESTIMATED PIPELINE CAPITAL COSTS

DAWN PARKWAY NPS48 REPLACEMENT PROJECT

	Estimate	Installed Costs	Variance	Variance Explanation
Pipeline and Equipment NPS 48 Steel Pipe, Coated 70 metres Fittings & Miscellaneous Material	\$103,000 \$143,000	\$157,143 \$142,296	\$54,143 - <mark>\$704</mark>	
Sub-Total	\$246,000	\$299,439	\$53,439	
Stores Overhead	\$8,000	\$26,706	\$18,706	
Total Pipeline and Equipment	\$254,000	\$326,145	\$72,145	
Construction and Labour Trenchless Install of 70 metres of NPS 48 Steel Pipe Clearing, Stripping topsoil, Dewatering construction area Testing, Dewatering, Drying Pipe Grouting & Miscellaneous Contract Labour	\$2,562,000	\$4,767,680	\$2,205,680	Actual subsurface conditions were stonier and wetter than indicated from the preconstruction geotechnical investigation, resulting in extensive dewatering, installation of shoring and extended trenchless installation duration.
Company Labour, X-Ray, Construction Survey, Legal, Environmental Fees and Consultants	\$421,000	\$411,580	-\$9,420	
Easements, Lands & Damages	\$25,000	\$9,179	-\$15,821	
Total Construction and Labour	\$3,008,000	\$5,188,439	\$2,180,439	
Total Pipeline and Equipment and Construction and Labour	\$3,262,000	\$5,514,584	\$2,252,584	
Contingencies	\$653,000		-\$653,000	
Total Estimated Pipeline Capital Costs – 2013 Construction	\$3,915,000	\$5,514,584	\$1,599,584	-

Includes the Estimated Environmental Costs Identified in Schedule 13.