

November 8, 2017

RESS

Ms. Kirsten Walli
Board Secretary
Ontario Energy Board
2300 Yonge Street, 27th Floor
Toronto, ON M4P 1E4

Dear Ms. Walli:

**Re: Union Gas Limited (“Union”)
Burlington Oakville Pipeline Project
Board File # EB-2014-0182**

Please find attached Change Request 4, for the above-noted project.

Union believes that this change is not significant and would appreciate your timely review and approval of this request.

In the event that you have any questions or would like to discuss in more detail, please do not hesitate to contact me at 519-436-4601.

Sincerely,

[original signed by]

Mark A. Murray, J.D.
Manager Regulatory Projects and Land Acquisition

cc: Zora Crnojacki, OEB
Nancy Marconi, OEB
Ritchie Murray, OEB

REQUEST TO VARY

Project Name: Burlington Oakville Pipeline Project

OEB File Number: EB-2014-0182

Change Request: 4

Description and Rationale for Change

The Burlington Oakville Pipeline Project involved the construction of 12 km of NPS 20 pipeline commencing from Union's Parkway West Compressor Station and terminating at Union's Bronte Gate Station. In addition to the construction of the pipeline, modifications were made to the two aforementioned stations for the physical connection of the pipeline. Union, in its pre-filed evidence at Exhibit A, Tab 10, Schedule 1 (Burlington-Oakville Project Schedule), provided for construction to commence in June 2016 and complete in September 2017.

To accommodate the new pipeline, it was identified that the Bronte Gate Station would have to be rebuilt. This work was scheduled to be completed in summer 2016. During this construction it was discovered that some valves which were planned to be re-used were deficient and required replacement. As a result of extended delivery times for replacement valves at the Bronte Station, construction for this project will not be completed until the summer of 2018.

Construction and Restoration Practices

This change will not impact any construction procedures.

Environmental

No new environmental mitigation measures will be required.

Consultation

There are no landowners issues associated with this change.

Lands

No additional land rights are required.

Costs

The total cost for the new valves and the construction costs is approximately \$2.4 M, as the project is currently under budget these costs, will not result in an increase to the costs identified in Union's pre-filed evidence.

Schedule

The project is in service and this change will not require the project to go out of service

Maps

No attachments are required for this change request.