



Vanessa Innis
Manager
Regulatory Applications & Strategy
Regulatory Affairs

tel 416-495-5499
EGIRegulatoryProceedings@enbridge.com

Enbridge Gas Inc.
500 Consumers Road
North York, Ontario M2J 1P8
Canada

July 17, 2020

VIA EMAIL and RESS

Ms. Christine E. Long
Board Secretary
Ontario Energy Board
2300 Yonge Street, 27th Floor
Toronto, ON M4P 1E4

Dear Ms. Long:

**Re: Enbridge Gas Inc. (Enbridge Gas)
Ontario Energy Board (OEB) File No.: EB-2019-0188
North Bay (Northshore and Peninsula Roads) Community Expansion Project
Change Request**

Please find attached a Change Request as submitted by Enbridge Gas Inc. ("Enbridge Gas") for the North Bay (Northshore and Peninsula Roads) Community Expansion Project ("the Project").

Enbridge Gas is filing the Request to Vary pursuant to Condition of Approval No. 5 of the OEB's EB-2019-0188 Leave to Construct Decision and Order dated May 7, 2020.

As detailed in Attachment 1, Enbridge Gas is proposing an adjustment to the schedule of the Project. This change is a result of adjustments to the construction plan due to challenges with COVID-19 pandemic, contractor resource challenges as well as permit delays. Any incremental costs are expected to be managed within the project's contingency.

Enbridge Gas believes this change is not significant and for this reason, respectfully requests a timely review and approval of this request.

Should you have any questions concerning this submission please contact the undersigned.

Yours truly,

(Original Digitally Signed)

Vanessa Innis
Manager, Regulatory Applications & Strategy

CHANGE REQUEST

Project Name: North Bay (Northshore and Peninsula Roads) Community Expansion Project

OEB File Number: EB-2019-0188

Change Request: 1

Description and Rationale for Change

Enbridge Gas is proposing an adjustment to the schedule of the Project. This change is a result of adjustments to the construction plan due to challenges with COVID-19 pandemic, contractor resource challenges as well as permit delays. The adjusted schedule would see the construction of 60% of the project scope in 2020 as shown in Attachment 2, with the remaining 40% in 2021. However, this change would not impact the 10-year attachment forecast. Enbridge Gas has now obtained the necessary permits for the entire project. Should there be any requirements to extend permits into 2021, Enbridge Gas will request that accordingly with the appropriate authority.

Construction and Restoration Practices

No impact to construction and/or restoration practices.

Environmental

No new environmental mitigation measures will be required.

Consultation

No additional consultation required. All stakeholders will be notified of this schedule change.

Lands

No additional Land Rights or easements outside of those identified in the LTC application are required as a result of this change.

Costs

The change in project schedule will incur some mobilization/demobilization and inflation costs, which will be managed within project contingency.

Schedule

The 2020 scope of work will be in-service by November of this year. The remaining work is expected to be in-service by fall 2021.

Attachments

Attachment 1 – Change Request Form

Attachment 2 – Map showing the proposed 2020 work area



2020 PROJECT SCOPE

LEGEND

- EXISTING GAS MAIN
- PROPOSED 4" MAIN
- PROPOSED 2" MAIN
- PROPOSED 1 1/4" MAIN
- PROPOSED STATION

SOURCE DOCUMENT INFORMATION

Qualified Individual:	Pipeline Certificate No:
Welder / Fuser:	Ticket Number:
In-Service Date:	G-Tech Update By:
Design Pressure:	Date:
Time On:	Test Medium:
Time Off:	Pressure:

REVISIONS

Date	By	App'd	Remarks



AS - PROPOSED

Title :
North Shore Community Expansion

Description :

INSTALL 6800m OF 4" PLASTIC GAS MAIN
INSTALL 12426m OF 2" PLASTIC GAS MAIN
INSTALL 6639m OF 1 1/4" PLASTIC GAS MAIN
INSTALL 18m OF 2" HP STEEL GAS MAIN

Project # : 76-19-300	CARS Ref # :	% SMYS :
District : NORTHEAST	Municipality : NORTH BAY	Authorized:
Drawn By : JAVANRYN	Date Drawn : 2020/03/19	Corrosion:
Scale : 1:15000	GTech # : JOBNO30705	Drawing Number 1 OF 1