Energy Probe Interrogatory #52

Interrogatory

Reference:
Exhibit E2, Tab 2, Schedule 1, page 4; Exhibit E2, Tab 1, Schedule 1, page 10

Preamble: "The 213.0 additional PO days at Darlington are primarily due to a 181.1 day turbine generator controls upgrade planned outage for Unit 2 in 2025 (Ex. E2-1-1)."

Please reconcile the 181.1 days for the turbine generator upgrade quoted in the preamble with the 190.1 days mentioned in Exhibit E2, Tab 1, page 10.

Response

The TG controls outage is 190.1 days as referenced in Ex. E2-1-1, p. 10. This outage starts in 2025 and extends through 2026.

As Ex. E2-1-2, p. 4, lines 9-27 compares yearly plans, it refers only to the portion of the TG controls outage scheduled in 2025 and does not include the portion in 2026.

In the course of responding to this interrogatory it was determined that the yearly portions referenced in Ex. E2-1-2, p. 4, line 21 and footnote 4 were incorrect; the portion of this outage in 2025 is 182.0 days (as opposed to 181.1 days), with a further 8.1 days in 2026. The total duration continues to be 190.1 days.