OAPPA Interrogatory #3

Interrogatory

Reference:
Reference: Exhibit E2-1-1, Page 6, lines 7-12

Has any consideration been given to coordinating the Unit 2, turbine generator controls (TG Controls) installation outage concurrently with its second post-refurbishment outage to further reduce the outage impact during the IR?

Response

OPG is not able to replace turbine generator controls during the second Unit 2 post-refurbishment outage as the same work will be performed on Unit 3 at the same time. The station cannot support this work on more than one unit at a time due to space considerations for materials and lay down areas, overlapping resources, and the requirement to utilize the single turbine hall crane for each replacement. Refer to Ex. L-E2-01-Staff-189 for more information regarding the timeline of this work.