SNC·LAVALIN Nuclear AECON Joint Venture

Risk Items Still Applicable from Previous Risk Register

	Brief Description	Consequence	Probability	Managability	Probable Consequence Discussed w/OPG on 6/20	Revised Range		Notes
	EC Closeout	Medium	Low	Medium	$CD 0.09 m	0.075	0.11	
	Processing vendor documents through OPG	High	High	Low	34 days	0.1	0.5	Based on 2-10 days daily at $50K burn rate.
	Warranty Validity	High	High	Low	$CD 0.52 m	0.3	0.6	
	Project PMT and construction support (House Load)	Medium	Medium	Medium	$CD 0.19 m	2.8	8.4	Two weeks to six weeks at $280k/day.
	Client intrusion	High	High	Low	$CD 0.52 m	0.3	0.6	
	Staff availability	High	Low	Medium	$CD 0.13 m	0.1	0.15	
	Pipe chase leaking	Low	Low	Medium	2 days	0.03	0.07	

New Risk Items for Fixed Fee Completion

	Loss of Stored Equipment	Medium	High	Medium	$CD 0.075m	0.05	0.125	
	Damage of Stored Equipment	High	High	Low	$CD 0.01m	0.01	0.075	
	Fixed Price Scope Definition	Medium	High	Medium	$CD 0.5m	0.3	0.75	
	Model Risk (FCN Risk)	High	High	Low	$CD 0.02m	0.0175	0.125	
	Subcontractor Remob Negotiations	High	High	Medium	$CD 0.7m	0.4	1	
	Building Deteriration/Corrosion	High	High	Low	$CD 0.3m	0.2	0.45	
	Installed Equip Care & Preservation	High	High	Low	$CD 0.75m	0.6	0.9	
	Close Out of Rental Contracts	Medium	High	Medium	$CD 0.3m	0.25	0.5	OPG has taken scaffold material.
	Winter Remob	High	High	Medium	$CD 3.0m	2.5	5	
NEW	OPG failure to agree with submitted COs	High	High	Medium		1.5	5	Has occurred regularly on OPG contracts. Example is current discussions on D2O PCN re: pipe cleaning for beetle drains which we value at @ $1M.
NEW	Commissioning Breakage	Medium	High	Low		0.4	0.9	
NEW	Vendor Performance Issues	Medium	High	Medium		0.3	0.5	
						10.2325	25.755	